

- (1) பக்கங்களின் எண்ணிக்கை 4.
- (2) புதுக்கித் திருப்பிய நாள் பெப்ரவரி 1990.
- (3) ஆதரங்குறிப்பவர் சுருக்கொப்பம் 107

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

PWD துறை

(51)

அரசாணை எண். மு. கோப்புத் தாள் எண்.	1011	அச்சகம் பலவகை
நாள் : 29-3-1892	198	

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

2 Sheets
க. பாரதி

QUARTERLY INSPECTION OF KIDDERPORE DOCK WORKS.

Dated Calcutta, the 8th March 1892.

From—LIEUT.-COL. A. D. McARTHUR, R.E., and J. D. DAVIS, Esq.,
To—The Secretary to the Government of Bengal, Public Works Department.

AGREEABLY to the orders of the Government of Bengal received with the Under-Secretary's letter No. 495M. of the 24th February 1892, we have the honour to report that the inspection of the Kidderpore Dock Works for the quarter ending 31st December 1891 was made by us on the 3rd instant.

Sixty-feet Lock.—The small quantity of work on the jetties at the head of the lock which remained to be done last quarter is practically completed.

Eighty-feet Entrance.—The jetty heads of this work, of which mention was made in the last report, have been finished.

Double Entrance to Dock No. 1.—Complete, as previously reported.

Tidal Basin.—Dredging to full depth between entrances and dock is now complete.

Dock No. 1.—The additional works rendered necessary by the displacement of the walls reported during the quarter ending 30th September 1890, have been completed, and nothing now remains to be carried out except the dredging of the earth berms left at the foot of the walls.

Graving Dock.—The finishing work in connection with the engine-house for this dock has been completed, and the work is now finished in every respect.

Addition to the Hydraulic Engine-house for Electric Light Engines.—Buildings finished and erection of electric plant completed and tested with satisfactory results.

Dock Sheds.—The four sheds to the west side which were erected during last quarter have been roofed in, and satisfactory progress made with the two to the east side. It is expected that these will be completed shortly.

Works generally.—Nothing remained to prevent the dock being used except to dredge the base of the dams outside the Chetla lock and sluice and the dredging of the berms against the walls of the dock.

Expenditure.—The total expenditure up to the end of the quarter under review is reported to be Rs. 2,50,57,552-4-5, of which Rs. 2,24,77,092-10-9 represent outlay on works and Rs. 25,80,459-9-8 on account of land.

During the quarter under review the health of the workpeople was fair. The daily average number of workmen employed was 3,914, among whom there were 5.6 per cent. deaths, thus showing a death-rate of 17.93 per mille per annum.

Remarks.—We consider that the progress on the works in hand during the last quarter was satisfactory, and that, so far as we could judge, the quality of the work done was all that could be desired, promising completion at a very early date.

GOVERNMENT OF BENGAL,

(MARINE DEPARTMENT),

CALCUTTA.

Any further communication should be
addressed to

THE SECRETARY TO THE GOVT. OF BENGAL,
PUBLIC WORKS (MARINE) DEPT.,
CALCUTTA.

And the following number should be quoted:—

699 MARINE.

The 18th March 1892

To
The Secretary to the Govt. of Madras
Public Works Department

10¹¹/2

Sir,

I am directed by the Lieutenant
Governor to forward for the in-
formation of the Government
of Madras the accompanying
copy of the report of the 18th quarterly
inspection of the Dock works
at Kidderpore which are being
carried out by the Commissioners
of the Port of Calcutta.

I have the honor to be,
Sir,
Yours most obedt. Servt.
W. A. Stephen
Under Secretary

Accomplish
Copy of report
referred to

17/3

15.6.92
M/2266/92

No 3340 by 7/10-12-7/7 file

By 28.3.92

E. & one

15. C. & E. 1

No. 1011 Way 29 March 1892

Communicated to
the Chairman Harbours
Trust Board for information.

(2)

RVB

28.3.92

See

CA J. B. With 1 end.

ES

200/3

2 1/4

7C. 4/4

See
Jesse
h