

- (1) பக்கங்களின் எண்ணிக்கை 3
 (2) புதுக்கித் திருப்பிய நாள் October .90
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 10/1

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

(56)

PW 1 துறை

அரசாணை எண். மு. கோப்புத் தாள் எண்.	356	அச்சகம் பலவகை
நாள் :	5-2-1892	198

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

4 sheets

ஆவண. கா-1-18,006-15-6-87.

Sign

(2)

N^o 21
W

Sup^{ts} Engrs office 47
12 January 1892

From

Lt Col. R. R. Drake Brockman R.E.
Superintending Engineer
4th Circle

To

The Chief Engineer
P.W. Department.
Thru the Examiner P.W.D.

Sir,

In forwarding herewith
Completion Report for Improve-
ments to the accounts branch
of the Collector's office at
Coimbatore, I have the honor
under para 905 of the P.W.
Code to request you will
be good enough to obtain
the sanction of Government
to the same.

Encls. 1.

1 Comp^{ts} report
with 1 certificate

I have the honor to be
Sir,


Yours most obed^t Serv^t
Rudraiah Brahman, Lt Col R.E.
Sup^{ts} Engineer 4th Circle

P. W. CURRENT No. 904

No. 3340 W of 25-1-89

From

The Supr. Engr
4 Circle



No. 155 Sd 27-1-92

To E. H.

The Completion Report
dated 12 January 1892 has been duly verified
Recd 12

Recd 28.1.92

21
W

Encl 1

Improvements to the
Accounts Branch of the
Collector's office, Coimbatore
Forwarding Comple-
tion Report for — with
a request to obtain the
sanction of Govt.

The Completion Report
may be approved

8000
1-1-92

356
3

10

27/1

6

27/1

27/1

(Enc 2)

Public Works Department.

Current No. 904

Letter No. 21 W

Dated 12 January 1892

From the Supr. Engineer 14 Circle.

TECHNICAL NOTE.

Improvements to account branch
building of the Collector's office
at Coimbatore.

An estimate amounting to Rs
15,840 was sanctioned in G.O.
W. 3340 W dated 25 November
1889 and the expenditure incurred
on the work amounts
to Rs 17,389 or Rs 1549 in
excess or nearly 9.71 70
in excess over the original
sanction.

The differences are fully
explained in the completion re-
port, the main excess being
on brickwork, due to building
a new verandah wall (omitted
in the original estimate) and re-
building

whitening some old
walls also to the
substitution of burnt made
bricks for country bricks.

The completion report has been
examined & found correct,
it may be sanctioned in:
order para 955 of the Code.

The Examiner has verified
the Completion report.

[Signature]

1. II. 92.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following

From the S.E. IV Circle No: 21 W d/12" January 1892
Office Note from the Examiner, P.W. Accts. No: 1553 A d/27.1.92

* G.O. No: 3340 W d/25 Nov 1889

The outlay of Rs. 1549
incurred in excess of
the sanctioned estimate
for improvements to the
accounts branch of the
Collector's office at
Coimbatore, is sanctioned.

[Signature]
4.2.92

[Signature]
3.2.92

[Signature]

To The S.E. IV Circle
with 2 enclos.
Edar. P.W. Accts.

[Signature]

[Signature]