

(1) பக்கங்களின் எண்ணிக்கை 6

(2) புதுக்கித் திருப்பிய நாள் 1890

(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம்

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

PWD துறை

122

அரசாணை எண். மு. கோப்புத் தாள் எண்.	648	அச்சகம் பலவகை
நாள் : 29-2-1892		198

மடிக்கலோ கண்டபடி கையாளலோ கூடாது

3 Sheets

ஆவண, கா-1-18,006-15-6-87.

சுருக்கொப்பம்

P. W. D.

Office of the Consulting Architect to Govt.,
 Chepauk, Madras,
 10th February 1892.

No. 3890

From

Henry Swin, Esq., C.I.C.,

Consulting Architect

to the Government of Madras,

To

The Chief Engineer

P. W. Department Madras

Thru' the Examiner of P. W. accounts Madras

Sir,

Enclosures.

I have the honor to request that you will be good enough to sanction the excess expenditure of Rs 1565.12.1 for constructing the new operation theatre at the General Hospital the estimate for which was sanctioned in L.O. No 1197.W. dated 23rd April 1888.

The excess is due to certain extra items found necessary during the progress of the work and chiefly in account of a quantity of plate glass obtained at a cost of Rs 941.5.6 for covering the roof of the Ventilator according to the estimate, but which the Hospital authorities afterwards objected to and Mangalore tiles had to be substituted.

I request that the glass may be

X Not the
 Sanctioning
 order.

102096W after
 Aug-84 should
 be put up.

be kept in stock in accordance with para
1301 clause (4) of the P. W. Code, as the
glass cannot be utilized on any work
at present and will fetch a very low price
if sold. It may be used up gradually
on other works as occasion offers.

I have the honor to be,
Sir,

Your most obedient servant

Henry J. J. J.
Consulting Architect to Govt

648
2

No. 7. W. CUM. ENT. No. 1928

Public Works Department.

From
The Consulting Architect
TO THE GOVERNMENT OF MADRAS.

To
The Chief Engineer
P. W. D.
His. Hon. Secy. to Govt.
P. W. D.

No. 3890

Dated 10th
Despatched
Received February 1892.

No. of ENCLOSURES. 1

Subject.

Requesting to sanction the excess
expenditure of Rs 1565. 12. 1 for
constructing the new operation theatre
at the General Hospital, Madras.

No 279. S. A. d/22. 2. 92

To E.W.

Forwarded to the Chief Engineer
P. W. D.

2. The outlay in the completion re-
port has been checked and found correct.

For

C.

For
(Revenue)

No 2096 W. d/25-8-84

" 1197 W. " 23-4-88

No. 648 W. d/29 Feb. 1892

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

648/3

Read the following

Letter from the Consq. Architect
to Government (H.E. No 3890 d/10. 11. 92)
Encl. thereon by the Ex. W. A. (No. 279 S. A. d/22. 11. 92)

The completion
report amounting
to Rupees 15,155. 12. 1
is sanctioned.

2. The plate glass
will be kept in
stock as proposed.

Consq. Architect
with statement
Ex. W. A. 2/3

over
24/4

S.

ES

Handwritten mark

No. 648 May 29
B. King

3

25/2

J.C. 3/3

21/3