

(1) பத்தங்களின் எண்ணிக்கை

(2) புதுக்கித் திருப்பிய நாள்

(3) ஆதார்ங் குறிப்பவர் சுருக்கொப்பம்

10/9/91

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

PW துறை

அரசாணை எண்.

மு. கோப்புத் தாள் எண்.

அச்சகம்

பலவகை

நாள் :

11-9-1893

109

மடிக்கவோ கண்டபடி கையாளவோ கூடாது.

DN

ஆவண. கா. 1—18,006—6-9-90.

N^o 3275.

From:

Executive Eng^r Office

Coimbatore 1st Sep^r 1893.

H.C. Lewis Esq. 23rd/1

Executive Engineer,

Coimbatore Dist.

To

The Supty. Engineer,

4th Circle, Coimbatore.

Sir,

In reply to your N^o 426 C.D.
of the 30th ultimo, I have the honor
to inform that the excavation for
foundation of the Kallar bridge
was commenced as soon as the
plans of the masonry were
received and could be marked
properly on the site plan.

2.

There has been great
delay in forwarding a pul-
someter from Madras, and
unless rock is met with con-
siderably above 15 ft below
river bed, it will be a slow
and

2345
2

and difficult job getting in
the foundations; but every
effort will be made to push
on.

I have H. H.

Sgt W. C. Lewis

Executive Engineer

No 341 of 2nd September 1893.
E. H.

Copy forwarded

to the Chief Engineer, P. W. De-
partment, with reference to
his Memo No 761A dated 28th
August 1893.

Amended

Major R. E.

Superintending Engineer 4th

W. H.

From
The Supr Engineer
Circle

H.M.

W.S.
Sub.

Dated 2nd }
Sept 4th } September 1893
Recd Regt 11th }

Submitted to the
Honble Member with
reference to his receipt
dated 24th August 1893

12341
E.W.

761 Da/28-8-93
675 Da/9-8-93
674 Da/9-8-93
286 Da/1-6-93
1185 Da/1-5-93

H
6-9

W.S.
6-9-93

Collar Bridge -

Run

Explaining the cause of
delay in completing the excavation
of foundation for —

2345 Waf 11-September
1893

Recorded.

Recd 5-9.

H
9-9
W.S.
9-9-93

Ans 9/9 J.C. 12.14
Am 16/9

Run.

3-14/9.