

- (1) பக்கங்களின் எண்ணிக்கை 18
 (2) புதுக்கித் திருப்பிய நாள் டிச 1991
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 10/2

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

பொதுமணித துறை

அரசாணை எண். மு. கோப்புத் தாள் எண்.	672W	அச்சகம் பலவகை
நாள் :	11-3-1893	198

102

மடிக்கவேண்டிய கையாளலோ கூடாது

1724

1/2

Dev

To the best of my
recollection, this report
was called for because
you wished to see whether
the retention of an Art.
Corp. in the Civil Works
sub division, Sanjour
Division, was necessary.

Apparently there
is not much work
going on in the sub-
division, but as Mr.
Wilson will be required
there until the in-
spection of the Mechanism
part is completed,
the present paper
might perhaps be
recorded.

Cu
2/2/23

C. G. (the central)
report prepared
all

Page $\frac{2}{672}$

Land was after
the current
with the left hand
that had been
lost of land
many books
in paper -
Does he want
done. Under

3/6/22

1922

File submitted

In G.O. no 94 of 25.1.21

the Hon. Secy. was requested
for the change, but
subsequently the
recommendation of

the S.D. Mr. J. S. Wilson

was noted (G.O. no
764 of 13.1.21)

Under Mr. Wilson
works under the Secy.
like any other sub-
divisional officer, &
is not under the Collector

The question of
removing him was
raised in memo no
1218C of 9.3.22, but
as Mr. Wilson became
available for the change
after the Delta Sub. Div.
after Godavari Sub. Div.
Mr. Wilson was
allowed to stand fast
in Junagadh - vide no
1218C of 9.3.22 & sub-
sequent papers.

The sub division was
formed at the instance
of the Judicial Dept.
which requested that a
European Engineer Officer
might be posted to it
(So. W. 9 W. 5. 10. 11)
If Mr. Wilson had
remained, it would
be well perhaps to
report the matter
to the Judicial Dept.
as the Judicial Dept.
information, but as
the matter has changed
since the formation
of the sub division, it
will hardly be necessary
to consult the Judicial
Dept. before removing
him in April.

6/22

P.W.D.

Note for the Hon. Member

By the proposal
to post Mr. Somers to
the charge of the
Rushikulya division
on Mr. de Morgan's
departure he approved
it will be ^{advisable} necessary
to transfer Mr. J. S.
Wilson from the
Lyon Civil Engineer
sub division to the
Rushikulya division
for charge of Mr.
Somers' sub
division. No other
20 Commissioned
officer is available
for the duty.

for

W

12/24

W

Statement shewing the works in progress in the Civil Agency Sub. Dist. to end of December 1892.

Names of works.	Amount of estimate.	Current year's grant.	Repaid during the year.		
				Rs.	P.
Provincial					
Cell buildings					
Original works					
Post office at Balliguda	2900	1000	1275	Finished with the exception of whitewashing.	
Do at Eldayagiri	2500	-	668	Completed & Superintendent of Post Office has been requested to take over charge.	
Communications					
Original works					
Major					
Iron bridge at Ellabasingi	41200	1472/14	2389	Rs. 10000 surrendered - Work stopped pending report on Ellabasingi Grant	
Metalling the road from Eldayagiri to Kalingia	4250	2002	2571	Work completed for 3 miles and metal collected for another half mile.	
Do from Kalingia to Tekkalali	7230	2000	1484	Metal laid but not fully completed for 2 miles. Metal for another mile of the road at Balliguda side.	
Minor					
Improvements to Govindapur Soolagudi road	2450	4	1190	Work completed but not fully paid for.	
Employing Survey Sarsaw for surveying & levelling operations	75	-	25	Being worked out.	
Improving slopes east & west approaches of Budawanballa $\frac{1}{2}$ mile east of Dhammapur Bungabom	1320	-	259	Very nearly completed but work suspended not yet fully proceeded up.	
Do approaches to Tekkalali well	230	3	131	Completed not yet fully proceeded.	
Repairing the damaged bridge near Kalingia on Kalingapur road	990	4	1	Work just started.	
Improving East & West approaches of Barangada road at village	500	-	-	Work is now being started.	
Gravelling Ellabasingi	-	-	-	Completed but not billed for.	
Improving gradients between end of new grant & Soolagudi	110	-	-	Will be commenced immediately.	
Improving slopes of Western approach to Kalla at 104 mile 5 fms	110	-	-		
Repairs					
Fixing mile & furlong stones on Sarangada road	136	1	92	Completed not finally paid for.	
Improving slopes to & from Kalla near Dhammapur Bungabom	390	-	56	Work now in hand & will be finished next month.	
Improvements to slopes from Kalladi Katta Kalla	640	1500	-	Now approaching completion.	
Improving Grant between Eldayagiri to Kalingia	188	-	-	Completed.	
Fixing mile & furlong stones from Kalingia to Balliguda	210	-	-	Work requires finishing off.	
Repairs to S. bridge from Eldayagiri on road to Kalingia	310	-	-	Work just commenced.	
Repairing Tentiligada bridge	200	-	-	Work just ordered to be put in hand.	

(Sd) A. M. Hayes
Engrs. Ganjam Dist.

6/17/92

Camp Surada
15th February 1893.

P. S. S. S. S.
Supd. Engrs. 1st Circle

No. ^c/₈₆

FROM

J. D. Wykrowe Eng
SUPERINTENDING ENGINEER

7/67
FIRST CIRCLE.

TO

THE CHIEF ENGINEER

PUBLIC WORKS DEPARTMENT.

Camp Surada

~~DO NOT WRITE HEREIN~~, 15 February 1893.

*Enclosed find
statement.*

SIR,

In reference to your Memorandum
No. 5388 C dated 19th December 1892, I have
the honor to submit herewith a statement
showing the works in progress in the Civil
Agency works Sub Division, of the Camp
Division, to end of December 1892, as desired.
2. The last column of the statement
given an idea of the state of progress.

I have the honor to be,

Sir,

your most Obediently,

J. D. Wykrowe
Sup^{ts} Engineer 1st Circle

FROM P. W. CURRENT No. 1724

SUPERINTENDING ENGINEER

FIRST CIRCLE

TO

THE CHIEF ENGINEER

PUBLIC WORKS DEPARTMENT.

DATED

DESPATCHED

RECEIVED

189

No. 86

ENCLOSURE One
Statement.

SUBJECT.

Civil Agency Works
Sub Division of the
Gangam Division -

Submits statement show-
ing the works in progress
in the -

No. 9W of 5-1-91 ✓

" 357W-7-2-91 ✓

" 764C-13-2-91 ✓

" 1218C-9-3-92 ✓

" 1786C-5-4-92 ✓

" 2891C-8-6-92 ✓

" 4893C-22-11-92 ✓

" 5388C-19-12-92 ✓

No 672. Wd/11 March 1893

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

again
Read the following

Proc. of Govt. No 9W of 52 January 1891 -
Read also

Letter from the S.D. I Circle No C-86 of 15.2.93.

It being no
longer practicable to
share the services of an
Asst. Engineer for the
charge of the Civil Works
Sub division of the
Gangam division, & the
works remaining to be
completed in the sub-
division being small,
the Govt. resolves to
transfer Mr. J. S. Wilson,
now in charge, to
other duty. Arrang-
ements will be made
to

to post a competent
upper subordinate to
the charge of the sub-
division.

WMS
1893
for 1/93
Ch
7th

No 672 to d/11 March 1913

S.W.
S.W.

See Chief Secy
for further
instructions.

Cu 15/3. 2. c. 16/3
15/3
16/3

10th S.S.I. line
- fine exp
- fine Depo
15/3