

Page — 4
Month — 1/91
Signature — [illegible]

P. W. D.

No 1436 Dated 31. 5. 1893

2 sheets
[illegible]

N^o 1466.

1436

Executive Eng^s Office

W.C. Eng^s. Calicut 8th May 1893.

From

W.V. Baker Esq.

Off^r, Executive Engineer

West Coast Div.

To

The Sup^rg^r Engineer

4th Circle, Coimbatore.

Sir,

I have the honor to re-

port for communication to Gov-
ernment, that the two works noted

A. Conchy: a slaughter House
with subsidiary buildings
at Calicut Est^d Rs 3465
outlay — 4471
Excess — 1013

B. Conchy: a Bakery at
or Submarine Est^d Rs 4300
outlay Rs 5225
Excess Rs 925

in the margin were
completed with excesses
noted against each
and completion reports
sent in to the Engineer
in Form N^o D. N^o I.

2.

The items under which the
excesses occurred were the fall
owing, chiefly due to the rates having
been changed.

A.

A

	Ests	Actual	Excess	Total
Compensation	"	226	226	
Plastering with Portland Cement	"	54	54	
Blasting rock	"	80	80	
Road to the slaughter house	"	169	169	
Boring rock	"	109	109	
Excavating hard soil	16	103	87	
Lasterite in Chumam	605	865	260	
Minor items	"	"	28	
				1013

B

	Ests	Actual	Excess	Total
Earthwork	9	76	67	
Teak wood wrought & put up	200	271	71	
Crook or Rammamander	374	455	81	
Small door with frame, hinges &c	483	563	80	
Lasterite stone in Chumam	1849	1804	45	
Carb	"	220	220	
Minor items	"	"	22	
				925

3. In conclusion, I beg to add that these 2 works appear as objectionable items in the accounts of this Division for want of sanction of Government to regularize the excess expenditure.

I have the honor to request therefore that the sanction of Government may be obtained as early as convenient.

I have &c. &c.

Sd/- W. V. Baker

Offg. Executive Engineer.

No. 195 of 12th May 1893

W

Copy. Communicated to the Chief Engineer P. W. Department with a request that he will be good enough to obtain the sanction of Government to authorize the Engineer to admit the excess outlay without objection.

2. The Executive Engineer should have explained why sanction to excess outlay was not obtained previous to the submission of Completion Report.

Am. L. S. S. Major R. L.
Sd/- Engineer & J. L.

From P.W. CURRENT No. 4486

The Supg. Engg.
4 Circle

no 1436 W a / 31st May 1893.

The excess outlay incurred
on the slaughter house and
the bakery at Calicut, is
sanctioned.

dated 12. } May 1893
 rec'd 13. }
 Ques. 16-5-93

Ch. 195
22

2. This sanction should have been applied for by the Executive Engineer when submitting the completion report to the Examiners.

3. The Executive Engineer's explanation should be submitted as to why he did not submit a revised estimate.

JH
19.02.93

Slaughterhouse and
Bakery West Hill
Harbors at Calcutta
Submits letter
from the Ex. Eng^r
West Coast Dr. explain-
ing the cause of excess

28/6 100
18593

Rent issued

for	12/7/97	27
to	12/7/97	27
issued	6.49	5
to	16/5	2.89
		148.5

The N. E. IV End
Eastward