

H. 60

Excess outlay on the
John H. office at
Mar Kapur, Karnool
Sh.

No: 1287 W. d. 23rd May 1896

T. H.
398

INDEXED.
W. S.

25/5.

W.
S.

H. 16/5

col 343
1794 C
27/4/1894
Current No. 2996.

Note.

Taluk Office at Markapur

The Super Engineer in Charge submits a completion report amounting to Rs 28,54-14-11 for constructing a Taluk Office at Markapur in the Kurnool Dist. & requests that the excess outlay may be sanctioned by Govt.

The original estimate for the work amounting to Rs 23,398 was sanctioned in G.O. No. 2651 dated 26th Sept 1890 & the excess of Rs 4,657 or 19.9% over the sanction is chiefly due to deviation in the measurement of the record room from 30' x 16' to 60' x 16' & to the provision of 24 wooden record racks in lieu of 2 iron racks also to the omission of lead flushing to gutters & to insufficient rate provided in sanctioned estimate for Mangalore tiled roofing.

the — but that the Railway will have to keep it in repair.

No 303

From

Colonel A. T. Fraser Rb
Superintending Engineer
IIIrd Circle
Bengal

G. The Chief Engineer
W.P. Department
Madras

Sir

Enclosure

With reference to your Memo No 1494 C of 27th April 1894. I have the honor to forward herewith the Completion Certificate for the Taluk Office at Markapur, Kurnool Division. —

I have the honor to be
Sir
your most obedient servant

W. Fraser Rb

Superintending Engineer
IIIrd Circle Bengal

1/5