

Marine Department.



PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following paper:—

Copy of letter from A. S. Russell Esq.
Executive Engineer, Buckingham Canal
Division to the Superintending Engineer
Second Circle, dated Madras Basin 9th
October 1894. No. 1,658.

With reference to paragraph 4 of G.O.
x B.N. 223308, No. 318 Marine, dated 10th August 1894
6.9.94 which has only just been received in
this office, I concluded by "New Works"
is meant works for which funds have
not already been placed at the disposal
of this Department for execution.

The following Marine Works
in this Division are now in actual progress,
funds to the full extent of sanctioned
estimate having been provided.

	Estimate Rs.	Expenditure to end of September 1894. Rs.
1. Constructing a block of Cook rooms for light-keepers at Pulicat	760	"

760

	Estimate Rs	Expenditure to end of September 1894 Rs
2. Rebuilding Cook room & godown for the Superintendent, Pulicat light house	610	0
3. Alterations to Superintendent's quarters and canvas huts at Ameghew light house in the Village of Menapalein	2740	613
	<u>4,160</u>	<u>613</u>
No. 246 B.C. 16.10.94		

Submitted to the Chief Engineer
P.W. Department with reference to G.O.
No. 2233 W for favor of orders regard-
ing the works named in the foregoing
letter being obtained from the Marine
Department.

Endorsement of the Public Works
Department, dated 20th October 1894,
No. 3248 C.

Referred to the Marine Depart-
ment.

Order of 7th November 1894, No. 429.

As the works are in actual progress
they should be completed in accordance with
the

The Sanctioned Estimates-

(See Extract)

Francis

Ag: Assistant Secretary
for Chief Secretary.

The Public Works Department
Presidency Port Officer.

8/11

6-9-94 N^o 2233 N

20-10-94 N^o 3248 C

Gobt. of { 18 } Madras.

To

The Public Works Department

Dec. 13. 11. 94.

Proceedings, dated 7th November 1894.
No. 429.

Subject.

Stating that certain Marine Works in the Buckingham Canal Division which are in actual progress should be completed in accordance with the sanctioned Estimates.

with order

taken for no 8953/94.

No. 2933 W d 15th November 1894

Communicated to
the Supty. Engineer II
Circle.

S. G. Wick

S. G. Wick

S. G.

DESPATCHED
16 NOV. 94

B
Cm

29 Dec

P. W. CURRENT No. 8609

S. E. I. 500-31-7-94