

- (1) பக்கங்களின் எண்ணிக்கை 6
 (2) புதுக்கித் திருப்பிய நாள் 25-2-92
 (3) ஆதாரம் குறிப்பவர் சுருக்கொப்பம் 37

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

PWD துறை

அரசாணை எண்.	765	அச்சகம்
மு. கோப்புத் தாள் எண்.		பலவகை
நாள் :	17-3-1894	199

297

மடிக்கவோ தண்டபடி கையாளவோ கூடாது.

No. 711/2

FROM

G. D. Wylerow Esq
SUPERINTENDING ENGINEER

FIRST CIRCLE.

TO

THE CHIEF ENGINEER

Enclosures: 2.

PUBLIC WORKS DEPARTMENT.

1 Completion Report Camp Russellkonda
1 do certificate.

BOWENICHERRAM, 28 February 1904.

SIR,

I have the honor to submit the accompanying completion Report for "constructing a Deputy Tahsildar's Cutcherry and Sub Jail at Cajapatinagaram" and to request that you will be good enough to move the Government to authorize the Examiner of P. W. Accounts to pass the excess expenditure of Rs. 479 incurred on the work over the estimate of Rs. 8800 sanctioned in G.O. No. 1371 W. dated 16th May 1890.

2. The Executive Engineer has given the reasons for the excess in the Completion Report.

3. The Completion Report has been verified by the Examiner of P. W. Accounts.

I have the honor to be,

Sir,

your most obedient servant,

G. D. Wylerow Esq.

Sup & Eng 1st Circle

28-7/3

P. 1 PRESENT No. 1963

FROM

G. D. Seflora Esquire
SUPERINTENDING ENGINEER

FIRST CIRCLE

TO

THE CHIEF ENGINEER

PUBLIC WORKS DEPARTMENT

DATED 20th February
DESPATCHED 2nd March 1894.
RECEIVED 12th

No. 711 VZ.

ENCLOSURES 2

SUBJECT.

Submitting a Completion
Report for constructing
Deputy Tahsildar's Cutchery
and Sub-jail at Gajapati-
nagar and requesting to
obtain sanction of Govern-
ment authorising the
Examiner P.W. accounts
to pass the excess expenditure
incurred on the same.

PUBLIC WORKS DEPARTMENT.

No. 765 W. d/17th March 1894

PROCEEDINGS OF THE MADRAS GOVERNMENT.

765/3
Read the following

From the Suptg Engrs I Circle, No. 711 VZ d/20th February 1894.

The Examiner. P.W. accts
is authorised to admit the
outlay of Rs 479, incurred on
the Deputy Tahsildar's Office
and Sub-jail at Gajapatnagar,
Vizagapatam District, in excess of
the estimate of Rs 8,800 sanctioned
in G.O. No. 1371 W dated 16th May
1890.

DESPATCHED
13 MAR 94

To
The Suptg Engrs I Circle
with enclosures.
" Engrs P.W. accts

0015
15-594

L 15.

Cu

May

Received by on the
By Tahsildar's office
and subail at Gajap
magaram, Vizagapatam

N^o. 765 W. dy 17 March 18