

Public Works
Marine (1895) Department.

G.O., No. 3093 W

DATED 2-12-95

[Despatch Abstract.]

Curraicy Office buildings, Calicut: Orders
on explanation from the Executive Engineer,
as to the delay in carrying out repairs
to the portions of the — used as a runway
&c, by the Madras Hunter Rifles.

BACK PAPERS.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

PUBLIC WORKS DEPARTMENT.

No 3093 W of 2^d December 1895
PROCEEDINGS OF THE MADRAS GOVERNMENT.

READ the following

Letter from the Lieut: General Com-

-manding the Forces, Madras. --H.E.No.1841-M.W d/ 16th October/95

From the Suptg: Engineer IV Circle-- " " 440. W d/ 13th November/95

" " Executive Engineer, West

Coast Division ---" " 541 d/ 23rd November/95.

The Executive Engineer's explanation as regards funds is not understood. The building in question being a provincial one, the repairs should be carried out from the repair grant under civil buildings, & the rent should be credited to Provincial.

2655

27.0

To

The Suptg: Engineer IV Circle.

(40-4,000-2-11-95.)

On

21-10-95 No 3030C
15-10-95 .. 2536A
22-4-95 .. 907-908W
24-5-95 .. 1255W
22-8-95 .. 699W
7-9-94 .. 2238-94

No 3093 W of 2nd Decr. 1895

B.M.

25/10

Things

No 593

Adjutant's Office, M. V. R.
Calicut, 8th October 1895.

From

Major W. Maylor
Adj. Commandant,
Malabar Volunteer Rifles

To

The Asst. Adjutant General
Southern District
Wellington.

Sir,

With reference to my letter No: 188
dated 8th April 1895, I have the honor to intimate
that I was yesterday informed by the Esq. Engineer,
West Coast Division, that he is quite unable to
make a start with the repairs to our new
Armoury and Office, as he has no funds —
I understand orders were passed that the work
was to be begun in July last: as I before
intimated it is excessively hard on the Corps
to have no proper accommodation and I quite
fail to see, how we can be expected to be
responsible for the Condition of the Arms while
kept in a building which is in disrepair. The
Office work is also considerable, and the
accommodation absurdly insufficient, and I
hope

hope the General Officer Commanding will
see his way to further recommending that the
work be put in hand at once.




Thave & C.
(Signed) G. H. Davies, Captain,
for Officer Comd. Malabar Vol Rifles

(True Copy)



A. H. M. Lawrence Captain,
Deputy Assistant Adjutant General,
for Offg. Deputy Adjutant General.



P.W. Ent²
8017/95
9275

Volunteers Buildings

Ootacamund,

No. 1841 M.W.

16th October 1895.

From

The Lieutenant-General COMMANDING the FORCES, Madras.

To

The Chief Secretary to the Government
of Madras

SIR,

With reference to G.O. Public Works
No. 1255 W of 24th May 1895, I have the honor to enclose
a copy of letter No. 593 of the 8th instant from the
Commandant, Malabar Volunteer Rifles, and, in view
of the circumstances represented, to ask that steps may
be taken to have the buildings in question repaired.

ENCLOSURES.

I have the honor to be,

Sir

Your obedient servant

✓ The General Colonel

Offg. Asst. Quarter Master General
For Lieut. Genl. Comdg. the Forces, Madras

A. H. M. L.

(on tour)



P. W. CURRENT No. 8017

9278/95

Recd: 19.10.95

Rec: 1

No 513

Executive Engineer's Office,

WEST COAST DIVISION.

CALICUT, 7 November 1895

FROM

H. H. O'Connell Esq.

EXECUTIVE ENGINEER,

WEST COAST DIVISION,

TO

THE SUPERINTENDING ENGINEER,

FOURTH CIRCLE,

COIMBATORE.

ENCLOSURE.

Sir,

With reference to your endorsement No. 487 dated 24th October 1895 on Chief Engineer's Memo. No. 3030 C, of 21st October 1895, I have the honor to submit the following explanation for the delay in carrying out the repairs to the portion of the Currency office buildings now used as an armoury, etc. for the Malabar Volunteer Rifles, Calicut.

The repairs to the building were called for by the Commandant of the Corps in July 1894 and an estimate for the work was prepared and sent for his countersignature on the 15th October, on receipt of G.O. No. 1255 W, dated 24th May 1895, in this office, it was found that the estimate

had not been returned countersigned by the
Commandant of the corps and he was
written to, to return it at an early date.
The estimate was received back on the 4th October
1895 without being countersigned and it
was returned to the Commandant of the
Corps for his countersignature before being
sent to the Sub Divisional officer for
execution. As the work is chargeable to the
Imperial Military grants and not to
Provincial, Repairs, Civil buildings, and
as estimates in excess of the existing grants
under Imperial Military repairs had already
been sanctioned for execution, it was not
possible to put the work in hand without
an additional allotment which was applied
for in this office No. 443 S.F. of 25th Sept/95.

The work has now been put in hand as
the additional funds required have been
granted in G.O. No. 2536 W of 15th October/95,
Communicated with your endorsement

This seems all
wrong. The
line items are
Provincial &
the repairs
executed to
the same extent
the repairs should
therefore be under
from Provincial
Grants

No. 478 W.C. of 21st October 1895.

I have the honor to be,
Sir,

Yours most obt. Servant

Stuart O. Curran
Executive Engineer

No. 440 W of 13-11-95

Submitted to the Chief Engineer P.W.D.
with reference to his Memorandum No. 3030
dated 21st October 1895.

W. Curran

Supg. Engineer Hth Circle

P. W. D.

WEST COAST DIVISION.



THE EXECUTIVE ENGINEER,

WEST COAST DIVISION,

To

THE SUPERINTENDING ENGINEER,

FOURTH CIRCLE,

COIMBATORE.

No. 3030 C of 21-10-95
2536 W of 15-10-95
1255 W of 24-5-95

Dated

Despatched

No. 513 S.E.

ENCLOSURE.

SUBJECT.

Currency office building
used as armory for the
Malabar. Vol. Rifles. Calicut

Submitting explanation
for the delay in carrying
out the repairs to the
portion of —

Within

The Suptg. Engineer

is requested to return
without delay the

original papers referred
to him under this

office endorsement No. 3030 C.

dated 21st October 1895.

DESPATCHED

20 NOV. 95

S. E. IV Circle. ✓

✓ S. E. IV Circle

20/11

W.

Letter from the Lieutenant General Commanding the Forces, Madras
to the Chief Secretary to the Government of Madras, dated 16th
October 1895, n.º 1841 M.W. (Volunteers-Buildings.)

n.º 541.

Encs: 2 Forwarded to the Chief Engineer, Public Works Department, as
ordered by the Superintending Engineer in his n.º 533 W.C., dated 21st
November 1895.

(By order)

West Coast Division Office
dated 23 November 1895

A. D. Rozario Head Clerk
Executive Engineer's Office

P. W. CURRENT No. 9278

Recd. 25-11-95

973 12

S. W. 12

detent back
A. J. 12/12/95