

Public Works (1896) Department.

G.O., No. 18572

DATED 22/6/96

[Despatch Abstract.]

Objectionable views
on the statement of
in the accounts of the Comtee
Architects on 22 March 96

BACK PAPERS.

FURTHER PAPERS.

NOTES.

Reference to P. W. D. Code.

Chapter XIV, paras. 56 and 57.

1. The Examiner will note in this statement all items of charge to which, it appears to him, objection should be taken; it will be forwarded to the Executive Engineer for remarks and explanation, and he will return it to the Examiner through the Superintending Engineer.

DIVISION— *Consulting Architect.*

MONTH— all arch 1896

Divisional statement of objectionable items in the accounts.

No. _____, dated the 2 May 1896

Forwarded to the ^{Consulting Architect} Executive Engineer,
Division, for explanation and return through the
^{Secretary to Government E. W. Department} Superintending Engineer ^{Circle.}

Wm Garrison unltd
Jr Examiner, P. W. Accounts.

No. 773, dated the 16th May 1896.
in duplicate Secretary to Government P.W.D.
Transmitted to the Superintending Engineer.

Executive Engineer, Cons^g Architect Division.

No. _____, dated the _____ 189

Transmitted to the Examiner with ~~remarks~~^{orders} by
Secy to Govt R. W. Beall
 Superintending Engineer.

Superintending Engineer, Congg Architects Circle

Box No. 1857 W, d. 22nd June 1896

10-6-96. In. 1735 hr
8-5-96 - 1468 hr.
8-5-96. 1454 hr.
5-9-94. 2206 hr
27-3-93. 832 hr.
25-3-96. 1065 hr.
29-1-96.. 279-697c
17-1-96. 278c
20-12-95- 3267W
28-11-95. 30576

Consulting Architect

Divisional statement of objectionable items in the accounts

Item No.	No. in the schedule.	Particulars of each item.	AMOUNT				
			Of estimate or item.	Expended up to date.	Appropriated during the year.	Expended during the year.	Expended during the month.
			Rs.	Rs.	Rs.	Rs.	Rs.
		Provincial 45. Civil Works. Excess over Estimate					
1	38	Roman Catholic cemetery Bangalore - making a wrought iron gate Excess	418 27	445		58	
2	68	St. Andrews church. Bangalore - Repairs to gear of church bell Excess	15 2	17		17	
3	92	Presidency college - Madras. Annual repairs - Excess.	1037 16	1053		646	
		Want of appropriation					
4	22	Sea Customs house Madras. Minor additions -			2387	1244	
5	27	General Hospital Madras Minor additions -			3178	248	

(Item 5 - since sanctioned in
Go No 1430 W & S. S. 96.)

DIVISION.

for the month of *March* 1896.

Remarks by Examiner, P. W. Accounts.	Executive Engineer's explanations.	Remarks by Superintending Engineer. <i>Consulting Architect.</i>	How disposed of.
(42) Will be passed under code I. III. 119C (a) if Consulting Architect sanctions.		(143) Approved.	No. 1857W, dt 22nd June 1896. Noted Noted
(3). Will be passed under code I. III. 119C if Consulting Architect sanctions.			
(4+5). These items should have been shown as major works instead of minor works since the amount of estimate in each case is over Rs 2500 and that allotment of funds should have been applied for. The official year having expired sanc- tion of Government to pass the outlay is awaited.		(4) Sanction has been supplied for.	4. Thereafter is the matter under disposal under disposal
		9th June 96	5. Sanctioned in G.O. No 1430 W & S 5th May 1896.

* Put up with Ch. 517

Divisional statement of objectionable items in the accounts

Item No.	No. in the schedule.	Particulars of each item.	AMOUNT.				
			Of estimate or item.	Expended up to date.	Appropriated during the year.	Expended during the year.	Expended during the month.
			Rs.	Rs.	Rs.	Rs.	Rs.
6	2.	Excess over appropriation Quarters for men of His Excellency the Governor's band. (Constructing) -			30,000	30,601	15,059
		Excess -			601		
7	10.	Rev. Law College Madras. Constructing - with sub-houses.			124,255	125,276	73,271
		Excess -					
8	13	Maternity Hospital Madras - Additions to -			25,656	26,170	770.
		Excess -			514		
		Civil Works. Excluded Local.					
		Excess over appropriation					
9	4	Senate house latrine Madras. Conservancy Establishment.			146	151	151
		Excess -					
		Debits to stock					
		Excess over estimate					
+ 10	1	Manufacture of bricks and tiles at Brickfields	50,383	59,892			4,833
		Excess 9509					

DIVISION.

for the month of March 1896.

Remarks by Examiner, P. W. Accounts.	Executive Engineer's explanations.	Remarks by Superintending Engineer, Consulting Architect	How disposed of.
			Sanctioned in G.O. No. 1454 W d. 8 May 1896.
(6 to 9) The official year having expired sanction of Government to admit the excess outlay is awaited.	(Items 6 to 8 are sanctioned in G.O. No. 1454 W d. 8 May 1896)		
			The Examiner is authorized to admit the outlay.
			(10) Sanction of Govt. applied for and is awaited.
(10 & 11) Sanction of Government to pass the excess is awaited.			Sanctioned in G.O. No. 1735 W d. 10 June 1896

Divisional statement of objectionable items in the accounts

Item No.	No. in the schedule.	Particulars of each item.	AMOUNT.				
			Of estimate or item.	Expended up to date.	Appropriated during the year.	Expended during the year.	Expended during the month.
			Rs.	Rs.	Rs.	Rs.	Rs.
		Debits to stock					
		Excess over Estimate (contd)					
11	2	Manufacture of lime at the Lime kilns.	11,790	17,768			1867
		Excess	5998				
12		Debits to Public Department.					
	(a)	Relining with new blue cloth for rattran chicks including rope fee - Rs 14-14-0.					
		S. Dt. No. 3. Voucher No. 87 of March 1896 -					
	ii	Renewing rattran madding - Rs 60-14-1					
		Painting rattran chicks Rs 49-6-3.					
		Cotton ropes fee for chicks - 11-14-0.					
		S. Dt. No. 3. Voucher No. 89 of March 1896.					
		Debited to annual repairs to Telegraph office all adras.					
	(c)	Chicks. 12-0-0					
		(S. Dt. 123. Voucher 167 of March 1896) debited to repairs to Lunatic Asylum					

DIVISION.

for the month of March 1896. —

Remarks by Examiner, P. W. Accounts.	Executive Engineer's explanations.	Remarks by Consulting Engineer. <i>Architect</i>	How disposed of.
12. (a & b): These charges are not properly debitable to Public Works Department they should be borne by the Departments concerned. Early recovery awaited.	(11) Sanctions of Govt. applied for and is awaited. (12 (a)) Of the 4 items the following are charges incurred in connection with buildings occupied as residences. Rs. 60-14-1 (3-10-100) Rs. 2-4 Deducting the above from the total (Rs. 126-64) the balance recoverable is Rs. 66-5-6 or Rs. 66-5-6 from the Capt. inclusive of the share of the Capt. and J.P. The Supd. Telegrapher is who has been asked to remit the amount has promised to do so on receipt of the final bill. The amount has been apparently been applied for.	(12 (a)) In the circumstances stated Rs 80-2-1 may be admitted under G.O. No. 832 W of 27th March 1893. The early recovery of the balance from the Capt. is telegrapher is who has been asked to remit the amount has promised to do so on receipt of the final bill. The amount has been apparently been applied for. (12 (b)) The charge may be admitted under G.O. No. 832 W of 27th March 1893.	

Consulting Architect

Divisional statement of objectionable items in the accounts

Item No.	No. in the schedule.	Particulars of each item.	AMOUNT.				
			Of estimate or item.	Expended up to date.	Appropriated during the year.	Expended during the year.	Expended during the month.
			Rs.	Rs.	Rs.	Rs.	Rs.
13.		Grant of Government sanction. To the purchase of 6 rivetted girders supplied by Richardsons and Co. as including incidental expenses. Rs. 3150. Purchased for additions and improvements to Law Court buildings - S. O. 18. Voucher 49 of March 1896.					(8)
14		Miscellaneous Irregularities Irregular credit to P. W. D. Relining with thick new blue cloth for tank-chicks with top & etc. to High and Small cause Courts C.O. No. 49. S. B. V. No. 41 of January 1896. Para 4. Divisional O. I. Statements February 1896. P. 1-14-2					

DIVISION.

for the month of *March* 1896.

Remarks by Examiner, P. W. Accounts.	Executive Engineer's explanations.	Remarks by Consulting Engineer	How disposed of.
(13). Sanction of Government should have been obtained prior to the purchase. It is awaited.		<i>Consulting Engineer</i> No sanction is necessary.	Noted
(14). The Consulting Architect to Govt. states that the Registrar of the High Court has been asked to remit to his office the amount due. Early recovery is awaited.		Reasoned and adjusted.	14 Noted
			15/6/96
			<i>in charge. Consulting Architect Dr.</i>

Divisional statement of objectionable items in the accounts

for the month of-

189