

7294 & 7503.
Public Works (1896) Department.

G.O., No. 2836 W

DATED 2nd October 1896

[Despatch Abstract.]

Expenditure: The Examiners of P. W. Accts authorized to pass the — of Rs. 2,871 incurred in excess over the estimate of Rs. 2,1880 for the Salubk Office at Sathenapalle in Kistna Western G. N.

Read CN-8294 + 7503

Order

B
H.E.
No. 2836-⁹²⁴W. 22⁹⁹⁶ October 1896

From

The Examiner of
Public Works Accounts is
authorised to pass the expen-
diture of Rs. 2871 incurred in
excess over the estimate of Rs.
21,880 for the taluk office
at Tattenapalle in the
Kistna Western Division.

The Examiner
P. W. Account
Madras.

No. 2718 $\frac{D}{A}$

Dated 14th Sept. 1896.

Received 15.5.96

Enclosures 2.

Spare copies

SUBJECT.

2. The attention of the Supty Engineer is drawn to para 42 Chap IX, Vol: I of the Code, under which the completion report should have been verified by the Examiner before its submission to Government.

Saluz Cutcherry as
Fa thenapally. Relu
duly verified Compe
known report. for —

Cu

SEM Circle without completion report.

E. P. W. Accts.

Q 3/10

vol. 5. 426 R2579

Взрваци

Dated 16 August 1896.

No. 1292 Kw

From,
Major W. H. Bassett, R. E.
Esquire,

II Circle.

The Chief Engineer.
F. W. Woodworth

Sir

Sir

I have the honour to forward
herewith a copy of the Comptroller
report for constructing a Talag
Cutcherry at Lattinavally and to
request that you will be so good
as to obtain the Sanction of Govern-
ment for the excess of Rs 2871/- over
the estimate amounting to Rs 21880/-
in the excess has been

2. Explanation for the excess has been given by the Engrs. in the report.

I have the honor to be.

Your obedient ^{Serv.} St. Louis
Ku Baddasing Majors
Superintendent

Public Works (1896) Department.

CURRENT No. ⁸²⁵⁴ 7503



No 3252C of 2nd September 1896
Order

To C

For favour of
verification and
early return.

From The Supg. Engineer
II Circle.

No. 1292 K. W

Dated 16.8.96

Received 19.8.96

Enclosures 1

Spare copies -

SUBJECT.

Taluk Cutcherry at Sattenapalli

Requesting sanction to the

Excess expenditure incurred

in constructing a

From, The Superintending Engineer,
II Circle.

To, The

Dated

Received

} 18

Enclosures.

NO.

SUBJECT.

From. The Supg. Engr.
II Circle.

To
Taluk Cutcherry

Dated

No. 1292 KW
16.8.96

Encl 1

Sattenapally Taluk
Cutcherry - Forward
- w/ Copy of Completion
- for request

BACK PAPERS.

FURTHER PAPERS.