

G.O., No. 4056
DATED 31/1/96

[Despatch Abstract.]

Sub Registrar's office at Pattukottai
Negapattanam Du — Explanation
from the Supdy Engr as to the Causes
that have retarded progress in
the Construction of the Record

G.O.	No.	Department	Date.	G.O.	No.	Department.	Date.

Giving explanation
as to the laxity of progress

123/✓

From the Executive Engineer, Kanyakumari (Division)
to the Superintending Engineer, V. K. K. K.,
Kanyakumari, 22nd December 1895, No. 4685. E.

With reference to para 4 of your
No. 336 H.S. dated 15th December 1895, calling for an
explanation as to the laxity of progress on Patukota
sub-Registrar's office work, I have the honour
to state as follows:—

The work was given out on con-
tract on 8th June 1895. Owing to scarcity of water
in Patukota, the manufacture of bricks had to
be postponed till the monsoons. The contractor
has since commenced moulding of bricks, but was
prevented from burning them on account of rains.
He is however trying to do his best. The grant
allotted could not, for the above reasons, be fully
utilised, hence the surrender.

2. Measures have been taken to
fully spend the allotments referred to in para 2
of G.O. before the close of the official year.

No. 9 W.

Submitted to the Chief Engineer P. M. D.
with reference to ^{the} concluding portion of para 1 of
G.O. No. 3149 W d/7th December 1895.

A. S. S. S.
12/1/96 L. S. S. S.

Super Engineer V. K. K. K.

11/12/96 12 January 1896.

3676

22/1/55

V. Cus 751

For and as whether Mr
Furnivall's services made
given on the terms noted
by the E. & J.

Mr R. S. Paterson
was recently transferred
as follows in exchange

Cu
7.1.55

or should be involved
to accept an officer of
precisely the same standing
as Mr Furnivall or give
preference to him: but if
no such officer is available
it would perhaps be
better to take no one in
Mr Furnivall's place,
as such an exchange
would presumably
entail supersession
of one or more of our
officers.

W. G. C. M.