

Public Works (1896) Department.

G.O., No. 592

DATED 18-1-96

[Despatch Abstract.]

Excess expenditure: The Examiners of P.W.
accounts authorized to admit the
— incurred on ordering and deepening
the Cheyarn main channel, North belt
Do

No. 59 I., 18TH JANUARY 1896.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following papers :—

From H. E. CLERK, Esq., Executive Engineer, North Arcot Division, to the
Superintending Engineer, IV Circle, dated 4th December 1895, No.
506 S.E.

With reference to your letter No. 417 N.A., dated 30th September 1895, I have the honour to report that the work of widening and deepening the Cheyar main channel has been completed and accounts closed with an expenditure of Rs. 77,714 against an estimate of Rs. 72,400.

2. Every endeavour has been made to draw up a comparative statement for explanation of excess of Rs. 5,314, but it has been found impracticable. The work was commenced in March 1891 during the famine and the accounts of the work at the start were not recorded in accordance with rules. Work abstracts from May 1891 to February 1892 are missing and probably were not prepared at the time. Under these circumstances I beg that Government may be asked to authorize the Examiner to admit the excess outlay of Rs. 5,314.

No. 284 I.

Copy forwarded to the Chief Engineer for Irrigation with a request that he will be good enough to obtain orders of Government authorizing the Examiner to admit the excess outlay of Rs. 5,614 on widening and deepening the Cheyar main channel.

Office-note to the Examiner, Public Works Accounts, dated 19th Dec. 1895, No. 358.
 " from the " " " " " 20th " " " 4530 D./A.

ORDER—No. 59 I., dated 18th January 1896.

In the circumstances reported the Examiner of Public Works Accounts is authorized to admit the excess expenditure incurred on the work referred to.

2. This sanction is registered as No. 177 I. of 1895-96.

(True Extract.)

Under Secy. to Govt., P.W.D.,
Irrigation Branch.

To the Chief Engineer for Irrigation.
 " Superintending Engineer, IV Circle.
 " Examiner, Public Works Accounts.
 " Revenue Department.

Exd. T. K. Narayana Aiyangar.
Spare Copies

IRRIGATION.
ACCOUNT.

Gobt. of {1896} Madras.
PUBLIC WORKS.

Dated January, 18th.

Recd.

Encl.

G.O. No. 59 I., 18th Jan. 1896.

JANUARY.

Excess Expenditure

The Examiner of Public Works Accounts
authorized to admit the — incurred on
widening and deepening the Cheyar main
channel, North Arcot division.

PUBLIC WORKS DEPARTMENT,

IRRIGATION BRANCH.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the

Read the following

From Supg Engr, 11 Arch, No 284 I, of 13.12.95
Office note to C No. 358, of 19.12.95
D. from C. - 4530 D of 20.12.95

W
12 Jan

In the circumstances
reported the Examiner
of P.W. & is authorised
to admit the excess
expenditure incurred
on the work referred

to.

2. This sanction
is registered as No.
177 I of 1895-96.

W

8/1

Prison
8/1

To
The Chief Engr for S.
Supg Engr 11
S. F. A. R.
Rev. Supt.

Recd
4/1 1896

45/ 506
S.E.

Excess expenditure incurred
on widening & deepening
the Cheyar main channel

Issue

15/1

M. E. I

7.2.9
17/1

W. E. I

18/1

Regd.

19/1

18/1

15-1-96

5.20 PM
16/1/96

M. E. 10/12/14/1

No. 506
S.E.

North Arcot Division Office

4th December 1895

From

H. E. Clerk Esq
Executive Engineer

To

The Superintending Engineer
IVth Circle

Sir,

With reference to your letter No. 417
of 30th September 1895, I have the honor to
report that the work of widening and
deepening the Cheyar main channel has
been completed and accounts closed
with an expenditure of Rs 77,714 against an
estimate of Rs 72,400.

Every endeavour has been made to draw
up a comparative statement for explanation
of excess of Rs 5,314 but it has been found
impracticable. The work was commenced
in March 1891 during the famine and the
accounts of the work at the start were
not recorded in accordance with rules.

Work abstracts from May 1891 to February
1892 are missing and probably were not
prepared

prepared at the time. Under these circumstances I beg that Government may be asked to authorize the Examiner to admit the excess outlay of Rs 5314.

I have the honor
/Signed/ H. E. Clerk

Executive Engineer

No. 284 dated 13th December 1895 V. A. Division

Copy forwarded to the Chief Engineer, Irrigation, P. W. D. with a request that he will be good enough to obtain orders of Government authorizing the Examiner to admit the excess outlay of Rs 5314 on widening and deepening the Cheygar Main Channel.

H. E. Clerk

Supy Engineer H. E. Clerk

CHIEF ENGINEER
FOR IRRIGATION.
17 DEC. 95

Mr. E. W. CURRENT No. 190

From
The Supg. Engineer,
4th Circle

No 358. d/19. 12-95

To C for verification
of excess outlay and
early return

Dated 13th
Decr d. 16th } December 1895.

20/12
19/12
D.S.D

No 284
2

Dec: 9. 1. 96

100
19/12/95

No. 855 d/16-10-93.

R225
No. 4530 $\frac{D}{A}$ d/20. 12-95
To 2

Cheyre Main Channel

Excess outlay has been verified

Requesting to obtain orders
of Government authorizing the
Examiner to admit the excess
outlay of Rs. 5,314 on widening
and deepening the —

and found correct.
20/12/95
20/12

729
1871
21-12-95