

Public Works (1897) Department.

G.O., No. 1234

DATED 9. February 1897

[Despatch Abstract.]

Progress Report, E. 2000 - of the (Principal
Project) Madras &c for December 1896,
ordered to be forwarded to the Govt of Madras.

Forwarded.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Order thereon. *12-123*

N^o 124 Sat 8.2.97
Forwarded, accordingly.

257
57

W. H.
30/1/97

Issue $\frac{1}{2}$ 9/27

1005
28/11/19

Sixth Circle.

Madura Division.

Abstract of Progress Report for the month of December 1896.

Particulars	Grant for the year	Expenditure during the year	Remarks showing the progress of Works.
1	2	3	4
Capital Expenditure not charged to Revenue 49. Irrigation. Periyar Project Works (1) Head Works.	20,000	(a) 14,471	(a) All the works have been completed. The District Sub-Divisional officer has been requested to report the probable further outlay during the year on the Head Works. On receipt of his reply the Special Executive Engineer will be intimated of the amount he has to spend out of the grants for Head Works on works under "Main Canal & Branches" vide Suptg. Engrs. No. 1051 M.D. dated 23 rd August 1896.
(2) Main Canals and Branches and (3) Distributaries. * Includes Rs. 10,000 for land.	* 1,10,000	38,760	Explanation for short outlay has been called for from the Executive Engrs. on special duty and will be furnished on receipt.
Tools and Plant	90,000	85,583	

(Signed) A. Joyce
Ex. Engineer, Madura Division
7-1-97.

Station Trichinopoly. No. 59. M.D. dated 19th January 1897.

Submitted to the Chief Engrs. for Irrigation
2. Explanation for short outlay under 49. Irrigation will be submitted when received.

(Signed) O. V. Boodu, Lt. Col., R.E.,
Suptg. Engr. - C. V. C.

(True copy)

(Signed) W. Hughes
H. Secy. to the Irrigation Branch