

Public Works (1897) Department.

✓ G.O., No. 1734 W

DATED 30 June 1897

[Despatch Abstract.]

Central Jail at Rajahmundry. Sanctioning ~~the~~ with remark, the outlay of Rs. 600 incurred in excess of the estimate for repairs to the Superintendent's quarters and out-houses in the —

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

READ the following.

So: 1734 48 30. 6. 94

Д.И.
22.6.97

2 It is observed that the excess is chiefly due to defective estimating.

Cur

curM $\frac{10}{6}$ qf.

$\frac{T}{B} = \frac{1}{2}$

Knäy

yo


The S. E. I circle with
1 encls
- Exar. P. W. Accts

P. W. 40.
1,500-13-4-97.

H-2-146-97 R 23-6-97

Public Works (1897) Department.

CURRENT No. ⁵³⁶⁸ 3887



No. 2654 c, d, 26th May 1897.

Order

To C

From J. C. L. Arminie Esq.
Subg. Engineer, B. C. Circle.
The Chief Engineer, P. W. D.
No. 134 G. D.

Please verify the outlay
shown against item No. 6.

12/5/97

Cu

No. 1727 ^B/_A of 28th May 1897

To W

Outlay verified
and papers herewith
returned.

Dated 14.4.97

Received ~~21.4.97~~ 1-6-97

Enclosures + 2

Spare copies

SUBJECT.

Rajahmundry Central Jail
Superintendent's Quarters and
outhouses — Requests the
favor of obtaining the sanction
of Government to the excess
outlay incurred on the —

No. 205/97

1/6/97

28.5.97

C

28.5.97

0. L. S. 130

R 25/5

0. L. S. 188

R 25/6

P

Office of the Superintendent Eng^r & Civil
 Station, Waltair, 14th April 1897.

J. C. Larminie Esq. M. J. C. E.
Superintending Engr. B. R. Co.

The Chief Engineer
Public Works Department.
Madras.

Sie,

(3)

3. Over this revised Estimate an excess outlay of Rs 600 was incurred. The Executive Engineer, Godavari Eastern D^o explains that in the actual execution of the work it was found necessary to have

- (i) 27135 ft of Shingle roofing against 1170 provided in the estimate.
- (ii) 29 cft of Oakwood new reapers in tiling with flat and paubles and Chumau borders while there was no provision in the Estimate.
- (iii) 910 cft brick work in Mortar after the old masonry work was demolished against 500 cft provided in the Estimate.
- (iv) 1164 Sft of plastering 2 Coats of Chumau against 670 Sft provided.
- (v) 39 cft of Countrywood wrought & put up against 11 cft provided in the Estimate.

The excess on the above items was as shown below.

No. 1	-----	Rs 309
No. 2	-----	" 96
No. 3	-----	" 78
No. 4	-----	" 13
No. 5	-----	" 43
		<u>Rs 539</u>

L

A. Besides the above items there were some additional Charges of Rs 26 on account of Workshop General Charges and Rs 35 for wood oiling which were not provided for in the Estimate.

5. The Executive Engineer reports that the original Estimate appears to have been submitted by Mr. C. W. Jaish, Supervisor and the revised one by Mr. J. Mahony Sub Engineer when they were in Charge of Rajahmundry Sub Division.

6. Under the above Circumstances I request that you will be so good as to obtain the sanction of Government to the excess outlay. The Completion Statement of the work is herewith submitted.

x vide G.O. No.
32714 of 14-11-96
with C.O. 3053
sent to S.A. 14-12-97
Surplus balances
of Rs 100 & 1000
for 95-96 - Review in the

I have the honor to be,
Sir,
Your Most obedient Servt.

J. Chennel
Superintending Engineer

14/4 First Circle
13.4. 13/4

P.W. 4.2
5368/97