

Public Works (1897) Department.

G.O. No. 846 J

DATED 20 September 1897

[Despatch Abstract.]

Expenditure: Authorizing the Examiners with remarks to admit the — incurred on the works detailed in the Completion Statements of the Engineer for March and April 1897

Recd in this state

10/11/97

Indexed

BACK PAPERS.

FURTHER PAPERS.

IRRIGATION.

Government { 1897 } of Madras.
PUBLIC WORKS.

Recd.

Regd.

} 1897.

Enclosures

Spare copies

G.O., No. 846 I., 20th September 1897.

SEPTEMBER.

Expenditure

Authorizing the Examiner, with remarks, to admit the — incurred on the works detailed in the completion statements of the Ganjam division for March and April 1897.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.

READ—the following paper :—

From J. C. LARMINIE, Esq., M.I.C.E., Superintending Engineer, I Circle, to the Chief Engineer for Irrigation, dated Camp Dowlaishweram, 25th August 1897, No. 490 G.N.

I have the honour to submit, herewith, two completion statements noted as per margin received from the Executive Engineer, Ganjam division, and verified by the Examiner, Public Works Accounts, and request that you will be good enough to obtain the sanction of Government authorizing the Examiner to admit the excess of Rs. 215 therein shown.

35. Protective Irrigation Works.

- 1 Completion statement of works and tools and plant for March 1897.
1 Extract of do. do. for April 1897.

2. The amount of Rs. 5,918 being the savings effected on the works, may be added to the provision for unforeseen works of the Rushikulya project work.

ENCLOSURES.

COMPLETION STATEMENT for the month of March 1897.

Estimate.		Name of work.	Amount of estimate.	Outlay (to nearest rupee).	Difference.
Number.	Date.				
1	2	3	4	5	6
35. I. Works.					
Register No. 534	1894-95	Flush outlet at 8½ miles, Ichchhāpur channel ..	RS.	RS.	RS.
Do. „ 552	1894-95	Earthenware pipes at 15½ miles + 450 feet to pass Irrigation channel from tank, Ichchhāpur channel ..	400	359	41
Do. „ 649	1896-97	Distributary No. 14 from 47½ miles, Rushikulya canal ..	190	123	67
Do. „ 176/5	1896-97	Regulating wall at 6½ miles + 150 feet of No. 7 distributary, Rushikulya canal ..	15,170	15,081	89
Do. „ 597	1894-95	Constructing drop and road dam (combined for the proposed diversion of Russellkonda-Mujjagada road over the Russellkonda reservoir surplus channel ..	150	76	74
Do. „ 596	1894-95	Surplus channel of Russellkonda reservoir ..	4,000	3,546	454
Do. „ 574	1895-96	Diversion of Kaliamba nullah to Kaliamba or No. 3 aqueduct, Mahanadi canal ..	6,300	4,467	1,833
Do. „ 406/7	1895-96	Distributary No. 1 from 1½ mile, Mahanadi canal ..	3,260	2,519	741
Do. „ 62/6	1896-97	Channel from Surada reservoir headsluice to Johoro river ..	7,200	6,094	1,106
G.O., No. 846 I.	1894-96	Sluice to No. 1 distributary at 1½ mile, Mahanadi canal ..	4,160	3,989	171
Register No. 133	1894-95	Iron brackets to increase platform to work-gearing for Madhavaborida head and scouring sluices ..	570	537	33
Do. „ 432	1894-95	Iron brackets to increase platform to work-gearing for terminal weir, Mahanadi canal ..	290	230	60
Do. „ 431	1894-95	Iron brackets to increase platform to work-gearing for Janamilly head and scouring sluices ..	70	54	16
Do. „ 598	1894-95	Diversion of Russellkonda-Mujjagada road between 51-52 mile ..	350	308	42
Do. „ 229/5	1896-97	Drop No. 2 at 1 mile 2 furlongs of Boringa distributary ..	2,400	1,667	733
Do. „ 414	1896-97	Excavating a branch channel from Sundarapalli channel which takes off from 3½ mile of Rushikulya canal ..	130	112	18
Do. „ 229/2	1896-97	Drop No. 1 at 2 furlongs, Boringa distributary ..	25	12	13
			170	147	23

Completion Statement for the month of March 1897—cont.

Estimate.		Name of work.	Amount of estimate.	Outlay (to nearest rupee).	Difference.
Number.	Date.				
1	2	3	4	5	6
III. Tools and Plant.					
Register No. 253	1896-97	Tools and plant, repairs and carriage ..	RS. 200	RS. 264	RS. — 64
Do. „ 232	1896-97	Employing watchmen at Surada for guarding tools and plant ..	60	55	5
					Actual expenditure—excess unavoidable.

COMPLETION STATEMENT for the month of April 1897.

Estimate.		Name of work.	Amount of estimate.	Outlay (to nearest rupee).	Difference.
Number.	Date.				
1	2	3	4	5	6
35. I. Works.					
Register No. 176/7	1896-97	Distributary No. 7 from 34½ mile, Rushikulya canal ..	RS.	RS.	RS.
Do. „ 463/6	1895-96	Earthenware pipes at 1½ mile + 650 feet of No. 11 distributary, Rushikulya canal ..	10,710	10,844	134
Do. „ 463/7	1895-96	Earthenware pipes at 1½ mile + 330 feet of No. 11 distributary, Rushikulya canal ..	280	253	27
Do. „ 478/8	1895-96	Drop No. 7 at 3½ mile of A branch, Ichchhāpur channel ..	270	287	17
Do. „ 63/3	1896-97	Flush outlet at 13 miles 5 furlongs + 599 feet of Ichchhāpur channel ..	450	1	449
			330	251	79
					Work cancelled.

ORDER—No. 846 I., dated 20th September 1897.

The Examiner of Public Works Accounts is authorized to admit the expenditure incurred on the works detailed in the completion statements of the Ganjam division for March and April 1897, the net saving of Rs. 5,918 effected under “works” being added to the amount reserved for unforeseen works of the Rushikulya project which will then be increased to Rs. 39,923. The net excess expenditure of Rs. 59 under “tools and plant” will be met from the balance available under that head which will then be reduced to Rs. 3,942.

2. This sanction is registered as No. 86 I. of 1897-98.

(True Extract.)

Under Secretary to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
„ Superintending Engineer, I Circle.
„ Examiner, Public Works Accounts.

Exd. W. D'Moos.

A

His Excellency the Governor.

PUBLIC WORKS DEPARTMENT,
IRRIGATION BRANCH.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Excess Expenditure on certain works in
Gangam Div.

Under date the

Read the following

From the hands
of the Chief Engineer
and
complete the works
with extract under
for April 1897

Approved

First Circle. (H.E. No. 490-EN dated 25.8.97).

No 84629 20.9.97

The Examiner of Public Works

Accounts is authorised to admit
the expenditure incurred on the works
detailed in the Completion statements
of the Gangam division for March
and April 1897, the net saving of
Rs. 5918 effected under "Works" being
added to the amount reserved
for unforeseen works of the Rushi-
Kulya Project which will then be
increased to Rs. 39,923. The net
excess expenditure of Rs. 59 under
"Tools and plant" will be met from
the balance available under that
head which will then be reduced
to Rs. 39,42.

2. This sanction is registered as No.
86 J of 1897-98.

Issue

W.H.

14.9.97

J.

R.H.
11.9.97
Recd
14/9

* will be filled in before issue.

349
M
218/100

* will be filled in before issue.

The balance on this date under
'Tools & plant', Rushikulya project
is Rs. 4001.

To The Chief Engineer for Gangam.
" Supp. Engr. First Circle.
" Examiner, P.W. Accts.

6/9/97

W.H.
7.9.97

Public Works (1897) Department.

CURRENT No. *58 G.N.*

9292

Order

From *J. C. Larmine Esq.*
Suptg. Engr. Irish
The Chief Engineer for Irrigation
No. 490 G.N.

Dated *25-8-97*

Received *21-9-97*

Enclosures *2*

Spare copies

SUBJECT.

Completion statements for March
and April 1897, of works in Ganga
Division. — Submits the — for
sanctioning the excess incurred.

Sup order app-

24/9/97

Ind 31/8

100
31/8/97

FE
31/8/97

11-9-97

FURTHER PAPERS

[illegible][illegible]

No. 490 G.N.

FROM

J. Charman's Engine M.J.C.E.
SUPERINTENDING ENGINEER.

FIRST CIRCLE.

Enclosures. ✓ TO

THE CHIEF ENGINEER

FOR IRRIGATION.

WALTAIR, Camp Darfash. ^d 25 1897

SIR,

I have the honour to submit herewith
2 Completion statements noted as per margin
received from the Ex Engineer Ganges DN,
and verified by the Examiners R. account
and request that you will be good enough
to obtain the sanction of Government autho-
-rizing the Examiners to admit the excess of
Rs 215 therein shown

2. The amount of Rs 5918 being the savings effected on the works may be added to the provision for unforeseen works of the Panshetkalyan Project work.

I have the honour to be,
Sir

Zurück nach bedtst

J. C. Lawrence
Suptg Engineer P. & N. E.
— 25/8

FROM
SUPERINTENDING ENGINEER,
FIRST CIRCLE.

TO
THE CHIEF ENGINEER

FOR IRRIGATION.


DATED
DESPATCHED
RECEIVED

189

No.

ENCLOSURES.

SUBJECT.



NOTES.

REFERENCE—

G.O., No. 3053 W., of 14th November 1891.

Examiner's Circular No. 16 of 10th December 1891.

1. As soon as possible after the despatch of the monthly accounts to the examiner the executive engineer will furnish a completion statement in this form (i) for all special and ordinary repairs, whatever their amount, and (ii) for all original works of this department, costing less than Rs 5,000 each, the accounts of which have been finally closed in the accounts of the month that have just been rendered.

2. For annual repairs the statement should be submitted annually as soon as possible after the close of the official year or after the close of the period for which annual repair estimates remain in force.

EXAMINER,
P. W. ACCOUNTS.

25 MAY. 1897


No.

PUBLIC WORKS DEPARTMENT,
MADRAS.

CIRCLE— *First*

DIVISION— *1st Div*

Completion Statement for the month
of *March* 1897.



Mr. W. R.
11.6.97

21/7/97

P. R. S. S. S.
21/7/97



NOTE—This form should be used—

1. Monthly, for all special and extraordinary repairs, and for all original works costing less than Rs. 5,000 each.
2. Annually, for all annual repair estimates.

ESTIMATE.		Name of Work.	Amount of Estimate.	Outlay (to nearest rupee).	Difference.
No.	Date.				
1	2				
			RS.	RS.	RS.
Reyko:		35 L. works.			
15-2 96-7 534	94 95	Flush outlet at 8 5/8 Miles Schapur channel	400	359	41
13-5 96-7 552	94 95	Earthenware pipes at 15 1/2 M + 450' to pass Irrigation chl from tank Schapur chl.	190	123	67
16-7 96-7 649	96 97	Distributary no. 14 from 47 1/8 M Rushikulya canal	15170	15081	89
8-14 96-7 176	96 97	Regulating wall at 6 3/4 M + 150' of no. 7 Distributary R canal.	150	76	74
9-7 96-7 597	94 95	Constructing Drop and Road Dam (continuous) for the proposed diversion of Russ: Mujjagada Road over the Russ: Reservoir surplus channel.	4000	3546	454
9-8 96-7 596	94 95	Surplus channel of Russell-kouda Reservoir —	6300	4467	1833
10-1 96-7 544	95 96	Diversion of Kaliaumba & Kallak to Kaliaumba or no. 3 aqueduct Mahanadi canal	3260	2519	741

3299

ESTIMATE.		Name of Work.	Amount of Estimate.	Outlay (to nearest rupee).	Difference.
No.	Date.				
1	2				
			RS.	RS.	RS.
Reyko:					
6-19 96-7 406	95 96	Distributary no. 1 from 1 1/8 Mile Mahanadi canal.	4200	6094	1106
6-2 96-7 408	96 97	do. do. from Surada Reser.	4160	3989	171
8-8 96-7 408	7-11 94	do. do. from Surada Reser. via Head Sluice to Johoro river	4160	3989	171
6-17 96-7 433	95 96	Sluice to no. 1 Distributary at 1 1/8 Mile Mahanadi canal —	570	537	33
4-32 96-7 432	94 95	Iron brackets to increase plat form to work gearing for Mahanadi Madhavaborda & Head scouring sluices	290	230	60
10-7 96-7 433	94 95	Iron brackets to increase plat form to work gearing for Terminal weir Mahanadi canal.	70	54	16
1-9 96-7 431	94 95	do. do. for Janamilly Head and scouring sluices.	350	308	42
9-13 96-7 498	94 95	Diversion of Russ: Mujjagada Road between 51, 52 Miles.	2400	1667	733
19-5 96-7 229	96 97	Drop no. 2 at 1 M. 2 f. of Boringa Distributary	130	112	18
16-10 96-7 414	96 97	Excavating a branch channel from Sundarapally chat: which takes off from 3 7/16 Mile of R. canal	25	12	13
19-2 96-7 229	96 97	Drop no. 1 @ 2 f. Boringa Disty: —	170	147	23
253 96-7 253	96 97	Tools and Plant Repairs and Carriage	200	264	-64
232 96-7 232	96 97	Employing watchmen at Surada for guarding tools and plant.	60	55	5

actual expenditure excess unavoidable.

ESTIMATE.		Name of Work.	Amount of Estimate.	Outlay (to nearest rupee).	Difference.
No.	Date				
1	2	3	4	5	6
			RS.	RS.	RS.

No. *I*, dated *18-5-1897*

Forwarded to the Examiner, Public Works Accounts, Madras and Coorg, for verification and transmission to the Superintending Engineer, *First* Circle.

0252/57

24/7/97

W. S. Chozar
Executive Engineer,
Canjam Division.

No. , dated 189 .

Verified and forwarded to the Superintending Engineer, Circle.

Examiner, Public Works Accounts,
Madras and Coorg.

NOTES.


REFERENCE—

G.O., No. 3053 W., of 14th November 1891.

Examiner's Circular No. 16 of 10th December 1891.

1. As soon as possible after the despatch of the monthly accounts to the examiner the executive engineer will furnish a completion statement in this form (i) for all special and ordinary repairs, whatever their amount, and (ii) for all original works of this department, costing less than Rs 5,000 each, the accounts of which have been finally closed in the accounts of the month that have just been rendered.

2. For annual repairs the statement should be submitted annually as soon as possible after the close of the official year or after the close of the period for which annual repair estimates remain in force.




(D. No. 1.)

PUBLIC WORKS DEPARTMENT,
MADRAS.

CIRCLE— *First*.

DIVISION— *Canjam*.

Completion Statement for the month
of *April* 1897.



9-6-97
21/7/97

777el
31

NOTE—This form should be used—

1. Monthly, for all special and extraordinary repairs, and for all original works costing less than Rs. 5,000 each.
2. Annually, for all annual repair estimates.

ESTIMATE.		Name of Work.	Amount of Estimate.	Outlay (to nearest rupee).	Difference.
No.	Date.				
1	2	3	4	5	6
			RS.	RS.	RS.
		143 Minor works Accounts not kept.			
		Repairs.			
527	95 96	Repairs to anicut across Godahallow river and the head Sluice of Jajamangalam Channel at Injilly	410	397	13
656	96 97	Repairs to the Surplus Calingala of Ura tank of Vedulavalasa	47	49	2
		143 Minor works Accounts kept.			
		Repairs.			
103	96 97	Urgent repairs to Mendam Regulator, Polakky Channel System	180	189	9
584	96 97	Repairs to Rellivalasa Regulator Julmoor Channel System.	110	117	7
52	97 98	Clearing silt in the bed of Surplus Channel Bhairi Channel System	200	202	2
31	96 97	Whitewashing the Military barracks at Berhampoor.	125	108	17
40	96 97	Repairs to the Regimental Hospital at Berhampoor.	20	19	1

ESTIMATE.		Name of Work.	Amount of Estimate.	Outlay (to nearest rupee).	Difference.
No.	Date.				
1	2	3	4	5	6
			RS.	RS.	RS.
		45 Provincial.			
1468	96 97	Preliminary Expenses for constructing a road from Kontayipalli to Sorada	90	17	73
444	96 97	Strengthening the windows of sleeping wards in the District Jail Berhampoor	720	551	169
1441	96 97	Repairs to Kalingia Ghat ^{road} for 96-97	4790	4415	375
		35 T Works.			
13-2	96 97	Distributory No. 7 from 3 1/2 mile R.C.	10710	10844	134
10-6	95 96	Earthenware pipes at 1 5/8 + 650' of No. 11 Distributory R.C.	280	253	27
10-6	95 96	Earthenware pipes at 1 1/2 miles + 330' of No. 11 Distributory R.C.	270	287	17
10-6	95 96	Drop No. 7 at 3 1/4 mile of A branch Itchapoor Channel.	4150		4149
8-2	96 97	Flush outlet at 13 mile 5 furlongs + 599' of Itchapoor Channel	330	251	79
		45 Tools & Plant.			
23-3	97	Employing Watchmen for guarding tools & Plant at Boirany Lohagari & Chicacole for 96-97.	200	82	118
		Estates.			
485	95 96	Repairs to Embankment of budo Nullah of Bharapoor, Bharacota Estate	680	683	3
351	95 96	Repairs to Jami Sharpi of Rugumo Bharacota Estate.	470	450	20

