

J.W.
Marine (1898) Department.

G.O., No. 1636 *W*

✓ DATED *1st July '98*

[Despatch Abstract.]

*Zimbe Water Works: Recording
Proper Report for May '98 on the*

BACK PAPERS.

No.	Date.
808W	24-3-98

FURTHER PAPERS.

No.	Date.
	0

Construction of Water works for Simpat
Lawn Estimate Rupees: 23,000.

Progress Report for the month of
May 1898. vide Supp. Engineer's Lt.
424 dated 20th September 1897.

Head Works. The infiltration
gallery has been finished and the
walls of collecting Chamber and Break
Pressure tank near valve House have
been raised to over 4 ft. above low
water level. Concrete floor has
been laid to valve House well. All
work that should be done in the
hot weather and before dispensing
with pump and engine has been
done except fitting sluice valve,
the arrival of which is expected from
England as per indent submitted
in October last. vide G.O. No. 808W date
24th March 1898.

Delivery Pipe line.

Nearly 10 chains from drain to
"Chinnakasani" are ready for pipe
laying. Cement Concrete pipes
have also been arranged to be
received

received regularly.

Service Reservoir in Tirupati Town.

Small or lower, arches in Right Compartment turned and walls raised $6\frac{1}{4}$ ft. high on average throughout. In the left Compartment walls and pillars have been raised $5\frac{1}{2}$ ft or to springing of lower arches and skew backs are being formed.

General Remarks. Owing to the Ganga jatra annual festival which ended on the 11th May 1898, and the Garudathswam of the 31st Instant (at Lower Tirupati) there were interruptions to work.

There was also rain as under.

On 5th May 1898. — Inches. 1.50.

16 —	" —	— " —	0.11
17 —	" —	— " —	0.85
20 —	" —	— " —	0.02
21 —	" —	— " —	0.06
31 —	" —	— " —	1.62

4.16

Inches with corresponding figures in

in river; but the brick-layers' work on other occasions was pushed on as fast as possible, tho' scarcity of water for masonry for Reservoir still continues.

Signed S. Kristnamachari.
Assistant Engineer
Tirupate Water works.

Forwarded to the Superintending Engineer.

The iron piping from Bombay has been received, and the cement piping from Madras is also coming in regularly and pipe laying in the 1st half of the line can now be begun very shortly.

Water for the reservoir masonry work has still to be carted half a mile at great expense. There is a small tank close to the reservoir but the rain has had no effect on it as yet.

Signed S. D. Pears.
Executive Engineer
Copy

No 316
W

Copy Submitted to the Chief
Engineer P.W. Department for
information.

Pimbatore {
13th June 1898

No 316

Adm. Secy.

Superintending Engineer
H. Circle.