

Public Works (1898) Department.

G.O., No. 2138 W
A

DATED 23rd August 98

[Despatch Abstract.]

Stores

Ordered that the Dr. of stores
Ludra office, London, be requested by wire to forward
by the first steamer the ~~stores~~ required for the
Muzpali Waterworks.

DL

Curr 6705

98) Department.

CURRENT No. 6705

ow

It is proposed
to send this progress
report to W, through
the City office,
where previous
progress reports
are recorded.

Our orders will
have been obtained
as to sending a
telegram to London
asking for early
supply of the
iron works. Some
see but passed
the ant. ^{giving}
report.

has
W
17.8.98
C
12/4/98

In order whether a
telegram can be sent

ADP
17.8.98

From The Supg. Engineers
4th Circle

No. 431
W

Dated 9th August 1898

Received

Registered

11.8.98

Enclosures ✓

Spare copies ✓

SUBJECT.

Tirupati Water works
Progress Report for July 1898

Submits for information
and orders the —

Public Works (1898) Department.

CURRENT No. 6705

From The Supg. Engineer
4th Circle

Order

No. 431
W

Dated 9th August 1898

Received }
Registered } 11-8-98

Enclosures ✓

Spare copies ✓

SUBJECT.

Tirupati Water works
Progress Report for July 1898

Submits for information
and orders the —

(Incl)
Previous report into
711 & 23-7-98

025285/25/9

Progress Report
for the month of July,
1898 (Vide Superintending
Engineer's No. $\frac{424}{C}$ dated
20th September 1897.)

The first 40
Chains from the Head
having been ordered
to be excavated level,
so that the bottom of
the pipe at point of
take-off from the Head
works may be 5 feet-
lower than as per ori-
ginal scheme, necessary
lowering of the pipe line
trench

trench is in progress,
but not without diffi-
culties. The sub. soil
being sandy and the
excavation being in 1 foot
water, there is slipping
of earth and delay in
bringing to correct level
the bed of the trench.

Laying and jointing
of Cement pipes done for
5 1/2 furlongs or 7 furlongs
up to date. Materials
collected for I Break
Pressure Chamber midway
between the Head and
the Service Reservoir.

Service Reservoir

Centering of 2 bays
in Right Compartment
put up and concrete arch
are in progress. Main
and cross walls
Centerings

Centerings for 2 other bays
in progress. Main and
cross walls of Left Compartment
built nearly to spring-
ing.

Brick manufacture
stopped owing to substi-
tution of concrete arch for
brick arch and as there
are sufficient no. of
bricks for manholes,
fountains &c. Collection
of broken stone for
concrete in progress.

An urgent reminder
for London supplies
is solicited to be for-
warded, as the hire for
keeping one engine and
pump alone exceeds
Rs 100 per month.

Cos J. Krishnamachari
Assistant Engineer

Tirupati
1st August 98

Tirupati Water Works

No 450
" 5.8

forwarded to the
Superintending Engineer

(sd) S. W. Peers

Sec. Engr

3-8-98.

No 431
W

Copy submitted to the
Chief Engineer P. W. W
for information and
favor of compliance
with reference to the
concluding sentence
of the report.

Am. M. S.

Superintending Engineer
IV Circle.

No 8/8/98

Coimbatore

9th August 1898