

Public Works (1898.) Department.

G.O., No. 293 I

DATED

5 April 1898

3/4/98

[Despatch Abstract.]

Excise Outlay. Authorizing the Examinee
of P.W. accounts to pass the — of Rs. 131
incurred on "Compensation for land
taken up for Mukkamala east side
channel" Edavari delta system.

100
4

25 63 8 Regd
15/4
198
5/4

Authorizing the Examiner of Public Works Accounts to pass the — of Rs. 131 incurred on “compensation for land taken up for Mukkamala East side channel,” Góddávari delta system.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following papers:—

From W. C. DeMORGAN, Esq., M.I.C.E., Superintending Engineer, I Circle, to the Chief Engineer for Irrigation, dated Dowlaishweram, 10th March 1898, No. 2204 G.D.

I have the honour to state that an excess expenditure of Rs. 131 has been incurred on the work "compensation for land taken up for Mukkamala East side channel" for which an estimate for Rs. 2,509 was sanctioned in G.O., No. 393 I. of 3rd May 1895.

2. The excess is due to the acquisition of a well together with the land occupied by it in the limits of Niduvur village, for which no provision was originally made.

3. When framing the estimate it was proposed to take the channel round to the east of the well and the land was accordingly acquired. Subsequently, it was ascertained that the above well was used for Irrigation and that if the channel was taken round as first proposed, there would be difficulty about carrying the water from the well to the fields beyond, more especially in finding room for a run for the bullocks hauling up the baling bucket. Consequently the well and the land which is about $\frac{1}{2}$ a cent in extent was acquired and the course of the channel straightened parallel with the canal bank instead.

4. Under these circumstances I request that sanction of Government be obtained, authorizing the Examiner to admit the excess.

To the Examiner of Public Works Accounts, dated 17th March 1898, No. 93.
For verification of excess outlay and early return.

(Signed) F. J. WILSON,
for Chief Engr. for Irrigation.

From the Examiner, Public Works Accounts, dated 22nd March 1898, No. 974 B/A.

Excess outlay checked and found correct.

No. 119 I.

Note by the Chief Engineer for Irrigation.

The Executive Engineer in charge, I Circle, applies for sanction to the excess expenditure of Rs. 131 incurred on item 2, "compensation for land taken up for Mukkamala East side channel," Gódávári delta system, of the estimate sanctioned in G.O., No. 393 I., dated 3rd May 1895. The excess is attributed to the acquisition of a well and the land occupied by it in the limits of Niduvur village, which was not provided for in the sanctioned estimate, but was subsequently found necessary owing to the alteration of the course of the channel.

The excess may be passed.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

29th March 1898.

ORDER—No. 293 I., dated 5th April 1898.

The Examiner of Public Works Accounts is authorized to pass the excess outlay of Rs. 131 incurred on the work referred to.

2. This sanction is registered as No. 3 I. of 1898-99.

(True Extract.)

Under Secretary to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
" Superintending Engineer, I Circle.
" Examiner, Public Works Accounts.

Exd. Shaik Karim.

Public Works (1898) Department.

CURRENT No. 3037

From the Chief Engr for Inspr

Order

No. 119J

Dated 29-3-98

Received

Registered

Enclosures 2

Spare copies

SUBJECT.

Excess expenditure of Rs 131
on the work Inikkamala East
Side Channel. Note recom-
-mending for sanction the—

PUBLIC WORKS DEPARTMENT,
IRRIGATION BRANCH.

READ the following

From the Executive Engineer, in charge, Dist. Circle. (H.E. No. 2204-G.D. dated 10.3.80)
To the Engineer of Public Works Dept. (H.E. No. 93 dated 17.3.80)
From _____ do _____ do. _____ (H.E. No. 974²/_{1A} dated 22.3.80)
No. 119. I of 29-3-88.
Note by the Chief Engineer for Inspection.

The Executive Engineer in charge,
First Circle, applies for sanction to
the excess expenditure of Rs. 131 in-
curred on item 2, "Compensation for
land taken up for Mukkamala
east side channel," Godavari delta
system, of the estimate sanctioned in
G.O. No. 393-1 dated 3rd May 1895. The
excess is attributed to the acquisition
of a well and the land occupied
by it in the limits of Kiduvur vi-
lage, which was not provided for
in the sanctioned estimate, but was
subsequently found necessary,
owing to the alteration of the course
of the channel.

The excess may be passed

29/3/58

Ades

Public Works (1898) Department.

CURRENT No. 79

Order

From The Examiner, P. W. Dept.
Muzras

No 974 B/A

Dated 22 March 1898

Received 14 — 50 —

Enclosures

Spare copies

SUBJECT.

Excess expenditure of Rs. 131 on
the work "Mukkamala East
Side channel" — Returns duly
checked letter from Sd/-
regarding —

F. E. J

100
21/3/98

12/5/98

Order thereon
No 293 of 5.4.98

The Examiner of Public Works

Accounts is authorized to pass
the excess outlay of Rs. 131 incurred
on the work referred to.

A. H.
31.3.98

2. This sanction is registered as

No 3 J. of 1898

29/3
1898

MA.
29.3.98

- To The Chief Engineer for Irrigation.
- " Supy. Engineer, First Circle.
- " Examiner of P. W. Accounts.

100
21/3/98

21/4/98

EXAMINER, C
P. W. ACCOUNTS.
21 MAR. 1898
No.

CURRENT No. 42 G.D.

No 93 2717.3 98

Order

To C for verification
of excess outlay and early
return

From W. De Morgan Esquire
Executive Engineer in Charge I
Arch

N₀. 2204 G7D

Dated 10th March 1898

Received 17 - 80 -

Registered

Enclosures nil

Spare copies

SUBJECT.

Excess expenditure of Rs 131/- on the
work "Makhamala East side ch.
Submitting Explanation for an — in
Godavari Central Division and requesting
to obtain the sanction of Government
authorizing the Examiner to admit the
excess.

N 974 B/A 22d March 1898

To Ed

Except outlay checked
and found correct.

Feb 27/40

22.398

9/22.3.98

01/03/2001

17-5-94

BACK PAPERS.

FURTHER PAPERS.


No.	Date.
R 390. w. d. 14.5.95	

No.	Date.
N 79	22-3-98

No: 2204 GD Office of the Suptg Engr & Civil
Camp Denagishewaram Dd 10 3/98
Depd 2-14-98

From

W.C. De Morgan Esq MICE
Suptg Engineer & Civil
The Chief Engineer for Irrigation
Madras.



Sir,

I have the honour to state that an
Excess expenditure of Rs 131 has been incurred
on the work "Compensation for land taken up
for Mukkamala East Side Channel" for
which an Estimate for Rs 2509 was sanctioned
in G.O. no. 3902 of 3.5.95.

2509 ✓
131
2660 ✓
GD Central

2.

The Excess is due to the acquisition
of a well together with the land occupied by
it in the limits of Miduvar Village, for which
no provision was originally made.

3.

When framing the Estimate it
was proposed to take the Channel round to
the East of the well and the land was
accordingly acquired. Subsequently, it was
ascertained that the above well was used
for irrigation and that if the Channel
was taken round as first proposed, there
would be difficulty about carrying the
water from the well to the fields beyond,

more


more especially in finding room for a pier for the
bullocks hauling up the baling bucket. Con-
sequently the well and the land which is
about $\frac{1}{2}$ a cent in extent was acquired and
the Course of the Channel straightened &
parallel with the Canal bank instead.

Under these circumstances
I request that sanction of Government be
obtained, authorizing the Engineer to admit
the excess.

I have the honour to be,

Sr

Your most obedt Servt.



Suptg Engineer Canal

05/1/1898
2570