

Public Works (1898) Department.

G.O., No.

375 W

DATED

15 February 1898

R

[Despatch Abstract.]

Excess Outlay: Authorising the Examiner to pass the —
of Rs 2,667 incurred on account of compensation for
the site of the Cachin ware house.

=

B
15-2-70

17h

BACK PAPERS.

No.	Date.
1278 W.	13-4-96
1291 W	31-5-95
3194 W	13-12-95
2942 W	18-11-95
2241 C	9-7-95

FURTHER PAPERS.

No.	Date
-----	------

Letter from C.W. Wood Esq. Executive Engineer, West Coast Division, to the Superintending Engineer, IV Circle, dated 13th January 1898 No. 21 P.E.

I have the honor to request you will be good enough to obtain the sanction of Government to pass the excess outlay of Rs 2667 incurred in October 1897 over the sanctioned estimate of Rs 4660 for the work "Constructing a corrugated iron ware house at Cochin," on account of the compensation paid for the land (Rs 3616) being in excess of that entered in the estimate (Rs 700). The work was completed in June 1896, but the amount of compensation fixed by the Revenue Authorities was not accepted by the owners of the land, who went to law and obtained a decree for Rs 3,616, which was paid by the Civil Department and transferred to this Department for acceptance.

acceptance in october 1897.

Rs 27
W

Copy submitted to the
Chief Engineer Public Works Depart-
ment with a request that he will
be good enough to obtain orders
of Government authorizing the
Examiner to admit the excess outlay
of Rs 2667.

Coimbatore
25th Jan'y/98

GRANT

Superintg. Engineer
4th circle