

7504

Public Works (1898) Department.

9089

urgent

G.O., No. 7362 J

7371

DATED 22nd Sep 98

210/10

9/9/98

[Despatch Abstract.]

Statement of Works Sanctioned up to 1897-98 under
Open Capital Rules, requiring renewal of sanction.

Passing orders on the
+ directing that a copy of the Pro: be forwarded to the Govt
of India with a request to extend ~~the date for the~~ the date for the
completion of Item 4 of the Statement, to 31st March 1899.

Statement of Works Sanctioned up 1897-98 under Open
Capital Rules, requiring renewal of sanction.

Forwarding Copy of Pro: passing orders on the
+ requesting that the date for the completion of Item 4 of the State
may be extended to 31st March 1899.

BACK PAPERS.

FURTHER PAPERS.

IRRIGATION.
ACCOUNT.

Government {1898} of Madras.
PUBLIC WORKS.

Recd.

Regd.

} 1898.

Enclosures

Spare copies

G.O., Nos. 736, 737 I., 22nd September 1898.

SEPTEMBER.

Statement of Works sanctioned up to 1897-98 under Open
Capital Rules requiring Renewal of Sanction

Forwarding copy of Proceedings passing orders on the — and requesting that the date for the completion of item 4 of the statement may be extended to 31st March 1899.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following paper:—

Statement of Works sanctioned up to 1897-98 under the Open Capital Rules requiring renewals of sanction.

[Statement.]

STATEMENT of Works sanctioned up to 1897-98 under Open Capital Rules requiring Renewal of Sanction.

Sanctioning authority.	Name of work.	Sanctioned estimate, including establishment and tools and plant charges			Date of expiry of sanction.	Amount for which work is completed.	Date on which work is completed and sanction closed.	Remarks.
		Chas. I	Class II.	Total.				
1	2	3	4	5	6	7	8	9
P.M.G., No. 607 I., dated 12th June 1896.	GODAVARI DELTA SYSTEM. Eastern Section. Cocanada Canal.	..	5,460	5,460	31st March 1898.	..	..	Extension of sanction up to 31st March 1899 is necessary to admit of the adjustment of land compensation.
P.M.G., No. 283 I., dated 24th March 1896.	1. Excavating Muramanda channel from 4 miles 7 furlongs and 562 feet of Cocanada canal.	..	1,960	1,960	31st "	..	..	..
P.M.G., No. 618 I., dated 29th July 1896.	2. Excavating Atsanta minor branch channel from 5 miles 7 furlongs 460 feet of Atsanta channel.	..	2,860	2,860	31st "	..	..	..
Govt. of India No. 270 I., dated 5th November 1896.	3. Excavating Pedamallam channel from 28 miles 60 chains.	..	..	..	..	..	..	..
Govt. of India No. 297 I., dated 13th November 1897.	SANGAM ANICUT SYSTEM.	..	..	..	..	..	..	..
P.M.G., No. 1027 I., dated 26th November 1895.	4. Allar main drain—Land compensation ..	5,600	..	5,600	31st "	..	..	Extension of sanction up to 31st March 1899 is necessary to admit of the adjustment of land compensation.
P.M.G., No. 1039 I., dated 23rd November 1897.	5. Varni Branch channel, No. 2 Eastern channel.	..	2,150	2,150	31st "	..	..	The land required for the Branch channel was only lately handed over by the Revenue Department and masonry works were not completed last year. Extension of sanction up to 31st March 1899 is required.
P.M.G., No. 868 I., dated 29th April 1896.	6. Gogularalli Branch channel, minor channel, 1 mile 560 feet, left bank.	2,810	..	2,810	31st "	..	..	The work was in abeyance owing to restriction of expenditure. Extension of sanction up to 31st March 1899 is necessary.
P.M.G., No. 793 I., dated 31st August 1897.	CAUVERY DELTA SYSTEM.	..	..	..	..	..	..	..
P.M.G., No. 535 I., dated 26th June 1896.	7. Providing an experimental pair of shutters to replace body wall in arch No. 8 from right south branch of the Upper Coleroon anicut.	3,540	..	3,540	31st "	..	..	The working of similar experimental shutters of the Lower anicut not being considered satisfactory, the work is in abeyance. Extension of sanction up to 31st March 1900 is necessary.

Statement of Works sanctioned up to 1897-98 under Open Capital Rules requiring Renewal of Sanction—cont.

Sanctioning authority.	Name of work.	Sanctioned estimate, including establishment and tools and plant charges.			Date of expiry of sanction.	Amount for which work is completed.	Date on which work is completed and sanction closed.	Remarks.
		Class I.	Class II.	Total.				
1	2	3	4	5	6	7	8	9
P.M.G., No. 853 I., dated 7th November 1894; P.M.G., No. 873 I., dated 24th October 1896. P.M.G., No. 6 I., dated 3rd January 1896. P.M.G., No. 667 I., dated 11th August 1896. P.M.G., No. 937 I., dated 10th November 1896. P.M.G., No. 599 I., dated 31st July 1896; P.M.G., No. 644 I., dated 12th July 1897. P.M.G., No. 77 I., dated 20th January 1897. P.M.G., No. 844 I., dated 20th September 1897.	CAUVERY DELTA SYSTEM—cont. 8. Reconstructing old dam across Iyaviyar. 9. Enlarging the vents of Keeranur dam in the Nundalar. 10. Improvements to Santhanavari channel, an offtake of the Vettar. 11. Providing screw-gearing shutters to head sluices of north and south Rajan channel. 12. Improvements to Maranari Iyanar tank. 13. Constructing quarters for Superintendent and lascars at Sollore aicut across the Vettar. 14. Scientific instruments and office furniture for the use of the special establishment connected with the Cauvery delta system. SEIVAKUNTAM AICUT SYSTEM. 15. Improving Palayakoyal tank. 16. Forming a new bank in the bed of Koram-pallam tank. PERIYAR PROJECT. 17. Excavating distributary and field channels from left sluice of drop No. 14 in the 9th branch channel.	RS. 4,731 4,560 .. 3,080 5,500 1,780 5,400 3,200 1,370 ..	RS. 6,860 3,800	RS. 6,860 3,800	RS.			Work in abeyance owing to the non-settlement yet of the rights of the contending parties before a civil court. Extension of sanction up to 31st March 1900 is necessary. There was water in the rivers for irrigation purposes, and the works were therefore not proceeded with. Extension of sanction up to 31st March 1899 is therefore necessary. Turfing remains to be done after the north-east monsoon sets in. Extension of sanction up to 31st March 1899 is therefore necessary. Work deferred, preference having been given to more urgent works. Extension of sanction up to 31st March 1900 is necessary. Instruments, &c., are being procured as they are found necessary. Extension of sanction up to 31st March 1899 is necessary. Expenditure to end of 31st March 1898 was Rs. 2,479. Extension of sanction up to 31st March 1899 is required. The Superintending Engineer states that there is no prospect of carrying out this work in 1898-99. Extension of sanction up to 31st March 1900 is therefore necessary. Expenditure to end of March 1898 was Rupees 3,093. The Superintending Engineer has not applied for extension of sanction, but sanction may be extended up to 31st March 1899.

6th September 1898.

(Signed) J. C. LARMINIE,
Ag. Chief Engineer for Irrigation.

No. 736 I., 22ND SEPTEMBER 1898.

5

No. 233 I.

Submitted to Government with a recommendation that, in the circumstances reported, the dates for the completion of the works entered in the statement be extended as indicated in the remarks column.

6th September 1898.

(Signed) J. C. LARMINIE,
Ag. Chief Engineer for Irrigation.

ORDER—No. 736 I., dated 22nd September 1898.

The date for the completion of items 1 to 3, 5, 6, 9 to 12, 14, 15 and 17 is extended to 31st March 1899, and that for items 7, 8, 13 and 16 to 31st March 1900.

2. Ordered that a copy of these Proceedings be forwarded to the Government of India, with a request that the date for the completion of item 4 be extended to 31st March 1899.

[Here enter No. 737 I., dated 22nd September 1898.]

(True Extract.)

(Signed) J. C. LARMINIE,
Ag. Joint Secy. to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
" the Superintending Engineers, I, II, V and VI Circles.
" the Examiner, Public Works Accounts.

ENDORSEMENT—No. 737 I., dated 22nd September 1898.

Forwarded.

(By order.)

(Signed) J. C. LARMINIE,
Ag. Joint Secy. to Government,
Irrigation Branch.

Ed. T. K. Narayana Aiyangar.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the

Read the following

Statement of works sanctioned up to 1897-98 under the
Open Capital rules requiring renewal of sanction
No 233-J

Submitted to Government.

with a recommendation that,
Print & Issue *urgently* in the circumstances reported
the dates for the completion
of the works entered in the
statement be extended as
indicated in the remarks column.

Order thereon No: 736 Ld
22.9.98

The date for ^{the} completion of
items 1 to 3, 5, 6, 9 to 12, 14, 15
and 17 is extended to 31st
March 1899, and that ^{for} of items
7, 8, 13 and 16 to 31st March 1900.

2. Ordered that a copy
of

of these Proceedings be for-
warded to the Govt of
India, with a request that
the date for the completion
of item 4 be extended to
31st March 1899.

Endorsement No: 737 & 22.9.98
Forwarded

5/8/98
gel
6/9/98

To: The Chief Engr for Sindh
" Subg: Engrs I, II, V
and VI circles.
" Examiner P.W.
Accounts.

Endorsement
Forwarded

10/8
23.9.98
E. I. Form No. 1-1,000-21-4-98.

Public Works (1898) Department.

Urgent

CURRENT No. 7504

Urgent

From The Chief Engineer,
for Irrigation

Order

No. 233 J

Dated 6.9.98

Received

Registered 38-5-98

Enclosures 1 Stkt.

Spare copies

SUBJECT.

Statement of works saved -
- Saved up to 1897-98 under open
Capital rules requiring renewal
of sanction - Submits with a
recommendation that the
dates for the completion of the
works entered in the - be
extended as indicated in the
remarks column -

BACK PAPERS.

FURTHER PAPERS.

Statement of works sanctioned upto 1897-98 under Open Capital Rules requiring renewal of sanction.

Sanctioning Authority	Name of work	Sanctioned estimate including establishment and tools and plant charges.		Date of expiry of sanction	Amount for which work is completed	Date on which work is completed and sanctions closed	Remarks
		Class I	Class II				
1	2	3	4	5	6	7	8
		R ₀	R ₀	R ₀			
	Godavari Delta System						
	Eastern Section						
	- Cocanada Canal						
P.M.G. No 5073 d/12.6.96	1. Excavating alluvial - munda channel from 14 miles 7 furlong and 562 feet of Cocanada Canal	5460	5460	31 st March 1898			
	Western Section						
	Bank canal						
	Saryam Anicut System						
G.O. of India No 2703 d/15.11.95							
2973 d/13.11.97							
P.M.G. No 1073 d/26.11.95							
10393 d/23.11.97							
P.M.G. No 3683 d/29.4.95							
" 7933 d/31.8.97							
P.M.G. No 5363 d/25.6.96							
	5. Tarni branch channel - nel No 2 Eastern channel - minor channel, 1 mile 560 feet, left bank	5600	2150	31 st March 1898			
	6. Gogulapalli branch channel, minor channel, 1 mile 560 feet, left bank	2810	2810	31 st March 1898			
	Lawry Delta System						
P.M.G. No 4853 d/15.6.95							
7933 d/31.8.97							
P.M.G. No 8533 d/11.94							
8733 d/24.10.96							

The land required for the branch ch^l was only lately handed over by the Revenue & measures for its use were not completed last year. Extension of sanction up to 31.3.99 is required. The work was in abeyance owing to restriction of expenditure. Extension of sanction up to 31st March 1898 is necessary.

The working of similar anicuts - mutual shutters of the Lower anicuts not being considered satisfactory the work is in abeyance. Extension of sanction up to 31st March 1900 is necessary. Work in abeyance owing to the non-settlement of the right of the Contending parties before a Civil Court. Extension of sanction up to 31st March 1900 is necessary.

U. G. N° 63 d 3.1.96	9	Enlarging the upper part of the river in the Naradalar -	4560	4560	31 st March 1898	There was water in the river at inauguration proposed, & the works were therefore well proceeded with. Extension of sanitation up to 31 st March 1899 is therefore necessary.
U. G. N° 66 d 11.8.96	10	Improvements to Lawan - - the anavari channel, an offtake of the Vettar	6860	6860	31 st March 1898	
U. G. N° 93 d 10.11.96	11	Providing screw gearing shutters to head sluices of North South River channel	3080	3080	31 st March 1898	Damping remains to be done after the North East monsoon sets in. Extension of sanitation up to 31 st March 1899 is therefore necessary.
U. G. N° 579 d 31.7.95 " 644 d 12.7.97	12	Improvements to Maranvari Syam tank	5500	5500	31 st March 1898	Work deferred, preference having been given to more urgent works. Extension of sanitation up to 31 st March 1899 is necessary.
U. G. N° 77 d 20.1.97	13	Constructing quarters for superintendent and Casars at Sellore	1780	1780	31 st March 1898	Instrumentants & are being provided as they found necessary. Extension of sanitation up to 31 st March 1899 is necessary.
U. G. N° 84 d 20.9.97	14	Scientific instruments and office furniture for the use of the official establishment connected with the Cawery delta system	5400	5400	31 st March 1898	
Bank Canal						
Srivaiyankuram Ancient system						
U. G. N° 65 d 12.8.95	15	Improving Palayakoyal tank	3200	3200	31 st March 1898	Expenditure to end of 31 st March 1898 was Rs 2479. Extension of sanitation up to 31 st March 1899 is required. Extension of sanitation up to 31st March 1899 is required. The cause of delay is the delay of funds by the S.E. The Supy. Engineer states that there is no prospect of carrying out this work in 1898-99. Extension of sanitation up to 31 st March 1900 is therefore necessary.
U. G. N° 85 d 22.10.96	16	Forming a new bank in the bed of No. - rampallam tank	1370	1370	31 st March 1898	
Periyar project.						
U. G. N° 572 d 23.6.97	17	Excavating distributary and field channel from left sluice of drop N° 14 in the 9 th Branch Channel	3800	3800	31 st March 1898	Expenditure to end of March 1898 was Rs 3053. The Supy. Eng. has not applied for extension of sanitation, but sanitation may be extended, 31 st March 1899.

U. G. N° 572 d 23.6.97

31.8.98

29.9.98

