

11
~~1599~~
9995
RA - 99

Public works
~~Marine~~ (1899) Department.

✓ G.O., No. 337 J
DATED 13 April '99

18/4/99

[Despatch Abstract.]

Excess outlay

Authorising the Examiner of G.O.
Accounts to pass the — of 1894 on current
— ments to the ^{for} Chintalapudi Tank, Cuddalore.

90
4

789

See 15/4

APRIL.

Authorizing the Examiner of Public Works Accounts to pass the — of Rs. 1,814, on improvements to the Chintalapalli tank, Cuddapah division.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following papers:—

From the Superintending Engineer, III Circle, dated 21st March 1899, No. 1152 I.

No. 77 I.

Note by the Chief Engineer for Irrigation.

The Superintending Engineer, III Circle, applies for sanction to an excess of Rs. 1,475 incurred over the provision of Rs. 15,800 made for "improvements to Chintalapalli tank" in the revised estimate for the Sagileru project, Cuddapah division, sanctioned in G.O., No. 384 I., dated 22nd April 1897. In the sanctioned estimate the revetment was provided only up to F.T.L., but under the orders of Mr. W. B. deWinton, when Superintending Engineer, it was raised one foot above M.W.L. The excess may be passed.

29th March 1899.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

ORDER—No. 337 I., dated 13th April 1899.

The Examiner of Public Works Accounts is authorized to pass the excess of Rs. 1,475, or Rs. 1,814 including the charge for establishment, incurred on the work referred to.

2. This sanction is registered as No. 2 I. of 1899-1900.

(True Extract.)

(Signed) W. HUGHES,
Joint Secy. to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.

„ Superintending Engineer, III Circle, with completion report.
„ Examiner, Public Works Accounts.

Exd. T. K. Narayana Aiyangar.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the

Read the following

Note recommending for sanction the excess expenditure incurred on imp'ts to the Chintalapalli tank (irrigated) from the Supg. Engineer III Circle - No. 1152 I. of 21st March 1899. No. 77 I. of 29-3-99

Note by the Chief Engineer for Irrigation

The Supg. Engineer, III Circle, applies for sanction to an excess of Rs. 1,475 incurred over the provision of Rs. 15,800 made for "improvements to" "Chintalapalli tank" in the revised estimate for the Sagileru project, Cuddapah division, sanctioned in G.O. No. 384 I. dated 22nd April 1897. In the sanctioned estimate the revetment was provided only up to F.T.L. but under the orders of Mr. W. B. deWinton, when S.E., it was raised 1 foot above M.W.L. against the original sanction which allowed for raising it to F.T.L.

The excess may be passed.

Order

*1618
5/4/99*

5-5-99

W.H.

J

Isone.

Order Person No: 837 27/3-4-99

The Examiner of P. W.
Accounts is authorized to
pass the excess of Rs. 1475 or
Rs. 1814 including ^{the charge for} establish-
ment charge, incurred on
the work referred to

A. E. H.
1.4.99

2. This sanction is register-
ed as No. 2 I of ~~1899-99~~
1899-1900.

28/3
28

NA 28.3.99

27/4/99

(with completion report)

To,

The Chief Engineer for Suez:
" Supg - do - III Circle
" Examiner P. W. Accounts

Public Works (1899) Department.

2379

CURRENT No. 2922

From the Chief Engineer
for Suez

Order

No. 77-1

Dated 29 March 1899
Received 5 April 1899
Registered 7-4-99
Enclosures 2
Spare copies

SUBJECT.

Chinlapatti Tank,
Cuddapah Dt -
Note recommending
for sanction the
excess expenditure
incurred on im-
provements to the -

22

CURRENT No. 12 CD

The Suptg Engineer
13 line

No. 1152 J

Dated 21 March 1899

Received

Registered

Enclosures

Spare copies

SUBJECT.

SUBJECT.

Chintalapalle tank Crossed
St. Requesting to obtain sanction
of Govt to the outlay incurred
in excess of the original estimate
for raising and strengthening
the bund of —

27-3-99

FURTHER PAPERS.

Letter No. C966 dated 7th March 1899 from
A. H. Morin Esq. Executive Engineer, Luddhah
Division, to the Superintending Engineer, III
Circle, Bellary, through the Examiner, P.
W. Accounts, Madras.

Enclosure-1

In forwarding herewith the completion report for "Raising and strengthening the bed of Chintalapalle tank" (one of the component works of the Sagiler Project), I have the honor to request that you will be good enough to obtain the sanction of Government to the excess of Rs. 14,75 over the estimate amount of Rs. 15,000. The excess is due to the sanctioned estimate having allowed revetment upto F. T. L. or whereas it was raised to M. W. L. + 1 foot. The Orders of the Supt. Engineer (Mr. W. B. de Silva) who inspected the works in 1897. The excess is 9.3 per cent on the amount of estimate.

No 823 $\frac{A}{A}$ dated 14-3-99.

It is awarded to the Supply Engineer, III Grade

2. The outlay has been checked and found correct.

(Signed) E. A. Lee
Flot Examiner, F. W. A.

K₁₀

No 1152 d/21 March 1899

Copies forwarded to the Chief
Engineer for Frigates with a request
that, under the circumstances explained
by the Executive Engineer, he will be good
enough to obtain the sanction of Government
to the outlay incurred in excess of the
original estimate.

Wm. B. Anderson Lieut. Col. R. C.

Supy. Engineer, III. Circle.

20/3/99

16/4/99
P. 28. 2