

G.O., No.

932

DATED

26 Oct 89

BE RETURNED TO
AFTER
PASSING THROUGH
THE BOOKS
RECORDED

[Despatch Abstract.]

Chittrachavady channel, Coimbatore Dist.

Authorizing the Examiner, P.W. Accts, to
pass the excess of Rs 570 incurred on
the work of constructing an aqueduct
and bridge in view of the Pungoliyar outlet
on the —

100
/ 4

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following papers:—

From the Superintending Engineer, IV Circle, dated 5th September 1899, No. 219 I.
To the Examiner of Public Works Accounts, dated 8th September 1899, No. 302.
From the " " " " dated 14th " " " 3037 B/A.

No. 200 I.

Note by the Chief Engineer for Irrigation.

The Superintending Engineer, IV Circle, applies for sanction to an excess of Rs. 570 incurred on the work "constructing an aqueduct and bridge in lieu of the Pungoliyur outlet on the Chitrachavady channel," in the Coimbatore division, for which a second revised estimate of Rs. 6,150 was sanctioned in G.O., No. 1119 I., dated 13th December 1897. The excess is chiefly due to some of the sanctioned rates which were found to be inadequate having been increased. The Superintending Engineer states that the increased rates allowed and for which a data sheet is submitted, are fair rates. The excess may be passed.

3rd October 1899.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

ORDER—No. 932 I., dated 26th October 1899.

The Examiner of Public Works Accounts is authorized to pass the excess of Rs. 570 incurred on the work referred to.

2. This sanction is registered as No. 80 I. of 1899-1900.

(True Extract.)

Under Secretary to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
" Superintending Engineer, IV Circle.
" Examiner, Public Works Accounts.

Exd. T. K. Narayana Aiyangar.

Public Works (1899) Department.

CURRENT No. 8581

9329

From

The Chief Engineer for Irrigation

Order

No. 200 I.

Dated 3. 10-99

Received

Registered

Enclosures

Spare copies.

19-10-99
Plans - 11
Others - 5
Total 5

SUBJECT.

Constructing an aqueduct and bridge in lieu of the Pungoliyur outlet on the Chitrachavady channel, excess of Rs. 570 incurred on the work of — Note recommending that the — may be sanctioned

*Recd. 19/10/99
Am. to Memo
2.2.9*

T, 10

Excess of Rs 570 incurred on the
work - constructing an aqueduct and
bridges in lieu of the Pungachyud
outlet into the Pungachyud channel. Comptroller
From the Supg: Exp. H. Circle - N^o 219 d^y 5th Sept 1899.
To the Examinee of P.W. Accounts - N^o 302 d^y 8th Sep. 1899.
From the ———— d^y ———— N^o 303 ^B/_A d^y 14th ————
N^o 200 d^y 3. 10. 99. ————

18
1
-WS
14-1099

The Superintending Engineer,
M^{rs} Sule, applies for sanction
to an excess of Rs 570 upwards
"on the work" constructing "
"an aqueduct and bridge"
"in lieu of the Pungolijur"
"outlet on the Pitthachavady"
"channel," in the Coimbatore
division, for which a ^{2nd} revised
estimate of Rs 6150 was
sanctioned in G.O. N^o 1119.

A.S.H. -
9.10.99

The S.D.O can promise an increase
of rates only Subject to the E.S. Sanction. dated 13th December 1897.
Ch. Malet much I think here inspects
the work during its progress and should the excess is chiefly due
probably here found out the distance
from which stone had to be brought to some of the sanctioned
- now stated to be $4\frac{1}{2}$ miles - whereas
the original rate was suitable for a carrying
of only a mile or two. I do not think he
can be blamed without being given an opportunity of explanation before his new office
does not (mean the), as he may have been misinformed W.H. 101095

to be inadequate having been increased. The Superintending Engineer states that the rates ^{increased} allowed for which data is submitted, are fair rates.

1. Mr. Mallet should be allowed an ^{increased} proportion of expenses.
2. The same passed the E.O.
A.S.H.
12.10.99

The excess may be passed.

Order thereon. No. 932 Dg 26.10.99

The Examiner of P.W. Accounts is authorized to pass the excess of Rs. 570 incurred on the work referred to.
2. This sanction is registered as No. 80 I of 1899-1900.


A.S.H.
12.10.99


2/10/99

W.H.
3-10-99

To,
The Chief Engineer,
" Supg. Engr. H. F. Vick
" Examiner P.W. Accounts

2/11/99


28/9/99

Reld 10-20 99 H. E. B. 10-99