

4TH AUGUST 1890, No. 1125 R., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Railway.

Read the following paper :—

From the Consulting Engineer for Railways, dated Madras, 26th July 1890, No. 519.
Schedule of Estimates sanctioned on the South Indian Railway up to 31st May 1890.

[Statement.]

SOUTH INDIAN RAILWAY.

SCHEDULE of Works sanctioned or in progress up to 31st May 1890, under the authority of the Madras Government, prepared in accordance with para. 13 of P.W.D. Circular No. 42 of 1880—G.O., No. 22 R., dated 10th January 1881. Limit of cost of each work to be sanctioned by above authority, Rs. 25,000 (*vide* G.O., No. 4 R., dated 9th January 1889).

Register No.	Authority and date.	Description of work.	ESTIMATE.									REMARKS.
			CAPITAL.			REVENUE.						
			Cash.	Stores.	Total.	Cash.	Stores.	Total.	Date of lapse of sanction.	It should be stated in this column whether in progress or completed.		
1	G.O. No. 752 R., dated 13th September 1888.	Fourth-class station at Padalam in place of the existing temporary and trial stations.	RS. 4,206 0 0	A. 3,210 0 0	P. 7,416 0 0	RS. A. P.	RS. A. P.	RS. A. P.	31st Dec. 1890.	Not commenced.		
2	C.E. No. 168, dated 9th March 1888.	An extra telegraph instrument for each station on the line.	2,588 4 0	2,407 8 3	4,995 12 3	..	..	..	30th Nov. 1889.	Completed.		
3	C.E. No. 720, dated 19th October 1888.	Erecting a steel pole fence on the south side of the new General Stores Depot at Trichinopoly junction (Erode branch).	..	..	..	521 0 0	911 0 0	1,432 0 0	31st Dec. 1890.	In progress.		
4	C.E. No. 800, dated 6th November 1888.	Store-room and office for Permanent-way Inspector at Kumbakonam.	1,390 0 0	753 0 0	2,143 0 0	..	..	..	31st "	Do.		
5	C.E. No. 925, dated 13th December 1888.	Removing the existing broad gauge weigh-bridge and re-erecting a narrow gauge weigh-bridge at Negapatam.	..	..	..	344 0 0	1,724 0 0	2,068 0 0	30th Nov. "	Do.		
6	Do. do.	Removing the existing broad gauge weigh-bridge and re-erecting a narrow gauge weigh-bridge at Trichinopoly Fort.	..	..	..	314 0 0	1,724 0 0	2,038 0 0	30th "	Do.		
7	C.E. No. 135, dated 9th February 1889.	Sinking a 15-feet well and constructing a cast-iron tank at Pallavaram.	1,512 0 0	1,999 0 0	3,511 0 0	..	..	..	31st Dec. "	Do.		
8	C.E. No. 175, dated 21st February 1889.	Adding a third-class waiting-shed to the existing ticket office and joining up the present lay-bye with through siding at Kuttalam station.	..	..	..	412 0 0	995 0 0	1,407 0 0	31st Aug. "	Do.		
9	G.O., No. 283 R., dated 14th March 1889.	Bungalows and out-houses for Permanent-way Inspectors at Tanjore.	3,383 0 0	1,056 0 0	4,439 0 0	..	..	..	31st Dec. "	Do.		
10	Do. do.	Bungalows and out-houses for Permanent-way Inspectors at Mayavaram.	3,383 0 0	1,056 0 0	4,439 0 0	..	..	..	31st "	Do.		
11	C.E. No. 405, dated 8th May 1889.	Latrine at end of platform, Pallar station.	..	..	..	300 0 0	182 0 0	482 0 0	7th Nov. "	Do.		
12	C.E. No. 435, dated 18th May 1889.	Putting up a wire fencing around ground acquired for the enlargement of the Engineering workshops at Trichinopoly.	..	..	..	66 0 0	107 0 0	173 0 0	31st Dec. "	Do.		
13	C.E. No. 607, dated 10th July 1889.	Permanent-way Inspector's bungalow with out-houses at Kumbakonam.	3,383 0 0	1,056 0 0	4,439 0 0	..	..	..	9th Jan. 1891.	Do.		
14	G.O. No. 763 R., dated 10th July 1889.	An additional siding and Permanent-way Inspector's bungalow at the Egmore station.	5,346 0 0	3,881 0 0	9,227 0 0	..	..	..	12th July "	Completed.		

15	C.E. No. 628, dated 16th July 1889.	Sinking a well 6 feet internal diameter at Perambair.	..	..	..	272 0 0	25 0 0	297 0 0	31st "
16	C.E. No. 680, dated 3rd August 1889.	Permanent-way Inspector's bungalow and out-houses at the Negapatam station.	3,928 0 0	1,064 0 0	4,992 0 0	..	..	..	2nd Feb. 1891.
17	C.E. No. 682, dated 3rd August 1889.	Laying pipes and fixing a hydrant at the Egmore station.	..	..	..	662 0 0	74 0 0	736 0 0	31st July 1890.
18	C.E. No. 740, dated 19th August 1889.	Flooring and apron to 6-feet culvert at 265 miles 13 T.P.	385 0 0	..	385 0 0	..	..	..	30th June "
19	C.E. No. 843, dated 17th September 1889.	One 12-feet girder bridge at 130 miles 62 chains.	2,921 0 0	546 0 0	3,467 0 0	..	..	..	16th Mar. 1891.
20	C.E. No. 867, dated 23rd September 1889.	Providing guttering to the covered way over the passenger platform of the Egmore station.	1,351 0 0	2,110 0 0	3,461 0 0	..	..	..	22nd Sept. 1890.
21	G.O., No. 1112 R., dated 17th October 1889.	Extending the covered way over passenger platform at Trichinopoly junction.	2,359 0 0	15,740 0 0	18,099 0 0	1,885 0 0	1,082 0 0	2,967 0 0	18th April 1891.
22	C.E. No. 998, dated 5th November 1889.	Store-room and office for Permanent-way Inspector at Egmore.	1,397 0 0	745 0 0	2,142 0 0	..	..	..	4th Nov. 1890.
23	Chief Engineer's Permanent Project, No. 2017 P.R., dated 12th November 1889.	* A bridge of 3-25 feet openings at mileage 327/124.	Funds provided by Government in the estimate for Periyar project.						
24	C.E. No. 17, dated 9th January 1890.	New weigh-bridge house at Negapatam.	..	..	..	336 0 0	71 0 0	407 0 0	8th Oct. 1890.
25	C.E. No. 113, dated 29th January 1890.	A rolling-stock repairing shed and providing permanent-way points and crossings at Egmore.	756 0 0	4,229 0 0	4,985 0 0	..	..	..	28th Jan. 1891.
26	C.E. No. 185, dated 14th February 1890.	Through siding at Puliur ..	536 0 0	3,329 0 0	3,865 0 0	..	..	28 0 0	13th Nov. 1890.
27	C.E. No. 281, dated 6th March 1890.	A new weigh-bridge house at Trichinopoly Fort.	..	..	..	380 0 0	71 0 0	451 0 0	5th Dec. "
28	C.E. No. 299, dated 10th March 1890.	Laying pipes in lieu of existing well and fixing a hydrant at the Cheppat station.	..	..	..	226 0 0	74 0 0	300 0 0	31st "
29	C.E. No. 302, dated 11th March 1890.	Re-arranging and fitting up the south toolshop at Negapatam.	..	..	..	1,300 0 0	..	1,300 0 0	10th Sept. "
30	C.E. No. 324, dated 15th March 1890.	Portable lamp-room at Egmore	..	..	..	56 0 0	906 0 0	962 0 0	14th Mar. 1891.
31	G.O., No. 385 R., dated 18th March 1890.	Extending the siding accommodation at Panruti.	2,097 0 0	5,528 0 0	7,625 0 0	72 0 0	..	72 0 0	18th Dec. 1890.
32	C.E. No. 348, dated 24th March 1890.	Huts for telegraph linemen at Chingleput, Villupuram, and Cuddalore Old Town.	..	..	..	963 0 0	552 0 0	1,515 0 0	23rd "
33	C.E. No. 389, dated 2nd April 1890.	A platform for bone traffic at Tuticorin.	..	..	..	163 0 0	25 0 0	188 0 0	1st May "
34	C.E. No. 391, dated 2nd April 1890.	Altering the siding accommodation at Cuddalore Old Town.	62 0 0	1,902 0 0	1,964 0 0	274 0 0	..	274 0 0	1st April 1891.
35	C.E. No. 396, dated 5th April 1890.	Filling low ground and extending sidings, &c., at Cuddalore Old Town.	3,047 0 0	1,594 0 0	4,641 0 0	..	..	..	4th "
36	C.E. No. 425, dated 16th April 1890.	Tank-house and a well at Pallur ..	1,914 0 0	1,045 0 0	2,959 0 0	..	..	..	15th "

* Necessitated by the Periyar project. The cost of the bridge, Rs. 14,761, has been included in the estimate for that work.

Schedule of Works sanctioned or in progress up to 31st May 1890, under the authority of the Madras Government, &c.—*cont.*

Schedule of Works sanctioned or in progress up to 31st March 1891.			ESTIMATE.						REMARKS.											
Register No.	Authority and date.	Description of work.	CAPITAL.			REVENUE.			Date of lapse of sanction.	It should be stated in this column whether in progress or completed.										
			Cash.	Stores.	Total.	Cash.	Stores.	Total.												
RS.	A.	P.	RS.	A.	P.	RS.	A.	P.	RS.	A.	P.									
37	C.E. No. 445, dated 25th April 1890.	A siding leading into the Madura Spinning Mills Company's premises at Madura.	..	..	..	79	0	0	713	0	0	792	0	0	24th Oct. 1890.	Not commenced.				
38	C.E. No. 449, dated 26th April 1890.	Baling stage on well near Kadambur ..	148	0	0	1,294	0	0	1,442	0	0	..	..	..	25th April 1891.	Do.				
39	C.E. No. 453, dated 28th April 1890.	Permanent-way Inspector's bungalow and offices at Villupuram.	3,383	0	0	1,119	0	0	4,502	0	0	..	..	..	27th "	In progress.				
40	C.E. No. 454, dated 28th April 1890.	Store-room and office for Permanent-way Inspector at Villupuram.	1,382	0	0	743	0	0	2,125	0	0	..	..	..	27th "	Do.				
41	C.E. No. 493, dated 10th May 1890.	Sinking a well 6-feet internal diameter for drinking purposes at Venkatachellam station on the Nellore Branch of Villupuram-Guntakal State Railway.	..	..	..	..	..	..	..	..	..	470	0	0	9th Feb. "	Not commenced.				
42	G.O., No. 628 R., dated 10th May 1890.	Extra siding, cross-over road, additional platform, a covered way, alteration to the native latrine and additional masonry to the Locomotive well at Chingleput.	5,207	0	0	10,097	0	0	15,304	0	0	620	0	0	9th May "	Do.				
43	G.O., No. 597 R., dated 30th April 1890.	Demolishing and rebuilding the bridge at A 57/10 miles, Arkonam Branch.	3,446	0	0	716	0	0	4,162	0	0	7,061	0	0	29th Oct. "	In progress.				
Total amount of sanctions granted up to date.			59,510	4	0	67,219	8	3	1,26,729	12	3	16,804	0	0	10,347	0	0	27,151	0	0
Budget grant of the year for Capital works			..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	2,14,006	..	..
Total sanctions against the budget grant			..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	1,19,627	..	..
Balance available for future sanctions			..															94,379		

RS.
Budget grant of the year for Capital works .. 2,14,006
Total sanctions against the budget grant .. 1,19,627
Balance available for future sanctions .. 94,379

MADRAS,
26th July 1890.

(Signed) SIDNEY SMITH, Major, R.E.,
for Offg. Consulting Engineer for Railways.

Submitted to Government for transmission to the Director-General of Railways.

ORDER—dated 4th August 1890, No. 1125 R., Public Works.

Ordered to be forwarded to the Director-General of Railways.

(Here enter No. 1126 R., dated 4th August 1890.)

(True Extract.)

Major, R.E.,
Under-Secy. to Govt., P.W.D.,
Railway Branch.

To the Consulting Engineer for Railways.
" Examiner, Guaranteed Railway Accounts.

Exd. J. Moses.
Spare Copies

RAILWAY.

Govt. of {1890} Madras.

PUBLIC WORKS.

Dated August, 4th.

Recd.

Encl.

G.O., 4th Aug. 1890, No. 1125 R.

AUGUST.

Estimates Sanctioned

Ordered that the schedule of — on the South Indian Railway up to 31st May, 1890, be forwarded to the Director-General of Railways.

19TH MAY 1890, No. 683 R., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Railway.

Read the following paper:—

From the Consulting Engineer for Railways, dated Madras, 13th May 1890, No. 341.

Schedule of estimates sanctioned on the South Indian Railway up to 31st March 1890.

[Statement

SOUTH INDIAN RAILWAY.

SCHEDULE of Works sanctioned or in progress up to 31st March 1890, under the authority of the Madras Government, prepared in accordance with para. 13 of P.W.D. Circular No. 42 of 1880—G.O., No. 22 R., dated 10th January 1881. Limit of cost of each work to be sanctioned by above authority, Rs. 25,000 (*vide* G.O., No. 4 R., dated 9th January 1889).

Register No.	Authority and date.	Description of work.	ESTIMATE.										REMARKS. It should be stated in this column whether in progress or completed.
			CAPITAL.				REVENUE.						
			Cash.	Stores.	Total.	Cash.	Stores.	Total.	Cash.	Stores.	Total.		
1	C.E. No. 226, dated 7th April 1886.	Providing more accommodation for Locomotive Department at Negapatnam, not provided for in the sanctioned estimate for the extension of the workshops.	RS. A. P. 561 0 0	RS. A. P. 2,169 0 0	RS. A. P. 2,744 0 0	RS. A. P. 1,768 0 0	RS. A. P. 460 0 0	RS. A. P. 1,388 0 0	31st Mar. 1890.	Completed.			
2	C.E. No. 636, dated 22nd September 1887.	A well 20 feet internal diameter and 30 feet deep at Tindivanam station.	1,240 0 0	391 0 0	1,631 0 0	..	..	..	31st "	1889.	Do.		
3	C.E. No. 664, dated 22nd October 1887.	Sinking a well 99 feet internal diameter and 25 feet deep for locomotive purposes at Vikravandi station.	1,420 0 0	400 0 0	1,820 0 0	..	..	..	31st Dec. "		Do.		
4	G.O., No. 752 R., dated 13th September 1888.	Fourth-class station at Padalam in place of the existing temporary and trial stations.	4,206 0 0	3,210 0 0	7,416 0 0	..	..	..	31st Dec. 1890.		Not commenced.		
5	C.E. No. 168, dated 9th March 1888.	An extra telegraph instrument for each station on the line.	2,588 4 0	2,407 8 3	4,995 12 3	..	..	..	30th Nov. 1889.		In progress.		
6	C.E. No. 248, dated 11th June 1888.	A latrine for the use of the guards and drivers at Madura.	..	..	..	1,631 0 0	361 0 0	1,412 0 0	10th Dec. 1888.	Completed.			
7	C.E. No. 521, dated 11th August 1888.	An addition to the existing latrine at the south end of Dindigul station platform.	..	..	..	661 0 0	11 0 0	672 0 0	30th Nov. 1889.		Do.		
8	C.E. No. 532, dated 14th August 1888.	Latrine at Panruti station.	..	..	..	200 0 0	13 0 0	213 0 0	31st Mar. "		Do.		
9	C.E. No. 580, dated 3rd September 1888.	Two sheds, one at Vikravandi and the other at Tirumangalam station, for the custody of small permanent-way material.	..	..	..	2,140 0 0	1,058 0 0	3,198 0 0	31st Dec. "		Do.		
10	C.E. No. 626, dated 13th September 1888.	Bungalow at Tiruvallur for the Station-master.	..	..	..	947 0 0	606 0 0	1,553 0 0	12th Mar. "		Do.		
11	C.E. No. 709, dated 19th October 1888.	Waiting shed at Ammapet.	..	..	..	172 0 0	855 0 0	807 0 0	31st Dec. "		Do.		
12	C.E. No. 720, dated 19th October 1888.	Erecting a steel pale fence on the south side of the new General Stores Depot at Trichinopoly junction (Erode branch).	..	..	..	521 0 0	911 0 0	1,432 0 0	31st Dec. 1890.		In progress.		
13	C.E. No. 732, dated 22nd October 1888.	A rough stone pitching for the protection of the line from A 71 9/16 to 71 1/2 miles.	2,098 0 0	..	2,098 0 0	..	..	..	21st April "		Completed.		
14	C.E. No. 733, dated 22nd October 1888.	A rough stone pitching for the protection of the line at A 69 1/5 to 18 miles.	..	..	..	1,181 0 0	..	1,181 0 0	21st "		Do.		
15	C.E. No. 788, dated 2nd November 1888.	A latrine for the use of native passengers in the compound of the Trichinopoly Fort station.	..	..	..	515 0 0	23 0 0	538 0 0	1st May "		Do.		

4	C.E. No. 800, dated 6th November 1888.	Store-room and office for Permanent-way Inspector at Kumbakonam.	1,390	0	0	753	0	0	2,143	0	0	..	..	31st Dec. 1890. In progress.	
5	C.E. No. 925, dated 13th December 1888.	Removing the existing broad gauge weigh-bridge and re-erecting a narrow gauge weigh-bridge at Negapatnam.	..	..	..	..	..	..	344	0	0	1,724	0	0	31st Dec. 1890. Do.
6	Do. do. do.	Removing the existing broad gauge weigh-bridge and re-erecting a narrow gauge weigh-bridge at Trichinopoly Fort.	..	..	..	..	..	..	314	0	0	1,724	0	0	Do. Do.
7	C.E. No. 927, dated 13th December 1888.	Erecting lamp and lamp-posts on the new shipping platforms at Arkonam and Erode stations.	62	0	0	289	0	0	341	0	0	..	..	12th Mar. " Completed.	
8	C.E. No. 960, dated 26th December 1888.	Demarcating the Company's boundary throughout the Tinnevely district.	..	..	..	..	..	..	126	0	0	1,386	0	0	31st Dec. " Do.
9	C.E. No. 25, dated 11th January 1889.	A Station-master's bungalow and latrine at Tuticorin.	..	..	..	..	..	..	1,113	0	0	494	0	0	10th Oct. " Do.
10	C.E. No. 43, dated 16th January 1889.	Outrain walls, apron flooring and pitching to the 6-foot rail girder at 573-14 miles.	478	0	0	..	..	..	478	0	0	..	..	15th July " Do.	
11	G.O., No. 73 R., dated 22nd January 1889.	That station at Puliur on the Erode branch.	..	..	..	..	..	..	299	0	0	1,210	0	0	31st Dec. 1890. Do.
12	C.E. No. 116, dated 4th February 1889.	Erecting enclosures for clerks in the goods shed at Erode station.	..	..	..	..	..	..	135	0	0	814	0	0	31st Dec. " Do.
13	C.E. No. 135, dated 9th February 1889.	Sinking a 15-foot well and constructing a cast-iron tank at Pallavaram.	1,512	0	0	1,999	0	0	3,511	0	0	..	..	31st Dec. 1890. In progress.	
14	C.E. No. 155, dated 16th February 1889.	Demolishing and rebuilding the cracked girder abutment and wings of the 10-foot girder bridge at 117-16 miles.	..	..	..	..	..	..	1,225	0	0	367	0	0	14th " Completed.
15	C.E. No. 171, dated 21st February 1889.	Erecting a shed 72 feet long and 24 feet wide at Trichinopoly junction.	..	..	..	..	..	..	158	13	0	174	3	0	31st Dec. 1889. Do.
16	C.E. No. 173, dated 21st February 1889.	Distant signal at the Mount Capper siding.	..	..	..	..	..	..	21	0	0	420	0	0	20th Aug. " Do.
17	C.E. No. 174, dated 21st February 1889.	Altering station-house at Panruti to provide an additional waiting room.	..	..	..	..	..	..	1,016	0	0	407	0	0	20th Feb. 1890. Do.
18	C.E. No. 175, dated 21st February 1889.	Adding a third-class waiting-shed to the existing ticket office and joining up the present lay-by with through siding at Kuttalam station.	..	..	..	..	..	..	412	0	0	995	0	0	31st Aug. 1890. Work stopped.
19	C.E. No. 199, dated 26th February 1889.	A room and cook-house for native drivers and firemen at Madura.	..	..	..	..	..	..	642	0	0	113	0	0	25th Aug. 1889. Completed.
20	C.E. No. 215, dated 2nd March 1889.	Fencing platforms at the Park, Broadway and Fort stations.	693	5	7	1,257	6	10	1,950	12	5	..	..	1st Sept. " Do.	
21	C.E. No. 223, dated 6th March 1889.	Removing the existing waiting-shed and rebuilding it with corrugated iron sheets upon rail pillars at Tuticorin.	..	..	..	..	..	..	378	0	0	653	0	0	4th Dec. " Do.
22	G.O., No. 283 R., dated 14th March 1889.	Bungalows and out-houses for Permanent-way Inspectors at Tanjore.	3,383	0	0	1,056	0	0	4,439	0	0	..	..	31st Dec. 1890. In progress.	
23	Do. do. do.	Bungalows and out-houses for Permanent-way Inspectors at Mayavaram.	3,383	0	0	1,056	0	0	4,439	0	0	..	..	15th Mar. 1890. Do.	
24	C.E. No. 261, dated 14th March 1889.	A length of pale fencing at the Tinnevely station.	..	..	..	..	..	..	294	0	0	294	0	0	15th Sept. 1889. Completed.
25	C.E. No. 266, dated 14th March 1889.	Raising to the extent of 2 feet the one 30-foot girder bridge at 140 miles 18-T.P.	..	..	..	..	..	..	1,600	0	0	..	..	18th Dec. " Do.	

Schedule of Works sanctioned or in progress up to 31st March 1890, under the authority of the Madras Government, &c.—cont.

4

19TH MAY 1890, No. 683 R., PUBLIC WORKS.

Register No.	Authority and date.	Description of work.	ESTIMATE.						REMARKS.
			CAPITAL.			REVENUE.			
			Cash.	Stores.	Total.	Cash.	Stores.	Total.	
38	C.E. No. 309, dated 24th March 1889.	Additional sleeping accommodation at Trichinopoly junction station.	..	..	..	1,030 0 0	637 0 0	1,667 0 0	Completed. 28th Dec. 1889.
39	C.E. No. 309, dated 24th March 1889.	Tank-house at Pallar station.	1,874 0 0	637 0 0	2,511 0 0	..	..	..	In progress. 7th Nov. 1890.
40	do.	Latrine at end of platform, Pallar station.	..	..	..	300 0 0	182 0 0	482 0 0	Completed. 7th May 1890.
41	C.E. No. 407, dated 24th May 1889.	Store-room and office for the Permanent-way Inspector residing at Mettupalayam.	1,332 0 0	743 0 0	2,075 0 0	..	..	..	Completed. 7th "
42	C.E. No. 408, dated 24th May 1889.	Large weighing scales for Kattamasi and Venkateswara stations.	..	..	..	42 0 0	374 0 0	416 0 0	Do. 7th Feb. "
43	C.E. No. 435, dated 18th May 1889.	Putting up a wire fencing around ground acquired for the enlargement of the Engineering workshops at Trichinopoly.	..	..	..	66 0 0	107 0 0	173 0 0	Do. 31st Jan. 31st Dec. 1890.
44	C.E. No. 448, dated 22nd May 1889.	Extending verandah round Resident Engineer's office at Trichinopoly.	..	..	..	186 12 4	327 8 0	524 5 1	Completed. 22nd June 1889.
45	C.E. No. 464, dated 24th June 1889.	Rough stone pitching to the embankment from 42/64 to 42/74 miles.	..	..	..	594 0 0	..	594 0 0	Do. 3rd Mar. 1890.
46	C.E. No. 507, dated 19th June 1889.	Demarcating the boundary of the railway main line from Nellore to Tirupati.	..	..	..	650 0 0	..	650 0 0	Do. 12th Sept. 1889.
47	C.E. No. 516, dated 14th June 1889.	Extending the weigh-bridge siding at the Renigunta station on the Nellore branch.	..	..	..	22 0 0	170 0 0	192 0 0	Do. 13th Feb. 1890.
48	C.E. No. 521, dated 14th June 1889.	Villupuram-Guntakal State Railway, station on the Nellore branch.	..	..	..	58 0 0	73 0 0	131 0 0	Do. 14th Mar. "
49	C.E. No. 540, dated 21st June 1889.	A well at Tanjore.	..	..	..	274 0 0	17 0 0	291 0 0	Do. 20th Dec. 1889.
50	C.E. No. 550, dated 27th June 1889.	A 9-foot gateway at the 11/8 miles	..	..	..	79 0 0	149 0 0	228 0 0	Do. 26th "
51	C.E. No. 573, dated 1st July 1889.	A three 4-foot rail covered culvert at 11 miles 13 1/2 T.P.	..	..	..	1,082 0 0	214 0 0	1,296 0 0	Do. 31st Oct. 1890.
52	C.E. No. 592, dated 6th July 1889.	Demolishing and rebuilding the 15-foot girder bridge at A-57 miles 10 T.P.	..	..	..	7,005 0 0	498 0 0	7,503 0 0	In progress. 5th Mar. 1891.
53	C.E. No. 594, dated 6th July 1889.	A 3-foot culvert over the side drain to give access to the staff quarters at Egmore from the Panambur road.	..	..	..	211 0 0	103 0 0	319 0 0	Completed. 5th Jan. 1890.
54	C.E. No. 607, dated 10th July 1889.	Permanent-way Inspector's bungalow with out-houses at Kumbakonam.	3,383 0 0	1,056 0 0	4,439 0 0	..	..	..	In progress. 9th Aug. 1891.
55	G.O. No. 703 R., dated 10th July 1889.	An additional siding and Permanent-way Inspector's bungalow at the Egmore station.	5,346 0 0	3,881 0 0	9,227 0 0	..	..	..	Completed. 12th July "

19TH MAY 1890, No. 683 R., PUBLIC WORKS.

5

15	C.E. No. 628, dated 16th July 1889.	Sinking a well 6 feet internal diameter at Perambur.	..	..	..	272 0 0	25 0 0	297 0 0	Do. 31st July 1890.
16	C.E. No. 664, dated 20th July 1889.	Extra siding accommodation at Nelli.	932 0 0	2,979 0 0	3,911 0 0	662 0 0	38 0 0	700 0 0	Completed. 28th Jan. 1891.
17	C.E. No. 674, dated 1st August 1889.	A small lay-by and furniture required at Panjalu.	..	..	..	145 0 0	1,009 0 0	1,154 0 0	Do. 31st July 1890.
18	C.E. No. 682, dated 3rd August 1889.	Permanent-way Inspector's bungalow and out-houses at the Negapatam station.	3,928 0 0	1,064 0 0	4,992 0 0	..	..	..	In progress. 2nd Feb. 1891.
19	C.E. No. 682, dated 3rd August 1889.	Laying pipes and fixing a hydrant at the Egmore station.	..	..	..	662 0 0	74 0 0	736 0 0	Do. 31st July 1890.
20	C.E. No. 682, dated 3rd August 1889.	Laying pipes and fixing a hydrant at the Park station.	..	..	..	429 0 0	74 0 0	503 0 0	Completed. 2nd "
21	C.E. No. 739, dated 10th August 1889.	Altering the gradient between 32 miles 19 chains and 32 miles 40 chains.	385 0 0	..	385 0 0	812 0 0	..	812 0 0	Do. 18th "
22	C.E. No. 740, dated 19th August 1889.	Flooring and apron to 6-foot culvert at 295 miles 13 T.P.	..	..	..	149 0 0	382 0 0	431 0 0	In progress. 14th June 1890.
23	C.E. No. 756, dated 23rd August 1889.	Providing a lay-by at the Padman station.	..	..	..	396 0 0	661 0 0	1,057 0 0	Completed. 16th March 1891.
24	C.E. No. 843, dated 17th September 1889.	One 12-foot girder bridge at 130 miles 62 chains.	2,921 0 0	546 0 0	3,467 0 0	790 0 0	4,000 0 0	4,790 0 0	Do. 22nd Sept. 1890.
25	C.E. No. 870, dated 17th September 1889.	Lengthening the through siding at Elamankottai station.	..	..	..	..	..	..	Not commenced. 22nd Sept. 1890.
26	C.E. No. 866, dated 21st September 1889.	A permanent ballast siding at 85/18 miles.	1,351 0 0	2,110 0 0	3,461 0 0	..	..	..	Completed. 16th June "
27	C.E. No. 867, dated 23rd September 1889.	Providing guttering to the covered way over the passenger platform of the Egmore station.	..	..	..	79 0 0	509 0 0	588 0 0	Do. 4th July "
28	C.E. No. 893, dated 5th October 1889.	Distant semaphore signal and subsidiary signals at Negapatam station.	2,359 0 0	15,740 0 0	18,099 0 0	1,885 0 0	1,082 0 0	2,967 0 0	Not commenced. 18th April 1891.
29	G.O. No. 1112 R., dated 17th October 1889.	Extending the covered way over passenger platform at Trichinopoly junction.	185 0 0	2,223 0 0	2,408 0 0	13 0 0	..	13 0 0	Completed. 28th Oct. 1890.
30	C.E. No. 972, dated 24th October 1889.	Extending the wharf siding at Cuddalore Old Town to Messrs. Puri and Co.'s premises.	1,397 0 0	745 0 0	2,142 0 0	..	..	..	In progress. 4th Nov. 1890.
31	C.E. No. 998, dated 5th November 1889.	Store-room and office for Permanent-way Inspector at Egmore.	..	..	..	..	..	..	Do. 20th May 1891.
32	C.E. No. 1000, dated 12th November 1889.	* A bridge of 3-25 feet openings at mileage 327/124.	..	..	..	323 0 0	323 0 0	646 0 0	Completed. 21st Aug. 1890.
33	C.E. No. 1004, dated 22nd November 1889.	Furniture for the additional sleeping room at the Trichinopoly junction.	..	..	..	86 0 0	16 0 0	102 0 0	In progress. 26th May "
34	C.E. No. 1036, dated 27th November 1889.	Level crossing with a chain barrier at 81/10-11 miles on the Nellore branch of the Villupuram-Guntakal State Railway.	331 0 0	..	331 0 0	..	..	..	Completed. 8th Oct. "
35	C.E. No. 1036, dated 27th November 1889.	A stone toe to groynes on the southeast side of the Moolapudi bridge at 302/6 miles.	..	..	..	336 0 0	71 0 0	407 0 0	In progress. 8th Oct. 1890.
36	C.E. No. 16, dated 9th January 1890.	New weigh-bridge house at Negapatam.	..	..	..	3,073 0 0	3,073 0 0	6,146 0 0	Completed. 9th April "
37	C.E. No. 17, dated 9th January 1890.	A ballast siding into the bed of the Palar river.	..	..	..	..	..	..	..

* Necessitated by the Periyar project. The cost of the bridge, Rs. 14,761, has been included in the estimate for that work.

Schedule of Works sanctioned or in progress up to 31st March 1890, under the authority of the Madras Government, &c.—cont.

6

Register No.	Authority and date.	Description of work.	ESTIMATE.										REMARKS. It should be stated in this column whether in progress or completed.
			CAPITAL.			REVENUE.				Date of lapse of sanction.	Total.		
			Cash.	Stores.	Total.	Cash.	Stores.	Total.					
			RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.		
25-26	C.E. No. 22, dated 14th February 1890. C.E. No. 113, dated 29th January 1890.	A loop line to the south arm of the Madras Harbour. A rolling-stock repairing shed and providing permanent-way points and crossings at Egmore. Through siding at Puliur.	756 0 0	4,229 0 0	4,985 0 0	..	..	1,926 5 2	1,926 5 2	1,926 5 2	1,926 5 2	28th Jan. 1891.	Completed.
26-27	C.E. No. 185, dated 14th February 1890. C.E. No. 281, dated 6th March 1890.	A new weigh-bridge house at Trichinopoly Fort. Laying pipes in lieu of existing well and fixing a hydrant at the Chetpat station.	536 0 0	3,329 0 0	3,865 0 0	28 0 0	..	..	..	..	..	28th Jan. 1891.	Not commenced. <i>Suppressed</i>
28-29	C.E. No. 299, dated 10th March 1890. C.E. No. 302, dated 11th March 1890.	Re-arranging and fitting up the south toolshop at Negapatam. Portable lamp-room at Egmore.	..	..	..	380 0 0	71 0 0	451 0 0	451 0 0	451 0 0	451 0 0	5th Dec. "	Do. sanctioned.
30-31	C.E. No. 324, dated 15th March 1890. G.O. No. 386 R., dated 18th March 1890.	Extending the siding accommodation at Puzhuthi. Huts for telegraph linemen at Chingolput, Villupuram, and Cuddalore Old Town.	2,097 0 0	5,528 0 0	7,625 0 0	226 0 0	74 0 0	300 0 0	300 0 0	300 0 0	300 0 0	10th Sept. "	In progress. <i>do</i>
31-32	C.E. No. 343, dated 24th March 1890.	..	..	..	..	1,300 0 0	..	1,300 0 0	1,300 0 0	1,300 0 0	1,300 0 0	10th Sept. "	Do. <i>do</i>
32-33	C.E. No. 386 R., dated 18th March 1890.	..	2,097 0 0	5,528 0 0	7,625 0 0	226 0 0	74 0 0	300 0 0	300 0 0	300 0 0	300 0 0	10th Sept. "	Not commenced.
33	C.E. No. 389 of 22nd April 1890.	ed platform for horse traffic at Tadiacoria.	..	..	..	56 0 0	906 0 0	962 0 0	962 0 0	962 0 0	962 0 0	14th Mar. 1891.	Do. <i>Suppressed</i>
34	C.E. No. 391 of 22nd April 1890.	Altering the siding accommodation at Cuddalore Old Town.	..	..	..	72 0 0	..	72 0 0	72 0 0	72 0 0	72 0 0	18th Dec. 1890.	Do.
35	C.E. No. 396 of 5th April 1890.	Filling banyan well and extending siding at Cuddalore B. S.	1,594 0 0	464 0 0	..	963 0 0	552 0 0	1,515 0 0	1,515 0 0	1,515 0 0	1,515 0 0	23rd "	Do. <i>Suppressed</i>
36	C.E. No. 405 of 1st April 1890.	Sanctuary well at Pallur.	..	..	..	..	..	..	..	..	..	..	..
37	C.E. No. 445 of 25th April 1890.	ed siding leading into the Madras spinning mill Company's premises at Madras.	..	..	..	..	..	..	..	..	..	..	..
38	C.E. No. 449 of 25th April 1890.	Baling stage and well near Kadaver.	148 0 0	1294 0 0	1442 0 0	..	..	..	..	..	..	25th April 1891	do.
39	C.E. No. 453 of 20th April 1890.	Permanent way for stock at Cuddalore.	3383 0 0	1119 0 0	4502 0 0	..	..	..	..	..	..	25th April 1891	do.

May

Schedule of Works sanctioned or in progress up to 31st March 1890, under the authority of the Madras Government, &c.—cont.

Register No.	Authority and date.	Description of work.	ESTIMATE.						REMARKS. It should be stated in this column whether in progress or completed.	
			CAPITAL.		REVENUE.					
			Cash.	Stores.	Total.	Cash.	Stores.	Total.		
25-26	C.E. No. 22, dated 14th January 1890. C.E. No. 113, dated 29th January 1890.	A loop line to the south arm of the Madras Harbour. A rolling-stock repairing shed and providing permanent-way points and crossings at Egmore. Through siding at Puliyur.	756 0 0	4,229 0 0	4,985 0 0	..	1,926 0 2	1,926 0 2	28th Jan. 1891.	Completed.
26-27	C.E. No. 185, dated 14th February 1890. C.E. No. 281, dated 6th March 1890.	A new weigh-bridge house at Trichinopoly Fort. Laying pipes in lieu of existing well and fixing a hydrant at the Chetpat station.	533 0 0	3,329 0 0	3,865 0 0	..	..	..	28th Jan. 1891.	Not commenced. In progress.
27-28	C.E. No. 299, dated 10th March 1890.	Re-arranging and fitting up the south toolshop at Neganpatam.	..	..	..	..	..	..	13th Nov. 1890.	Completed.
28-29	C.E. No. 302, dated 11th March 1890.	Portable lamp-room at Egmore.	..	..	..	..	..	..	5th Dec. "	Completed.
29-30	C.E. No. 324, dated 16th March 1890.	Extending the siding accommodation at Pambuti.	..	..	..	..	..	..	10th Sept. "	Completed.
30-31	G.O. No. 385 R, dated 18th March 1890.	Huts for telegraph linemen at Chingleput, Villupuram, and Cuddalore Old Town.	2,097 0 0	5,528 0 0	7,625 0 0	..	906 0 0	962 0 0	14th Mar. 1891.	Not commenced.
31-32	C.E. No. 343, dated 24th March 1890.	..	..	..	..	..	963 0 0	1,515 0 0	18th Dec. 1890.	Do.
32-33	..	..	..	..	..	..	..	..	23rd "	Do.
33	C.E. No. 389 of 2nd April 1890.	Platform for horse traffic at Taticorin.	..	..	..	163	188	1st May	Completed.	
34	C.E. No. 391 of 2nd April 1890.	Altering the siding accommodation at Cuddalore Old Town.	62	1902	1964	244	274	1st April 1891	Not commenced.	
35	C.E. No. 396 of 5th April 1890.	Filling long tunnel and extending sidings at Cuddalore Old Town.	3047	1594	4641	..	..	4	In progress.	
36	C.E. No. 425 of 1st April 1890.	Well at Pallur.	..	..	..	..	..	..	15	Do.
37	C.E. No. 445 of 25th April 1890.	Well at Pallur.	..	..	..	..	..	..	..	Do.
38	C.E. No. 449 of 26th April 1890.	Well at Pallur.	148	1294	1442	..	..	25th April 1891	Do.	
39	C.E. No. 453 of 28th April 1890.	Well at Pallur.	3883	1119	4502	..	..	27	In progress.	
40	C.E. No. 454 of 28th April 1890.	Well at Pallur.	1352	743	2125	..	..	27	Do.	
41	C.E. No. 493 of 10th May 1890.	Well at Pallur.	..	..	..	..	..	..	27	Do.
42	G.O. No. 628 R of 10th May 1890.	Well at Pallur.	5707	10997	15304	620	620	9th May	Do.	

43. 8.0.12-17 R. 2430 April 1890.	Revolving and re- building the bridge at St. 57 miles N. K. K. K. K. K.	3446- 716- 4162- 7061- 1111- 8142- 29000- Su. progress.	16804- 126729-12-8 8-8-61019 59510-4	10847- 151151- 214006	214006
Total amount of sanctioned work up to date.					
Budget grant of the year for capital work.					214006
Total sanctioned against the budget grant.					119627
Balance available for future sanctioned.					94379
Major R. E. for offg. Eng. Supr. for Railways.					
Sidney Smith					

Madras.
26 July 1890.

214006

Submitted to Government for transmission to the Director-General of Railways.

ORDER—dated 19th May 1890, No. 683 R., Public Works.

Ordered to be forwarded to the Director-General of Railways.

(Here enter No. 684 R., dated 19th May 1890.)

(True Extract.)

(Signed) SIDNEY SMITH, Major, R.E.,
Under-Secy. to Govt., P.W.D.,
Railway Branch.

To the Consulting Engineer for Railways.
" Examiner, Guaranteed Railway Accounts.

Exd. G. A. Lewis.
Spare Copies

RAILWAY.

Govt. of Madras.

PUBLIC WORKS.

Dated May, 19th,

Recd.

Encl.

G.O., 19th May 1890, No. 683 R.

MAY.

Estimates sanctioned, South
Indian Railway

Ordered that the schedule of — up to 31st
March 1890, be forwarded to the Director-
General of Railways.

FORM No. 1.

PUBLIC WORKS DEPARTMENT.

OFFICE OF CONSULTING ENGINEER FOR RAILWAYS,

Madras, 26th July 1890.

Print Schedule of Estimates sanctioned on the
South Indian Railway up to 31st May 1890.

No. 519

SUBMITTED to Government for

Print transmission to the Director-
General of Railways.

Scamplwith
Major R.E.

for offg. Engr. for Railways.

Subject.—

G.O. No. 683 R of 19-5-90

Form No. 3.

From J. N. Gordin C.E.D.
A No. 1125 R of 4th Aug 1890.

H. S. 1/1/90
Ordered to be
forwarded to the Director
General of Railways.

H.E. No 1126 R of 4th Aug 1890

Forwarded.

For Mr. R
30/7/90

Recd
27/7/90

To
The Consulting Engineer
Exr. G. A. Richards.

26-8-90
29/7
4th. 30/7 R 4.0.90

P.W. C. No. 7089

From

THE CONSULTING ENGINEER
FOR RAILWAYS,
MADRAS.

No. 519

Dated 26th
Received 28th } July 1890

No. of ENCLOSURES. One

Subject.

Submitting for trans-
mission to the
Director General of
Railways the Schedule
of Estimates sanctioned
on the South Indian
Railway upto 31st May
1890.

A
No. 1125-26 R of 4th Aug 1890.

29/7

7080.

G.O. of 18 Madras.

PUBLIC WORKS.

Dated

Recd.

Encl.

G.O. of 11th Aug 1890. No. 1125. BR.

Estimates Sanctioned

Ordered that the Schedule
of — on the S. I. Ry up
to 31st May 1890. be
forwarded to the Director
General of Railways

Estimates Sanctioned

Forward the Schedule of
— on the S. I. Ry
up to 31st May 1890.

60/3 50/2

1890