

12-1
12-6
Date of receipt
Initials of Receiver
M.R.O. 1-20,000-16-10-28.

MADRAS RECORD OFFICE.

Government of Madras.

Revenue DEPARTMENT.

G.O. No.	<i>646</i>	Press ~~Mis.~~
Dated	<i>27-6-</i>	<i>1966.</i>

Not to be folded or roughly handled

93-64

*Proceedings of the Madras Government, Public Department,
27th June 1866.*

No. 155. Read the following Proceedings of Government in the Public Works Department, dated 20th June 1866, No. 1919.

Communicating the Orders passed on the }
Statements submitted by the Superin- } (Vide Proceedings, Public Works De-
tending Engineers of incomplete and } partment, dated 20th June 1866, Nos.
other works for which funds are re- } 407—417.)
quired during the current official year. }

No. 156. ORDER THEREON, 27th June 1866, No. 646.

To be recorded.

(Signed) J. D. SIM,
Acting Chief Secretary.

**Proceedings of the Madras Government, Public Works Department,
20th June 1866.**

Read the following papers:—

No. 407. From the Superintending Engineer, 1st Division.

Submitting Statements of incomplete and other }
works for which funds are required during the } (Here enter 9th May 1866, No. 13.)
current official year.

No. 408.	From	Do.	do.	2nd Division.	(Here enter 15th May 1866, No. 11.)
No. 409.	"	Do.	do.	3rd "	(" 9th " ")
No. 410.	"	Do.	do.	4th "	(" 25th " " No. 273.)
No. 411.	"	Do.	do.	5th "	(" 16th " " No. 23.)
No. 412.	"	Do.	do.	7th "	(" 23rd " ")
No. 413.	"	Do.	do.	8th "	(" 15th " ")
No. 414.	"	Do.	do.	1st "	(" 16th " " No. 19.)
	Supplemental	do.		"	
No. 415.	From	Do.	do.	7th "	(" 6th June ")

Read again the following:—

No. 416. From the Superintending Engineer, 6th Division, dated 26th May, No. 145, and recorded in G. O. dated 6th June 1866, No. 1,790.

No. 417. ORDER THEREON, 20th June 1866, No. 1,919.

ACCOUNT, No. 38.

1. With these letters, the Superintending Engineers submit the following Statements in pursuance of para-

graph 18 of the Orders of Government on the Imperial Budget of Public Works for the current official year.

I. Of incomplete New Works for which no provision has been made in the Budget.

II. Of New Works both above and below Rupees 2,500 each, which have not been commenced, but which are recommended for execution from the Minor Works Grant of 1866-67.

III. Of transfers from Budget works for which funds in excess of actual requirements have been allotted.

2. On an examination of the two former of these Statements, it is observed that the Superintending Engineers' demands upon the Reserve amount in the aggregate to Rupees 10,27,447 distributed as follows:—

	Incom- plete.	Below Rupees 2,500 not yet commenced.	Above Rupees 2,500 not yet commenced.	Total.
	RS.	RS.	RS.	RS.
Military Works... ..	89,158	17,445	69,810	1,76,413
Other Works	2,18,014	1,20,365	5,12,655	8,51,034
Total...	3,07,172	1,37,810	5,82,465	10,27,447

3. The Government regret that they are at present unable to assign a larger sum than Rupees 2,63,448 to incomplete works, and Rupees 1,36,684 to works which have not yet been commenced. Should funds, however, be hereafter available, they will be allotted for appropriation to such works of the latter class as may be most urgently required, or should the Superintending Engineers be able to provide money for those works by transfers from existing allotments, the Government will be prepared to give favorable consideration to any proposals which may be laid before them.

4. The Governor in Council resolves to sanction the following appropriations of funds to admit of the prosecution of works which remained incomplete on the 1st May last. Some of the Superintending Engineers have inadvertently entered in Statement No. 1, works upon which no outlay has yet been incurred. In all these cases, the items have been transferred to Statement No. 2.

Proceedings of the Madras Government, Public Works Department,
20th June 1866.

District.	Work.	Amount of Estimate.	Number and date of sanction.	Expenditure up to 30th April 1866.	Balance of Estimate.	Amount allotted.	Head of Reserve from which the allotment has been made.
Channam	Grant-in-aid for building a Church at Berampore.	7,100	G. O. No. 1,222, 8th July 1865.	5,079	2,021	2,021	Civil Buildings.
Do.	Improvements to the Jail at do. ...	14,318	G. O. No. 289, 24th Jan. 1866.	1,725	12,593	12,593	Do.
Do.	Constructing a bridge across the Godowhulla river at Injedy.	8,150	G. O. No. 338, 6th Feb. 1865.	6,574	1,576	1,576	Agricultural.
Do.	Constructing roads in the Maliahs ...	7,600	G. O. No. 950, 7th April 1865.	4,753	2,847	2,847	Communications.
Vizagapatam...	Subsidiary Jail for Hill Prisoners at Parvatipore.	11,000	G. O. No. 3,342, 2nd Dec. 1863.	9,829	1,171	1,171	Civil Buildings.
Do.	Sub-Magistrate's Cutcherry at Ankapilly ...	3,434	G. O. No. 16, 4th Jan. 1866.	3,234	200	200	Do.
Do.	Road from Parvatipore to Palcondah ...	19,405	G. O. No. 3, 5rd Jan. 1866.	1,381	18,024	6,000	Communications.
Godavery	Cemeteries at Palcole and Nursapore ...	1,294	G. O. No. 2,191, 28th Aug. 1863.	912	382	382	Civil Buildings.
Do.	Dontipully aqueduct ...	1,500	G. O. No. 320, 3rd Feb. 1865.	784	716	716	Agricultural.
Kisina	Improvement to the Jail at Masulipatam ...	2,320	G. O. No. 328, 26th Jan. 1866.	2,150	170	170	Civil Buildings.
Do.	Channel from Doogeralla to Peddaravoor ...	7,400	G. O. No. 146, 21st Jan. 1857.	4,868	2,532	2,532	Agricultural.
Do.	Addapully and Ilaveram channe's ...	2,075	G. O. No. 1,694, 29th June 1863.	1,730	345	345	Do.
Do.	Channel from Peddaravoor to Nizampatam ...	7,400	G. O. No. 146, 21st Jan. 1857.	7,151	249	249	Do.
Do.	Constructing a bridge across Cammamoor channel near Chabrole.	11,900	G. O. No. 3,351, 21st Jan. 1857.	9,827	2,073	473	Communications.
Do.	Constructing tunnels and raising 3rd class road between Goodivadah, Argole, and Buntomilly.	23,980	G. O. No. 3,351, 19th Nov. 1863.	22,942	1,038	1,038	Do.
Do.	Re-constructing sea embankment ...	9,000	G. O. No. 1,501, 10th June 1865.	8,806	194	194	Miscellaneous Public Improvements.

Proceedings of the Madras Government, Public Works Department,
20th June 1866

District.	Work.	Amount of Estimate.	Number and date of sanction.	Expenditure up to 30th April 1866.	Balance of Estimate.	Amount allotted.	Head of Reserve from which the allotment has been made.
Nellore	Improving Idoor and Labor branches of Jaffer Sahib's Channel.	57,700	G. O. No. 943, & 498, 15th May 1861, & 20th March 1862.	56,152	1,548	1,548	Agricultural.
Do.	Connecting Survapully Channel with Jaffer Sahib's Channel.	92,630	G. O. Nos. 360, 1,071, and 2,943, 17th Feb. 1860, 29th June 1860, & 8th Dec. 1862.	98,716	3,914	1,500	Do.
Do.	Constructing a portion of road and three tunnels between Coppole and Vennoyacovenuttoo at Beerangoonah.	2,170	G. O. No. 1,841, 24th June 1864.	1,284	886	886	Communications.
Madnapah	Pulampet Taluq Cutcherry ...	7,300	G. O. No. 2,503, 30th Aug. 1864.	4,792	2,508	2,508	Civil Buildings.
Do.	Road from Nundalor Railway Station to Madras road at Nundalor.	7,312	G. O. No. 3,608, 22nd Dec. 1864.	5,082	2,230	2,230	Communications.
Do.	Bridges and tunnels on Trunk Road No. XI. Supplemental ...	86,198	G. O. Nos. 739, and 1,174, 16th March 1864, and 16th April 1866.	80,242	6,506	2,752	Do.
Bellary	Constructing a School-room for the use of the Horse and Foot Artillery.	3,700	G. O. No. 1,661, 14th April 1864.	4,360		231	Military.
Do.	Do. a building for sixteen married men of E. Battery.	26,024	G. O. No. 560, 28th Feb. 1865.	22,520	3,504	7,724	Do.
Do.	Do. a range of nine Non-Commissioned Officers do. do.	22,149	Do.	22,975		5,467	Do.
Do.	Building for Roman Catholic place of Worship.	15,394	G. O. No. 3,598, 28th Nov. 1865.	10,196	5,198	8,976	Do.
Do.	School-room and place of Worship in the Cantonment.	18,950	Do.	10,679	8,271	8,271	Do.
Do.	Cutting a channel from ruined tank to a gountah in the Native Infantry Lines.	15,896	G. O. No. 1,186, 2nd May 1865.	13,789	2,017	250	Do.
Do.	Building for the performance of Divine Worship at Kanaueroog.	7,810	G. O. No. 1,170, 1st May 1865.	6,628	1,182	3,087	Do.
Do.	Constructing a set of Rifle Ranges at Bellary.	4,500	G. O. No. 1,542, 6th June 1865.	473	4,027	4,027	Do.
Do.	Bath-room to each married men's quarters at Kamandroog.	1,360	G. O. No. 1,371, 12th May 1864.	1,029	331	331	Do.
Do.	Putting up gunny blinds and substituting venetians for the panels of the outer doors of the verandah of the European Hospital.	670	G. O. No. 218, 23rd Jan. 1866.	583	87	87	Do.

Proceedings of the Madras Government, Public Works Department,
20th June 1866.

District.	Work.	Amount of Estimate.	Number and date of sanction.	Expenditure up to 30th April 1866.	Balance of Estimate.	Amount allotted.	Head of Reserve from which the allotment has been made.
Bellary	Alterations to Non-Commissioned Officers' quarters occupied by the Artillery.	7,210	G. O. No. 1,557, 7th June 1865.	6,646	594	594	Military.
Do.	Alterations and improvements to the buildings occupied by the Artillery.	21,980	Do.	9,170	12,810	12,810	Do.
Do.	Improving the drainage to the new European Barracks.			1,324		5,000	Do.
Do.	Re-roofing the Hospett Taluq Cutcherry ..	2,150	G. O. No. 2,840, 25th Sept. 1865.	1,205	945	945	Civil Buildings.
Kurnool	Levelling the Ramparts of the Fort at Kur-nool.	8,840	G. O. No. 3,453, 2nd Dec. 1864.	8,319	521	521	Military.
Do.	Approaches to the bridge of the Irrigation Company at J. J. J. J. J.	420	G. O. No. 3,326, 19th Nov. 1864.	178	242	242	Communications.
Do.	Road from Nundial to Chagunhurry ..	60,000	G. O. No. 1,806, 28th July 1862.	48,157	11,843	11,843	Do.
Presidency	Putting up Lightning Conductors to the Merchant's Magazine, Black Town.	770	G. O. No. 1,751, 17th June 1864.	363	407	407	Military.
Do.	Do. do. do. to Expense Magazine at Viasur-pudy.	2,240	Do.	1,060	1,180	1,180	Do.
Do.	Constructing a second set of Incorporating Mills at the Gun Powder Factory.	38,100	G. O. No. 1,761, 6th July 1863.	33,251	450	450	Do.
Do.	Laying down cast iron pipes from the Seven Wells to the Incorporating Mills at the Gun Powder Factory.	9,500	G. O. No. 2,362, 19th Aug. 1865.	1,066	1,694	1,694	Do.
Do.	Erecting corrugated sheets to protect the Armstrong guns on the Sea Face of Fort Saint George.	2,700	G. O. No. 3,112, 19th Oct. 1865.	800	400	400	Do.
Do.	Making certain alterations, &c., to the Adjutant General's Office, Fort Saint George.	1,000	G. O. Nos. 415 and 1,239, 2nd Feb. 1866, and 20th April 1866.	750	1,050	1,050	Civil Buildings.
Do.	Forming a Theatre for Surgical operations, and constructing a teak-wood gateway with iron railings, &c., in the General Hospital.	200	G. O. No. 263, 23rd Jan. 1866.				

Proceedings of the Madras Government, Public Works Department,
20th June 1866.

Do.	Putting up iron railings from the central wing of the General Hospital to the river.	5,430	Do.	1,712	3,718	3,718	Do.
Do.	Making and putting up Punkahs at the General Hospital.	4,200	G. O. No. 3,512, 21st Nov. 1865.	400	3,800	3,800	Do.
Do.	Enclosing the General Hospital by means of iron railings, &c.	10,350	G. O. No. 3,474, 26th Nov. 1865.	6,332	4,018	4,018	Do.
Do.	Laying down pipes from the Seven Wells to the General Hospital.	4,540	G. O. No. 1,874, 27th June 1864.	640	3,900	500	Do.
Do.	Re-constructing large revolving dome at the Observatory.	1,700	G. O. No. 248, 22nd Jan. 1866.	1,589	111	111	Do.
Do.	Erecting a Presidency Public Works Store and Workshop.	80,360	G. O. Nos. 1 and 872, 3rd Jan. 1866, and 30th March 1865.	83,631		1,500	Do.
Do.	Do. upper rooms at the Revenue Board Office.	10,460	G. O. No. 3,184, 2nd Nov. 1863.	8,734	1,726	1,726	Do.
Do.	Alterations to the Controller's Office, Chel-pauk.	2,790	G. O. No. 261, 23rd Jan. 1866.	1,720	1,070	1,070	Do.
Do.	Raising the platform, &c., at the Salt Cotours.	61,300	G. O. No. 2,010, 25th July 1863.	42,771	18,529	12,000	Do.
Madras	Constructing Lightning Conductor to the Powder Magazine at St. Thomas' Mount.	480	G. O. No. 274, 17th June 1864.	403	77	77	Military.
Do.	Cricket ground at the Mount ..	565	G. O. No. 1,093, 10th April 1865.	441	124	124	Do.
Do.	Additions and alterations to the Horse Artillery Lines at the Mount.	85,100	G. O. No. 120, 13th Jan. 1864.	77,030	8,070	8,070	Do.
Do.	Raising and improving the Salt Platform at Kalambakum.	1,220	G. O. No. 1,037, 12th April 1864.	1,150	70	70	Civil Buildings.
Do.	Constructing a latrine in the compound of the Collector's Office at Homes' Garden.	800	G. O. No. 2,698, 14th Sept. 1865.	413	387	187	Do.
Do.	Do. a dam along the west side of the Sadras canal near Nemmeli, and one along the north side of the Tripaloor branch channel.	957	G. O. No. 1,814, 9th June 1866.	757	200	200	Do.
Do.	Taluq Cutcherry at Madranticum ..	13,210	G. O. No. 1,589, 17th May 1866.	11,300	1,910	1,910	Do.
Do.	Constructing 7 yards sluice to Appurtangle in connection with the Palar Project.	85	G. O. No. 2,765, 22nd Sept. 1864.	60	25	25	Agricultural.
Do.	Do. 9 yards sluice to Velliakurum tank ..	190	Do.	167	23	23	Do.
Do.	Restoring Tudoor Karakentangle ..	184	G. O. No. 2,404, 18th Aug. 1865.	138	46	46	Do.

*Proceedings of the Madras Government, Public Works Department,
20th June 1866.*

District.	Work.	Amount of Estimate.	Number and date of sanction.	Expenditure up to 30th April 1866.	Balance of Estimate.	Amount allotted.	Head of Reserve from which the allotment has been made.
Madras	Improving Karumboor tank ...	Rs. 355	G. O. No. 2,765, 22nd Sept. 1864.	Rs. 243	112	Rs. 112	Agricultural.
Do.	Re-metalling Trunk Road No. 8 ...	7,020	G. O. No. 1,292, 12th May 1865.	6,017	1,003	1,003	Communications.
Do.	Water supply to Guindy Park ...	13,981	G. O. Nos. 3,576, and 3,426, 4th Dec. 1863, and 30th Nov. 1864.	15,209		1,640	Civil Buildings.
North Arcot...	Improving the Wards of the Jail at Vellore...	900	G. O. No. 645, 23rd Feb. 1866.	507	393	393	Do.
Do.	Do. the Court House at Chittoor ...	1,400	G. O. No. 183, 19th Jan. 1865.	1,261	139	139	Do.
Do.	Do. the Treasury room at the Collector's Cutcherry at Chittoor.	1,150	G. O. No. 31, 6th Jan. 1865.	1,055	95	21	Do.
Do.	Constructing a Government Dispensary at Chittoor.	3,700	G. O. No. 2,923, 4th Oct. 1865.	3,200	4,200	3,700	Do.
Do.	Private contributions ...	3,700					
Do.	Constructing a cut-stone apron in rear of the body wall of the Palar anicut.	7,400					
South Arcot...	Constructing a bridge of one arch of 30 feet span across the Poolicooth Oday on the 8th mile of the road from Cuddalore to the Salem frontier.	12,700	G. O. No. 465, 16th Feb. 1865.	12,596	104	104	Agricultural.
Do.	Adapting the Overseer's shed at Virdachellum for the 4th Range Office.	3,650	G. O. No. 1,790, 28th June 1865.	1,078	2,572	2,572	Communications.
Salem	Constructing a Rest house for Troops at Jollarpett.	450	G. O. No. 537, 15th Feb. 1866.	425	25	25	Civil Buildings.
Do.	Constructing a Gram boiling shed at the Remount Depot at Usur.	3,410	G. O. No. 3,287, 1st Nov. 1865.	3,049	361	361	Military.
Do.	Constructing ventilators for the lower story of the Salem Jail.	607	G. O. No. 862, 16th March 1866.	381	226	226	Do.
Do.		3,040	G. O. No. 3,595, 7th Dec. 1863.	2,243	797	797	Civil Buildings.

*Proceedings of the Madras Government, Public Works Department,
20th June 1866.*

Do.	Constructing Workshop for the Salem Jail ...	4,890	G. O. No. 378, 13th Feb. 1863.	3,070	1,820	1,820	Do.
Do.	Dividing the inner court yard of the Salem Jail.	4,870	G. O. No. 745, 11th March 1864.	3,525	1,345	1,345	Do.
Do.	Constructing a Lock-up at Suramangalum...	2,900	G. O. No. 677, 28th Feb. 1866.	200	2,700	2,700	Do.
Do.	Improving the road between Devattipuray on Trunk Road No. V, and the Alitair Railway Station.	5,500	G. O. No. 2,590, 9th Sept. 1863.	1,206	4,294	2,000	Communications.
Do.	Constructing a bridge, of three arches of 7 1/2 feet span each, on the road from Murapur to Datampuri.	1,450	G. O. No. 69, 10th Jan. 1865.	1,224	226	226	Do.
Do.	Constructing a bridge of two arches of 25 feet span, at Woodampatty near Alitair, on the Salem and Cuddalore road.	1,332 1,068 990	G. O. Nos. 389, and 2,448, 9th Sept. 1854, and 31st Dec. 1861.	2,310	1,080	1,080	Do.
Bangalore	Alterations and improvements to the Light Cavalry Barracks for the Sappers and Miners.	6,600	G. O. No. 2,975, 15th Oct. 1864.	6,323	277	277	Military.
Tanjore	Altering two surplus and two supplying sluices for the supply of spontaneous salt beds at Vadaraniem, and raising road No. 26.	1,600	G. O. No. 1,43, 12th Jan. 1866.	1,148	452	452	Civil Buildings.
Do.	Constructing a sluice of two vents, of 12 feet span each for regulating the sea water into the spontaneous salt beds at Vedaraniem.	2,130	Do.	1,708	422	422	Do.
Do.	Improving the head of the Vadavaur Supplemental...	4,800 384	G. O. No. 3,128, 31st Oct. 1864, and G. O. No. 1,790, 6th June 1866.	1,900	3,284	3,284	Agricultural.
Do.	Constructing a new head sluice for the Carpoor Channel.	1,251	G. O. Nos. 1,195, and 942, 26th April 1864, and 6th April 1865.	1,176	75	75	Do.
Do.	Metalling road from Negapatam to Nagoor.	25,730	G. O. No. 2,881, 2nd Dec. 1862.	23,290	2,440	2,440	Communications.
Do.	Constructing road from the Railway station at Keevalore to the Town of Keevalore.	3,690	G. O. No. 1,379, 12th May 1864.	3,028	662	662	Do.
Do.	Junction canal from Negapatam to Terroo-poondy.	22,565	G. O. Nos. 3,511 and 1,051, 30th Nov. 1863, and 20th April 1865.	20,745	3,420	3,420	Do.
Do.	Supplemental...	1,600					

*Proceedings of the Madras Government, Public Works Department,
20th June 1866.*

District.	Work.	Amount of Estimate.	Number and date of sanction.	Expenditure up to 30th April 1866.	Balance of Estimate.	Amount allotted.	Head of Reserve from which the allotment has been made.
Trichinopoly...	Sinking two wells in the ground selected for the Cholera Camp near Trichinopoly.	Rs. 1,500	G. O. No. 414, 2nd Feb. 1866.	Rs. 123	Rs. 1,377	Rs. 1,377	Military.
Do.	Constructing six surplus sluices on the south bank of the Coletoon.	7,920	G. O. No. 214, 23rd Jan. 1865.	4,675	3,245	3,245	Agricultural.
Do.	Do. ten do. do. on the left bank of the Coletoon.	12,380	G. O. No. 3,798, 19th Dec. 1865.	2,420	9,960	5,000	Do.
Do.	Increasing the waterway and culverts, and constructing new bridges and culverts on the road from Trichinopoly to Tanjore.	12,620	G. O. No. 597, 29th Feb. 1864.	9,640	2,980	2,980	Communications.
Coimbatore ...	Fixing Bulstrades to out steps of Barracks and Married Quarters at Wellington.	2,012	G. O. No. 2,392, 17th Aug. 1865.	1,004	1,008	1,008	Military.
Do.	Post Office at Poothanoor ...	1,940	G. O. No. 311, 29th Jan. 1864.	940	1,000	1,000	Civil Buildings.
Do.	Civil Hospital at Ootacamund	12,000	G. O. Nos. 3,432, 3,773, and 570, 15th Nov. 1865.	3,050	17,500	12,000	Do.
	Government contribution ...	8,550	15th Dec. 1865, and 17th Feb. 1866.				
	Private contribution ...	20,550					
Do.	Ten surplus sluices to the Vengole channel...	1,860	G. O. No. 1,818, 22nd June 1864.	1,715	145	145	Agricultural.
Do.	Constructing a groynes near the village of Vangale, on the right bank of the Cavery river.	2,190	G. O. No. 2,011, 17th July 1865.	767	1,423	1,423	Do.
Do.	Travellers' Bungalow at Poothanoor.	22,100	G. O. No. 985, 26th March 1866.	18,676	3,424	2,144	Communications.
Do.	Constructing a timber platform bridge, of 56 feet span, over the Coonoor nullah ...	5,148	G. O. No. 1,081, 9th April 1866.	2,651	2,497	2,497	Do.
Do.	Aqueduct across the Elk Hill cutting ...	4,937	G. O. No. 2,791, 21st Sept. 1865.	4,437	500	500	Miscellaneous Public Improvement.

*Proceedings of the Madras Government, Public Works Department,
20th June 1866.*

District.	Work.	Amount of Estimate.	Number and date of sanction.	Expenditure up to 30th April 1866.	Balance of Estimate.	Amount allotted.	Head of Reserve from which the allotment has been made.
Coimbatore ...	Re-constructing three bridges and improving road from Coonoor and Wellington to the Australian plantation near Black House.	5,000	G. O. No. 1,097, 10th April 1866.	2,500	2,500	2,500	Communications.
Do.	Alterations to Wellington Privies ...	28,122	G. O. No. 247, 22nd Jan. 1866.	8,000	25,122	11,953	Military.
Malabar	Re-tiling No. 1 Block of Married Quarters, Cannanore.	1,750	G. O. No. 1,056, 6th April 1866.	1,389	361	361	Do.
Do.	Constructing cisterns, &c., for flushing drains in the European Barracks at Cannanore.	3,280	G. O. No. 2,316, 12th Aug. 1864.	2,608	672	672	Do.
Do.	Constructing a Custom House at Quilandy.	1,185	G. O. No. 3,070, 16th Oct. 1865.	1,018	157	157	Civil Buildings.
Do.	Erecting boundary wall on three sides of Trinity Church at Palghat.	540	G. O. No. 1,912, 7th July 1865.	212	322	322	Do.
Do.	Constructing a wall around the Protestant burial-ground at Manantoddy.	1,050	G. O. No. 1,588, 9th June 1865.	475	575	575	Do.
Do.	Alterations to the Deputy Collector's Cut-cherry at Manantoddy.	1,230	G. O. No. 916, 21st March 1866.	100	1,130	1,130	Do.
Do.	Constructing Civil Dispensary at Goodalore.	5,800	G. O. No. 331, 29th Jan. 1866.	480	5,320	2,920	Do.
Do.	Sub-Magistrate's Office and Police Stations, S. C., at Vythery.	7,900	G. O. No. 1,094, 10th April 1866.	6,679	1,221	1,221	Do.
Do.	Post Office at Vythery ...	4,420	G. O. No. 1,076, 9th April 1866.	19	4,401	4,401	Do.
Do.	Kalay bridge ...	5,340	G. O. No. 3,139, 1st Nov. 1864.	3,695	1,645	1,645	Communications.
Do.	Bridges in the Town of Cochin ...	5,950	G. O. No. 3,369, 24th Nov. 1864.	3,667	2,283	*5,950	Do.
South Canara...	Renewing the roof of the Civil and Session Court at Mangalore	6,600	G. O. No. 2,910, 3rd Oct. 1865.	4,990	1,610	1,610	* Of this sum Rs. 3,667 will be repaid to Local Fund.
Do.	Timber bridge No. 9 over the Secgooly Nullah on the road from Agoomby ghaut to Hallady.	1,085	G. O. No. 294, 25th Jan. 1866.	354	731	731	Civil Buildings.
Do.	Timber platform bridge over the Jedkul large nullah, on the road from Windday to Coolor.	6,060	G. O. No. 785, 9th March 1866.	2,415	3,645	3,645	Do.
Madura	Constructing Privy and Cook-house in rear of the Police Station at Dindigul.	290	G. O. No. 1,750, 23rd June 1865.	206	84	84	Civil Buildings.
Tinnevely	Constructing Moonsiff's Court house at Am-basamoodrum.	1,360	G. O. No. 3,656, 11th Dec. 1863.	1,097	263	263	Do.

*Proceedings of the Madras Government, Public Works Department,
20th June 1866.*

5. With reference to the demands which are made in the second of the State-ments referred to in paragraph 1, the following assignments are authorized :—

District.	Work.	Amount of Esti- mate.	Number and date of sanction.	Amount allotted.	Head of Re- serve from which the allotment has been made.
Ganjam.	Constructing a Cutcherry for the Salt Deputy Collector at Nowpada.	RS. 1,585	G. O. No. 3,739, 9th Dec. 1865.	RS. 1,585	Civil Build- ings.
Do.	Extending village roads in Maliahs.	10,000	G. O. No. 403, 20th March 1866, Judicial Department.	5,000	Communica- tions.
Vizagapatam.	Constructing wells in the Cantonment at Vizianaga- rum and Vizagapatam.	1,272	G. O. No. 1,905, 16th July 1863.	1,272	Military.
Do.	Sea Custom house at Poo- demadaca and Pentakot- tah.	1,580	G. O. No. 2,405, 15th Oct. 1862.	1,580	Civil Build- ings.
Do.	Constructing three Lock-ups at Salur, Chodavaram and Cheepurpilly.	2,100	G. O. No. 2,101, 28th Aug. 1863.	2,100	Do.
Do.	Constructing a Cutcherry for the use of the senior Assistant Collector at Par- vatipore.	2,170	G. O. No. 730, 16th March 1865.	2,170	Civil Build- ings.
Do.	Stone font for the use of the Church at Vizianagarin.	140	G. O. No. 772, 8th March 1866.	140	Do.
Do.	Compensation for land taken up for a road between Punchadarla and Palipur- ty.	812	G. O. No. 1,330, 27th April 1866.	812	Communica- tions.
Godavery.	Record room to the Sub- Collector's Cutcherry at Nursapur.	540	G. O. No. 257, 23rd Jan. 1866.	540	Civil Build- ings.
Do.	Convicts cells in the Sub- Magistrate's Cutcherry at T. onee.	814	G. O. No. 3,612, 29th Nov. 1865.	814	Do.
Do.	Subsidiary Jail at Cocanada.	4,380	G. O. No. 333, 29th Jan. 1866.	4,380	Do.
Do.	Compound wall to the Burial ground at Coringa.	1,070	G. O. No. 3,283, 1st Nov. 1865.	1,070	Do.
Kistna.	Embanking the Moonjooloor swamp.	1,370	G. O. No. 1,282, 24th April 1866.	1,370	Communica- tions.
Do.	Restoring and enlarging bridge at do.	2,150	G. O. No. 1,282, 24th April 1866.	2,150	Do.
Do.	Constructing a mill, to be worked by a water wheel, at Needoomole in Masulipa- tam Canal.	1,270	G. O. No. 3,239, 27th Oct. 1865.	* 1,270	Mis. Public Improvement. * To re-im- burse Local Funds.
Do.	Constructing a Salt Division Cutcherry at Mungana- poody.	1,860	G. O. No. 1,419, 3rd May 1866.	1,860	Civil Build- ings.
Nellore.	Constructing Sea Custom House at Nottapatam.	1,260	G. O. No. 822, 13th March 1866	1,260	Do.
Onaparachi.	Constructing Post Office and residence for the Deputy Post Master at Madana- palli.	890	G. O. No. 3,645, 1st Dec. 1865.	890	Do.
Bellary.	Fixing wooden gratings in the Taluq Cutcherry at Bellary.	343	G. O. No. 679, 28th Feb. 1866.	343	Do.

*Proceedings of the Madras Government, Public Works Department,
20th June 1866.*

District.	Work.	Amount of Esti- mate.	Number and date of sanction	Amount allotted.	Head of Re- serve from which the allotment has been made.
Bellary.	Constructing a road dam across the Nadinny Ven- kah, on the line of road be- tween Bellary and Anan- tapore.	RS. 750	G. O. No. 1,525, 11th May 1866.	RS. 750	Communica- tions.
Kurnool.	Constructing a Range office at Nandial.	450	G. O. No. 3,525, 22nd Nov. 1865.	450	Civil Build- ings.
Presidency.	Constructing two Teakwood stair cases in the verandah of the centre block of the General Hospital.	1,040	G. O. No. 263, 23rd Jan. 1866.	1,040	Do.
Do.	Making alterations to the Commissariat Arrack and Porter Depot at the Presi- dency.		See G. O. No. 1,218, 19th April 1866.	* 10,000	Military.
Madras.	Constructing a new font for the Church at Saint Thomas' Mount.	130	G. O. No. 2,714, 15th April 1865.	130	Civil Build- ings.
Do.	Constructing 9 yards sluice and 2nd class calingulah to the Chengoondum tank.	558	G. O. No. 2765, 22nd Sept. 1864.	558	Agricultural.
Do.	Constructing a compound wall around the Burial ground at Pulicat.	1,860	G. O. No. 2,755, 22nd Sept. 1863.	1,860	Civil Build- ings.
North Arcot.	Improving the Sub-Magis- trate's Cutcherry at Tri- putty.	250	G. O. No. 295, 25th Jan. 1866.	250	Do.
Do.	Enlarging the old Roman Catholic Cemetery at Ranepett.	1,950	G. O. No. 3,727, 27th Dec. 1863.	1,950	Do.
Do.	Improving road leading to the Allancoopum bridge.	850	G. O. No. 1,459, 5th May 1866.	850	Communica- tions.
South Arcot.	Constructing a Sub-Magis- trate's Cutcherry at Thitta- gudi.	1,650	G. O. No. 3,426, 24th Nov. 1863.	1,650	Civil Build- ings.
Do.	Do. do. at Vanur.	1,650	Do.	1,650	Do.
Do.	Altering and improving the Public building at Tin- devanum, occupied by the Head Assistant Collector.	1,200	G. O. No. 758, 17th March 1865.	1,200	Do.
Do.	Virdachellum Cusba ruined tank.	2,380	G. O. No. 2,148, 23rd Nov. 1857.	2,380	Agricultural.
Do.	Constructing a bridge of 3 arches of 15 feet span over the Mootian Oodian Oday, on the 148th mile of road between Kullacoor- chee and the Salem fron- tier.	1,980	G. O. No. 3,795, 18th Dec. 1865.	1,980	Communica- tions.
Do.	Do. of one arch of 24 feet span over the Chinna Salem surplus channel at the 153rd mile.	1,820	Do.	1,820	Do.
Do.	Constructing a bridge, of one arch of 12 feet span, on the 110th mile of Trunk Road, No. IX.	1,050	G. O. No. 2,881, 28th Sept. 1865.	1,050	Do.

* Subject to the approval of the Government of India.

Proceedings of the Madras Government, Public Works Department,
20th June 1866.

District.	Work.	Amount of Estimate.	Number and date of sanction.	Amount allotted.	Head of Reserve from which the allotment has been made.
		RS.		RS.	
South Arcot.	Constructing an annicut across the Manimottah Nuddy river, and for cutting a channel therefrom, for the supply of Kullacoorchee Tank.	4,000	G. O. No. 3,845, 21st Dec. 1865.	3,500	Agricultural.
Bangalore.	Constructing dams in the lines of the 22nd Native Infantry.	946	G. O. No. 1,327, 27th April 1866.	946	Military.
Do.	Doors and railings for Saint John's Church at Bangalore.	510	G. O. No. 3,375, 11th Nov. 1865.	510	Civil Buildings.
Salem.	Extending the southern range of Stables at the Remount Depot at Ussur.	14,720	G. O. No. 1,021, 28th March 1866.	5,000	Military.
Tanjore.	Enclosing the Burial ground of the Roman Catholic Mission at Combaconum.	264	G. O. No. 3,350, 8th Nov. 1865, & G. O. No. 1,790, 6th June 1866.	264	Civil Buildings.
Do.	Altering the old Civil Court house at Combaconum, to adapt it for a Taluq Cutcherry.	1,480	G. O. No. 3,325, 19th Nov. 1864.	1,480	Do.
Do.	Constructing a dam across the Ramainaur, for the better supply of the Peroovalandan lands.	1,700	G. O. No. 1,790, 6th June 1866.	1,700	Agricultural.
Trichinopoly.	Constructing a dam in the Poongoony channel, for the better supply of the Coothoor, &c., villages 2,150 Deduct moiety of the cost to be paid by the Merasidars 1,075	1,075	G. O. No. 573, 17th Feb. 1866.	1,075	Do.
Do.	Additions to the Printing Press rooms in the Collector's Cutcherry at Trichinopoly.	1,600	G. O. No. 1,595, 17th May 1866.	1,600	Civil Buildings.
Do.	Extension of the Copper Currency Treasury room attached to the Collector's Cutcherry at Trichinopoly.	350	G. O. No. 1,605, 18th May 1866.	350	Do.
Do.	Providing two cash chests for the use of the Collector's Treasury.	272	G. O. No. 1,605, 18th May 1866.	272	Do.
Do.	Constructing wooden rails to the Treasury, and a partition wall and pandall to the verandah of the Taluq Cutcherry at Jayengondasholapuram in the Taluq of Woodiarpoliem.	285	Do.	285	Do.
Coimbatore.	Quarters for two Dressers at Wellington, at Rupees 1,050 each.	2,100	G. O. No. 67, 8th Jan. 1866.	2,100	Military.
Do.	Completing new Record room in the Huzzoor Cutcherry compound.	2,190	G. O. No. 170, 18th Jan. 1864.	2,190	Civil Buildings.

Proceedings of the Madras Government, Public Works Department,
20th June 1866.

District.	Work.	Amount of Estimate.	Number and date of sanction.	Amount allotted.	Head of Reserve from which the allotment has been made.
		RS.		RS.	
Coimbatore.	Sub-Magistrate's Office at Konghiem.	1,250	G. O. No. 511, 20th Feb. 1864.	1,250	Civil Buildings.
Do.	Do. do. at Avenashy.	1,250	Do. do.	1,250	Do.
Do.	Do. do. at Annamalay.	1,430	G. O. No. 3,829, 21st Dec. 1865.	1,430	Do.
Do.	Do. do. at Tallavady.	1,430	Do. do.	1,430	Do.
Do.	Quarters for three Dressers at Ootacamund at Rupees 1,050 each.	3,150	G. O. No. 67, 8th Jan. 1866.	3,150	Military.
Do.	Do. for 1 at Coonoor.	1,050	Do. do.	1,050	Do.
Do.	Chinna Nowkara bridge.	1,500	G. O. No. 1,521, 11th May 1866.	1,500	Communications.
Do.	Constructing a Choultry at Errode.	6,200	G. O. No. 1,933, 10th July 1865.	3,100	Do.
Do.	Post Office at Ootacamund.	4,825	G. O. No. 1,804, 8th June 1866.	4,825	Civil Buildings.
Malabar.	Giving a stone floor to the Cook rooms of the European Detachment, West Hill, Calicut.	690	G. O. No. 933, 22nd Mar. 1866.	690	Military.
Do.	Verandah to the south-west end of old Barracks at Cannanore.	230	G. O. No. 1,292, 24th April 1866.	230	Do.
Do.	Range and Overseer's Office at Cannanore.	1,800	G. O. No. 949, 23rd Mar. 1866.	1,800	Civil Buildings.
Do.	Palisading the sea face of the European Infantry Barracks at Cannanore.	1,090	G. O. No. 1,297, 25th April 1866.	1,090	Military.
Do.	Alterations, &c., to the Soldiers' Garden.	1,769	G. O. No. 1,297, 25th April 1866.	1,769	Do.
Do.	Out-houses to Married Quarters at Cannanore.	11,810	G. O. No. 1,027, 28th Mar. 1866.	5,000	Do.
Do.	Providing accommodation in temporary sheds for 150 convicts at Cannanore.	3,000	G. O. No. 910, 21st Mar. 1866.	3,000	Civil Buildings.
Do.	Purchase of a site for the Central Jail at Cannanore.	1,972	Do. do.	1,972	Do.
Do.	Constructing new gallows at Tellicherry.	186	G. O. No. 277, 24th Jan. 1866.	186	Do.
South Canara.	Cutcherry for Assistant Salt Superintendent at Arebet.	45	G. O. No. 1,366, 19th May 1865.	45	Do.
Do.	Sub-Magistrate's Cutcherry at Karekal.	700	G. O. No. 3,829, 21st Dec. 1865.	700	Do.
Do.	Do. do. at Beltangady.	700	Do. do.	700	Do.
Do.	Do. do. with Police Station at Neileshwar.	1,220	Do. do.	1,220	Do.
Do.	Post Master's residence at Mangalore.	1,800	G. O. No. 348, 30th Jan. 1866.	1,800	Do.
Do.	Constructing Goorooravankaray Bridge on the Charamady road.	1,005	G. O. No. 26, 6th Jan. 1865.	1,005	Communications.
Do.	Do. Uzirah do. do.	1,100	Do. do.	1,100	Do.
Do.	Minor bridges on the road below the Marjoodad Ghaut.	14,400	G. O. No. 3,404, 28th Nov. 1864.	7,400	Do.
Madura.	Constructing a new Police Station attached to the proposed Talook Cutcherry at Dindigul.	1,800	G. O. No. 1,750, 23rd June 1865.	1,800	Civil Buildings.

*Proceedings of the Madras Government, Public Works Department,
20th June 1866.*

District.	Work.	Amount of Estimate.	Number and date of sanction.	Amount allotted.	Head of Reserve from which the allotment has been made.
		RS.		RS.	
Madura.	Excavating a channel to supply brine to the salt beds at Morecolum.	426	G. O. No. 1,162, 16th April 1866.	426	Civil Buildings.
Do.	Investigation of the Periaur project.	500	G. O. No. 921, 22nd Mar. 1866	500	Agricultural.
Tinnevely.	Lightning Conductor at Quilon for the Powder Magazine.	1,500	G. O. No. 1,597, 1st June 1864.	1,500	Military.
Do.	Restoring the Covencolum dam across the Nambiar.	350	G. O. No. 1,287, 24th April 1866.	350	Agricultural.
Do.	Cutting channel from do. to the Eravapanakum channel	530		530	Do.
Do.	Constructing dam over do.	430		430	Do.
Do.	Cutting channel from do. to the Poolicolum tank.	670		670	Do.
Do.	Constructing two surplus Calingulaks.	340		340	Do.

6. On the recommendation of the Superintending Engineers concerned, the Government sanction the undermentioned transfers of Budget credits:—

District.	Item.	Amount.	District.	Item.	Amount.
<i>From</i>		RS. A. P.	<i>To</i>		RS. A. P.
Kistna ...	No. 86 ...	834 0 0	Kistna... ..	No. 81 ...	834 0 0
Do.	do. ...	1,296 0 0	Do	" 87 ...	1,296 0 0
Do.	do. ...	806 0 0	do	" 102 ...	806 0 0
Do.	do. ...	650 0 0	Nellore ...	" 42 ...	650 0 0
Presidency. ...	No. 33 ...	1,750 0 0	Presidency...	" 27 ...	1,750 0 0
Tanjore ...	" 43 ...	115 8 10	Tanjore ...	" 157 ...	115 8 10
Malabar ...	" 24 ...	11,953 0 0	Malabar ...	" 36 ...	11,953 0 0

7. The attention of the Superintending Engineers will be drawn to the following remarks.

8. The allotments for works in the past official year have not, in many cases, been entered with reference to the sums which remained to the credit of those works on the 30th April last, and unnecessary labor has thus been entailed upon the Government Office in the examination of the District Returns. The Government request that care may be taken by the Superintending Engineers to ensure complete accuracy in future Statements.

9. GANJAM.—The estimate for sinking wells and enlarging tanks at Berhampore not having yet been sanctioned, no funds have been provided for the work in these orders.

10. The estimate for the Church at Berhampore is Rupees 7,100,* and Rupees 5,079 having been spent up to 30th April 1866, the balance, viz., Rupees 2,021, has now been allotted.

* The Superintending Engineer enters Rupees 7,000.
Vide G. O. No. 1,922, dated 8th July 1865.

*Proceedings of the Madras Government, Public Works Department,
20th June 1866.*

Metalling and gravelling road from Aska to Berhampore.
Do. do. from Palcondah via Chinthada to Calingapatam.
Do. do. from Nowpadah via Bommally to the Palcondah road at Jagunnathapore.

11. The works noted in the margin, not having yet received the formal sanction of Government, should have been excluded from the returns under review.

12. The grant of Rupees 5,000 now made for the extension of the village roads in the Maliahs increases the available funds to Rupees 10,000.

13. KISTNA.—The Superintending Engineer will furnish further information regarding the demand of Rupees 249 on account of compensation for lands taken up for Public Works, and he will report whether, under the Orders of Government, No. 720, dated 23rd March 1863, the charge is one properly debitable to the Public Works Department.

14. NELLORE.—The construction of the inland Salt store-yard at Iskapally will, under the Orders of Government, No. 913, dated 21st March 1866, be undertaken by the Revenue Department from funds to be provided out of the Civil Budget Estimates.

15. The sum of Rupees 156 which is shown to be required for the completion of a Police Station at Nellore must be provided from the Budget allotment for Police Buildings in this Presidency. Colonel Winscom will accordingly communicate with the Inspector General of Police upon the subject.

16. BELLARY.—Although the sums applied for on account of the works noted in the margin are in excess of the sanctioned estimates, they have been allotted by Government, but the Superintending Engineer will expedite the submission of the comparative statement which is reported to be under preparation, and he will at the same time explain fully the causes which have led to the excess in each case.

Constructing a School-room for the use of the Horse and Foot Artillery.
Do. a building for 16 married men of E. Battery.
Do. a range of Non-Commissioned Officers do. do. Building for Roman Catholic Place of Worship.
Building for the performance of Divine Worship at Ramandroog.

17. The estimate for improving the drainage of the new European Barracks should be laid before Government without further delay.

18. CUDDAPAH.—The Superintending Engineer has omitted to enter the supplemental estimate of Rupees 550, which was sanctioned in G. O. No. 1,174, dated 16th April 1866, for the work noted in the margin, and it is not apparent, either from the returns under review, or from the Progress Report for April 1866, which is now before Government, whether the whole or any portion of that amount has been expended.

19. KURNOOL.—G. O. No. 1,391, dated 22nd May 1865, is entered in support of the estimate of Rupees 420 for the formation of approaches to the bridge of the Irrigation Company at Jalapoor. The Superintending Engineer should have quoted the Order of the 19th November 1864, No. 3,326.

20. **PRESIDENCY.**—As the estimate for the Presidency Store and Workshop has been already exceeded, separate application should have been made for the additional funds which are stated to be required. The amount (Rupees 1,500) applied for has been allotted, but Captain Goddard will be requested to take measures for obtaining early sanction to the excess outlay.

21. The estimated cost of the upper rooms to the Revenue Board Office at Chepauk is entered at Rupees 10,700. No. 3,184, dated 2nd November 1863. On reference to the Order quoted in the margin, the Government observe that the amount sanctioned was only Rupees 10,460. The necessary alteration has been made in the Government Office, and the unexpended balance of the estimate has been provided.

22. An assignment of Rupees 10,000 has been made for carrying out the sanctioned alterations to the Commissariat Arrack and Porter Depot, in anticipation of the submission of the revised estimate which was called for in the Order of the 19th April 1866, No. 1,218, and which the Government hope to receive at an early date.

New Salt channels at Voyaloor.
Extending No. 4 Salt channel at Attiput.
Excavating Salt channel at do.
Extending do. at Valloor.
Deepening and widening the Salt channel at Pooladivakam.

23. **MADRAS.**—Pending the receipt of orders from the Revenue Department, no funds have been provided for the works noted in the margin.

24. The estimated cost of the Guindy Water Supply Project is entered at Rupees 13,981, instead of Rupees 17,986. See G. O. No. 3,426, 30th November 1864. Captain Goddard will report whether he expects to complete the work within the sanctioned amount.

25. The Superintending Engineer has omitted to provide the sum of Rupees 1,910 which was sanctioned for the Madanicutam Taluq Cutcherry in the Order of the 17th May 1866, No. 1,580. The omission has been supplied in the Government Office.

26. The remark in paragraph 15 applies equally to the Police Stations and Huts in the Madras District, for which the Superintending Engineer applies for a grant of Rupees 5,163.

27. **NORTH ARCOT.**—The estimate for the Dispensary at Chittoor amounts to Rupees 7,400, of which Rupees 3,700 having been contributed by the inhabitants, the balance of the estimate has been allotted in these orders. Rupees 3,200 having been expended from private contributions up to 30th April last, the amount which is available for expenditure in the current year, inclusive of the grant now made, is Rupees 4,200.

28. Pending the completion of the enquiry which is being instituted for the purpose of ascertaining whether the number of District Moonsiffs' Courts cannot be reduced, no funds have been allotted for the improvement of the District Moonsiff's Court at Palmanair.

Constructing an additional Record-room to the Taluq Cutcherry at Moosery...	RS. 500
Do. a 2nd Class Sub-Magistrate's Office and Police Station at Torioor	2,300
Do. do. at Rajandrapatam	2,300
Do. a new Privy for the Hospital of the 23rd Regt., L. I., at Trichinopoly	2,200
Do. an Association-room and Work-house for the Battery of Artillery at Trichinopoly	1,850
Raising the walls and putting up ridge ventilators to the roof of the Surgery Office and Artillery Hospital Sergeant's quarters in the European Hospital	1,100

29. **TRICHINOPOLY.**—The estimates for the works noted in the margin have not yet been laid before Government.

30. The estimated cost of the additions to the Printing Press-room in the Collector's Cutcherry is entered at Rupees 1,610, instead of Rupees 1,600 which is the amount sanctioned in G. O. No. 1,595, dated 17th May 1866.

31. **TANJORE.**—No funds will be provided for the District Moonsiff's Court-house at Mayaveram till the receipt of orders from the Judicial Department on the estimate which was referred to that Department for consideration on the 28th April 1866.

32. The Superintending Engineer states that the estimate for altering the old Civil Court-house at Combaconum, to adapt it for a Taluq Cutcherry, has not yet been sanctioned. Captain Oakes' attention will be drawn to the Order of the 19th November 1864, No. 3,325, wherein an estimate for this work, amounting to Rupees 1,480, received the approval of Government.

33. **COIMBATORE.**—The estimate for the Civil Hospital at Ootacamund is entered by the Superintending Engineer at Rupees 20,550. Of this amount Rupees 12,000, which is the Government grant-in-aid, has been allotted in these Proceedings. It is observed that Rupees 3,050 were expended upon the building from private contributions during the past official year.

34. The Superintending Engineer must provide the sum of Rupees 900, which is required to complete the "Storm repairs of Coonoor Ghât," from his *Repair* allotment.

35. The estimated cost of the Coonoor Ghât Bungalow is given at Rupees 4,950. The amount* of the reduced estimate, which† was submitted with the Superintending Engineer's letter No. 204, dated 24th October 1863, should have been entered.

36. In the absence of the revised estimate now under preparation, the grant from Imperial Funds on account of the Chuttrum at Erode will be restricted to Rupees 3,100, which is the amount promised in the Order of the 8th March 1866, No. 783.

37. **MALABAR.**—Under the explanation afforded in the Superintending Engineer's letter recorded in the Order of the 9th April 1866, the estimate for the Post Office at Vythery will stand at Rupees 4,420, and Rupees 4,401 have been provided in these orders for the completion of the building.

38. In support of the estimate for the Kallay bridge, G. O. No. 1,997, dated 14th July 1865, is quoted. The correct order is that noted in the margin.

39. Rupees 2,283 are shown to be required for the completion of certain bridges in the Town of Cochin, the estimate for which was sanctioned in G. O. No. 3,369, dated 24th November 1866. As the sum of Rupees 3,667 which was expended on the work up to 30th April last was *lent* from the *District Road Fund*, it is necessary that the full amount of [the estimate, viz., Rupees 5,950, should now be placed at the Superintending Engineer's disposal from the Imperial grant.

40. Rupees 2,970 are applied for on account of the purchase of the site for the Jail at Cannanore, but as the Superintending Engineer reported in his letter recorded in the Order of the 21st March 1866, No. 910, that the Cherrakal Rajah declined to accept his share, which amounted to Rupees 998, it is necessary to provide only Rupees 1,972.

41. MALABAR AND SOUTH CANARA.—The remark in paragraph 28 applies to the District Moonsiffs' Courts at Palghaut and Cassergode, for which Rupees 700 and 1,730 respectively are applied for by the Superintending Engineer.

42. SOUTH CANARA.—The estimate for the work noted in the margin† does not appear to have yet been sanctioned by Government.

† Minor bridges below Charmaudy Ghât, Rupees 7,140.

43. TINNEVELLY.—G. O. No. 3,184, dated 4th November 1864, is quoted in support of the estimate of Rupees 11,300 for the Umbasamoodrum Taluq Cutcherry. The correct Order is No. 2, dated 4th January 1865.

44. The undermentioned transfers of funds under the sub-heads of the Minor Works grant are sanctioned :—

	RS.		RS.
From "Agricultural" ...	65,000	To "Civil Buildings" ...	65,000
Do. "Miscellaneous" Public			
Improvements ...	25,000	Do. do. ...	25,000

45. The appropriations which have been sanctioned in these Proceedings under all heads of the Reserve are noted in the following Statement :—

District.	Military.	Civil Build-ings.	Agricultu-ral.	Communi-cations.	Miscellane-ous Public Improve-ment.	Total.
	RS.	RS.	RS.	RS.	RS.	RS.
Ganjam ...	...	16,199	1,576	7,847	...	25,622
Vizagapatam ...	1,272	7,361	...	6,812	...	15,445
Godavery ...	...	7,186	716	...	...	7,902
Kistna ...	...	2,030	3,126	5,031	1,464	11,651
Nellore ...	...	1,260	3,048	886	...	5,194
Cuddapah ...	...	3,398	...	4,982	...	8,380
Bellary ...	56,855	1,288	...	750	...	58,893
Kurnool ...	521	450	...	12,085	...	13,056
Presidency ...	14,131	30,533	...	...	...	44,664
Madras ...	8,271	5,997	764	1,003	...	16,035
North Arcot ...	...	6,453	104	850	...	7,407
South Arcot ...	...	4,523	5,880	7,422	...	17,827
Salem ...	5,587	6,662	...	3,306	...	15,555
Bangalore ...	1,223	510	...	...	...	1,733
Tanjore ...	...	2,618	5,059	6,522	...	14,199
Trichinopoly ...	1,377	2,507	9,320	2,980	...	16,184
Coimbatore ...	19,261	25,375	1,568	11,741	500	58,445
Malabar ...	9,812	17,684	...	7,595	...	35,091
South Canara ...	...	6,075	...	13,881	...	19,956
Madura ...	...	2,310	500	...	...	2,810
Tinnevelly ...	1,500	263	2,320	...	...	4,083
Total ...	1,19,810	1,50,684	33,981	93,603	1,964	4,00,132

(True Extract.)


Colonel, R. E.,
Secretary to Government.

To the Superintending Engineers.
" Controller of Public Works Accounts.
" Accountant General.
" Public, &c., Departments.
" Revenue Department.
" Military Department.
" Inspector General of Police.
" Postmaster General.

Exd. S. T. Augustin.

ansd 30 July

Public Works Dept

Recd of Genl P. H. Dept
No 646-27 June 1886
To be recorded.

Ex 20 } June 1886
Ex 22 }

105 Cases
No 1754

Communicating
the orders passed
on the statements
submitted by the
Superintending Engineers
of incomplete and
other works for which
funds are required
during the current
fiscal year.

185.18