

1-4
28-5-24
1.
2.
3.

1. Number of pages.
2. Date of repair.
3. Initials of Reference.

M.R.O. 1-22,400-22-11-22

MADRAS RECORD OFFICE.

Government of Madras.

Public DEPARTMENT.

G.O. No.	704	Press Mis.
Dated	18	

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Department,

11th July 1866.

No. 78. Read the following Proceedings of Government in the Public Works Department, dated 7th July 1866, No. 2148.

Sanctioning a revised Estimate of Rupees 1580 for the Post Office now constructing at Erode. } (Vide Proceedings, Public Works Department, dated 7th July 1866, Nos. 173 & 174.)

No. 79. ORDER THEREON, 11th July 1866, No. 704.

To be recorded.

(Signed) J. D. SIM,
Acting Chief Secretary.

Exd. J. Tulloch.

*Proceedings of the Madras Government, Public Works Department,
7th July 1866.*

No. 173. Read the following letter from the Superintending Engineer, 7th Division, to the Secretary to Government, Department Public Works, dated Camp, Bhowany, 28th June 1866, No. 50:—

Enclosures 2.

* No. 9 of 1866-67.

1. I have the honor to submit, for sanction, a revised estimate* of Rs. 1,580 for the Post Office under construction and nearly completed at Erode.

2. The excess of Rupees 298 over the estimate of Rupees 1,282, as shewn in detail in the Comparative Statement accompanying, is accounted for chiefly by rise of rates caused by the competition created by the works on the Erode and Trichinopoly Junction Railway adjoining. But the Range Officer hoped not to exceed the original sanction, as he got leave to use some old but excellent materials of a disused Chuttrum in the town; and he therefore did not send in a Supplementary Estimate in time. The Collector, however, having called on him to credit Local Funds with the value of these materials, which are actually better than those estimated for, a deficit has arisen, which will now have to be made good from the Reserve of 1866-67, to the extent of Rupees 137, the net expenditure up to 30th April having been Rupees 1,442-14-4.

3. I have examined the building, now being roofed in, and am well pleased with the quality of the materials and work, and think the cost actually incurred moderate enough.

No. 174. ORDER THEREON, 7th July 1866, No. 2,148.

CIVIL WORKS, No. 28.

1. The Government sanction the revised estimate of Rupees 1,580 which is submitted with this letter for the new


Post Office under construction at Erode in the Coimbatore District, and they grant authority for the proposed outlay of Rupees 137 on the work during the current official year being met from the Reserve under "Civil Buildings."

No. 402, dated 9th February 1864.
No. 1,282, " 11th May 1865.

† Not Rupees 1,282 as shown in the Superintending Engineer's Comparative Statement.

2. The sanction now accorded will cancel that given in the Orders as per margin to the original estimate of Rupees 1,399†.

(True Extract.)



Colonel, R. E.,

Secretary to Government.

To the Superintending Engineer, 7th Division.
,, Controller of Public Works Accounts.
,, Accountant General.
,, Public Department.
,, Post Master General.

Exd. T. O'Connor.

~~Not a copy of the Aug. 1886~~
~~to the~~ 7th-75
~~to the~~ 7th-76

Public 1886 Sept

Post. Govt. P. by Sept
No. 2148.

27 July 86

No 837.
Sanctioning a revised
Estimate of Rs 1580 for
the Post Office work con-
sisting at Eroderi.

11 July 1886 No 704.
Recorded

Not a copy of the July 1886