

Public Works (1893) Department.

RAILWAY BRANCH.

G.O., No. 1360-1R

DATED 10th November

[Despatch Abstract.]

Minutes of official meeting and Stores Committee. —

The —, No 5 of 1893, Madras Railway, held on 28th September 1893, approved, and nine copies ordered to be forwarded to the Govt of India.

Forwarded

[illegible][illegible]

MADRAS RAILWAY.

AND

No. 9 OF 1893.

HELD AT THE

AGENT AND MANAGER'S OFFICE, RAYAPURAM TERMINUS,

On Thursday, the 28th September, 1893.

PRESENT:—

F. DUNSTERVILLE, *Chief Auditor.*

Examiner of Railway Accounts.

MINUTES OF MEETING HELD ON THE 24th AUGUST 1893, CONFIRMED.

No. 50. The Minutes of the Official Meeting and Stores Committee held on the 24th August 1893, for the authorization of expenditure, &c., were approved by the Consulting Engineer and confirmed.

GENERAL SANCTIONS.

No. 51. The following sanctions are recorded:—

(A) CAPITAL.

Serial No.	Authority.				Particulars.	Amount of Estimate.	Allotment out of current year's grant		Date sanction lapses.	Remarks.
	Government			Cash.			Stores.			
	No. of Letter.	Date.	Register No.					Company.		
37	689	29-8-93	...	Agent & Manager	Station house, &c., at Cauvery	Rs. 3,048	Rs. 2,542	Rs. 1,400	30-9-94	
38	G. O. No. 1123R.	25-8-93	11 R. 93-94.	Do.	Revised estimate for a transshipping shed, &c., at Raichur.	26,267	...	...	31-12-93	The total estimate is for Rs. 27,075, Rs. 808 being chargeable to Revenue. In supersession of the sanction recorded in Minute No. 68 of 1892. Vide Govt. of India letter No. 780 R. C. dated 9th Aug. 1893.
39	Do. 1147R.	26-8-93	12 R. 93-94.	Do.	Thirty houses for staff & subordinates at Bangalore City.	7,536	5,172	2,364	30-9-94	
40	702	6-9-93	...	Do.	Two additional tank wagons for conveyance of kerosine oil.	4,100	820	3,280	31-12-93	

(B) REVENUE.

Serial No.	Authority.		Particulars.	Amount of Estimate.	Chargeable to.	Remarks.
	Government.	Company.				
47	G. O. 1128R. of 25-8-93.	Agent & Manager.	Revenue portion of revised estimate amounting to Rs. 27,075 for transshipping shed, &c., at Raichur.	Rs. A. P. 808 0 0	Abstract A.	In supersession of the sanction recorded in Minute No. 58 of 1892.
48	Cons. Engr. No. 692 of 30-8-93.	Do.	Removing and re-building Native latrine at Arkonam.	713 0 0	Do.	
49	Cons. Eng.	Do.	Gratuities—Schedule B. ...	661 0 0	Departments concerned.	

(C) REVENUE—NEW MINOR WORKS.

Against provision of Rs. 12,500 in the Establishment Estimates for the half-year ending 31st December 1893.

Serial No.	Authority.		Particulars.	Amount of Estimate.	Chargeable to.	Date sanction lapses.	Remarks.
	Government.	Company.					
42	Cons. Engr.	Agent & Manager.	Additional accommodation to dispensary at Rayapuram.	Rs. 829	Abstract A—6th	31-3-94.	Agreed to on Inspection.
43	Do.	Do.	Extension of through siding at Ottapalam.	335	Do.	Do.	
44	Do.	Do.	Fruit stall for 3rd class passengers at Arkonam.	589	Do.	Do.	Do.
45	Do.	Do.	Do. at Katpadi	893	Do.	Do.	Do. Not to be proceeded with until S. I. Ry. agree to it as a joint work.
46	Do.	Do.	Siding, &c., for Messrs Best & Company's oil traffic at Bangalore Contonment.	960	Do.	Do.	A rental of Rs. 6 per mensem will be paid by Messrs. Best & Co., to cover interest on outlay and cost of maintenance.
			Amount brought forward ...	3,606			
				7,527			
				11,133			

LEASE OF LANDS TO MESSRS. BEST AND COMPANY.

No. 52. Read G. O. No. 1163 R., dated 29th August 1893, communicating sanction, subject to the conditions laid down in G. O. No. 436 R., dated 17th February 1892, to the proposal to lease to Messrs. Best & Co., land for the construction of Kerosine oil tanks at Coimbatore, Cuddapah and Palghat.

Order to be recorded.

No. 53. Resolved that the following Schedules, A to L, be approved and recorded, and that the total of Schedule B be included in the list of General Revenue Sanctions recorded in Minute No. 51.

SCHEDULE A.

Statement of Compensation Claims paid during August 1893.

Serial No.	Name of Claimant.	Amount claimed.	Amount settled.	Recoveries.	Chargeable to Fire Insurance Fund.	Total charge against the Madras Railway.	Remarks.
		RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	
3	Items under Rs. 100	405 9 7	335 8 4	237 1 0	...	95 12 2	* Rs. 2-11-2 is chargeable to Katpadi joint station account.
	Total for month...	...	...	...	...	95 12 2	
	Amount brought forward.	...	...	...	...	301 11 2	
	Total for half-year to date.	...	...	...	...	397 7 4	

SCHEDULE B.
Gratuities and Special Leave to injured employees.

Serial No.	Name.	Department.	Salary or Wages.	Length of Service.	Amount of gratuity sanctioned.	Period of Special Leave sanctioned.	Remarks.
69	C. Samuel ...	Locomotive; Pumping Engine Driver.	Rs. 0-8-0 per diem.	31 0	Rs. A. P. 78 0 0	...	6 months' pay sanctioned under Clause 4 of the Govt. of India Circular No. XIV R., dated 26-8-89
70	Ragavaloo ...	Traffic; Pointsman.	Rs. 7-0-0 p mensem.	15 6	35 0 0	...	5 months' pay, do.
71	Mother of Elliah ... (Solely dependent upon the deceased for support.)	Do. do.	Rs. 9-0-0 do.	3 2	27 0 0	...	3 months' pay sanctioned under clause 1 do. Deceased was run over by train and died about two hours afterwards.
72	V. Vencatasawmy ...	Telegraph; Line man.	Rs. 8-0-0 do.	32 0	48 0 0	...	6 months' pay sanctioned under clause 4 do.
73	M. Soobroyacharry ...	Engineering; Carver & Carpenter.	Rs. 16-4-0 do.	23 0	93 0 0	...	Do. do.
74	C. Ramanjula Naidu ...	Do. Moochee	Rs. 15-0-0 do.	17 0	75 0 0	...	Five months' pay do. Vide Consulting Engineer's letter No. 55/O of 16-9-93.
75	C. Ceoppoosawmy Mudelly ...	Do. Clerk.	Rs. 60-0-0 do.	32 10	300 0 0	...	Six months' pay do. Break of service condoned by Government. Vide G. O. No. 1214 R., dated 16-9-93.
Total for month...				...	661 0 0	...	
Amount brought forward.				...	8,632 0 0	...	
Total for year to date...				...	9,293 0 0	...	

SCHEDULE C.
Alterations in Rates and Fares.

Rate or Fare altered.	Existing Rate or Fare.		New Rate or Fare.		New Rate per maund per mile.	Date proposed for introduction.	Remarks.
	Class.	Rate.	Class.	Rate.			
Carbonic acid gas (liquefied in approved cylinders, &c)	4	1 pie per maund per mile.	2	13-61 pias per 27 maunds per mile.	0.504 pie.	1-9-93.	Class reduced to accord with other Railways.
Cotton, full pressed ...	2	1 pie do.	Spl.	8-15 pias do.	0.302 pie.	Do.	From Adoni via Arkonam.
Piece goods, cotton, pressed and iron bound, or in cases for distances less than 100 miles.	3	1 pie do.	2	13-61 pias do.	0.504 pie.	Do.	Between Bombay and Guntakal.
Twist or yarn of cotton, flax or hemp, pressed to 25 lbs. per cubic foot.	3	Do.	2	13-61 pias do.	0.504 pie.	Do.	

SCHEDULE D.
Monthly Stock Adjustment Memorandum.

Brief details of important fluctuations during current period, viz., those in excess of Rs. 50.

Name of Article.	Excess.		Deficiency.		Remarks.
	Quantity.	Value.	Quantity.	Value.	
Iron, Flat 3 1/2' x 1'	...	Rs. Rs. 15 1,170	...	Rs. A. P. 64 1 6	...

SCHEDULE E.
Tenders accepted.

Name of Article.	Quantity.	Dates of commencement and completion of supply.	Special conditions, if any.	Name of Contractor.	Rate.	Security to be deposited, if any.	Remarks.
Firewood. (Jungle)	Tons. 2000	1-9-93 and 30-4-95	Annas 14 per ton less for lighting wood.	K. Chentha Mea Saib ...	Rs. A. P. 5 9 0 per ton.	Rs. 200	Stacked at Arkonam.
Do.	2250	1-10-93 and 31-3-95	Do.	Do.	5 5 0 Do.	300	Stacked at Jalarpet.
Do.	600	1-9-93 and 28-2-94	Do.	A. Ramasawmy Moodelly	4 1 0 Do.	NIL	Stacked at Salem.
Junglewood sleepers 16' x 12" x 6"	250				13 8 0 Do.		
Do. 2nd class do.	250			P. A. Mahomed & Edathil Chandoo Cooty	9 12 0 Do.	5 percent to be deducted on the total amount of bills for security.	* Joint Contractors.
Do. 12' x 12" x 6"	150	1-10-93 and 31-3-94	Special agreement signed	P. Moithan Coyah & C. Canaran	10 3 0 Do.		
Do. 2nd class do.	150				7 4 0 Do.		
Do. 10' x 10" x 5"	500				5 3 4 Do.		
Do. 2nd class do.	500				4 2 6 Do.		
Canvas sail No. 1.	26805 yards	For 1993	...	Messrs. Ramsay & Co.	0 6 8 per yard	1,000	
Ochre yellow powder.	12900 lbs.	Sept. '93 and Oct. '93	...	Messrs. C. Chockalingam Chetty & Co.	0 0 11 1/2 per lb.	NIL	
Landing and delivering the Company's stores and supplyingrafts, &c.	...	1-9-93. and 1-8-95.	Special agreement signed	M. Ramanjula Naidu	...	2,000	Abdur Razaq Sahil whose rates were more favorable has declined to take up the contract and has consequently forfeited the sum of Rs. 250 deposited with his tender

† Rates for landing and delivering.

Description.	Per.	Landing inside Harbour and delivery into wagons and into Railway Premises.			Landing outside Harbour and delivery into wagons and into Railway Premises.			Landing inside Harbour and delivery into and stacking in Railway Premises.			Landing outside Harbour and delivery into and stacking in Railway Premises.		
		RS.	A.	P.	RS.	A.	P.	RS.	A.	P.	RS.	A.	P.
Coal, Coke or Patent Fuel ...	Ton.	1	12	0	1	6	0	2	0	0	1	8	0
Wheels and Axles and Tyres ...	"	1	9	0	1	11	0	1	12	0	1	10	0
Iron or Steel Rails, Girders and Pot Sleepers.	"	1	13	0	1	15	0	2	0	0	2	0	0
Crow bars, Tie bars, bar, flat, round, square, angle or other iron not packed in cases.	"	1	9	0	1	11	0	1	14	0	1	12	0
Spades, Shovels or Mattocks packed in crates.	"	1	4	0	1	8	0	1	14	0	1	8	0
Kegs or casks of Paint, Tar or Asphalt	"	2	0	0	2	0	0	2	8	0	2	4	0
All other stores that can be landed in boats	"	1	11	0	1	9	0	1	12	0	1	12	0
Timber in logs for Engineering Department.	"	1	12	0	1	12	0	1	12	0	1	12	0
Do. for Locomotive Department	"	1	10	0	1	10	0	1	10	0	1	10	0

Rates for the supply of rafts, &c.

	Rate outside the Harbour.		Rate inside the Harbour.		Rate from inside to outside the Harbour.		Rate from outside to inside the Harbour.	
	RS.	AS.	RS.	AS.	RS.	AS.	RS.	AS.
For a large raft of 30 logs to land 5 tons per trip ...	12	8	12	8	14	5	21	5
For one bar boat to attend a raft per day ...	6	0	6	0	6	0	6	0
For one bar boat for tying and untying a raft ...	5	0	5	0	5	0	5	0
For a large raft of 70 logs to land locomotive engines, &c., per trip ...	35	8	35	8	45	0	75	0
For two bar boats to attend a large raft per day ...	11	8	11	8	11	8	11	8
For a raft of 40 logs to land tenders, &c., per trip ...	17	8	17	8	17	8	40	0
For one bar boat for tying and untying a large raft ...	6	0	6	0	6	0	6	0
For coolie hire tying and untying a large raft ...	10	0	10	0	10	0	15	0
For coolie hire tying and untying a small raft ...	7	0	7	0	7	0	8	8

These rates are exclusive of certain Harbour dues mentioned in the tender which will be paid by the Company direct.

SCHEDULE F.

Stores purchased.

Article.	Quantity.	Rate.	Amount.	Authority.	Remarks.
ENGINEERING DEPARTMENT.					
Mangalore tiles	26,550	Rs. A. P. 56 0 0 per 1000	Rs. A. P. 1,486 12 9	Consulting Engineer.	
Mangalore tiles from Base Mission Industrial Establishment, Calicut	35,000	45-0-0 per 1000	1,575 0 0	Do.	
LOCOMOTIVE DEPARTMENT.					
Australian coal	1133.0-3-0	T. c.q.lb 14 12 0 per ton delivered in wagons in Rayapuram yard.	16,712 4 10	Do.	
<i>Items under Rs. 500 each.</i>					
General Stores... ..	...	...	749 10 2	Agent and Manager.	
Locomotive	...	...	2,232 8 0	Do.	
Engineering	...	...	3,374 15 3	Do.	
Telegraph	...	...	10 0 0	Do.	
Bills for landing and delivery charges	...	...	667 0 3	Do.	

SCHEDULE G.

Sales of stores including private work bills.

Article.	Quantity.	Rate.	Amount.	Authority.	Remarks.
Engineering Department.					
Vertical boiler sold to the Deputy Conservator of the Port, Cochinada.	1	700 0 0	700 0 0	Agent and Manager.	
Old rails sold to Messrs. Bhaisett and Co., Bombay.	1,000 tons.	27 0 0 per ton.	27,000 0 0	Do.	
Locomotive Department.					
Flat iron 2½" x 1½"	...	...	...	...	...
Do. 3½" x 1½"	...	...	...	...	...
Angle iron 3½" x 3½" x 1½" x ½"	22,008	6 0 4½ per lb.	518 0 0	Do.	
Do. 3" x 3" x 1" x ½"	...	...	...	...	...
Angle iron 3" x 3" x 1" x ½"	27,872	0 0 4½	653 0 0	Do.	
Do. 3½" x 3½" x 1½" x ½"	...	Do.	...	...	...
<i>Items under Rs. 500 each.</i>					
General Stores	...	...	...	...	...
Engineering	...	...	...	...	...
Locomotive	...	...	...	...	...
WORKSHOP BILLS.					
Engineering	...	...	...	...	...
Locomotive	...	...	...	...	...
Telegraph	...	...	...	...	...

SCHEDULE H.

Revisions of estimates and allotments not involving additions to totals of estimates or budget grants.

Name of Estimate.	Proposed Revision.	Revised date for completion, if any.	Transfers.				Remarks.
			Head of Account. Dr.	Amount.	Head of Account. Cr.	Amount.	
Interlocking level crossing gates at Perambur.	Extension of date of lapse of sanction.	31-12-93.	...	...	...	...	
Excesses under Rs. 500.	Re-allocation between cash and stores.	...	Stores.	403 15 2	Cash.	403 15 2	List furnished by the Chief Auditor to Government Examiner.
Enlargement of Loco well at Raichur.	Do.	...	Cash.	1,369 0 0	Stores.	1,369 0 0	
Excesses under Rs. 500.	Re-appropriation of Budget allotment.	...	Budget estimate 1893-94. Schedule B.	...	...	...	
Depôt siding at Arkonam.	Do.	...	Cash.	1,218 0 0	Works.	1,218 0 0	Do.
Enlargement of Loco well at Raichur.	Do.	...	Stores.	118 0 0	Depôt siding at Arkonam.	118 0 0	
Watering arrangements at Jalarpet.	Do.	...	Cash.	1,325 0 0	Enlargement of Loco well at Raichur.	1,325 0 0	
			Stores.	811 0 0	Watering arrangements at Jalarpet.	811 0 0	
			Cash.	1,115 0 0			

SCHEDULE I.
Works Completed.

Date of completion.	Name of Work.	Reference to sanction.	Amount of Estimate.			Actual Outlay.			Remarks.
			Cash.	Stores.	Total.	Cash.	Stores.	Total.	
1892.	Capital Works.	Minute No. 60 of 1892	Rs. A. P. 506 0 0	Rs. A. P. 1,531 0 0	Rs. A. P. 2,037 0 0	Rs. A. P. 110 13 0	Rs. A. P. 1,526 10 2	Rs. A. P. 1,637 7 2	
June.	Extension of through siding at Tirupur.	Do.	...	...	...	...	...	...	
Dec.	Extension of platform, and through siding at Siddhavattam.	49 of 1893	1,707 0 0	1,512 0 0	3,219 0 0	1,202 3 9	1,511 5 9	2,713 9 6	
1893.	as revised by	75 of 1892	812 0 0	430 0 0	1,242 0 0	1,123 8 0	104 15 11	1,238 7 11	
March.	Six houses for subordinate staff at Cuddapah.	73 do.	3,622 0 0	4,677 0 0	8,299 0 0	3,486 15 10	4,676 4 7	8,163 4 5	
Do.	Third line and godowns at Perok.	49 of 1893	...	...	...	...	...	...	
Do.	Alterations and additions to Signallers' bungalow at Olavakode.	63 of 1892	915 0 0	464 0 0	1,379 0 0	812 12 11	463 5 10	1,276 2 9	
Do.	as revised by	49 of 1893	...	...	...	...	...	...	
Do.	Station house at Gangayapalle, formerly Vallur.	73 of 1892	1,291 0 0	802 0 0	2,093 0 0	1,290 15 8	723 8 11	2,014 8 7	
Do.	as revised by	49 of 1893	...	...	...	...	...	...	
Do.	Additions to Assistant Traffic Manager's Office at Jalarpet.	75 of 1892	959 0 0	497 0 0	1,456 0 0	958 11 0	481 7 2	1,440 2 2	
Do.	as revised by	49 of 1893	...	...	...	...	...	...	
April.	Alterations and additions to Signallers' bungalow at Arkonam.	80 of 1892	851 0 0	571 0 0	1,422 0 0	847 1 9	400 14 9	1,248 0 6	
Do.	Division of road at Palghat.	70 do.	1,082 0 0	...	1,082 0 0	1,079 7 4	...	1,079 7 4	
Do.	Station house at Edakolam.	73 do.	1,312 0 0	737 0 0	2,050 0 0	1,318 6 1	703 8 7	2,021 14 8	
Do.	as revised by	49 of 1893	...	...	...	...	...	...	
May.	Strengthening bridge at 395th mile.	1 do.	2,112 0 0	2,883 0 0	4,995 0 0	2,404 7 10	2,787 2 6	5,191 10 4	
Do.	Six houses for subordinate staff at Rajampet.	75 of 1892	843 0 0	428 0 0	1,271 0 0	1,001 8 11	251 7 10	1,253 0 9	
Do.	Block of four houses for Native drivers at Gooty.	70 do.	1,833 0 0	809 0 0	2,642 0 0	2,308 9 9	456 10 8	2,765 4 0	
	Total	...	17,852 0 0	15,361 0 0	33,213 0 0	17,945 9 10	14,147 6 3	32,093 0 1	Excess whether on total of estimates or on cash or stores in any of these estimates to be met from the class of estimates herein enumerated to which each belongs.

SCHEDULE I—(Continued)

Works Completed.

Date of completion.	Name of Work.	Reference to sanction.	Amount of Estimate.			Actual Outlay.			Remarks.
			Cash.	Stores.	Total.	Cash.	Stores.	Total.	
1892.	Revenue Works.		RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	
June.	Revenue portion of estimate for extension of through siding at Tirupur.	Minute No. 60 of 1892	...	...	126 0 0	...	...	126 0 0	
Dec.	Do. for extension of platform and through siding at Siddahvattam.	Do. do.	...	...	136 0 0	...	...	136 0 0	
Do.	Diversion of road at Renigunta.	58 do.	...	...	984 0 0	...	...	982 14 10	
1893.	Revenue portion of alterations and additions to Signallers' bungalow at Olavakode.	63 do.	...	...	52 0 0	...	...	52 0 0	
Do.	Alterations and additions to station house at Kamalapuram.	73 do.	...	...	802 0 0	...	...	780 5 11	
	Total ..	...	...	...	2,100 0 0	...	...	2,086 4 9	
1893.	New Minor Works.								
Feb.	Conversion of old dispensary into quarters for fireman at Jalarpet.	Minute No. 75 of 1892	...	...	475 0 0	...	...	380 6 9	
March.	House for subordinate staff at Vontimitta.	70 do.	...	...	222 0 0	...	...	216 5 5	
	Total ...	...	...	...	697 0 0	...	...	596 12 2	

SCHEDULE J.

Ordinary works exceeding Rs. 5,000 not provided for in Budget for which estimates may be submitted to Government for sanction.

Works.	Estimated expenditure.	Remarks.
Nil.	RS. ...	...

SCHEDULE K.

Changes in Superior Staff.

Department.	Name of Officer.	Designation.	Nature of change.	Remarks as to authority for change, allowances, passage money, &c.
Engineering	H. R. P. Carter.	Chief Engineer.	Increase of pay from Rs. 1,650 to Rs. 1,800 per mensem from 22nd August 1893.	Vide G. O. No. 1025 R., dated 27th September 1889.
Do.	F. A. Pawley ..	Assistant Engineer, 3rd Class, 2nd Grade.	Assistant Engineer, 3rd Class, 1st Grade, from 23rd August 1893.	Vide G. O. No. 216 R., dated 13th March 1883.
Do.	G. A. F. French.	Resident Engineer	Returned from privilege leave on 20th September 1893.	
Do.	A. B. Strange...	Do.	Privilege leave for three months from 28th September 1892.	Vide Agent and Manager's letter No. 6312, dated 7th August 1893.
Do.	H. J. Thompson.	Do.	Promoted from 2nd Class, 1st Grade, to 1st Class, 2nd Grade, with effect from 1st July 1892 and to 1st Class, 1st Grade, with effect from 1st July 1893.	Vide G. O. No. 1114 R., dated 23rd August 1893, communicating the sanction of the Government of India—letter No. 1912 G., of 19th July 1893.
Do.	Ross Chisholm...	Do.	Continuance, up to 30th September 1893, of the allowance of Rs. 100 per mensem sanctioned in G. O. No. 860 R., of 15th May 1893.	Vide G. O. No. 1218 R., of 16th September 1893.
Audit	F. Dunsterville...	Chief Auditor	Returned from privilege leave on 9th September 1893.	
Do.	T. Wake	Offg. do	Reverted to substantive appointment on Mr. Dunsterville's return from privilege leave.	
Traffic.	G. R. Byron	Assistant Traffic Manager.	Returned from privilege leave on 2nd July 1893.	
Telegraph...	R. E. Pigott	Assistant Telegraph Engineer.	Personal allowance of Rs. 100 per mensem raising his salary from Rs. 300 to Rs. 400 from 1st July 1893.	Vide G. O. No. 1162 R., dated 29th August 1893.

SCHEDULE L.

Changes in Subordinate Staff.

Alteration in pay exceeding Rs. 200, new appointments exceeding Rs. 200, leave involving special outlay, passage money, &c.

Department.	Name of Officer.	Designation.	Nature of change.	Remarks as to authority for change, allowances, passage money, &c.
Locomotive.	E. Outon	Erector and Fitter	Personal allowance of Rs. 33-10-5 per mensem raising his salary from Rs. 236-5-7 to Rs. 270 from 1st July 1893.	Vide G. O. No. 1130 R., dated 25th August 1893.

A. EDWARDS,
For Agent and Manager.

H. W. BENNETT,
For Consulting Engineer for Railways.

(C. 3.)

500-20-4-93.

Madras Railway Company,
AGENT & MANAGER'S OFFICE,
Madras,

1155

From

THE AGENT AND MANAGER,
M. R. Co.

To

The Consulting Engineer
for Railways,
Madras.

Dated 2nd } November 1893.
Received

No. 2703
958.

The undersigned has the honor to forward
herewith for information 25 printed
copies of the Minutes of the -
Official Meeting of Stores Committee
held on the 28th September 1893.

Rs. 307 of 3rd December, 1893.
Submitted for the
approval of Government and
the transmission of 9 copies
to the Government of India
Jms
For E.R.

1000
3/11

Jms SMD
Agent and Manager.

P.T.O.

1000
3/11

Page 5-1
500/11

U. S. GOVERNMENT No. 9401

2 C. 14/41
Remains

B. No. 1360 Rg 10. Nov 93.
Approved and unit B.
Copies ordered to be forwarded to the Govt. of India.

For 1361 Rg 10. Nov. 1893
Forwarded.

DESPATCHED
18 NOV. 93
R
11/11/93

To the Agent in Charge
...
11/15/93