

Public Works (1894) Department.

RAILWAY BRANCH.

G.O., No. 447-8R

DATED 23rd August

[Despatch Abstract.]

Minutes of official meeting (no 7 of 1894), Madras Railway

—, approved and forwarded to the Govt of India

Forwarded

Private and Confidential—for the use of Heads of Departments only.

MADRAS RAILWAY.

MINUTES OF OFFICIAL MEETING

AND

STORES COMMITTEE.

No. 7 OF 1894.

HELD AT THE

AGENT AND MANAGER'S OFFICE, RAYAPURAM TERMINUS,

On Thursday, the 26th July 1894.

PRESENT:—

Agent and Manager.

Asst. to do.

Chief Engineer.

Traffic Manager.

Loco. Superintendent.

Ag. Chief Auditor.

Consulting Engineer for Railways.

Examiner of Railway Accounts.

MINUTES OF MEETING HELD ON THE 28th JUNE 1894, CONFIRMED.

No. 39. The Minutes of the Official Meeting and Stores Committee held on the 28th June 1894, for the authorization of expenditure, &c., were approved by the Consulting Engineer and confirmed.

GENERAL SANCTIONS.

No. 40. The following sanctions are recorded :—

(A) CAPITAL.

Serial No.	Authority.				Particulars.	Amount of Estimate.	Allotment out of current year's grant.		Date sanction lapses.	Remarks.
	Government.			Company.			Cash.	Stores.		
	No. of Letter.	Date.	Register No.							
25	G. O. No. 847 R.	12-6-94	2 R 94-95	Agent & Manager	Raising the line and increasing the water-way at $\frac{106}{2-3}$ miles N. W. Line.	Rs. 5,870	RS. 2,014	RS. 3,856	30-6-95	The total estimate is for Rs.11,957, Rs. 6,087 being chargeable to Revenue.
26	C. E. No. 1972	22-6-94	...	Do.	Platform at Manur ...	2,763	1,433	1,335	31-12-94	
27	C. E. No. 2061	30-6-94	...	Do.	Fixing Stoney's patent point indicators at eleven stations between Mullapuram and Podanur.	1,130	230	900	31-3-95	
28	C. E. No. 75 / 0 and G. O. No. 375 R.	29-6-94 Do.	...	Do.	Construction of a station at Bisanattam $\frac{163}{12}$ miles Bangalore Branch Line.	4,020	897	3,123	31-3-95	The total estimate is for Rs. 1,827, Rs. 439 being chargeable to Revenue.
29	C. E. No. 2068	2-7-94	...	Do.	Removing the Foot Bridge at Raichur.	1,388	420	968	31-3-95	

(B) REVENUE.

Serial No.	Authority.		Particulars.	Amount of Estimate.	Chargeable to	Remarks.
	Government.	Company.				
29	G. O. No. 347 R. of 12-6-94.	Agent & Manager.	Revenue portion of estimate amounting to Rs. 11,957 for raising the line and increasing the water-way at $\frac{106}{2-3}$ miles N. W. Line.	Rs. 6,087	A. 0 P. 0	Abstract A.
30	C. E. No. 2,068 of 2-7-94.	Do.	Revenue portion of estimate, amounting to Rs. 1,827 for removing the Foot bridge at Raichur.	439	0 0	Do.
31	Cons. Engr.	Do.	Allowance of Rs. 50, per mensem to Fitter Penn while acting as Weigh-bridge Inspector in consequence of Mr. A. W. Blake's resignation.	50	0 0	Abstracts A. & D. To be met out of savings. See schedule L.

(C) REVENUE—NEW MINOR WORKS.

Against provision of Rs. 12,585 in the Establishment Lists for the half-year ending 31st December 1894.

Serial No.	Authority.		Particulars.	Amount of Estimate.	Chargeable to	Date sanction lapses.	Remarks.
	Government.	Company.					
42	Consgr. Engr.	Agent & Manager.	Store room for keeping fuel at 132 16 miles. B. B.	Rs. A. P.	Abstract A-5th	31-12-94.	
43	Do.	Do.	Salt godown for McDonald's Choultry.		Do.	Do.	
44	Do.	Do.	Enlargement of Loco. well at Mulanur.	455 0 0	Do.	Do.	
			Amount brought forward ...	Nil.			
				...			

OPENING OF THE KOLAR GOLD FIELDS STATE RAILWAY.

No. 41. The Agent and Manager reported that the Kolar Gold Fields State Railway was opened for passenger traffic on the 1st June last, on which date it was handed over to the Madras Railway Company for working under the terms of the agreement signed on behalf of the Durbar and the Company. Authority was requested for the rates of pay and allowances sanctioned in the establishment lists for the current half-year being made applicable for the month of June.

Sanctioned and ordered to be recorded.

MESSRS. WRENN BENNETT & CO.'S SECURITY FORFEITED.

No. 42. With reference to Minute No. 7, Schedule E., of the Official Meeting and Stores Committee held on the 26th January 1894, the Agent and Manager reported that as Messrs. Wrenn Bennett & Co. proved unable to supply the quantities of gum and glue tendered for by them their contract had been cancelled and the security of Rs. 200 deposited by them forfeited to the Company.

Ordered to be recorded.

TRANSFER OF Rs. 2,197-3-11 FROM THE EMPLOYEES GUARANTEE FUND TO THE MADRAS RAILWAY PROVIDENT INSTITUTION.

No. 43. Read letter No. 407 A. R., dated 14th June 1894, from the Government of India, communicating sanction to the sum of Rs. 2,197-3-11, representing the undivided interest appertaining to the Employees Guarantee Fund, being transferred to the Madras Railway Provident Institution.

Ordered to be recorded.

CONTINUANCE OF CONTRACT WITH Mr. WALJEE LALJEE FOR THE SUPPLY OF COAL AT RAICHUR.

No. 44. The Agent and Manager reported that Mr. Waljee Laljee's contract for the supply of Singareni Coal at Raichur, recorded in Minute No. 17 of 1893, expired on the 28th February last, and tenders had been invited for the supply of 10,800 tons of Coal either at Raichur or Gooty, the first delivery to be made in September next, and that he had authorised the Locomotive Superintendent to continue to purchase from Mr. Waljee Laljee under the terms of his last contract any Coal that may be required at Raichur prior to deliveries being received under the new contract.

Ordered to be recorded.

No. 45. Resolved that the following Schedules, A to L, be approved and recorded.

SCHEDULE A.

Statement of Compensation Claims paid during June 1894.

Serial No.	Name of Claimant.	Amount claimed.	Amount settled.	Recoveries	Chargeable to Fire Insurance Fund.	Total charge against the Madras Railway.	Remarks.
		RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	
12	6503, Bank of Madras for Con- signee.	148 2 11	143 2 11	148 2 11	...	...	
13	6510, G. I. P. Ry. for Con- signee.	166 3 0	166 3 0	162 1 7	...	4 1 5	
14	Claims under Rs. 100	165 4 11	158 4 11	117 9 11	...	40 11 0	
	Total for month	479 10 10	472 10 10	427 14 5	...	44 12 5	
	Amount brought forward	...	...	...	...	583 5 5	
	Total for half-year to date	...	...	...	...	628 1 10	

SCHEDULE B.

Gratuities and Special Leave to injured employees.

Serial No.	Name.	Department.	Salary or Wages.	Length of Service.		Amount of gratuity sanctioned.	Period of Special Leave sanctioned.	Remarks.
				Y.	M.	Rs. A. P.		
59	S. Velavandrasawmy Moodelly.	Agent and Manager's.	Rs. 55-0-0 per mensem.	34	4	330 0 0	...	Six months' pay sanctioned under Clause IV of Govt. of India Circular No. XIV R., dated 26-8-89. Amount in Provident Institution Rs. 115-1-2.
60	Dorasawmy ...	Engineering; Tinker.	Rs. 0-11-0 per diem.	25	3	108 0 0	...	Do. do. Not a member of the Provident Institution.
61	Govindacharry ...	Do.; Black Smith.	Rs. 0-11-0 do.	35	0	108 0 0	...	Do. do.
62	Veerasawmy ...	Do.; Sawyer.	Rs. 0-9-0 do.	22	0	88-0-0 90 0 0	...	Do. do.
63	Theroovangadam ...	Do.; Hammerman.	Rs. 0-3-8 do.	23	10	36 0 0	...	Do. do.
64	Mr. T. Breeze ...	Locomotive; Watchman.	Rs. 35-0-0 do.	29	0	210 0 0	...	Do. do. Amount in Provident Institution Rs. 101-14-0.
65	Mr. A. J. Clarkson ...	Do.; Spring Smith.	Rs. 2-4-0 per diem.	23	8	351 0 0	...	Do. do. Amount in Provident Institution Rs. 145-0-5.
66	Thandavaroya Moodelly ...	Do.; Clerk.	Rs. 50-0-0 per mensem.	29	3	300 0 0	...	Do. do. Amount in Provident Institution Rs. 100.
67	Moonoosawmy ...	Do.; Riveter.	Rs. 0-11-0 per diem.	19	3	90 0 0	...	Five months' pay do. do. Amount in Provident Institution Rs. 21-6-4.
68	P. Casavaloo Naidu ...	Traffic; Fire-wood gate Clerk.	Rs. 12-8-0 per mensem.	20	5	75 0 0	...	Six months' pay do. do. Amount in Provident Institution Rs. 30-12-10.
69	G. L. Ward ...	Locomotive; Driver.	Rs. 7-0-0 per diem.	23	3	1,000 0 0	...	Sanctioned in G.O., No. 372 R., dated 27th June 1894. Amount in Provident Institution, Rs. 656.
Total for month...		...	...	...	...	2,693 0 0	...	
Amount brought forward...		...	...	...	...	6,069 0 0	...	
Total for year to date.		...	...	...	...	8,787 0 0	...	

SCHEDULE C.

Alterations in Rates and Fares.

Rate or Fare altered.	Existing Rate or Fare.		New Rate or Fare.		New Rate per maund per mile.	Date proposed for introduction.	Remarks.
	Class.	Rate.	Class.	Rate.			
Nil.	...	...	...	...	...	...	

SCHEDULE D.

Monthly Stock Adjustment Memorandum.

Brief details of important fluctuations during current period, viz., those in excess of Rs. 50.

Name of Article.	Excess.		Deficiency.		Remarks
	Quantity.	Value.	Quantity.	Value.	
Nil.	...	Rs. A. P.	...	Rs. A. P.	...

SCHEDULE E.

Tenders accepted.

Name of Article.	Quantity.	Dates of commencement and completion of supply.	Special conditions, if any.	Name of Contractor.	Rate.	Security to be deposited, if any.	Comparison.		Remarks.
							Previous rate.	Lower tender, if any.	
Indra Coal	10,800 tons.	...	...	...	Rs. A. P.	Rs.	13-12-0 per ton. & †	14-4-0 per ton.	* Delivered at Madras † Delivered at Raichur.

SCHEDULE I.

Works Completed.

Date of completion.	Name of Work.	Reference to sanction.	Amount of Estimate.			Actual Outlay.			Remarks.	
			Cash.	Stores.	Total.	Cash.	Stores.	Total.		
Capital Works.										
1893 April.	Substituting stronger girders, &c., for Thootha bridge.	Minute No. 6 of '93.	Rs. A. P. 5,686 0 0	Rs. A. P. 45,614 0 0	Rs. A. P. 51,300 0 0	Rs. A. P. ...	Rs. A. P. 35,876 3 3	Rs. A. P. 35,876 3 3	Excess whether on total of estimates or on cash or stores in any of these estimates to be met from savings on the total of the class of estimates from estimate to which each belongs.	
May.	Protective works at 22½ miles, S. W. Line.	24 of '93.	12,133 0 0	...	12,133 0 0	9,038 8 7	...	9,038 8 7		
July.	30-ton weigh bridge, &c., at Palghat.	63 of '92.	1122 0-0 -920 0 0	3671-0-0 -8,873 0 0	4,793 0 0	1,064 2 2	2,799 9 7	3,863 11 9		
1894 March.	Third line, &c., at Shoranur.	42 of '93.	3,216 0 0	2,922 0 0	6,138 0 0	1,162 9 4	1,992 14 5	3,155 7 9		
Do.	Goods shed and extension of siding at Palghat.	58 of '92.	747 0 0	1,338 0 0	2,085 0 0	592 9 3	1,219 0 11	1,811 10 2		
Total ...			22,702 0 0	53,747 0 0	76,449 0 0	11,857 13 4	41,887 12 2	53,745 9 6		
Revenue Works.										
1893 April.	Revenue portion of estimate for substituting stronger girders, &c., for Thootha bridge.	Minute No. 6 of '93.	23,904	63,545	72,689 0 0	...	...	72,689 0 0		
May.	Do. of protective works at 22½ miles, S. W. Line.	24 of '93.	...	...	305 0 0	...	...	305 0 0		
Dec.	Lowering line for transshipping coal at Guunta-kal.	33 of '93.	...	...	844 0 0	...	...	663 3 11		
Do.	Revision of signals at Raichur.	33 of '93.	...	...	650 0 0	...	...	472 9 10		
1894 March.	Revenue portion of estimate for third line, &c., at Shoranur.	42 of '93.	...	...	230 0 0	...	...	230 0 0		
Do.	Do. for goods shed and extension of siding at Palghat.	58 of '92.	...	...	11,211 0 0	...	...	11,211 0 0		
Total ...			...	...	85,979 0 0	...	...	85,620 13 9		
New Minor Works.										
1893 Oct.	Alterations to station house at Raichur.	Minute No. 33 of '93.	...	...	369 0 0	...	...	314 14 7		
Nov.	Extension of platform at Malur.	33 of '93.	...	...	935 0 0	...	...	932 6 5		
Do.	Diversion of stream at 120 5-8 miles, S. W. Line.	42 of '93.	...	...	337 0 0	...	...	334 3 0		
Do.	Station Master's house at Jakkulacheruva.	24 of '93.	...	...	936 0 0	...	...	979 15 6		
Dec.	Interlocking points of blind lay-byes with home signals on the N. W. and S. W. Lines.	33 of '93.	...	...	400 0 0	...	...	207 8 6		
1894 Feb.	Two houses for subordinate staff at Reddipalli.	42 of '93.	...	...	536 0 0	...	...	456 7 7		
March.	Do. do. Urampad.	Do.	...	...	536 0 0	...	...	535 5 3		
Do.	Store room at Salem.	62 of '93.	...	...	500 0 0	...	...	451 15 2		
Total ...			...	...	4,689 0 0	...	...	4,212 12 0		

SCHEDULE J.

Ordinary Works exceeding Rs. 5,000 not provided for in Budget for which estimates may be submitted to Government for sanction.

Works.	Estimated expenditure.	Remarks.
Nil.	Rs. ...	

SCHEDULE K.

Changes in Superior Staff.

Department.	Name of Officer.	Designation.	Nature of change.	Remarks as to authority for change, allowances, passage money, &c.
Agent and Manager's.	L. S. Moss	Agent and Manager.	Increase of salary from Rs. 2,000 to Rs. 2,250 per mensem with effect from 1st July 1894.	Vide Govt. of India letter No. 2079 G., dated 27-6-94, and paras. 11 to 15 of the Board's letter No. 897, dated 13-4-94.
Traffic	G. Wallington	Assistant Traffic Manager.	Returned from privilege leave on the 3rd July 1894.	Over stayed three days. Leave without pay sanctioned by Agent and Manager.

SCHEDULE L.

Changes in Subordinate Staff.

Alteration in pay exceeding Rs. 200, new appointments exceeding Rs. 200, leave involving special outlay, passage money, &c.

Department.	Name of Officer.	Designation.	Nature of change.	Remarks as to authority for change, allowances, passage money, &c.
Traffic	A. W. Blake	Inspector of Weigh-bridges and Station Machinery	Resigned on 7th July 1894	Vide Agent & Manager's letter No. 8270 dated 30th June 1894.
Do	A. Pohn	Station Machinery Fitter	Allowance of Rs. 50 per mensem from 8th July 1894 while in charge of the duties of Inspector of Station Machinery.	To be met from savings. See Item No. 34, List B Revenue of 1894.

Agent and Manager.

Consulting Engineer for Railways.

to the Ministry
returned.

Agent & Manager.

Minutes of official meeting
26th July 1894

N^o 447-48 R of 23rd August 1894

(No. 1.)
No. 8043

586

MADRAS RAILWAY.

AGENT AND MANAGERS OFFICE

Madras, 17th July 1894

From

The Agent and Manager.

M. A. Co.

To

The Consulting Engineer for Railways.

Madras

SIR,

I have the honour to forward herewith three proof copies of the Minutes of the Official Meeting and Stores Committee to be held on the 26th instant.

2. One copy bears my initials which it is requested may, if approved, be initialled by you and returned. The other two copies are for the information of yourself and the Government Examining

3. Original applications for gratuity and medical certificates together with plain and estimate for one of the New Minor Works included in list c are enclosed. The plans & estimates for the remaining works in the above list will follow.

I have the honour to be,

Sir,

Your most obedient servant,

[Signature]

Agent & Manager.

* to be kindly returned.

OFFICE OF THE CONSULTING ENGINEER FOR RAILWAYS,

Madras, 18th July 1894.

No. 2271

OFFICE NOTE.

Letter from the Agent, & Manager, Madras Railway, No. $\frac{8043}{586}$, dated 17th July 1894, forwarded to the Examiner of Railway Accounts, for favour of remarks.

W. G. Thelley
for E.R.

EXAMINER'S REPLY.

Checked and returned with the following remarks.

- 1) List B. Item 31. This should be omitted - para: 13 page 137 of Special orders Manual.
2. Schedule B. Item 62. The amount of gratuity admissible and recommended by the Chief Engineer is Rs 88 and not Rs 90. This should be altered and the totals at foot as well.
3. Schedule L. Capital Works.

30 ton wagg bridge at Palghat. A re-allocation of this estimate has been sanctioned in minutes of official meeting dated 28. Sept. 93 and the revised

Proof Minutes
of Official Meeting
Mr. P.
to be held on 26th
July 1894.

21-7

Nov 1
20/7/94
J. G. M.

REGISTER
NO 4060
FILE

OFFICE OF THE CONSULTING ENGINEER FOR RAILWAYS,

Madras, 23-7- 1894

To

AGENT AND MANAGER, M. R.

No. 2331 Reply No. , dated

SIR,

Reminders.

With reference to your letter N: 8063 of 17th inst, I have the honor to forward herewith for necessary action copy of the following note by C R on the ~~minutes~~ of the meeting of the Stores Committee to be held on the 26th inst.

(1) List B

 not domiciled in India

Subject.

Asst
23/7/94

revised figures viz Rs 1122 under Cash and Rs 3671 under stores should be entered and the totals altered.

It. The following minute may be recorded as a separate resolution.

Exchange Compensation allowance

N^o Read and recorded letter N^o 1564 P.W. dated 3rd April 1894. from the Under Secy. of State for India in Council and Govt. of India letter N^o 2040 G dated 23rd June 1894, sanctioning on the terms laid down in Finance Department Resolution N^o 3624 A, dated 18th August 1893, the grant of exchange compensation allowance to employees of the Company not domiciled in India.

21.7.94.

Agmt
 affy: CR

CR

103.7

(No. H.)
No. 8043
590

MADRAS RAILWAY.

AGENT AND MANAGER'S OFFICE,

MADRAS, 19th July 1884

From

The Agent and Manager. M. R. C.

To

The Consulting Engineer for Railways.
Madras.

SIR,


In continuation of my letter No. 8043 of the 17th instant, I have the honor to forward herewith 2 plans and 2 estimates for works under Rs 1000 included in list C (new minor works) of the draft minutes of the next Official Meeting and Stores Committee. A letter from the Chief Engineer explaining the necessity for these works is also enclosed. Please return the documents to this office as usual when no longer required.

I have the honor to be,
Sir,

Your most obed^t Serv^t

A. C. M. S.

for Agent & Manager



From
MADRAS RAILWAY.
The Agent and Manager.
To
The Consulting Engineer
for Railways.
Dated
188
Recd.
No.

Form No. 21.

OFFICE OF THE CONSULTING ENGINEER FOR RAILWAYS,
Madras, 20 July 1894.

No. 2302

OFFICE NOTE.

Letter from the Agent, Manager Madras Railway, No. 8043
dated 19th July 1894, forwarded to the Examiner of Railway
Accounts for fairer of remarks.
Plans & estimates
for works under
included
in the sum of
the net of following.

for E.R.

EXAMINER'S REPLY.

The estimates are chargeable
to Revenue new minor works
and are within E's powers
of sanction.

23.7.94

agamb
offgbr

Ased
24/7/94
Return

23-7

OFFICE OF THE CONSULTING ENGINEER FOR RAILWAYS,

Madras, 24th July 1894

To

AGENT AND MANAGER, M. R.

No. **2334** Reply No. , dated

SIR,

In compliance with the request contained in your letter No. 8043 of 19th July 1894, I have the honor to return herewith 2 plans and 2 estimates for works under Rs 1000 included in list C (New Minor works) of the draft minutes of the off. meeting and store committee to be held on the 26th inst.

Reminders.

Subject.

Desd
24/7/94

✓

Contract with Messrs. Ramsay & Co.
for conducting Auction Sales.

The Agent and Manager reported that he had arranged with Messrs. Ramsay and Company for conducting the Company's Auction Sales for a period of two years from 16th July 1894, the last contract with that Firm, recorded in Minute N^o. 62, Schedule E, of 1892, having expired on the 30th Ultimo. Messrs. Ramsay & Co. conducted this business in a satisfactory manner and as they would not renew the agreement on the old commission which was a uniform rate of 2 per cent on the amounts realised, the following sliding scale had been agreed upon:-

3%	for the first	Rs. 5,000
2%	for the next	5,000
1%	for the next	10,000
1/2%	for all amounts	beyond Rs. 20,000/-

Ordered to be recorded.

For Official Meeting and Stores Committee to be held on 26th July 1924.

Sanctions to be recorded.

(A) Capital. *Supplementary.*

Serial No.	Authority.				Particulars.	Amount of Estimate.	Allotment out of current year's grant.		Date sanction closes.	REMARKS.
	Government.			Company.			Cash.	Stores.		
	No. of Letter.	Date.	Registered No.							
	C.E.N. 2133	7-7-94	-	Agent and Manager	Revised Estimate for Interlocking the Points & Signals at Mamandur	Rs. 2665	Rs. 146	Rs. 1012	31-12-94	The total Estimate is for Rs 2869, Rs 204 being chargeable to Revenue. This cancels the sanction recorded in Minute No 33 of 1893.

NOTE.—1. Allotments to works sanctioned in previous year will be obtained from budget and need not be recorded here.
2. Allotments to works sanctioned during year will be met from total grant for unfettered works and unsanctioned works respectively.
3. The budget allotments to sanctioned works and allotments here recorded will make up the total allotments against grant.

For Official Meeting and Stores Committee to be held on 26th July 1894.

Applications for Sanction.

(B) Revenue.

Supplementary

Unless specially stated to the contrary, all items herein included will be met out of existing provision in Establishment Rolls or savings under the heads specified in the Remarks column.

Serial No.	Authority.		Particulars of sanction.	Amount of Estimate.	Chargeable to	Remarks.
	Government.	Company.				
				Rs.		
	<i>C.E.D. 2133 of 7-7-94</i>	<i>Agent and Manager.</i>	<i>Revenue portion of Estimate amounting to Rs 2869 for Interlocking the Points and Signals at Mamandur</i>	<i>204</i>	<i>Abstract A</i>	<i>This cancels the Sanction recorded in Minute No. 33 of 1893.</i>

NOTE.—All Revenue sanctions, except minor works, will be included in this list.

For Official Meeting and Stores Committee to be held on ¹⁴ 26 July 1894.

Schedule G.

Sales of stores arranged during the month of _____ 189 .

Article.	Quantity.	Rate.			Amount.	Authority.	Last previous rate.	Remarks.
		Rs.	A.	P.	Rs. A. P.		Rs. A. P.	
Engineering Dept								
Old fish plates sold to Erleppadan Naidoo.	20	37.00	00	00	740.00	Agent + Revenue	37.00 per ton.	

NOTE.—Items below Rs. 500 to be recorded in total only, all others in detail.

For Official Meeting and Stores Committee to be held on 26th July 1894.

Supplementary **Schedule H.**

Revisions of estimates and allotments not involving additions to totals of estimates or budget grants.

Name of Estimate.	Proposed Revision.	Revised date for completion, if any.	Transfers.				Remarks.
			Head of Account. Dr.	Amount.	Head of Account. Cr.	Amount.	
				Rs.		Rs.	
Interlocking Points & Signals at Tirutani	Extension of date of lapse of sanction.	30-6-95					
do - at Nagari	— Do —	Do -					
Signals and Interlocking apparatus at Puthur.	— Do —	Do.					
Interlocking the Points and Signals at Pudi	Re-appropriation of Budget allotment		Budget 1894-95 Schedule B	667	Interlocking the Points & Signals at Pudi.	667	Stores
Junction arrangements with Nagari Ry at Mettupalayam	— Do —		— Do —	3882	Junction arrangements at Mettupalayam	3882	Cash
3 rd line at Jalarpet.	— Do —		— Do —	8019	3 rd line at Jalarpet	8019	Cash 4904 Stores 3115
8 houses for Subordinate Staff at Cuddalore.	— Do —		— Do —	546	8 houses for subordinate Staff at Cuddalore.	546	Cash 461 Stores 85

NOTE.—Arrear charges will be provided for herein by extension of time; if in excess of original sanction, the excess must also be sanctioned on list of General Sanctions.

(No. II.)
No. 8043

599

MADRAS RAILWAY.

AGENT AND MANAGER'S OFFICE,

MADRAS, 23rd July 1894

From

The Agent and Manager.

M. R. C.

To

The Consulting Engineer for Railways.

SIR,

Madam.

In continuation of my letter N^o 586 of the 17th instant, I have the honor to forward herewith schedule of supplementary subjects to be brought forward at the next official meeting and Stores Committee.


I have the honor to be,

Sir,


Your most obedient Servant

Wm. S. M. V. S.

Agent & Manager.



Form No. 21.



OFFICE OF THE CONSULTING ENGINEER FOR RAILWAYS,

Madras, 24th July 1894.

No. 2333

OFFICE NOTE.

Schedule of Ex-
planatory sub-
jects for the
Annual Meeting

Letter from the Agent, & Manager, Madras Railway, No. 8043, dated 23rd July 1894, forwarded to the Examiner of Railway

Accounts, for favour of remarks.

A.B.G. Thellus

for E.R.

25-7

EXAMINER'S REPLY.

Checked and returned with the following remarks:-

Schedule.

The price is trifling in comparison with that realized on the sales reported in Schedule 4. of minutes of meeting dated 28-10-92 when 10-7.2 were received for each fish plate sold i.e. about Rs 65 a ton.

24.7.94.

A. G. Gomb
off. ch

R.R.

used
25/7/94
Comp 157.

From
MADRAS RAILWAY.
The Agent and Manager.
To
The Consulting Engineer
for Railways.
Dated
188
Recd.
No.

OFFICE OF THE CONSULTING ENGINEER FOR RAILWAYS,
Madras, 25th July 1894.

To

AGENT AND MANAGER, M. R.

No. **2353** Reply No. , dated

SIR,

With reference to your
letter No: 8043 of 23rd July 1894
I have the honor to forward
herewith for necessary action
copy of the following note by
C.R. Thomas on the subject
Supplementary Subjects to be
brought forward at the Offl
meeting held on the 26th with

Schedule C

The price - - - - -
- - - - -
- - - - - i.e. about Rs 65 at m

sd/
25/7

Reminders.

Subject.

✓ Exchange Compensation Allowance

Read and recorded letter No 1564 P.W. dated 3rd April 1894 from the Under Secretary of Sd^t for India in Council and Government. India's letter No 2040 G dated 23rd June 1894 - sanctioning on the terms laid down in Finance Department Resolution No 3624 A, dated 18th August 1893, the grant of exchange compensation allowance to employes of the Company not domiciled in India.

For Official Meeting and Stores Committee to be held on 26th July 1894. ✓

Schedule E.

Tenders accepted for supplies, sales, &c.

Name of article.	Quantity.	Dates of commencement and completion of supply.	Special conditions if any.	Name of contractor.	Rate.	Security to be deposited, if any.	Comparison.		Remarks.
							Previous rate.	Lower tender, if any.	
Firewood	3600	1-7-94 30-6-95	amount 141- but less for light wood	C. Mather & Co.	Rs. 5-12-0 and 5-4-0	Rs. 350	Rs. 5-2-0 to 5-14-0		For wood delivered at Vanigambadi. For wood delivered at Khandupatti.
- Do -	16800	1-7-94 30-6-95	Do	P. S. Sathyan & Co. Mahamet & Co.	Rs. 5-12-0 and 5-4-0	Rs. 600	Rs. 5-2-0 to 5-14-0		For wood delivered at Vanigambadi. For wood delivered at Khandupatti, Puzos and Panchur Stations.

For Official Meeting and Stores Committee to be held on 26th July 1894. ✓

Schedule K.

Changes in Superior Staff.

Department.	Name of Officer.	Designation.	Nature of Change.	Remarks as to authority for change, allowances, passage money, &c.
Traffic	F. W. Read	Traffic Manager	Returned from leave on 24 th July 1894	Vide minutes of Official Meeting No. 6 of 1894.
Do.	D. Ross-Johnson	Ag. Traffic Manager	Reverted to his substantive appointment on 28 th Read's return from leave.	- Do -
Do.	W. A. Wilkinson	Ag. Dy. Traffic Manager	Do.	- Do -
Do.	W. Smith	Goods agent	Returned from Privilege leave on the 23 rd July 1894.	

(No. II.)

No. 8043

606

5,000-14-11-85.

MADRAS RAILWAY.

25/7/94

AGENT AND MANAGER'S OFFICE,

MADRAS, 25th July 1894

From

The Agent and Manager.

M. R. Co.

To

The Consulting Engineer for Railways.

Madras.

Sir,

In continuation of my letter N^o 599 of the 23rd instant. I have the honor to forward herewith a supplementary special resolution and 2 supplementary schedules for the next official meeting and Stores Committee.


I have the honor to be,

Sir,

Your most Obedient Servant


Wm. S. M. D.

Agent & Manager



From
MADRAS RAILWAY.
To
The Agent and Manager.
The Consulting Engineer
for Railways.
Dated
188
Recd.
No.

Form No. 21.



OFFICE OF THE CONSULTING ENGINEER FOR RAILWAYS,

Madras, 25th July 1894

No. 2361.

OFFICE NOTE.

Subject
Supplementary
Special Res-
olution & 2 ex-
planatory
Schedules for
road-trial ruling.

Letter from the Agent, Manager Madras
dated 25th July 1894, forwarded to the Examiner of Railway
Accounts, for favour of remarks.

Railway, No. 8043
606

for E.R.

EXAMINER'S REPLY.

Case for no remarks.

*agreed
officer
26/7*

*26/7
26.7.94*

*Pl. Please after 1000
26/7-94*

(No. II.)
No. 8013

MADRAS RAILWAY.

628

AGENT AND MANAGER'S OFFICE,

MADRAS, 3rd August 1894

From

The Agent and Manager. M.R.C.

To

The Consulting Engineer for Railways.

Madras.

SIR,

I have the honor to forward herewith a proof copy of the minutes of the official meeting and Stores Committee held in my office on the 26th July 1894 and to request that it may be countersigned and returned if you consider that the proceedings have been correctly recorded.

I have the honor to be


Sir,

Your most obed^t servant

Edmund.

In Agent & Manager

OFFICE OF THE CONSULTING ENGINEER FOR RAILWAYS,
Madras, 4th August 1894.



No. 2487

OFFICE NOTE.

*Proof copy of
minutes of
meeting.*

Letter from the Agent & Manager, Madras Railway, No. 8043
dated 3rd August 1894, forwarded to the Examiner of Railway
Accounts, for favour of remarks.

A. B. G. Shelley

for E.R.

checked 2/8

EXAMINER'S REPLY.

*Checked and
found correct.*

*agromb.
off. CR 7/8.*

*Return to A. M.
J. 10/8.*

4308

From MADRAS RAILWAY.
To The Agent and Manager.
The Consulting Engineer
for Railways.
Dated 188
Recd.
No.

OFFICE OF THE CONSULTING ENGINEER FOR RAILWAYS

Madras, *10th August* 189*4*.

To

AGENT AND MANAGER, M. R.

No. *2520* Reply No. , dated

SIR,


*With reference to your
letter No. 8043 of 3rd August 1894
I have the honor to return ^{only 628} ^{only 628} ^{only 628}
the proof copy of the minutes
of the offe meeting and stores
Committee held at Rayapura
on the 26th July 1894 and to request
that the usual set of copies
may be furnished to this office
at as early a date as possible.*

*J. D. S.
10.8.*

Reminders.

Subject.

10.8.



(C. 3.)

500-20-1-93.

Madras Railway Company,

AGENT & MANAGER'S OFFICE,

Madras,

From

THE AGENT AND MANAGER,

M. R. Co.

To

*The Consulting Engineer
for Railways,
Madras.*

Dated 18th } August 1894.
Received *25/8/94* }
18th } S

No. *8043*
656

The undersigned has the honor to forward herewith *for information* 25 printed copies of the Minutes of Official Meeting of Stores Committee held on the 26th July 1894. The allowance to Mr. Penn will be chargeable only to the Traffic Deptt. & the entry in the 6th column of Dist B. Revenue has been corrected accordingly.

James S. M. V.
Agent and Manager.

Private and Confidential—for the use of Heads of Departments only.

MADRAS RAILWAY.

MINUTES OF OFFICIAL MEETING

AND

STORES COMMITTEE.

No. 7 OF 1894.

HELD AT THE

AGENT AND MANAGER'S OFFICE, RAYAPURAM TERMINUS,

On Thursday, the 26th July 1894.

PRESENT:—

LOUIS S. MOSS, *Agent and Manager.*

A. EDWARDS, *Asst. to do.*

H. R. P. CARTER, *Chief Engineer.*

F. W. READ, *Traffic Manager.*

C. E. PHIPPS, *Loco. Superintendent.*

T. WAKE, *Ag. Chief Auditor.*

A. D. G. SHELLEY, *CAPTAIN, R. E.,*

Dy. Consulting Engineer for Railways.

A. GRANT,

Offg. Examiner of Railway Accounts.

MINUTES OF MEETING HELD ON THE 28th JUNE 1894, CONFIRMED.

No. 39. The Minutes of the Official Meeting and Stores Committee held on the 28th June 1894, for the authorization of expenditure, &c., were approved by the Consulting Engineer and confirmed.

GENERAL SANCTIONS.

No. 40. The following sanctions are recorded :—

(A) CAPITAL.

Serial No.	Authority.				Particulars.	Amount of Estimate.	Allotment out of current year's grant.		Date sanction lapses.	Remarks.
	Government.			Company.			Cash.	Stores.		
	No. of Letter.	Date.	Register No.							
25	G. O. No. 347 R.	12-6-94	2 R. 94-95	Agent & Manager	Raising the line and increasing the water-way at $\frac{106}{2.3}$ miles, N. W. Line.	Rs. 5,870	Rs. 2,014	Rs. 3,856	30-6-95	The total estimate is for Rs.11,957, Rs. 6,087 being chargeable to Revenue.
26	C. E. No. 1972	22-6-94	...	Do.	Platform at Manur ...	2,768	1,433	1,335	31-12-94	
27	C. E. No. 2061	30-6-94	...	Do.	Fixing Stoney's patent point indicators at eleven stations between Mullapuram and Podanur.	1,130	230	900	31-3-95	
28	C. E. No. 75 0 and G. O. No. 375 R.	29-6-94	...	Do.	Construction of a station at Bisanattam, $\frac{163}{12}$ miles Bangalore Branch Line.	4,020	897	3,123	31-3-95	
29	C. E. No. 2068	2-7-94	...	Do.	Removing the Foot Bridge at Raichur.	1,388	420	968	31-3-95	The total estimate is for Rs. 1,827, Rs. 439 being chargeable to Revenue.
30	C. E. No. 2133	7-7-94	...	Do.	Revised estimate for Interlocking the points and signals at Mamandur.	2,665	146	1,012	31-12-94	The total estimate is for Rs. 2,869, Rs. 204 being chargeable to Revenue. This cancels the sanction recorded in Minute No. 33 of 1893.

(B) REVENUE.

Serial No.	Authority.		Particulars.	Amount of Estimate.	Chargeable to	Remarks.
	Government.	Company.				
29	G. O. No. 347 R. of 12-6-94.	Agent & Manager.	Revenue portion of estimate amounting to Rs. 11,957 for raising the line and increasing the water-way at $\frac{106}{2.3}$ miles, N. W. Line.	Rs. A. P. 6,087 0 0	Abstract A.	
30	C. E. No. 2068 of 2-7-94.	Do.	Revenue portion of estimate, amounting to Rs. 1,827 for removing the Foot bridge at Raichur.	439 0 0	Do.	

(B) REVENUE—(Continued.)

Serial No.	Authority.		Particulars.	Amount of Estimate.	Chargeable to.	Remarks.
	Government.	Company.				
31	C. E. No. 2133 of 7-7-94.	Agent and Manager.	Revenue portion of estimate amounting to Rs. 2,869, for Interlocking the points and signals at Mamandur.	Rs. A. P. 204 0 0	Abstract A.	This cancels the sanction recorded in Minute No. 33 of 1893.
32	Cons. Engr.	Do.	Allowance of Rs. 50 per mensem to Fitter Penn while acting as Weigh-bridge Inspector in consequence of Mr. A. W. Blake's resignation.	50 0 0	Abstract D.	To be met out of savings.

(C) REVENUE—NEW MINOR WORKS.

Against provision of Rs. 12,585 in the Establishment Lists for the half-year ending 31st December 1894.

Serial No.	Authority.		Particulars.	Amount of Estimate.	Chargeable to	Date sanction lapses.	Remarks.
	Government.	Company.					
42	Cons. Engr.	Agent & Manager.	Store room for keeping fuel at $\frac{132}{16}$ miles. B. B.	Rs. A. P. 589 0 0	Abstract A—6th	31-12-94.	
43	Do.	Do.	Salt godown for McDonald's Choultry.	424 0 0	Do.	Do.	
44	Do.	Do.	Enlargement of loco. well at Mulanur.	455 0 0	Do.	Do.	
			Amount brought forward ...	1,468 0 0 Nil.			
				1,468 0 0			

OPENING OF THE KOLAR GOLD FIELDS STATE RAILWAY.

No. 41. The Agent and Manager reported that the Kolar Gold Fields State Railway was opened for passenger traffic on the 1st June last, on which date it was handed over to the Madras Railway Company for working under the terms of the agreement provisionally signed on behalf of the Durbar and the Company. Authority was requested for the rates of pay and allowances sanctioned in the establishment lists for the current half-year being made applicable for the month of June.

Sanctioned and ordered to be recorded.

MESSRS. WRENN BENNETT & CO.'S SECURITY FORFEITED.

No. 42. With reference to Minute No. 7, Schedule E., of the Official Meeting and Stores Committee held on the 26th January 1894, the Agent and Manager reported that as Messrs. Wrenn Bennett & Co. proved unable to supply the quantities of gum and glue tendered for by them, their contract had been cancelled and the security of Rs. 200 deposited by them forfeited to the Company

Ordered to be recorded.

TRANSFER OF Rs. 2,197-3-11 FROM THE EMPLOYEES GUARANTEE FUND TO THE MADRAS RAILWAY PROVIDENT INSTITUTION.

No. 43. Read letter No. 407 A. R., dated 14th June 1894, from the Government of India, communicating sanction to the sum of Rs. 2,197-3-11, representing the undivided interest appertaining to the Employees Guarantee Fund, being transferred to the Madras Railway Provident Institution.

Ordered to be recorded.

**CONTINUANCE OF CONTRACT WITH MR. WALJEE LALJEE FOR THE
SUPPLY OF COAL AT RAICHUR.**

No. 44. The Agent and Manager reported that Mr. Waljee Laljee's contract for the supply of Singareni Coal at Raichur, recorded in Minute No. 17 of 1893, expired on the 28th February last, and tenders had been invited for the supply of 10,800 tons of Coal either at Raichur or Gooty, the first delivery to be made in September next, and that he had authorised the Locomotive Superintendent to continue to purchase from Mr. Waljee Laljee under the terms of his last contract any Coal that may be required at Raichur prior to deliveries being received under the new contract.

Ordered to be recorded.

CONTRACT WITH MESSRS. RAMSAY & Co. FOR CONDUCTING AUCTION SALES.

No. 45. The Agent and Manager reported that he had arranged with Messrs. Ramsay & Co. to conduct the Company's auction sales for a period of two years from 16th July 1894, the last contract with that Firm recorded in Minute No. 62, Schedule E., of 1892 having expired on the 30th ultimo. Messrs. Ramsay & Co. conducted the Company's business in a satisfactory manner and as they would not renew the agreement on the old commission, which was a uniform rate of 2 per cent. on the amounts realised, the following sliding scale had been agreed upon:—

	Rs.
3 per cent. for the first	5,000
2 " " next	5,000
1 " " next	10,000
$\frac{1}{2}$ " for all amounts over	20,000

Ordered to be recorded.

EXCHANGE COMPENSATION ALLOWANCE.

No. 46. Read and recorded letter No. 1564 P. W., dated 3rd April 1894, from the Under Secretary of State for India in Council and Government of India letter No. 2040 G., dated 23rd June 1894, sanctioning, on the terms laid down in Finance Department Resolution No. 3624 A., dated 18th August 1893, the grant of exchange compensation allowance to employes of the Company not domiciled in India.

No. 47. Resolved that the following Schedules, A to L, be approved and recorded.

SCHEDULE A.

Statement of Compensation Claims paid during June 1894.

Serial No.	Name of Claimant.	Amount claimed.	Amount settled.	Recoveries.	Charge-able to Fire Insurance Fund.	Total charge against the Madras Railway.	Remarks.
		RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	
12	6503, Bank of Madras for Con- signee.	148 2 11	148 2 11	148 2 11	...	...	
13	6510, G. I. P. Ry. for Con- signee.	166 3 0	166 3 0	162 1 7	...	4 1 5	
14	Claims under Rs. 100	165 4 11	158 4 11	117 9 11	...	40 11 0	
	Total for month	479 10 10	472 10 10	427 14 5	...	44 12 5	
	Amount brought forward	...	...	...	...	583 5 5	
	Total for half-year to date	...	...	...	...	628 1 10	

**SCHEDULE B.
Gratuities and Special Leave to injured employes.**

Serial No.	Name.	Department.	Salary or Wages.	Length of Service.	Amount of gratuity sanctioned.	Period of Special Leave sanctioned.	Remarks.
				Y. M.	RS. A. P.		
59	S. Velavandrasawmy Moodelly.	Agent and Manager's.	Rs. 55-0-0 per mensem.	34 4	330 0 0	...	Six months' pay sanctioned under Clause IV of Govt. of India Circular No. XIV R., dated 26-8-89. Amount in Provident Institution Rs. 115-1-2.
60	Dorasawmy	Engineering; Tinker.	Rs. 0-11-0 per diem.	25 3	108 0 0	...	Do. do. Not a member of the Provident Institution.
61	Govindacharry	Do.; Black Smith.	Rs. 0-11-0 do.	35 0	108 0 0	...	Do. do.
62	Veerasawmy	Do.; Saw- yer.	Rs. 0-9-0 do.	22 0	88 0 0	...	Do. do.
63	Theroovangadam	Do.; Ham- merman.	Rs. 0-3-8 do.	23 10	36 0 0	...	Do. do.
64	Mr. T. Breeze	Locomotive; Watchman.	Rs. 35-0-0 per mensem.	29 0	210 0 0	...	Do. do. Amount in Provident Institution Rs. 101-14-0.
65	Mr. A. J. Clarkson	Do.; Spring Smith.	Rs. 2-4-0 per diem.	28 8	351 0 0	...	Do. do. Amount in Provident Institution Rs. 145-0-5.
66	Thandavaroya Moodelly	Do.; Clerk.	Rs. 50-0-0 per mensem.	29 3	300 0 0	...	Do. do. Amount in Provident Institution Rs. 100.
67	Moonoosawmy	Do.; Rivet- ter.	Rs. 0-11-0 per diem.	19 3	90 0 0	...	Five months' pay do. do. Amount in Provident Institution Rs. 21-6-4.
68	P. Casavaloo Naidu	Traffic; Fire- wood gate Clerk.	Rs. 12-8-0 per mensem.	20 5	75 0 0	...	Six months' pay do. do. Amount in Provident Institution Rs. 30-12-10.
69	Mr. G. L. Ward	Locomotive; Driver.	Rs. 7-0-0 per diem.	28 3	1,000 0 0	...	Sanctioned in G.O., No. 372 R., dated 27th June 1894. Amount in Provident Institution, Rs. 656.
	Total for month	...	...	...	2,696 0 0	...	
	Amount brought forward	...	...	...	6,089 0 0	...	
	Total for year to date	...	...	...	8,785 0 0	...	

**SCHEDULE C.
Alterations in Rates and Fares.**

Rate or Fare altered.	Existing Rate or Fare.		New Rate or Fare.		New Rate per maund per mile.	Date proposed for introduction.	Remarks.
	Class.	Rate.	Class.	Rate.			
NIL.	...	...	...	...	...	...	

SCHEDULE D.

Monthly Stock Adjustment Memorandum.

Brief details of important fluctuations during current period, viz., those in excess of Rs. 50.

Name of Article.	Excess.		Deficiency.		Remarks
	Quantity.	Value.	Quantity.	Value.	
	lbs.	RS. A. P.	lbs.	RS. A. P.	
Nil.	...	...	...	...	...

SCHEDULE E.

Tenders accepted.

Name of Article.	Quantity.	Dates of commencement and completion of supply.	Special conditions, if any.	Name of Contractor.	Rate.	Security to be deposited, if any.	Remarks.
Firewood	3,600 Tons.	1-7-94 & 30-6-95	Annas 14 per ton less for lighting wood.	O. Mathar Saib	5-12-0 & 5-4-0	350	For wood delivered at Vaniyambadi. For wood delivered at Ketandapati.
Do.	16,800	1-7-94 & 30-6-96	do.	K. Syethoo Mahameth Saib.	5-12-0 & 5-4-0	600	For wood delivered at Vaniyambadi. For wood delivered at Ketandapati, Tirupatur and Patchur stations.

SCHEDULE F. I.

Stores purchased without tender.

Article.	Quantity.	Rate.	Amount.	Authority.	Remarks.
LOCOMOTIVE DEPARTMENT.					
Raneegunge Coal from Messrs. Arbutnot and Co.	1000 tons.	13 0 0 per ton.	13,000 0 0	Cons. Engr.	Delivered in the Madras Harbour.
<i>Items under Rs. 500 each.</i>					
General Stores	...	...	1,783 14 11	Agent and Manager.	
Engineering	...	...	3,222 7 6	do.	
Locomotive	...	...	1,825 6 0	do.	
Telegraph	...	...	5 15 0	do.	
Bills for landing and delivery charges	...	...	3,161 13 2	do.	

SCHEDULE G.

Sales without tender of stores including private work bills.

Article.	Quantity.	Rate.	Amount.	Authority.	Remarks.
SALES.					
ENGINEERING DEPARTMENT.					
Iron Plates sold to South Indian Railway.	32	...	1,493 5 4	Agent and Manager.	
Old fish plates sold to Erlagedda Naidoo.	20 tons.	37-0-0 per ton.	740-0-0	do.	
<i>Items under Rs. 500 each.</i>					
General Stores	...	...	159 6 9	do.	
Engineering...	...	...	1,757 6 7	do.	
Locomotive ...	...	...	1,640 14 2	do.	
WORKSHOP BILLS.					
Engineering...	...	...	206 14 1	do.	
Locomotive ...	...	...	661 13 0	do.	
Telegraph ...	...	...	19 6 0	do.	

H.

Revisions of estimates and allotments not involving additions to totals of estimates or budget grants.

Name of Estimate.	Proposed Revision.	Revised date for completion, if any.	Transfers.				Remarks.
			Head of Account Dr.	Amount.	Head of Account Cr.	Amount.	
Interlocking points and signals at Tirutani.	Extension of date of lapse of sanction.	30-6-95	...	...	...	...	...
Do. at Nagari.	Do.	do.	...	...	...	...	...
Signals and interlocking apparatus at Puttur.	Do.	do.	...	...	...	...	...
Interlocking the points and signals at Pudi.	Re-appropriation of Budget allotment.	...	Budget 1894-95 Schedule B.	667-0-0	Interlocking the points and signals at Pudi.	667-0-0	Stores.
Junction arrangements with Nilgiri Railway at Mettupalaiyam.	Do.	...	do.	3,882 0-0	Junction arrangements with Nilgiri Railway at Mettupalaiyam.	3,882-0-0	Cash.
Third line at Jalarpet.	Do.	...	do.	8,019-0-0	Third line at Jalarpet.	8,019-0-0	Cash 480-4 Stores 3115
8 houses for subordinate staff at Cuddapah.	Do.	...	do.	546-0-0	8 houses for subordinate staff at Cuddapah.	546-0-0	Cash 461 Stores 85

SCHEDULE I.

Works Completed.

Date of completion.	Name of Work.	Reference to sanction.	Amount of Estimate.			Actual Outlay.			Remarks.
			Cash.	Stores.	Total.	Cash.	Stores.	Total.	
	<i>Capital Works.</i>	Minute No.	RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	
1893 April.	Substituting stronger girders, &c., for Thootha bridge.	6 of '93.	5,686 0 0	45,614 0 0	51,300 0 0	...	35,876 3 3	35,876 3 3	
May.	Protective works at 22 5/6 miles, S. W. Line.	24 of '93.	12,133 0 0	...	12,133 0 0	9,038 8 7	...	9,038 8 7	
July.	30-ton weigh bridge, &c., at Palghat.	63 of '92.	1,122 0 0	3,671 0 0	4,793 0 0	1,064 2 2	2,799 9 7	3,863 11 9	
1894 March.	Third line, &c., at Shoranur.	42 of '93.	3,216 0 0	2,922 0 0	6,138 0 0	1,162 9 4	1,992 14 5	3,155 7 9	
Do.	Goods shed and extension of siding at Palghat.	58 of '92.	747 0 0	1,338 0 0	2,085 0 0	592 9 3	1,219 0 11	1,811 10 2	
	Total ...	...	22,904 0 0	53,545 0 0	76,449 0 0	11,857 13 4	41,887 12 2	53,745 9 6	
	<i>Revenue Works.</i>	Minute No.							
1893 April.	Revenue portion of estimate for substituting stronger girders, &c., for Thootha bridge.	6 of '93.	...	...	72,689 0 0	...	...	72,689 0 0	
May.	Do. of protective works at 22 5/6 miles, S. W. Line.	24 of '93.	...	...	305 0 0	...	...	305 0 0	
Dec.	Lowering line for transshipping coal at Guntakal.	33 of '93.	...	...	844 0 0	...	...	663 3 11	
Do.	Revision of signals at Raichur.	38 of '93.	...	...	650 0 0	...	...	472 9 10	
1894 March.	Revenue portion of estimate for third line, &c., at Shoranur.	42 of '93.	...	...	280 0 0	...	...	280 0 0	
Do.	Do. for goods shed and extension of siding at Palghat.	58 of '92.	...	...	11,211 0 0	...	...	11,211 0 0	
	Total ...	...	...	...	85,979 0 0	...	...	85,620 13 9	
	<i>New Minor Works.</i>	Minute No.							
1893 Oct.	Alterations to station house at Raichur.	33 of '93.	...	...	369 0 0	...	...	314 14 7	
Nov.	Extension of platform at Malur.	38 of '93.	...	...	935 0 0	...	...	932 6 5	
Do.	Diversion of stream at 120 5/8 miles, S. W. Line.	42 of '93.	...	...	337 0 0	...	...	334 3 0	
Do.	Station Master's house at Jakkulacheruvu.	24 of '93.	...	...	986 0 0	...	...	979 15 6	
Dec.	Interlocking points of blind lay-byes with home signals on the N. W. and S. W. Lines.	33 of '93.	...	...	490 0 0	...	...	207 8 6	
1894 Feb.	Two houses for subordinate staff at Reddipalli.	42 of '93.	...	...	536 0 0	...	...	456 7 7	
March.	Do. do. Urampad.	Do.	...	...	536 0 0	...	...	535 5 3	
Do.	Store room at Salem.	62 of '93.	...	...	500 0 0	...	...	451 13 2	
	Total ...	...	...	...	4,689 0 0	...	...	4,212 12 0	

Excess whether on total of estimates or on cash or stores in any of these estimates to be met from savings on the total of the class of estimates herein enumerated to which each belongs.

SCHEDULE J.

Ordinary Works exceeding Rs. 5,000 not provided for in Budget for which estimates may be submitted to Government for sanction.

Works.	Estimated expenditure.	Remarks.
Nil.	Rs. ...	

SCHEDULE K.

Changes in Superior Staff.

Department.	Name of Officer.	Designation.	Nature of change.	Remarks as to authority for change, allowances, passage money, &c.
Agent and Manager's.	L. S. Moss	Agent and Manager.	Increase of salary from Rs. 2,000 to Rs. 2,250 per mensem with effect from 1st July 1894.	Vide Govt. of India letter No. 2079 G., dated 27-6-94, and paras. 11 to 15 of the Board's letter No. 897, dated 13-4-94.
Traffic	F. W. Read	Traffic Manager	Returned from leave on 24th July 1894.	Vide Minutes of Official Meeting No. 6 of 1894, Schedule K.
Do.	D. Ross-Johnson	Acting Traffic Manager.	Reverted to his substantive appointment on Mr. Read's return from leave.	
Do.	W. A. Wilkinson	Acting Deputy Traffic Manager.	Do.	
Do.	G. Wallington	Assistant Traffic Manager.	Returned from privilege leave on the 3rd July 1894.	Overstayed three days. Leave without pay sanctioned by Agent and Manager.
Do.	W. Smith	Goods Agent	Returned from privilege leave on the 23rd July 1894.	

SCHEDULE L.

Changes in Subordinate Staff.

Alteration in pay exceeding Rs. 200, new appointments exceeding Rs. 200, leave involving special outlay, passage money, &c.

Department.	Name of Officer.	Designation.	Nature of change.	Remarks as to authority for change, allowances, passage money, &c.
Traffic	A. W. Blake	Inspector of Weigh-bridges and Station Machinery	Resigned on 7th July 1894	Vide Agent & Manager's letter No. 5526, dated 30th June 1894.

LOUIS S. MOSS,
Agent and Manager.

A. D. G. SHELLEY, CAPTAIN, R. E.,
Dy. Consulting Engineer for Railways.

B. No. 447-R. Of 23rd August 94

100-12 5 94

(R) Form No. 2

PUBLIC WORKS DEPARTMENT,

RAILWAY BRANCH.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following:—

Memorandum from the Agent, *South Indian Railway*, No. 8043
656, dated 18th August 1894, submitting 25 copies of the Minutes
of Official Meeting and Stores Committee Madras
Railway (No. 7 of 1894), held at Rayapuram
on 26th July 1894.

ORDER THEREON, No. 447 R, DATED 23rd August 1894.


Approved, and nine copies ordered to be forwarded to the Government of India.

(True Extract.)

The Agent & Manager M.R.
& Examiner R. A. A. A. A.

(Signed) F. R. UPCOTT,
Joint Secy. to Govt., P. W. D., Ry. Branch.

DOCKET No. 448 R, DATED 23rd August 1894



FORWARDED

(By Order.)

Noted
21/8/94


Joint Secy. to Govt., P. W. D., Ry. Branch.

To

The Secretary to the Government of India,

Public Works Department,

Simla.



2.C.C.
2/8/94

No. 1 TO E. R. S. O. No. 4514 OF 1894
LETTER No. 8043, 18.8.94
Agent & Manager M. R. A. A. A.

B. No $\frac{447}{448}$ R of 237 Aug