

Public Works (189⁴) Department.

RAILWAY BRANCH.

G.O., No. 709-1018

DATED 21st December

[Despatch Abstract.]

*Minutes of official meeting No. 6 of 1894, South Indian
Railway. — The — approved, and copies ordered to be
forwarded to the Govt. of India.*

Forwarded.


BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.
							1

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.
							0

Form No. 21.



OFFICE OF THE CONSULTING ENGINEER FOR RAILWAYS,
Madras, 7th November 1894.

No. 3472

OFFICE NOTE.

Minutes of official meeting, South India
Letter from the Agent, Railway, No.
dated 6th held on 15th Novr 1894, forwarded to the Examiner of Railway
Accounts. For favor of Early check

CMU 6/11
for E.R.

EXAMINER'S REPLY.

checked and returned with the following remarks.

I. List A (a) Item 37. The amount of the
estimate viz Rs 4,924-7-3 should also be
✓ entered in Column "Stores" and "2-11-94"
should be inserted in Column "Date
on which sanction closes".

(b) Item 54. The date of lapse of
✓ sanction should be altered from
"2-5-95" to "22-4-95".

2. List B (a) Item 27. The amount is not
✓ susceptible of check in this office.

Copy to A.

11/

(b) Item 32 should be removed to List C, as the amount is chargeable to Revenue New Minor Works as per E.R. memo N^o 3004 dated 27.9.94.

3. Schedule A. The statement of minor claims settled by the Traffic Manager should be approved of and countersigned by the Consulting Engineer at the meeting vide para 2 of Govt of India Circular N^o 5111 dated 31st August 1894.

4. Schedule C: bottom pressed to 35 lbs per cubic foot - Via Dharmavaram.

Under existing rate it should be noted that the rate for distances over 300 miles is 8 pies per 27 maunds per mile at O.R.

5. Schedule D. It should be noted how the net excess found on the second stock verification has been adjusted.

6. Schedule F II.

(a) Fifty Steel angle Bars for strengthening girders. This requires E.R. sanction at the meeting.

(b) Liquid Fuel tax: The amount is Rs 61 in excess of that previously sanctioned. E.R. may approve of the excess.

7. Schedule H - Items 114 to 116. These entries are not understood. If they represent amounts erroneously charged to Revenue New Minor works to be transferred to Capital they should not be included in this Schedule.

8. Schedule I (a) Item 86. The Madras G.O. N^o quoted under "Reference to sanction" should be altered to "N^o 1776 R. 21st July 1892".

(b) Items 87 & 88. The Govt of India N^o quoted is wrong; the correct N^o is 920 R.C. dated 22nd August 1892 embodied in M.G.O. N^o 2138 R dated 1st September 1892.

(c) Item N^o 90. The amounts under cash and stores are not susceptible of check ~~either~~ from records in this office ~~records~~ office. But the total amount of estimate is correct.

10. 11. 94

Agmt
offg. CR.
H

SOUTH INDIAN RAILWAY.

OFFICIAL MEETING No. 6 OF 1894

To be held on Thursday the 15th of November 1894.

List of subjects to be discussed.

1	To confirm the Minutes of the previous meeting, No. 5 of 1894
2	To read, and pass, the proofs of the Minutes of the present Meeting.
3	To discuss <i>the system of stores in respect to accounts for the Locomotive Department.</i>

AGENT'S OFFICE,
TRICHINOPOLY,

9th Nov 1894

J. H. L. Measurie
for Agent.

Private and Confidential—for the use of Heads of Departments only.

No. 6 of 1894.

SOUTH INDIAN RAILWAY.

MINUTES OF AN OFFICIAL MEETING

HELD AT

TRICHINOPOLY,

ON

THURSDAY, THE 15th NOVEMBER, 1894.

PRESENT:

W. S. BETTS, *Agent.*

D. LOGAN, *Chief Engineer.*

C. E. CRIGHTON, *Locomotive Superintendent.*

J. H. STENSON, *Traffic Manager.*

W. M. SIMPSON, *Chief Auditor.*

F. W. KOENEMAN, *General Store-Keeper.*

F. R. UPCOTT, *Consulting Engineer
for Railways, Madras.*

A. GRANT, *Examiner of Railway
Accounts, Madras.*

E. A. LEE, *Examiner of Railway Accounts,
Trichinopoly.*

Minutes of Previous Official Meeting.

No. 40. Read and recorded the Minutes of Official Meeting No. 5 of 1894, sanctioned as per G. O. No. 579. R. of 23rd October, 1894.

GENERAL SANCTIONS.

No. 41. The following sanctions are recorded:—List A. CAPITAL.

Serial No.	AUTHORITY.				PARTICULARS.	Amount of Estimate.	Allotment out of current year's grant.		Date on which Sanction closes.	REMARKS.
	GOVERNMENT.			Company.			Cash.	Stores.		
	No. of Letter.	Date.	Register No.							
35	Cong. Engr's No. 2671	25-8-94	...	Agent.	Extending the through siding at Ayyalar station.	Rs. 1,333	Rs. 370	Rs. 963	24-4-95	The total Estimate is for Rs. 1,378 of which Rs. 46 is chargeable to Revenue, vide List B, Serial No. 31.
36	Cong. Engr's No. 2697	29-8-94	...	Do.	Extending the through siding at Pettavayalai station on the north side, by 509 feet in length.	1,372	324	1,048	28-4-95	The total Estimate is for Rs. 1,696 of which Rs. 30 is chargeable to Revenue, vide List B, Serial No. 31.
37	Cong. Engr's No. 2738	8-9-94	...	Do.	Providing 15 additional Platform weighing Machines at certain stations.	4,024-7-3	...	...	...	
38	Cong. Engr's No. 2890	17-9-94	...	Do.	Increasing the waiting accommodation at Chidambaram station.	2,278	907	1,371	16-4-95	The total Estimate is for Rs. 2,311 of which Rs. 43 is chargeable to Revenue, vide List B, Serial No. 31.
39	Cong. Engr's No. 2982	25-9-94	...	Do.	Constructing a six feet rail covered irrigation culvert under the Goods approach road at Vencatesapuram station.	370	206	74	24-6-95	Debitable to the sanction accorded by G. O. No. 266 R. of 18th May, 1893 to the construction of the station.
40	Cong. Engr's No. 2989	26-9-94	...	Do.	Extending the through siding at Narasinganpet station.	1,695	441	1,154	25-5-95	The total Estimate is for Rs. 1,746, of which Rs. 110 is chargeable to Revenue, vide List B, Serial No. 31.
41	Cong. Engr's No. 3018	27-9-94	...	Do.	Extending the through siding at Ulakur station by 686 feet.	1,343	344	998	20-4-95	The total Estimate is for Rs. 1,372, of which Rs. 30 is chargeable to Revenue, vide List B, Serial No. 31.
42	Cong. Engr's No. 3017	27-9-94	...	Do.	Extending the through siding at Sholavandan station by 615 feet.	1,743	720	1,023	26-4-95	The total Estimate is for Rs. 1,772, of which Rs. 28 is chargeable to Revenue, vide List B, Serial No. 31.
43	Cong. Engr's No. 3021	27-9-94	...	Do.	Extending the through siding by 648 feet, and the platform by 343 feet, at Tiruvannamur station.	3,217	1,286	1,931	26-4-95	The total Estimate is for Rs. 3,503, of which Rs. 63 is chargeable to Revenue, vide List B, Serial No. 31.

List A. CAPITAL.—Concluded.

Serial No.	AUTHORITY.				PARTICULARS.	Amount of Estimate.	Allotment, out of current year's grant.		Date on which Sanction clause.	REMARKS.
	GOVERNMENT.			Company.			Cash.	Stores.		
	No. of Letter.	Date.	Register No.							
44	Cong. Engr's No. 3134	11-10-94	...	Agent.	Providing up, and down, stream certain walls with flooring, and apron, for the 4-25 foot arched bridge at mile 2 1/4.	2,221	2,221	...	10-4-95	The total Estimate is for Rs. 2,418 of which Rs. 1,198 is chargeable to Revenue, vide List B, Serial No. 34.
45	Cong. Engr's No. 3167	15-10-94	...	Do.	Additions and alterations to the station house, and providing a third class Waiting shed, at Ammayanayakanur station.	2,195	652	1,543	14-4-95	The total Estimate is for Rs. 2,467, of which Rs. 261 is chargeable to Revenue, vide List B, Serial No. 34.
46	Cong. Engr's No. 3187	16-10-94	...	Do.	Additions to the station house and providing a 3rd class Waiting shed, at Cuddalore New Town station.	3,194	1,351	1,843	15-4-95	The total Estimate is for Rs. 3,378 of which Rs. 146 is chargeable to Revenue, vide List B, Serial No. 34.
47	Cong. Engr's No. 3267	23-10-94	...	Do.	Connecting the Lay-bye with the Main line, at Valavanur station.	1,019	174	845	22-4-95	
48	Cong. Engr's No. 3268	23-10-94	...	Do.	Extending the through siding and Lay-bye, and raising the Platform, at Vayampati station.	2,495	990	1,505	22-5-95	The total Estimate is for Rs. 2,572, of which Rs. 27 is chargeable to Revenue, vide List B, Serial No. 41.
49	Cong. Engr's No. 3270	23-10-94	...	Do.	Extending the through siding at Papanasam station.	1,738	710	1,028	22-4-95	The total Estimate is for Rs. 1,849 of which Rs. 181 is chargeable to Revenue, vide List B, Serial No. 41.
50	Cong. Engr's No. 3272	23-10-94	...	Do.	Sinking an additional 30 feet diameter Loco. Well at Vendota station.	1,849	1,849	...	22-4-95	
51	Cong. Engr's No. 3273	23-10-94	...	Do.	Extending the through siding at Ayyampet station.	1,653	730	923	22-4-95	The total Estimate is for Rs. 1,774, of which Rs. 116 is chargeable to Revenue, vide List B, Serial No. 41.
52	Cong. Engr's No. 3274	23-10-94	...	Do.	Extending the through siding at Virudupatti station.	1,430	592	838	22-4-95	The total Estimate is for Rs. 1,461, of which Rs. 143 is chargeable to Revenue, vide List B, Serial No. 41.
53	Cong. Engr's No. 3295	24-10-94	...	Do.	Converting the existing Permanent Way Inspector's Office and Store at Mayavaram Junction into a Guards' Running bungalow.	1,277	936	341	23-4-95	The total Estimate is for Rs. 1,361 of which Rs. 46 is chargeable to Revenue, vide List B, Serial No. 41.
54	Indian No. 396 R. M.A. ras G.O. No. 576 R.	11-10-94 23-10-94	14 R. of 94-95	Do.	Constructing three Engineer's Inspection carriages.	15,000	2,094	12,906	2-5-95	Ind. Board letter No. 107 of 21-7-93.

List B. REVENUE.

Serial No.	ACTHORITY.		PARTICULARS OF SANCTION.	Amount of Estimate.	Chargeable to.	REMARKS.
	Government.	Company.				
21	Consulting Engineer's No. 2671 25-8-94.	Agent.	Extending the through siding at Ayyalur station.	Rs. A. P. 45 0 0	Abstract A.	Vide List A, Serial No. 35.
22	Consulting Engineer's No. 2667 26-8-94.	Do.	Extending the through siding at Pettai-vayatalai station, on the north side, by 569 feet in length.	30 0 0	Do. do.	Vide List A, Serial No. 36.
23	India No. 27440 8-9-94. Consulting Engineer's No. 141 12-9-94.	Do.	Appointment of a Girder Inspector on a salary of Rs. 250 per mensem, rising by annual increments of Rs. 25, to Rs. 360.	...	Do. do.	Vide Board letter No. 136 of 3-8-94.
24	...	Do.	Erecting an additional Cinerator for the General Offices at Trichinopoly.	120 0 0	Do. do.	
25	Consulting Engineer's No. 2600 17-9-94.	Do.	Increasing the waiting accommodation at Chidambaram station.	633 0 0	Do. do.	Vide List A, Serial No. 38.
26	...	Do.	Providing a level crossing at mile G 2 1/2.	50 0 0	Do. do.	
27	G. O. No. 478 R. 11-9-94.	Board letter No. 138 of 8-8-94.	Assisted passage for the intended wife of Covenanted Driver John Brown.	206 0 0	Do. B.	
28	Consulting Engineer's No. 2149 20-9-94.	Agent.	Extending the through siding at Narasinganpet station.	110 0 0	Do. A.	Vide List A, Serial No. 40.
29	Consulting Engineer's No. 3018 27-9-94.	Do.	Extending the through siding at Olakur station by 586 feet.	30 0 0	Do. do.	Vide List A, Serial No. 41.
30	Consulting Engineer's No. 3017 27-9-94.	Do.	Extending the through siding at Sholavandan station by 615 feet.	29 0 0	Do. do.	Vide List A, Serial No. 42.
31	Consulting Engineer's No. 3021 27-9-94.	Do.	Extending the through siding by 649 feet, and platform by 344 feet, at Tiruverambur station.	52 0 0	Do. do.	Vide List A, Serial No. 43.
32	Consulting Engineer's No. 3004 27-9-94.	Do.	Providing a safety, or catch siding at the southern end of Ayyalur station.	795 0 0	Do. do.	
33	...	Do.	Erecting a shed for water coolies at Mudigubba station.	150 0 0	Do. do.	
34	Consulting Engineer's No. 3134 11-10-94.	Do.	Providing up, and down, stream certain walls, with flooring and apron, for the 4-25 feet arched bridge at mile 2 1/2.	1,195 0 0	Do. do.	Vide List A, Serial No. 44.

List B. REVENUE.—Concluded.

Serial No.	AUTHORITY.		PARTICULARS OF SANCTION.	Amount of Estimate.	Chargeable to.	REMARKS.
	Government.	Company.				
35	...	Agent.	Providing a shed for the protection of water coolies at Coleroon station.	Rs. A. P. 150 0 0	Abstract A.	
36	Consulting Engineer's No. 8167 18-10-94.	Do.	Additions and alterations to the station house, and providing a third class Waiting shed, at Ammayanayakanur station.	202 0 0	Do. do. Vide List A, Serial No. 45.	
37	...	Do.	Protecting a "Thalakasam" or spring channel near the Callian bridge on the Pakala-Tirupati section.	65 0 0	Do. do.	
38	...	Do.	Providing a lamp, with post in the Hospital compound at Villupuram Junction.	15 0 0	Do. do.	
39	Consulting Engineer's No. 8187 16-10-94.	Do.	Additions to the station house and providing a 3rd class Waiting shed at Cuddalore New Town station.	185 0 0	Do. do. Vide List A, Serial No. 46.	
40	...	Do.	Providing a Gate lodge at mile Q 1/2.	120 0 0	Do. do.	
41	Consulting Engineer's No. 8268 23-10-94.	Do.	Extending the through siding and Lay-by, and raising the Platform, at Vayampati station.	67 0 0	Do. do. Vide List A, Serial No. 48.	
42	Consulting Engineer's No. 8270 23-10-94.	Do.	Extending the through siding at Papasamm station.	151 0 0	Do. do. Vide List A, Serial No. 49.	
43	Consulting Engineer's No. 8273 23-10-94.	Do.	Extending the through siding at Ayyampet station.	119 0 0	Do. do. Vide List A, Serial No. 51.	
44	Consulting Engineer's No. 8274 23-10-94.	Do.	Extending the through siding at Viruduputi station.	163 0 0	Do. do. Vide List A, Serial No. 52.	
45	Consulting Engineer's No. 8295 24-10-94.	Do.	Converting the existing Permanent Way Inspector's Office and Store at Mayavaram Junction into a Guards' Messing bungalow.	64 0 0	Do. do. Vide List A, Serial No. 53.	

List C. REVENUE NEW MINOR WORKS.

Against provision of Rs. 31,500 in the Establishment Rolls for twelve months ending 31st March, 1895.

Serial No.	AUTHORITY.		PARTICULARS OF SANCTION.	Amount of Estimate.	Chargeable to.	Date on which sanction closes.	REMARKS.
	Government.	Company.					
17	Consulting Engineer's No. 3004 of 5-10-94.	Agent.	Furnishing the Officers' Staff Quarters at Kalasamudrum station.	Rs. A. P. 190 0 0	Abstract A.	4-4-95	
18	Consulting Engineer's No. 8166 of 12-10-94.	Do.	Providing a safety siding at the south-east end of Ammayanayakanur station.	723 0 0	Do.	11-4-95	
Total ...				913 0 0			
Brought forward...				7,668 12 9			
Total ...				8,581 12 9			

Final Resolution No. 42.

Resolved that the following Schedules be approved and recorded:—

- Schedule A. Statement of Compensation claims settled.
 " B. Gratuities, and special leave to injured employes.
 " C. Alterations in Rates and Fares.
 " D. Stock adjustment.
 " E. Tenders accepted.
 " F. i. Stores purchased without tender.
 " F. ii. English Stores purchased in India.
 " G. Sales without tender.
 " H. Revisions of Estimates, etc.
 " I. Works completed.
 " K. Changes in Superior Staff.
 " L. Changes in Subordinate Staff.
 " M. Publications purchased in India.

SCHEDULE A.

Statement of Compensation claims settled from July to December, 1894.

Particulars.	Amount of claim.			Amount settled for.			REMARKS.
	Rs.	A.	P.	Rs.	A.	P.	
Amount brought forward from Meeting No. 8 of 1894, Resolution No. 39	191	6	3	166	9	9	
Minor claims settled by the Traffic Manager	426	14	2	394	4	4	
Claims beyond the Traffic Manager's power of sanction							
Viradupati to Negrapatam, Invoice No. 526 of 25th July, 1894:—A gunny bundle of Cloth	300	7	0	300	7	0	Stolen in transit.
Madras to Habli, Invoice No. 6,330 dated 30th June, 1894:—A gunny bundle of Cloth	174	6	6	174	6	6	Do. do.
Madras to Tirupur, Invoice No. 6,335 of 30th June, 1894:—A gunny bundle of Cloth	128	12	0	126	12	0	Do. do.
Total for the half-year ended 31-12-94	1,219	13	11	1,162	7	7	

SCHEDULE B.

Gratuities, and Special leave to injured Employees.

Serial No.	Name	Department.	Salary or Wages.	Length of Service.	Amount of Gratuity sanctioned.	Period of Special Leave sanctioned.	REMARKS.
11	Abdel Rajeb, (Cooly)	Engineering.	Rs. A. P. 0 3 6 per diem.	...	...	26 days' special leave from 23-8-94 to 17-9-94.	Absent from duty under Medical treatment for injuries received.
12	Latchumanan Naidoo, (Lifter)	Locomotive.	0 3 0 per diem.	...	...	22 days' special leave from 8-9-94 to 24-9-94.	Do.
13	Narayanassamy, (Cooly)	do.	0 4 0 per diem.	...	...	30 days' special leave from 18-9-94 to 17-10-94.	Do.
14	Venkatasamy, (Planner)	do.	0 5 0 per diem.	...	...	15 days' special leave from 27-9-94 to 11-10-94.	Do.
Total Brought forward...					78 0 0		
Total for 1894-95, to date...					78 0 0		

SCHEDULE C.

Alterations in Rates and Fares sanctioned by the Agent under the Authority of Government of India, Order No. 563, R. T., of 16th July, 1891, and confirmed by the Consulting Engineer for Railways, Madras, under the Authority of Madras Government Order No. 462 R. of 1st March, 1893.

Rate or Fare altered.	Existing Rate or Fare.		New Rate or Fare.		New rate per maund per mile.	Date proposed for introduction.	REMARKS.
	Class.	Rate.	Class.	Rate.			
Cotton pressed to less than 35 lbs. per cubic foot:—							
Erode to Madras (Egmore)	3 O. R. 4 R. R.	1 pie. 1 pie.	3 O. R. 4 R. R.	0-12-4 per maund for the whole distance at R. R.	43 pie	10-9-94.	
Cotton pressed to 35 lbs. per cubic foot:—							
Erode to Madras (Egmore)	3 O. R. 3 R. R.	1 pie. 1 pie.	3 O. R. 3 R. R.	0-10-2 per maund for the whole distance at R. R.	36 pie	10-9-94	
For distances of 290 miles and above.	2 O. R. 3 R. R.	1 pie. 1 pie.	2 O. R. 3 R. R.	11 00 pies per 27 mannis per mile at O. R.	41 pie.	10-9-94	
From Dharmavaram to Pondicherry and Cuddalore.		0-6-9 per maund for the whole distance at O. R.				10-9-94	Withdrawn.
Firewood, in wagon loads of not less than 162 maunds:—							
Ehiali and Cuddalore O. T. and intermediate stations, to Nelli-kuppam.	Spl.	1/2 pie. 0-2-0 per high side truck per mile at O. R.	Spl.	0-2-6 per high side truck per mile at O. R.	19 pie.	15-9-94	
Goats' hair (not pushm or cork):—	3rd	1 pie.	As wool*			20-10-94.	* Wool is charged as Cotton, i.e. Cotton pressed to less than 35 lbs. per cubic foot 1 30 R. Cotton loose 1 40 R. Sanctioned by Consulting Engineer's letter No. 3162 of 16th Oct., 1894.
Waste wool:—	2nd	1 pie.	2nd	When mixed with lime or any substance rendering it unfit for any other purpose except manure.			
Manure, common	3 O. R.	1/2 pie.	3 O. R.	1/2 pie.	31 pie.	20-10-94.	Sanctioned by Consulting Engineer's letter No. 3162, of 15th Oct., 1894.
" , artificial or chemical	3 O. R. 1 R. R.	1/2 pie. 1 pie.	3 O. R. 1 R. R.	1/2 pie. 1 pie.	33 pie.		
" , compost	1 R. R.	1 pie.					
Gymnastic appliances (professional performer's luggage, &c.):—	4th	1 pie. 1 anna per 27 maunds per mile at O. R.	4th	6 pies per 27 maunds per mile at O. R.	23 pie.	25-8-94.	Concessions allowed to Cooke's Circus Troupe
Professional performers:—	1st	12 pies per mile per head.		Allowed to travel 1st class on payment of 2nd class fare.			
Ripp-Lene:—	Not classified.		5th	1 pie. As gunpowder	1 pie.	15-10-94.	
Members attending the Indian Medical Congress of 1894, at Calcutta:—	1st	12 pies per mile per head.		Allowed to travel 1st class on payment of a single fare and a half for the double journey.			

SCHEDULE D.
Stock Adjustment.

Particulars.	EXCESS.		DEFICIENCY.		REMARKS.
	Quantity.	Value.	Quantity.	Value.	
Items of, and below, Rs. 500 each, in lump sum for:—		Rs. A. P.		Rs. A. P.	
Engineering Department ...	...	...	...	505 11 7	
Locomotive Do. ...	...	...	...	470 1 11	
General Stores Do. ...	...	...	...	202 0 0	
Other Items in detail, viz.—					
Depreciation in the value of 1347 broken cast iron pot sleepers, for 50 lbs to the yard rails, which were landed from the undermentioned steam ships:—					
"Echarlachberger," "Eudensheimer," "Reuenthaler," "Endeavour," and "Johannaberger," at Tuticorin:—	...	...	...	1,874 13 3	The loss is not recoverable from the ship-owners, under the terms of the Bills of Lading. Written off to "Loss on Stores" Abstract A. Sanctioned by Consulting Engineer's No. 3289 of 24th October, 1894.
Book value... Rs. 2,525 10 0	...	...	...		
Value of 3254 tons, as cast iron scrap @ Rs. 20/- per ton. Rs. 650 12 9	...	...	...		
Difference... Rs. 1,874 13 3	...	...	...		
Result of the Second Stock Verification.					
General Stores Wards.					
Ward No. 3 ...	...	130 12 5	...	30 8 11	
Do. 4 ...	...	1,585 5 3	...	94 7 1	
Do. 5 ...	...	172 2 9	...	4 14 4	
Do. 10 ...	...	40 11 1	...	15 3 4	
	...	1,034 15 6	...	154 1 8	
Locomotive Depôts.					
Madura Depot ...	...	40 5 6	...	1 15 4	
	...	1,083 5 0	...	138 1 0	

SCHEDULE E.
Tenders accepted.

Name of Article.	Quantity.	Date of commencement and completion of supply.	Special conditions, if any.	Name of Contractor.	Rate.	Security to be deposited, if any.	REMARKS.
Firewood ...	Tons 4,000	From 1st April 1894 to 31st March, 1895.	...	District Forest Officer, Trichinopoly.	Rs. A. P. 3 8 0 per ton.	...	
Do ...	" 1,000	From 6th Sept. 1894 to 31st March, 1895.	To be delivered at stations between Villupuram and Tirupati.	Messrs. T. Krishna-sawmy Iyengar and P. Kuppasamy Iyer of Kumbakonam.	5 8 0 per ton.	200	
Teakwood Scantlings. Sawn to given dimensions, for the Locomotive Department ...	" 250	From 17th Sept. to 15th Dec. 1894.	To be delivered at Negapatam 50 tons before the 15th Oct., 100 tons before the 15th Nov., and 100 tons before the 15th Dec. 1894.	Messrs. R. M. S. P. S. Ramasamy Chettiar and V. Perumal Naidu of Negapatam.	135 0 0 per ton of 50 cub. feet.	300	
Firewood (Tamarind) ...	" 275	...	...	T. Perumalsawmy Naidu, and A. Vijayaragava Chari, of Conjeeveram.	5 12 0 per ton.	...	Delivered in excess of the contract quantity, and the date of expiration of agreement as recorded in schedule E in the Minutes of Official Meeting No. 5 of 1894, extended to 20-10-94.
Teakwood Scantlings. (For longitudinal bridge timbers) ...	" 50	From 15th Oct. 1894 to 31st January, 1895.	To be delivered at Trichinopoly.	Messrs. R. M. S. P. S. Ramasawmy Chettiar and V. Perumal Naidu of Negapatam.	167 0 0 per ton of 50 cub. feet.	800	
Pyangadu Sleepers ...	No. 10,000	From 24th Oct. 1894 to 31st July, 1895.	5,000 to be delivered before the 1st March, and 5,000 before the 31st July, 1895.	Mr. A. Brown of Calicut	3 1 9 per sleeper	3,000	...

SCHEDULE (F I.)
Stores purchased without Tender.

Article.	Quantity.	Rate.	Amount.	Authority.	REMARKS.
Items of, and below, Rs. 500, each in lump sum for:—					
Engineering Department	...	Rs. A. P.	Rs. A. P.	Agent.	
Locomotive do.	...	...	617 0 3		
General Stores do.	...	...	1,169 2 5	Do.	
Other items in detail, viz:—					
Nil.					

SCHEDULE (F II.)
English Stores, purchased in India.

Article.	Quantity.	Rate.	Amount.	Authority.	REMARKS.
Items of, and below Rs. 50, each for:—					
Engineering Department	...	...	4 13 7	Agent.	
Locomotive do.	...	...	...		
General Stores do.	...	...	878 10 2	do	
Other Items in detail, viz:—					
Iron T. 2" x 2" x 1/4" ...	lbs. 1,229	8 7 2 1/2 per cwt.	92 11 6	do	
Do. Angle, 1 1/2" x 1 1/2" x 1/4" ...	" 1,044	7 13 9 1/2 per cwt.	73 4 3	do	
Do. do. 1 1/2" x 1 1/2" x 1/4" ...	" 1,074	7 12 1 1/2 per cwt.	74 10 9	do	
Do. Flat, 5" x 1/2" ...	" 1,904	7 1 10 1/2 per cwt.	121 0 0	do	
Do. do. 1 1/2" x 1/2" ...	" 3,309	7 8 0 1/2 per cwt.	221 10 2	do	
Zinc sheet, B. W. G. 16	No. 1,123	40 0 0 per cwt.	463 4 6	do	
Copper sheet, B. W. G. 15	lbs. 159	56 3 6 per cwt.	79 13 0	do	
Tin sheet, large size ...	No. 197	0 6 0 each.	73 14 0	do	
Glass white, 21 1/2" x 20 1/2" x 1/8" ...	" 50	6 0 0 each.	300 0 0	do	
Do. 21 1/2" x 20 1/2" x 1/8" ...	" 65	5 8 0 each.	327 8 0	do	
Paper, Carbonio	Sheets. 900	0 1 6 per sheet.	84 6 0	do	
Steel, Spring, flat 3" x 1/2" ...	lbs. 3,429	8 15 1 per cwt.	273 14 3	do	
Bath brick	" 602	0 2 0 per lb.	62 12 0	do	

SCHEDULE (F II.)—concluded.
English Stores, purchased in India.

Article.	Quantity.	Rate.	Amount.	Authority.	REMARKS.
Other Items in detail, viz:—continued.					
Rivets, Iron, 1 1/2 in. x 1/2 in. ...	Tons. 1	126 4 0	127 0 0	Agent.	Purchased from the Indian Mid-land Railway.
Freight	...	...	78 0 0		
			205 0 0		
Steel Rivets, 2 in. x 1/2 in., for strengthening girders.	Tons. 215	181 4 0 per ton.	390 0 0	Cong. Engr's No. 2730 of 1-9-94.	Purchased from the Oudh and Rohilkhand Railway.
Freight	...	...	204 0 0		
			594 0 0		
Eleven thousand four hundred iron Rivets, 2 1/2 inches x 1/2 inch, for strengthening girders.	Tons. 207	268 4 0 per ton.	556 0 0	Cong. Engr's No. 2773 of 8-9-94.	To be purchased from the Madras Railway Compy.
Freight	...	...	25 0 0		
			681 0 0		
Ordinary 14 ins. Ratchet Braces, with six bits each.	No. 9	13 8 0 each.	121 8 0	Cong. Engr's No. 2799 of 7-9-94.	
Weston's 14 ins. double acting Ratchet Braces, with six bits each.	" 41	16 0 0 each.	656 0 0		
Freight	...	...	63 8 0		
			630 0 0		
Wethered's patent self closing carriage door Locks.	No. 16	5 13 8 each.	93 8 8	Agent.	Purchased from the Burmah State Railway.
Fifty Steel Angle bars for strengthening girders.	Tons. 398	155 0 0 per ton.	616 2 0	Sanctioned by Consulting Engineer at Meeting.	
Freight, etc.	...	...	64 11 0		
			670 13 0		

SCHEDULE (F II.)—concluded.
English Stores, purchased in India.

Article.	Quantity.		Rate.	Amount.	Authority.	Remarks.
			Rs. A. P.	Rs. A. P.		
Other items in detail— continued.						
Wrought iron, 5 feet cube water Tanks.	No.	12	145 0 0 each.	1,740 0 0	Cong. Engr's No. 3013 of 27-9-94.	
Freight	...	...	...	120 0 0		
				1,860 0 0		
Liquid Fuel Apparatus for burning Petroleum in a Locomotive Engine.	No.	1	471 0 0	471 0 0	Sanctioned by the Cong. Engr. at Official Meeting No. 4 of 1894.	Recorded in lieu of the sanction for this purchase as entered in Schedule FII, for Official Meeting No. 4 of 1894.
Twenty-four Iron Plates, each measuring 24 ft. X 12 ins. X $\frac{1}{2}$ in., for strengthening girders.	Tons.	5.14	140 0 0 per ton.	720 0 0	Cong Engr's No. 3140 of 11-10-94.	
Freight	...	...	...	84 0 0		
				804 0 0		
Weston's double acting Ratchet Braces.	No.	50	16 0 0 each	800 0 0	Cong. Engr's No. 3210 of 18-10-94.	
Freight	...	...	...	52 0 0		
				852 0 0		
Ten thousand iron Rivets, 2 $\frac{1}{2}$ ins. X $\frac{1}{2}$ in.	Tons.	186	268 4 0 per ton	499 0 0	Cong Engr's No. 3226 of 19-10-94.	Purchased from the Madras Railway Company.
Freight	...	...	...	23 0 0		
				521 0 0		

NOTE.—The estimated additional outlay in purchasing these stores in India is Rs. 4,890.

SCHEDULE G.
Sales without tender.

Article.	Quantity.	Rate.	Amount.	Authority.	Remarks.
		Rs. A. P.	Rs. A. P.		
Petty Items below Rs. 500 in lump sum			3,859 7 1	Agent.	
Stores, General		Rs. 503 13 11			
Do. Depot		„ 2,789 0 10			
Do. Engineering		„ 351 9 4			
Engineering Workshops		„ 164 15 0			
Other items in detail, viz.					
Brass borings sold to Kandapillai Ramasamy Chetty, Noyapatam.	Tons. 2	490 0 0 per ton.	980 0 0	do	
Rails, Iron, 40 lbs. 21 feet, 3rd class, sold to Messrs. Mahomed Ally Jeeva & Co., Madras.	No. 106	7 0 0 each.	742 0 0	do	
Sleepers Pot, cast iron for 50 lbs rails, 3rd class, sold to Messrs. Kristnasawmy Naidu & Co.	„ 850	0 10 10 each.	573 7 0	do	

SCHEDULE H.
Revisions of Estimates, etc.

Serial No.	Name of Estimate.	Proposed Revision.	Revised date for completion, if any.	TRANSFERS.				Remarks.
				Head of Account Debtor.	Amount.	Head of Account Creditor.	Amount.	
					Rs.		Rs.	
103	Providing additional tankhouse and temporary water tank, at Koilpall.	Extension of time proposed.	31-3-95	...	...	...	...	To admit of two sluice valves being put in.
104	Sinking a well, 30 feet in diameter, and providing a sun shade over the pump for the same, at Tataparai station.	do.	31-3-95	...	...	...	...	This work is not likely to be completed by the date at present fixed for lapse of sanction.
105	Making certain additions to, and alterations in, the station house, and providing a new portable lamp room, at Tanjore Junction.	do.	31-12-94	...	...	...	...	do

SCHEDULE H.—continued.
Revisions of Estimates, etc.

Serial No.	Name of Estimate.	Proposed Revision.	Revised date for completion if any.	TRANSFERS.				Remarks.
				Head of Account Debtor.	Amount.	Head of Account Creditor.	Amount.	
106	Lengthening the through siding, and Platform, at Kalikarai station.	Extension of time proposed.	31-12-94.	...	Rs. ...	...	Rs. ...	
107	Constructing five latrines for the staff Quarters at Nellore station.	do	31-12-95.	...	...	...	...	These works are not likely to be completed by the date at present fixed for lapse of sanction.
108	Providing 1st. and 2nd. class. Waiting room accommodation at Venkatagiri station by enclosing one bay of the 3rd class waiting shed.	do	31-1-95.	...	...	...	...	
109	Sinking a well in the bed of the Kudam-rati River, and providing watering arrangements, for Trichinopoly Fort station.	do	31-3-96	...	...	...	...	
110	Providing Home signals at 36 stations.	do	30-9-94.	...	...	...	...	To bring all outstanding debits to account.
111	Laying a dock siding for the Engineer's Inspection carriage at Cuddalore New Town station.	do	31-7-94.	...	...	...	...	
112	Constructing a new Gate lodge, and Tool hut, in lieu of one demolished at Tiruvallur Junction.	do	31-7-94.	...	...	...	...	To admit a credit of Rs. 60, on account of value of bricks to audit.
113	Additional siding at Trichinopoly Junction station.	Re-appropriation proposed.	30-12-94.	Unallotted grant for Unsanctioned works Capital Budget Estimate 1894-1905 Cash Stores.	79 1,610	Proposed siding at Trichinopoly Junction station. Cash Stores.	79 1,610	
					1,639		1,639	

SCHEDULE H.—Concluded.
Revisions of Estimates, etc.

Serial No.	Name of Estimate.	Proposed Revision.	Revised date for completion, if any.	TRANSFERS.				Remarks.
				Head of Account Debtor.	Amount.	Head of Account Creditor.	Amount.	
114	Constructing a station Master's Bungalow with latrine, at Kumaramparam station.	Transfer from Revenue New Minor works to Capital.	31-12-94.	Revenue New Minor Works Abstract A.	Rs. Cash Rs. 275 and Stores Rs. 233 Total Rs. 1,000.	Account Capital.	Rs. Cash Rs. 236 and Stores Rs. 123 Total Rs. 1,000.	Outlay under Capital will be met from the unallotted grant for Unsanctioned works, Capital Budget 1894-95.
115	Furnishing the Staff Quarters at Villuparam Junction station.	do	31-12-94.	do	Cash Rs. 500 and Stores Rs. 500 Total Rs. 1,100.	Do.	Cash Rs. 500 and Stores Rs. 500 Total Rs. 1,100.	
116	Altering the existing siding, and laying a cross-over road, at the Beach station, Madras.	do	31-12-94.	do	Cash Rs. 20 and Stores Rs. 1,073 Total Rs. 1,111.	Do.	Cash Rs. 20 and Stores Rs. 1,073 Total Rs. 1,111.	
117	Providing a sick siding at the South West end of Villuparam station.	Extension of time proposed.	30-11-94.	...	...	...	...	To admit to audit, the cost of 14,000 c. ft. of earth-work executed in connection with this sanction but not brought to account.
	Abstract A.							
	Surveyors.	Re-appropriation proposed and sanction to anticipated excess outlay asked for.	...	Account Maintenance Revenue Renewals of Permanent Way. 1. Wages. 2. Extra Gangs.	540	Surveyors No. 2.	540	Rs. 80 required to give an increment of Rs. 15 per manum to the present incumbent from 1st October, 1894, and Rs. 400 for the appointment of an additional Surveyor on Rs. 75 per annum from same date. Vide Cong. Engrs. No. 340 of 1-11-94.
	Capital.							
118	Budget for 1894-95. Purchase of stores.	Re-appropriation.	...	Firewood.	2,250	Trisummales wood. Flax.	2,000 250	
				Freight Landing charges.	3,000	Manufactures.	3,000	
119	Revenue.							
	Establishment Rolls and Working Estimates for the 12 months ending 31st March 1895.	...	...	...	...	...	...	
	Abstract G.	do	...	Mileage demurrage of foreign stock.	300	Law Charges.	300	
	Do. D.	do	...	Traffic Miscellaneous expenses.	400	Loss on Stores.	400	

SCHEDULE I.
Works completed.

Serial No.	Date of completion.	Name of Work.	Reference to Sanction.	AMOUNT OF ESTIMATE.			ACTUAL OUTLAY.			REMARKS.
				Cash.	Stores.	Total.	Cash.	Stores.	Total.	
		Capital.		Rs.	Rs.	Rs.	Rs. A. P.	Rs. A. P.	Rs. A. P.	
84	March 1894.	Additional siding in the Goods yard at Madura station.	Consulting Engineer's letter No. 749 of 24-7-93.	607	1,305	1,972	478 11 2	1,037 11 1	1,516 6 4	
85	Augt. 1893.	Constructing sidings for Locomotive purposes at Negapatam station.	Consulting Engineer's letter No. 1634 of 23-11-91.	203	1,781	1,984	240 9 9	1,382 15 9	1,629 9 8	
86	Feb'y. 1894.	Constructing an Apothecary's Quarters, with Dispensary, at Egmore station.	Madras G. O. No. 440 R., of 18-2-92.	3,728	2,624	6,352	4,102 2 6	2,189 12 4	6,291 15 10	
87	May 1903.	Constructing a shed for the erection of additional Rolling stock, at Negapatam station.	India Govt. Order No. 1906 R., of 6-8-92.	5,872	25,530	31,408	2,583 14 8	24,806 1 3	37,140 15 11	
		TOTAL	...	10,470	31,240	41,710	7,411 6 2	39,176 9 5	46,587 15 7	
		Revenue.								
88	May 1903.	The Revenue portion of the estimate for constructing a shed for the erection of additional Rolling stock at Negapatam.	India Govt. Order No. 1903 R., of 6-8-92.	100	...	100	100 0 0	...	100 0 0	
89	July 1903.	Alteration to the Ballast siding at Koil-pati station.	Consulting Engineer's letter No. 905 of 9-8-92.	636	1,823	2,459	242 5 4	1,223 14 8	1,868 4 0	
90	Dec. 1903.	Constructing a new Platelayer's hut, in substitution of one demolished, at Coleroon station.	Consulting Engineer's letter No. 433 of 11-4-93.	270	30	300	115 7 8	23 11 7	139 8 2	
		TOTAL	...	1,006	1,853	2,859	557 13 0	1,247 10 3	1,805 7 3	

Excess whether on total of estimates or on cash or stores in any of these estimates to be met out of savings on the totals of the class of estimates herein enumerated to which each belongs.

SCHEDULE I.—continued.
Works completed.

Serial No.	Date of completion.	Name of Work.	Reference to Sanction.	AMOUNT OF ESTIMATE.			ACTUAL OUTLAY.			REMARKS.
				Cash.	Stores.	Total.	Cash.	Stores.	Total.	
		Revenue New Minor Works.		Rs.	Rs.	Rs.	Rs. A. P.	Rs. A. P.	Rs. A. P.	
91	April, 1894.	Laying a dock siding, 150 ft. in length at the North end of Cuddalore, New Town station.	Consulting Engineer's letter No. 470 of 12-2-94.	99	516	615	39 11 11	472 4 2	512 0 1	
92	Jan'y 1894.	Extending the Goods loading bank, by 200 feet, at the North end of Villupuram Junction station.	Consulting Engineer's letter No. 805 of 22-8-93.	557	46	603	437 11 4	58 0 4	495 11 8	
93	April, 1894.	Providing a corrugated iron screen in the covered way between the Booking-office and over-bridge at Villupuram Junction station.	Consulting Engineer's letter No. 1010 of 27-10-93.	39	221	260	22 15 0	158 12 6	181 11 6	
94	Feb'y. 1894.	Constructing a Station Master's bungalow with latrine at Kumbapuram station.	Consulting Engineer's letter No. 1643 of 24-12-92.	720	227	947	835 4 9	232 4 3	1,067 9 0	
95	March 1904.	Constructing Quarters for the Assistant station Master at Padalam.	Consulting Engineer's letter No. 865 of 11-9-93.	700	193	893	514 8 4	146 11 0	659 8 4	
		TOTAL	...	2,175	1,203	3,378	1,850 3 4	1,068 0 3	2,918 3 7	

Excess whether on total of estimates or on cash or stores in any of these estimates to be met out of savings on the totals of the class of estimates herein enumerated to which each belongs.

SCHEDULE K.
Changes in Superior Staff.

Department.	Name of Officer.	Designation.	Nature of Change.	Remarks as to authority for Changes, Allowances, Passage Money, &c.
Medical	Dr. F. G. Oliver	Superintending Physician.	One month and one day's privilege leave with effect from 26-9-94.	Agent.
Traffic	Mr. H. H. Birch	Assistant Traffic Manager.	Sixteen days' privilege leave with effect from 4-10-94.	Do.
Do.	Mr. J. O. Shoobridge	Do.	Three months' privilege leave with effect from 19-10-94.	Do.
Engineering	Mr. C. J. Bond	Resident Engineer.	Reverted from Class A to Class B, with effect from 5-10-94.	Do.
Do.	Mr. G. T. Bridges	Assistant Engineer.	Reverted from Class B to Class C, from 5-10-94.	Do.
Do.	Mr. J. S. H. Ellis	Do.	Reverted from Class C to Class D, from 5-10-94.	Do.

SCHEDULE L.
Changes in Subordinate Staff.

Department.	Name of Subordinate.	Designation.	Nature of Change.	Remarks as to authority for Changes, Allowances, Passage Money, &c.
Engineering	Sergeant Blakeborough	Supervisor, 2nd Grade, P. W. D.	Transferred from the Mayavaram - Matupet Railway Establishment to the South Indian Railway Open Line Establishment, from 14-9-94.	Agent.
do	Mr. C. E. Brown	Overseer, 1st Grade	Do. do. from 1-10-94.	Do.

SCHEDULE M.
Publications purchased in India.

Name of Publication.	Quantity.	Amount.	Authority.	Remarks.
Indian Tariff Act of 1894	2 copies.	Rs. A. P. 2 0 0	Agent.	
Revised Edition of Vol. II, P. W. D. Code, including forwarding charges.	10 "	35 0 0	Do.	

*Consulting Engineer for Railways,
Madras.*

Agent, South Indian Railway.

No. 1119

South Indian Railway Co., Ltd.,

AGENT'S OFFICE,

TRICHINOPOLY, 9th Novr 1894

From

The AGENT,

SOUTH INDIAN RAILWAY,

To

The CONSULTING ENGINEER FOR RAILWAYS,
MADRAS.

Sir,

11/11/94

Referring to your letter No 3265 of the 23rd ultimo I have the honor to inform you that Messrs. Vest & Co., the printers, were instructed to send you, on the 7th instant, two proof copies of the Minutes of the next Official Meeting; No 6 of 1894.

In connection herewith I forward two copies of the Agenda.

I shall be glad if any notes you wish to make on the Minutes, and to which answers are required, can be communicated to, and received by myself at least one clear day before the Meeting.


I have the honor to be
Sir

Your most obedient Servant,
J. W. L. Mesurier
for Agent.

2 Encls.

REGISTERED
 No 5723
 FILE
 112

Form No. 21.



OFFICE OF THE CONSULTING ENGINEER FOR RAILWAYS,
 Madras, 10th November 1894.

No. 3505

OFFICE NOTE.

Letter from the Agent, South Indian Railway, No. 1119,
 dated 9th November 1894, forwarded to the Examiner of Railway
 Accounts, for favour of remarks.

CMH 10/11
 for E.R.

EXAMINER'S REPLY.

Seen. and copy of the
 list of subjects to be discussed
 has been returned.
 There are many
 remarks on *Office Note No. 8472*
 dated 7. Nov. 1892

*agreed
 J/CR 10/11*

File CMH 10/11

Co

From
 The Agent,
 South Indian Railway,
 Trichinopoly,
 To
 The Consulting Engineer for
 Railways,
 Madras.
 Date
 Received
 No.
 189
 ENCLOSURE.

Madras, 12th November 1894.

To

AGENT ~~AND~~ MANAGER, M. R.

S R

No. 3522 Reply No.

, dated

SIR,

I have the honor
to forward herewith for
your perusal a copy of the following letter
by C.R. on the proof
account of the meeting of the

I List A. - - - - -

- - - - -

- - - estimate is correct

C.M.S. $\frac{10}{11}$

Reminders.

Subject.

Proof of Minutes of Meeting South
Indian Railway No 6 of 1894 dated 15.11.94

checked and returned with the following
remarks: —

1. Page 120. The references to items in List B on this page should be altered as is done by this office in red ink.
2. Page 130. Rivets iron $1\frac{3}{4} \times \frac{5}{8}$ - The rate per ton being Rs 126.4-0 the amount for one ton should also be Rs 126.4.0 and not Rs 127 as entered or the rate should be altered to Rs 127.
3. Page 133. Item 108. Please see correction in the remark against this item.
4. Page 134. Items 86 to 88. The correct references to sanctions have been entered by this office in red ink and should be noted.

Approved
offg. Secy
H

Private and Confidential—for the use of Heads of Departments only.

No. 6 of 1894.

SOUTH INDIAN RAILWAY.

MINUTES OF AN OFFICIAL MEETING

HELD AT

TRICHINOPOLY,

ON

THURSDAY, THE 15th NOVEMBER, 1894.

PRESENT:

W. S. BETTS, *Agent.*

D. LOGAN, *Chief Engineer.*

C. E. CRIGHTON, *Locomotive Superintendent.*

J. H. STENSON, *Traffic Manager.*

W. M. SIMPSON, *Chief Auditor.*

F. W. KOENEMAN, *General Store-Keeper.*

F. R. UPCOTT, *Consulting Engineer
for Railways, Madras.*

A. GRANT, *Examiner of Railway
Accounts, Madras.*

E. A. LEE, *Examiner of Railway Accounts,
Trichinopoly.*

Minutes of Previous Official Meeting.

No. 40. Read and recorded the Minutes of Official Meeting No. 5 of 1894, sanctioned as per G. O. No. 579. R. of 23rd October, 1894.

GENERAL SANCTIONS.

No. 41. The following sanctions are recorded:—List A. CAPITAL.

Serial No.	AUTHORITY.				PARTICULARS.	Amount of Estimate.	Amount out of current year's grant.		Date on which Sanction closes.	REMARKS.
	GOVERNMENT.			Company.			Cash.	Stores.		
	No. of Letter.	Date.	Register No.							
35	Cong. Engr's No. 2671	25-8-94	...	Agent.	Extending the through siding at Ayyalur station.	Ra. 1,333	Ra. 370	Ra. 963	24-4-95	The total Estimate is for Ra. 1,378 of which Ra. 45 is chargeable to Revenue, vide List B, Serial No. 21.
36	Cong. Engr's No. 2697	29-8-94	...	Do.	Extending the through siding at Pettaiyartalai station on the north side, by 869 feet in length.	1,378	324	1,048	28-4-95	The total Estimate is for Ra. 1,408 of which Ra. 30 is chargeable to Revenue, vide List B, Serial No. 22.
37	Cong. Engr's No. 2738	3-9-94	...	Do.	Providing 15 additional Platform weighing Machines at certain stations.	4,924-7-3	...	4,924-7-3	2-11-94	
38	Cong. Engr's No. 2890	17-9-94	...	Do.	Increasing the waiting accommodation at Chidambaram station.	2,278	907	1,371	16-4-95	The total Estimate is for Ra. 2,811 of which Ra. 433 is chargeable to Revenue, vide List B, Serial No. 23.
39	Cong. Engr's No. 2982	25-9-94	...	Do.	Constructing a six feet rail covered irrigation culvert under the Goods approach road at Vencatesapuram station.	370	206	74	24-5-95	Debitable to the sanction accorded by O. O. No. 46 R., of 18th May, 1893 to the construction of the station.
40	Cong. Engr's No. 2989	26-9-94	...	Do.	Extending the through siding at Narasinganpet station.	1,695	441	1,154	25-5-95	The total Estimate is for Ra. 1,708, of which Ra. 110 is chargeable to Revenue, vide List B, Serial No. 24.
41	Cong. Engr's No. 3018	27-9-94	...	Do.	Extending the through siding at Olakur station by 586 feet.	1,342	344	998	26-4-95	The total Estimate is for Ra. 1,372, of which Ra. 20 is chargeable to Revenue, vide List B, Serial No. 25.
42	Cong. Engr's No. 3017	27-9-94	...	Do.	Extending the through siding at Sholavandan station by 615 feet.	1,743	720	1,023	26-4-95	The total Estimate is for Ra. 1,772, of which Ra. 19 is chargeable to Revenue, vide List B, Serial No. 26.
43	Cong. Engr's No. 3021	27-9-94	...	Do.	Extending the through siding by 648 feet, and the platform by 244 feet, at Tiruverambur station.	3,217	1,286	1,931	26-4-95	The total Estimate is for Ra. 2,269, of which Ra. 63 is chargeable to Revenue, vide List B, Serial No. 27.

List A. CAPITAL.—concluded.

Serial No.	ACTIVITY.				PARTICULARS.	Amount of Estimate.	Allotment, out of current year's grant.		Date on which Sanction closed.	REMARKS.
	GOVERNMENT.			Cash.			Stores.			
	No. of Letter.	Date.	Register No.							
Company.										
44	Cong. Engr's No. 3134	11-10-94	...	Agent.	Providing up, and down, stream certain walls with flooring, and apron, for the 4-25 feet arched bridge at mile 2 1/2.	2,221	2,221	...	10-4-95	The total Estimate is for Rs. 1,414 of which, Rs. 1,176 is chargeable to Revenue, vide List B, Serial No. 34. ③
45	Cong. Engr's No. 3167	15-10-94	...	Do.	Additions and alterations to the station house, and providing a third class Waiting shed, at Ammayanayakanur station.	2,195	652	1,543	14-4-95	The total Estimate is for Rs. 2,667, of which, Rs. 202 is chargeable to Revenue, vide List B, Serial No. 35. ⑤
46	Cong. Engr's No. 3187	16-10-94	...	Do.	Additions to the station house and providing a 3rd class Waiting shed, at Cuddalore New Town station.	3,194	1,351	1,843	15-4-95	The total Estimate is for Rs. 3,378 of which, Rs. 146 is chargeable to Revenue, vide List B, Serial No. 37. ⑧
47	Cong. Engr's No. 3267	23-10-94	...	Do.	Connecting the Lay-bye with the Main line, at Valavanur station.	1,019	174	845	22-4-95	
48	Cong. Engr's No. 3268	23-10-94	...	Do.	Extending the through siding and Lay-bye, and raising the Platform, at Vayampati station.	2,465	990	1,405	22-5-95	The total Estimate is for Rs. 2,672, of which, Rs. 92 is chargeable to Revenue, vide List B, Serial No. 41. ⑥
49	Cong. Engr's No. 3270	23-10-94	...	Do.	Extending the through siding at Papannam station.	1,738	710	1,028	22-4-95	The total Estimate is for Rs. 1,849 of which, Rs. 181 is chargeable to Revenue, vide List B, Serial No. 42. ⑦
50	Cong. Engr's No. 3272	23-10-94	...	Do.	Sinking an additional 30 feet diameter Loco. Well at Vandodu station.	1,849	1,849	...	22-4-95	
51	Cong. Engr's No. 3273	23-10-94	...	Do.	Extending the through siding at Ayyampet station.	1,653	730	923	22-4-95	The total Estimate is for Rs. 1,771, of which, Rs. 116 is chargeable to Revenue, vide List B, Serial No. 43. ②
52	Cong. Engr's No. 3274	23-10-94	...	Do.	Extending the through siding at Virudupatti station.	1,480	592	888	22-4-95	The total Estimate is for Rs. 1,641, of which, Rs. 143 is chargeable to Revenue, vide List B, Serial No. 44. ③
53	Cong. Engr's No. 3295	24-10-94	...	Do.	Converting the existing Permanent Way Inspector's Office and Store at Mayavaram Junction into a Guards' Running bungalow.	1,277	936	341	23-4-95	The total Estimate is for Rs. 1,311 of which, Rs. 64 is chargeable to Revenue, vide List B, Serial No. 45. ④
54	India No. 396 B. Stat., Madras G.O. No. 576 B.	11-10-94	14 R. of 94-95	Do.	Constructing three Engineer's Inspection carriages.	15,000	2,094	12,900	2-5-95	Vide Board letter No. 107 of 21-7-95.

List B. REVENUE.

Serial No.	ACTIVITY.		PARTICULARS OF SANCTION.	Amount of Estimate.	Chargeable to.	REMARKS.
	Government.	Company.				
21	Consulting Engineer's No. 2671 25-8-94.	Agent.	Extending the through siding at Ayyalur station.	Rs. A. P. 45 0 0	Abstract A.	Vide List A, Serial No. 35.
22	Consulting Engineer's No. 2697 29-8-94.	Do.	Extending the through siding at Pettai-vattalai station, on the north side, by 609 feet in length.	20 0 0	Do. do.	Vide List A, Serial No. 36.
23	India No. 2744 G 8-9-94. Consulting Engineer's No. 311 12-9-94.	Do.	Appointment of a Girder Inspector on a salary of Rs. 350 per mensem, rising by annual increments of Rs. 25, to Rs. 350.	...	Do. do.	Vide Board letter No. 130 of 3-8-94.
24	...	Do.	Erecting an additional Cinerator for the General Offices at Trichinopoly.	120 0 0	Do. do.	
25	Consulting Engineer's No. 2660 17-9-94.	Do.	Increasing the waiting accommodation at Chidambaram station.	533 0 0	Do. do.	Vide List A, Serial No. 38.
26	...	Do.	Providing a level crossing at mile G 2 1/2.	50 0 0	Do. do.	
27	G. O. No. 478 R. 11-9-94.	Board letter No. 134 of 3-8-94.	Assisted passage for the intended wife of Covenanted Driver John Brown.	266 0 9	Do. B.	
28	Consulting Engineer's No. 2599 26-9-94.	Agent.	Extending the through siding at Narsaiyampet station.	110 0 0	Do. A.	Vide List A, Serial No. 40.
29	Consulting Engineer's No. 3018 27-9-94.	Do.	Extending the through siding at Olakar station by 580 feet.	30 0 0	Do. do.	Vide List A, Serial No. 41.
30	Consulting Engineer's No. 3017 27-9-94.	Do.	Extending the through siding at Sholavandan station by 615 feet.	29 0 0	Do. do.	Vide List A, Serial No. 42.
31	Consulting Engineer's No. 2021 27-9-94.	Do.	Extending the through siding by 648 feet, and platform by 244 feet, at Tiruverambur station.	53 0 0	Do. do.	Vide List A, Serial No. 43.
32	...	Do.	Erecting a shed for water coolies at Madigubba station.	150 0 0	Do. do.	
33	Consulting Engineer's No. 3134 11-10-94.	Do.	Providing up, and down, stream certain walls, with flooring and apron, for the 4-25 feet arched bridge at mile 2 1/2.	1,195 0 0	Do. do.	Vide List A, Serial No. 44.

List B. REVENUE.—concluded.

Serial No.	AUTHORITY.		PARTICULARS OF SANCTION.	Amount of Estimate.	Chargeable to.	REMARKS.
	Government.	Company.				
34	...	Agent.	Providing a shed for the protection of water coolies at Coleroon station.	150 0 0	Abstract A.	
35	Consulting Engineer's No. 3167 15-10-94.	Do.	Additions and alterations to the station house, and providing a third class Waiting shed, at Annamayyakur station.	262 0 0	Do. do	Fide List A, Serial No. 45.
36	...	Do.	Protecting a "Thalakam" or spring channel near the Callian bridge on the Pakala-Tirupati section.	65 0 0	Do. do	
37	...	Do.	Providing a lamp, with post in the Hospital compound at Villupuram Junction.	15 0 0	Do. do	
38	Consulting Engineer's No. 3197 16-10-94.	Do.	Additions to the station house and providing a 3rd class Waiting shed at Cuddalore New Town station.	185 0 0	Do. do	Fide List A, Serial No. 46.
39	...	Do.	Providing a Gate lodge at mile G 1/2.	120 0 0	Do. do	
40	Consulting Engineer's No. 3208 23-10-94.	Do.	Extending the through siding and Lay-bye, and raising the Platform, at Vayampati station.	87 0 0	Do. do	Fide List A, Serial No. 48.
41	Consulting Engineer's No. 3270 23-10-94.	Do.	Extending the through siding at Papamam station.	181 0 0	Do. do	Fide List A, Serial No. 49.
42	Consulting Engineer's No. 3273 23-10-94.	Do.	Extending the through siding at Ayyampet station.	118 0 0	Do. do	Fide List A, Serial No. 51.
43	Consulting Engineer's No. 3274 23-10-94.	Do.	Extending the through siding at Virudupati station.	183 0 0	Do. do	Fide List A, Serial No. 52.
44	Consulting Engineer's No. 3295 24-10-94.	Do.	Converting the existing Permanent Way Inspector's Office and Store at Mayavaram Junction into a Guards' Running bungalow.	64 0 0	Do. do	Fide List A, Serial No. 53.

List C. REVENUE NEW MINOR WORKS.

Against provision of Rs. 31,500 in the Establishment Rolls for twelve months ending 31st March, 1895.

Serial No.	AUTHORITY.		PARTICULARS OF SANCTION.	Amount of Estimate.	Chargeable to.	Date on which sanction closes.	REMARKS.
	Government.	Company.					
17	Consulting Engineer's No. 3004 27-9-94.	Agent.	Providing a safety, or catch siding at the southern end of Ayyalur station.	795 0 0	Abstract A.		
18	Consulting Engineer's No. 3004 of 8-10-94.	Do.	Furnishing the Officers' Staff Quarters at Kalamandram station.	100 0 0	Do.	4-4-95	
19	Consulting Engineer's No. 3166 of 12-10-94.	Do.	Providing a safety siding at the southern end of Annamayyakur station.	723 0 0	Do.	11-4-95	
Total ...				1,708 0 0			
Brought forward...				7,668 12 9			
Total ...				9,376 12 9			

Capital Establishment Lists, Villupuram Dharmavaram Section.

No. 42.

Read and recorded G. O. No. 444, R., dated 23rd August, 1894, sanctioning a revised proposition statement of establishment for 1894-95 for the Villupuram Dharmavaram section.

Six Months Estimate 1894-95 Mayavaram Mutupet Railway.

No. 43.

Recorded G. O. No. 529, R., of 8th October, 1894, approving of the Six Months Estimate of the Mayavaram-Mutupet Railway for 1894-95, and notifying to the Financial Department the surrender of Rs. 35,000, as under:—

Works	Rs.	9,600
Stores	"	44,660
Nct	"	35,000

Conveyance of Petroleum in bulks, Hire of an Oil Tank Truck.

No. 44.

The Agent reported that he had arranged to hire an Oil Tank Truck to Messrs. Best & Co., to be run over the Southern Mahratta Railway, at a rental of Re. 1 per diem, Messrs. Best & Co., agreeing to maintain the vehicle in good running order, and to return it in good condition, the cost of any necessary repairs being borne by the firm.

Final Resolution No. 45.

Resolved that the following Schedules be approved and recorded:—

Schedule A. Statement of Compensation claims settled.

" B. Gratuities, and special leave to injured employes.

" C. Alterations in Rates and Fares.

" D. Stock adjustment.

" E. Tenders accepted.

" F. i. Stores purchased without tender.

" F. ii. English Stores purchased in India.

" G. Sales without tender.

" H. Revisions of Estimates, etc.

" I. Works completed.

" K. Changes in Superior Staff.

" L. Changes in Subordinate Staff.

" M. Publications purchased in India.

SCHEDULE A.

Statement of Compensation claims settled from July to December, 1894.

Particulars.	Amount of claim.			Amount settled for.			REMARKS.
	Rs.	A.	P.	Rs.	A.	P.	
Amount brought forward from Meeting No. 5 of 1894, Schedule A.	...			1,251	12	10	
Minor claims settled by the Traffic Manager.	426	14	2	394	4	4	
Claims beyond the Traffic Manager's power of sanction							
Viredspati to Negapatam, Invoice No. 526 of 25th July, 1894:—A gunny bundle of Cloth	300	7	0	300	7	0	Stolen in transit.
Madras to Helli, Invoice No. 6,330 dated 30th June, 1894:—A gunny bundle of Cloth	174	6	6	174	6	6	Do. do.
Madras to Tirupur, Invoice No. 6,335 of 30th June, 1894:—A gunny bundle of Cloth	120	12	0	120	12	0	Do. do.
TOTAL for the half-year ended 31-12-94	...			2,247	10	8	

SCHEDULE B.

Gratuities, and Special leave to injured Employees.

Serial No.	Name	Department.	Salary or Wages.	Length of Service.	Amount of Gratuity sanctioned.	Period of Special Leave sanctioned.	REMARKS.
			Rs. A. P.		Rs. A. P.		
11	Abdul Rajub, (Cooly)	Engineering.	0 3 6 per diem.	...	...	26 days' special leave from 23-8-94. to 17-9-94.	Absent from duty under Medical treatment for injuries received.
12	Latchumanan Naidoo, (Lifter)	Locomotive.	0 3 0 per diem.	...	...	22 days' special leave from 8-9-94. to 24-9-94.	Do.
13	Narayanammy, (Cooly)	do.	0 4 0 per diem.	...	...	30 days' special leave from 18-9-94. to 17-10-94.	Do.
14	Venkatasamy, (Planer)	do.	0 5 0 per diem.	...	...	15 days' special leave from 27-9-94. to 11-10-94.	Do.
Total Brought forward...					78 0 0		
Total for 1894-95, to date					78 0 0		

SCHEDULE C.

Alterations in Rates and Fares sanctioned by the Agent under the Authority of Government of India, Order No. 563, E. T., of 16th July, 1891, and confirmed by the Consulting Engineer for Railways, Madras, under the Authority of Madras Government Order No. 462 R. of 1st March, 1893.

Rate or Fare altered.	Existing Rate or Fare.		New Rate or Fare.		Date proposed for introduction.	REMARKS.
	Class.	Rate.	Class.	Rate.		
Cotton pressed to less than 35 lbs. per cubic foot:—						
Erode to Madras (Egmore)	3 O. R. 4 R. R.	½ pie. ½ pie.	3 O. R. 4 R. R.	0-12-0 per maund for the whole distance at R. R.	43 pie 10-9-94	
Cotton pressed to 35 lbs. per cubic foot:—						
Erode to Madras (Egmore)	2 O. R. 3 R. R.	½ pie. ½ pie.	2 O. R. 3 R. R.	0-10-2 per maund for the whole distance at R. R.	36 pie 10-9-94	
Via Dharmavaram—						
For distances of 280 miles and above.	2 O. R. 3 R. R.	½ pie. ½ pie.	2 O. R. 3 R. R.	11-00 pies per 27 maunds per mile at O. R.	41 pie. 10-9-94.	
From Dharmavaram to Pondicherry and Cuddalore.		0-6-9 per maund for the whole distance at O. R.			10-9-94	Withdrawn.
Firewood, in wagon loads of not less than 162 maunds:—						
Mayali and Cuddalore O. T. and intermediate stations, to Nelliampalam.	Spl.	½ pie. 0-2-0 per high axle truck per mile at O. R.	Spl.	0-2-4 per high axle truck per mile at O. R.	19 pie. 15-9-94	
Goats' hair (not pushed or coork):—	3rd	½ pie.	As wool *		20-10-94	* Wool is charged as (value), i.e. Cotton pressed to 35 lbs. per cubic foot 3 O. R. 3 R. R. Cotton pressed to less than 35 lbs. per cubic foot 3 O. R. 4 R. R. Cotton loose 4 (1) R. 3 R. R. Sanctioned by Consulting Engineer's letter No. 3162 of 15th Oct., 1894.
Waste wool:—	2nd	½ pie.	2nd	When mixed with lime or any substance rendering it unfit for any other purpose except manure.		
Manure, common	3 O. R.	½ pie.	3 O. R.	½ pie.	31 pie. 20-10-94	Sanctioned by Consulting Engineer's letter No. 3162 of 15th Oct., 1894.
" , artificial or chemical	1 R. R.	½ pie.	1 R. R.	½ pie.	33 pie.	
" , compost	1 R. R.	½ pie.				
Gymnastic appliances:—	4th	½ pie.	4th			
Luggage (professional performers):—	3rd	½ pie. 1 anna per 27 maunds per mile at O. R.	3rd	6 pies per 27 maunds per mile at O. R.	23 pie. 25-8-94	Concession allowed to Cooke's Circus Troupe
Professional performers:—	1st	12 pies per mile per head.		Allowed to travel 1st class on payment of 2nd class fare.		
Ripp-Lene:—	Not classified.		5th	1 pie. As gunpowder.	1 pie. 15-10-94.	
Members attending the Indian Medical Congress of 1894, at Calcutta:—	1st	12 pies per mile per head.		Allowed to travel 1st class on payment of a single fare and a half for the double journey.		

SCHEDULE D.
Stock Adjustment.

Particulars	EXCESS.		DEFICIENCY.		REMARKS.
	Quantity.	Value.	Quantity.	Value.	
Items of, and below, Rs. 500 each, in lump sum for:—		RS. A. P.		RS. A. P.	
Engineering Department ...	...	...	...	805 11 7	
Locomotive Do. ...	...	...	...	470 1-11	
General Stores Do. ...	...	...	...	292 6 0	
Other Items in detail, viz.—					
Depreciation in the value of 1347 broken cast iron pot sleepers, for 50 lbs to the yard rails, which were landed from the undermentioned steam ships:—					
"Scharlachberger," "Rudolpheimer," "Rasenthaler," "Endeavour," and "Johannisberger," at Tuticorin:—				1,874 13 3	The loss is not recoverable from the ship-owners, under the terms of the Bills of Lading. Written off to "Loss on Stores" Abstract A. Sanctioned by Consulting Engineer's No. 3269 of 24th October, 1894.
Book value.. Rs. 2,525 10 0					
Value of 3254 tons, as cast iron scrap @ Rs 20/- per ton Rs. 650 12 9					
Difference... Rs. 1,874 13 3					
Result of the Second Stock Verification.					
General Stores Wards.					
Ward No. 3	...	13012 5	...	39 8 11	
Do. 4	...	1,585 5 3	...	94 7 1	
Do. 5	...	172 2 9	...	4 14 4	
Do. 10	...	4011 1	...	15 3 4	
		1,934 15 6	...	154 1 8	
Locomotive Depôts.					
Madura Depot	...	48 5 6	...	1 15 4	
		1,983 5 0	...	155 1 0	

SCHEDULE E.
Tenders accepted.

Name of Article.	Quantity.	Date of commencement and completion of supply.	Special conditions, if any.	Name of Contractor.	Rate.	Amount to be deposited, if any.	Remarks.
Firewood	Tons 4,000	From 1st April 1894 to 31st March, 1895.	...	District Forest Officer, Trichinopoly.	Rs. A. P. 3 8 0 per ton.	Rs. ...	
Do	" 1,000	From 8th Sept. 1894 to 31st March, 1895.	To be delivered at stations between Villupuram and Tirupati.	Messrs. T. Krishna-sawmy Iyengar and P. Kappasamy Iyer of Kumbakonam.	5 8 0 per ton.	200	
Teakwood Scantlings. Sawn to given dimensions, for the Locomotive Department	" 250	From 17th Sept. to 15th Dec. 1894.	To be delivered at Negapatam 50 tons before the 15th Oct., 100 tons before the 15th Nov., and 100 tons before the 15th Dec. 1894.	Messrs. R. M. S. P. S. Ramasamy Chettiar and V. Perumal Naidu of Negapatam.	135 0 0 per ton of 50 cub. feet	300	
Firewood (Tamarind)	" 275	...	...	T. Perumalsawmy Naidu, and A. Vijayaragava Chari, of Conjeveram.	5 12 0 per ton.	...	Delivered in excess of the contract quantity, and the date of expiration of agreement as recorded in Schedule E in the Minutes of Official Meeting No. 5 of 1894, extended to 30-10-94.
Teakwood Scantlings. (For longitudinal bridge timbers)	" 50	From 15th Oct. 1894 to 31st January, 1895.	To be delivered at Trichinopoly.	Messrs. R. M. S. P. S. Ramasawmy Chettiar and V. Perumal Naidu of Negapatam.	167 0 0 per ton of 50 cub. feet.	800	
Pyangadu Sleepers	No. 10,000	From 24th Oct. 1894 to 31st July, 1895.	5,000 to be delivered before the 1st March, and 5,000 before the 31st July, 1895.	Mr. A. Brown of Calicut	3 1 0 per sleeper	3,000	

SCHEDULE (F I.)
Stores purchased without Tender.

Article.	Quantity.	Rate.	Amount.	Authority.	Remarks.
		Rs. A. P.	Rs. A. P.		
Items of, and below Rs. 500, each in lump sum for:—					
Engineering Department	...	...	617 0 3	Agent.	
Locomotive do.	...	...	...		
General Stores do.	...	...	1,189 2 5	Do.	
Other items in detail, viz:—					
Nil.					

SCHEDULE (F II.)
English Stores, purchased in India.

Article.	Quantity.	Rate.	Amount.	Authority.	Remarks.
		Rs. A. P.	Rs. A. P.		
Items of, and below Rs. 50, each for:—					
Engineering Department	...	...	4 13 7	Agent.	
Locomotive do.	...	...	...		
General Stores do.	...	...	878 10 2	do	
Other Items in detail, viz:—					
Iron T. 2" x 2" x 1/4" ...	lbs. 1,220	8 7 2 per cwt.	90 8 6	do	
Do. Angle, 1 1/2" x 1 1/2" x 1/4" ...	" 1,044	7 13 9 per cwt.	71 1 3	do	
Do. do. 1 1/2" x 1 1/2" x 1/4" ...	" 1,078	7 12 1 per cwt.	73 2 7	do	
Do. Flat, 5" x 1/2" ...	" 1,904	7 1 10 per cwt.	119 0 0	do	
Do. do. 1 1/2" x 1/2" ...	" 3,308	7 8 0 per cwt.	214 2 2	do	
Zinc sheet, B. W. G. 16	No. 1,128	40 0 0 per cwt.	463 4 6	do	
Copper sheet, B. W. G. 16	lbs. 159	56 2 6 per cwt.	79 13 0	do	
Tin sheet, large size ...	No. 197	0 6 0 each.	73 14 0	do	
Glass white, 21 1/2" x 20 1/2" x 1/8" ...	" 50	6 0 0 each.	300 0 0	do	
Do. 21 1/2" x 20" x 1/8" ...	" 65	5 8 0 each.	357 8 0	do	
Paper, Carbonio	Sheets. 900	0 1 6 per sheet.	84 6 0	do	
Steel, Spring, flat 3" x 1/2" ...	lbs. 3,429	8 15 1 per cwt.	267 14 3	do	
Bath brick	" 502	0 2 0 per lb.	62 12 0	do	

SCHEDULE G.

Sales without tender.

Article.	Quantity.	Rate.	Amount.	Authority.	Remarks.
Petty Items below Rs. 500 in lump sum		Rs. A. P.	Rs. A. P.	Agent.	
Stores, General	Rs. 563 13 11		3,859 7 1		
Do. Depot	„ 3,789 0 10				
Do. Engineering	„ 351 9 4				
Engineering Workshops	„ 164 15 0				
Other items in detail, viz.					
Brass bearings sold to Kandapillai Ramasawmy Chetty, Negapatam.	Tons. 3	490 0 0 per ton.	980 0 0	do	
Rails, Iron, 40 lbs. 21 feet, 3rd class, sold to Messrs. Mahomed Ally Jeeva & Co., Madras.	No. 106	7 0 0 each.	742 0 0	do	
Sleepers Put, cast iron for 50 lbs rails, 3rd class, sold to Messrs. Krustnasawmy Naidu & Co.	„ 650	0 10 10 each.	673 7 0	do	

SCHEDULE H.

Revisions of Estimates, etc.

Serial No.	Name of Estimate.	Proposed Revision.	Revised date for completion, if any.	TRANSFERS.				Remarks.
				Head of Account Debtor.	Amount.	Head of Account Creditor.	Amount.	
103	Providing additional tankhouse and temporary water tank, at Kollipati.	Extension of time proposed.	31-3-95	...	Rs.	...	Rs.	To admit of two sluice valves being put in.
104	Sinking a well, 30 feet in diameter, and providing a sun shade over the pump for the same, at Tetapara station.	do.	31-3-95	...	...	...	...	This work is not likely to be completed by the date at present fixed for lapse of sanction.
105	Making certain additions to, and alterations in, the station house, and providing a new portable lamp room, at Tanjore Junction.	do.	31-12-94	...	...	...	...	do
106	Lengthening the through siding, and Platform, at Kulikarai station.	Extension of time proposed.	31-12-94	...	...	...	...	do
107	Constructing five latrines for the staff Quarters at Nellore station.	do	31-12-95	...	...	...	...	do

SCHEDULE H.—concluded.

Revisions of Estimates, etc.

Serial No.	Name of Estimate.	Proposed Revision.	Revised date for completion, if any.	TRANSFERS.				Remarks.
				Head of Account Debtor.	Amount.	Head of Account Creditor.	Amount.	
108	Providing 1st. and 2nd. class, Waiting room accommodation at Venkatagiri station by enclosing one bay of the 3rd class waiting shed.	Extension of time proposed.	31-1-95.	...	Rs.	...	Rs.	These works are not likely to be completed by the date at present fixed for lapse of sanction.
109	Sinking a well in the bed of the Kudamurthi river, and providing watering arrangements, for Trichinopoly Fort station.	do	31-3-96	...	...	...	...	This sanction requires to be kept open until Trichinopoly Municipal water supply is completed.
110	Providing Home signals at 30 stations.	do	30-9-94.	...	...	...	...	To bring all outstanding debits to account.
111	Laying a dock siding for the Engineer's Inspection carriage at Cuddalore New Town station.	do	31-7-94.	...	...	...	...	
112	Constructing a new Gate lodge, and Tool hut, in lieu of one demolished at Tiruvallur Junction.	do	31-7-94.	...	...	...	...	To admit a credit of Rs. 69, on account of value of bricks to audit.
113	Additional siding at Trichinopoly Junction station.	Re-appropriation proposed.	30-12-94.	Unallocated grant for sanctioned works Capital Budget Estimate 1904-1905.	79 1,610	Proposed siding at Trichinopoly Junction station.	79 1,610	
114	Providing a sick siding at the south-west end of Villupuram station.	Extension of time proposed.	30-11-94.	Cash Stores.	1,689	Cash Stores.	1,649	To admit to audit, the cost of 14,400 c. ft. of earthwork executed in connection with this sanction but not brought to account.
Revenue.								
115	Establishment Rolls and Working Estimates for the 12 months ending 31st March 1905.	...	...	...	...	...	...	
Abstract A.								
	Surveyors.	Re-appropriation proposed and sanction.	...	Renewals of Permanent Way. Works. & Extra Gauge.	540	Surveyors No. 2.	540	Rs. 81 required to give an increment of Rs. 15 per mensem to the present incumbent from 1st October, 1904, and Rs. 401 for the appointment of an additional Surveyor on Rs. 72 per mensem from same date. Vide Com. Engrs. No. 340 of 1-11-94.
	Do. G.	do	...	Mileage & demurrage of foreign stock.	300	Law Charges.	300	
	Do. D.	do	...	Traffic Miscellaneous expenses.	400	Loss on Stores.	400	
Capital.								
116	Budget for 1904-95. Purchase of stores.	Re-appropriation.	...	Firewood.	2,250	Trincomalee wood. Flax.	2,000	
				Freight Landing charges.	8,000	Manufactures.	3,000	

SCHEDULE (F II.)—continued.
English Stores, purchased in India.

Article.	Quantity.		Rate.	Amount.	Authority.	Remarks.
			Rs. A. P.	Rs. A. P.		
Other Items in detail, continued.						
Rivets, Iron, 1½ ins. X ½ in. ...	Ton.	1	126 4 0	127 0 0	Agent.	Purchased from the Indian Mid-land Railway.
Freight ...	...	...	...	78 0 0		
				206 0 0		
Steel Rivets, 2 ins. X ½ in., for strengthening girders.	Tons.	215	181 4 0 per ton.	390 0 0	Cong. Engr's No. 2747 of 1-9-94.	Purchased from the Oudh and Rohilkhand Railway.
Freight ...	...	...	...	204 0 0		
				594 0 0		
Eleven thousand four hundred iron Rivets, 2½ inches X ½ inch, for strengthening girders.	Tons.	207	268 4 0 per ton.	556 0 0	Cong. Engr's No. 2773 of 6-9-94.	To be purchased from the Madras Railway Compy.
Freight ...	...	...	...	25 0 0		
				581 0 0		
Ordinary 14 ins. Ratchet Braces, with six bits each.	No.	9	13 8 0 each.	121 8 0		
Weston's 14 ins. double acting Ratchet Braces, with six bits each.	"	41	16 0 0 each.	656 0 0	Cong. Engr's No. 2799 of 7-9-94.	
Freight ...	...	...	...	52 8 0		
				630 0 0		
Wethered's patent self closing carriage door Locks.	No.	16	5 13 6 each.	93 8 6	Agent.	Purchased from the Mysore State Railway.
Fifty Steel Angle bars for strengthening girders.	Tons.	208	155 0 0 per ton.	322 0 0	Sanctioned by Consulting Engineer at Meeting.	
Freight, etc. ...	...	...	...	54 11 0		
				670 13 0		

SCHEDULE (F II.)—concluded.
English Stores, purchased in India.

Article.	Quantity.		Rate.	Amount.	Authority.	Remarks.
			Rs. A. P.	Rs. A. P.		
Other items in detail—continued.						
Wrought iron 5 feet cube water Tanks.	No.	12	145 0 0 each.	1,740 0 0	Cong. Engr's No. 3013 of 27-9-94.	
Freight ...	...	...	...	120 0 0		
				1,860 0 0		
Liquid Fuel Apparatus for burning Petroleum in a Locomotive Engine.	No.	1	471 0 0	471 0 0	Sanctioned by the Cong. Engr. at Official Meeting No. 4 of 1894.	Recorded in lieu of the sanction for this purchase as entered in Schedule F II, for Official Meeting No. 4 of 1894.
Twenty-four Iron Plates, each measuring 24 ft. X 12 ins. X ½ in., for strengthening girders.	Tons.	514	140 0 0 per ton.	720 0 0	Cong Engr's No. 3140 of 11-10-94.	
Freight ...	...	...	...	84 0 0		
				804 0 0		
Weston's double acting Ratchet Braces.	No.	50	16 0 0 each.	800 0 0	Cong Engr's No. 3210 of 18-10-94.	
Freight ...	...	...	...	52 0 0		
				852 0 0		
Ten thousand iron Rivets, 2½ ins. X ½ in.	Tons.	186	268 4 0 per ton.	499 0 0	Cong Engr's No. 3226 of 19-10-94.	Purchased from the Madras Railway Company.
Freight ...	...	...	...	22 0 0		
				521 0 0		

NOTE.—The estimated additional outlay in purchasing these stores in India is Rs. 4,890.

SCHEDULE I.
Works completed.

Serial No.	Date of completion.	Name of Work.	Reference to Sanction.	AMOUNT OF ESTIMATE.			ACTUAL OUTLAY.			REMARKS.	
				Cash.	Stores.	Total.	Cash.	Stores.	Total.		
Capital.											
84	March 1894.	Additional siding in the Goods yard at Madurai station.	Consulting Engineer's letter No. 749 of 24-7-93.	Rs. 667	Rs. 1,305	Rs. 1,972	Rs. 478 11 3	Rs. 1,037 11 1	Rs. 1,516 6 4	Excess whether on total of estimates or on cash or stores in any of these estimates to be met out of savings on the totals of the class of estimates herein enumerated to which each belongs.	
85	Augt. 1893.	Constructing sidings for Locomotive purposes at Negapatam station.	Consulting Engineer's letter No. 1634 of 23-11-91.	203	1,781	1,984	246 9 9	1,382 15 9	1,629 9 8		
86	Febry. 1894.	Constructing an Apothecary's Quarters, with Dispensary, at Egmore station.	Madras G. O. No. 440 R. of 15-2-92.	8,725	2,624	8,352	4,127 6 6	2,109 9 7	6,337 0 1		
87	May 1893.	Constructing a shed for the erection of additional Rolling stock, at Negapatam station.	India No. 3000 of 8-8-92.	5,872	25,536	31,408	2,583 14 8	24,566 1 2	37,149 15 11		
TOTAL ...				10,470	31,240	41,710	7,436 10 2	39,186 5 8	46,622 15 10		
Revenue.											
88	May 1893.	The Revenue portion of the estimate for constructing a shed for the erection of additional Rolling stock at Negapatam	India No. 3000 of 8-8-92.	100	...	100	100 0 0	...	100 0 0		
89	July 1893.	Alteration to the Ballast siding at Kollipati station.	Consulting Engineer's letter No. 965 of 9-8-92.	636	1,823	2,459	342 5 4	1,223 14 8	1,566 4 0		
90	Dec. 1893.	Constructing a new Platelayer's hut, in substitution of one demolished, at Colebrook station.	Consulting Engineer's letter No. 433 of 11-4-93.	270	30	300	115 7 8	33 11 7	139 3 3		
TOTAL...				...	1,006	1,853	2,859	557 12 0	1,247 10 3		1,805 7 3

SCHEDULE I.—concluded.

Works completed.

Serial No.	Date of completion.	Name of Work.	Reference to Sanction.	AMOUNT OF ESTIMATE.			ACTUAL OUTLAY.			REMARKS.
				Cash.	Stores.	Total.	Cash.	Stores.	Total.	
				RS.	RS.	RS.	RS. A. P.	RS. A. P.	RS. A. P.	Excess whether on total of estimates or on cash or stores in any of these estimates to be met out of savings on the totals of the class of estimates herein enumerated to which each belongs.
Revenue New Minor Works.										
91	April, 1894.	Laying a dock siding, 190 ft. in length at the North end of Cuddalore New Town station.	Consulting Engineer's letter No. 470 of 12-2-94.	99	516	615	33 11 11	472 4 2	512 0 1	
92	Jan'y 1894.	Extending the Goods loading bank, by 200 feet, at the North end of Villupuram Junction station.	Consulting Engineer's letter No. 805 of 22-8-93.	557	46	603	437 11 4	58 0 4	495 11 8	
93	April, 1894.	Providing a corrugated iron screen in the covered way between the Booking-office and over-bridge at Villupuram Junction station.	Consulting Engineer's letter No. 1010 of 27-10-93.	39	221	260	22 15 0	158 12 6	181 11 6	
94	Feb'y. 1894.	Constructing a Station Master's bungalow with latrine at Kumbapuram station.	Consulting Engineer's letter No. 1843 of 24-12-92.	720	227	947	835 4 9	232 4 2	1,067 9 0	
95	March 1894.	Constructing Quarters for the Assistant Station Master at Tadalam.	Consulting Engineer's letter No. 865 of 11-9-93.	760	193	953	514 8 4	144 11 0	659 8 4	
... TOTAL				2,175	1,203	3,378	1,850 8 4	1,066 0 2	2,916 8 7	

SCHEDULE K.
Changes in Superior Staff.

Department.	Name of Officer.	Designation.	Nature of Change.	Remarks as to authority for Changes, Allowances, Passage Money, &c.
Medical	Dr. F. O. Oliver	Superintending Physician.	Twenty-nine day's privilege leave with effect from 25-9-94.	Agent.
Traffic	Mr. H. H. Birch	Assistant Traffic Manager.	Seventeen days' privilege leave with effect from 2-10-94.	Do.
Do.	Mr. J. O. Shoobridge	Do.	Two months' and 27 days' privilege leave with effect from 19-10-94.	Do.
Engineering	Mr. C. J. Bond	Resident Engineer.	Reverted from Class A to Class B, with effect from 5-10-94.	Do.
Do.	Mr. G. T. Bridges	Assistant Engineer	Reverted from Class B to Class C, from 5-10-94.	Do.
Do.	Mr. J. S. H. Ellis	Do.	Reverted from Class C to Class D, from 5-10-94.	Do.

SCHEDULE L.
Changes in Subordinate Staff.

Department.	Name of Subordinate.	Designation.	Nature of Change.	Remarks as to authority for Changes, Allowances, Passage Money, &c.
Engineering	Sergeant Blakeborough	Supervisor, 2nd Grade, P. W. D.	Transferred from the Mayavaram - Matopet Railway. Establishment to the South Indian Railway Open Line Establishment, from 1-9-94.	Agent.
do	Mr. C. E. Brown	Overseer, 1st Grade	Do. do. from 1-10-94.	Do.

SCHEDULE M.
Publications purchased in India.

Name of Publication.	Quantity.	Amount.	Authority.	Remarks.
Indian Tariff Act of 1894	2 copies.	Rs. A. P. 2 0 0	Agent.	
Revised Edition of Vol. II, P. W. D. Code, including forwarding charges.	10 "	35 0 0	Do.	
Stone's Bridge and Culvert Tables.	1 "	15 4 0	Do.	

*Consulting Engineer for Railways,
Madras.*

Agent, South Indian Railway.

No. 1171

South Indian Railway Co., Ltd.,

AGENTS OFFICE,

TRICHINOPOLY, 26 November 1894

From

The Agent,

SOUTH INDIAN RAILWAY.

To

The CONSULTING ENGINEER FOR RAILWAYS,

MADRAS.

Sir,

CM 1171
I have the honor to inform you that Messrs Vest & Co., the printers, have been instructed to send you two revised proof copies of the Minutes of Official Meeting No. 6 of 1894, held here on the 15th instant, and I shall be glad if, after scrutiny, the proofs are found to be in order, you will kindly return one copy, at as early a date as possible, to the printers, (who have been duly instructed as to the number of copies required) with orders to "pull off".

I have the honor to be,

Sir,

Your most obedient servant

William A. B. B. B.

Agent

Recd. 26 Nov 94
from Vest & Co.

5989

11/11

OFFICE OF THE CONSULTING ENGINEER FOR RAILWAYS,
Madras, 28th November 1894.



No. 3726

OFFICE NOTE.

Subject

Letter from the Agent, South Indian Railway, No. 1171
dated 26th November 1894, forwarded to the Examiner of Railway
Accounts for payment of check.
Paying S. P. R.
N. 67 1894.

CW
for E.R.

EXAMINER'S REPLY.

Please see note attached.

3/11

30. 11. 94

off & bR
R

needed
CW 30/11

Letter to Rho 3774
3/12/94

ENCLOSURE

Date
Received

189

From
The Agent,
South Indian Railway,
Tamilnadu.
To
The Consulting Engineer for
Railways,
Madras.

Madras, 3^d December 1894.

Railway Department.

To

Agout
S. I. R.

No. 3774 Reply No. 1227, dated 19/12

SIR,

With reference to
your letter no 1171 dated
26. xi. 94, I have the
honour to return the
two copies of the Minutes
of Official Meeting No.
6 of 1894, and to forward
copy of a note thereon
by the Examiner, Railway
Accounts. It is requested
that one copy may, after
correction, be returned
to Messrs. Peat & Co.

Reminders.

CMM ³/₁₂

E. A. LEE, Examiner of Railway Accounts,
Trichinopoly.

Minutes of Previous Official Meeting.

No. 40. Read and recorded the Minutes of Official Meeting No. 5 of 1894, sanctioned as per G. O. No. 579. R. of 23rd October, 1894.

GENERAL SANCTIONS.

No. 41. The following sanctions are recorded:—List A. CAPITAL.

Serial No.	AUTHORITY.				PARTICULARS.	Amount of Estimate.	Allotment out of current year's grant.		Date on which Sanction closes.	REMARKS.
	GOVERNMENT.			Company.			Cash.	Stores.		
	No. of Letter.	Date.	Register No.							
35	Cong. Engr's No. 2671	25-8-94	...	Agent.	Extending the through siding at Ayyalur station.	Rs. 1,333	Rs. 370	Rs. 963	24-4-95	The total Estimate is for Rs. 1,370 of which Rs. 46 is chargeable to Revenue, vide List B, Serial No. 31.
36	Cong. Engr's No. 2687	29-8-94	...	Do.	Extending the through siding at Puttaivayal station on the north side, by 509 feet in length.	1,372	324	1,048	28-4-95	The total Estimate is for Rs. 1,696 of which Rs. 30 is chargeable to Revenue, vide List B, Serial No. 31.
37	Cong. Engr's No. 2738	3-9-94	...	Do.	Providing 15 additional Platform weighing Machines at certain stations.	4,324-7-3	...	4,324-7-3	2-11-94	
38	Cong. Engr's No. 2890	17-9-94	...	Do.	Increasing the waiting accommodation at Chidambaram station.	2,278	307	1,371	16-4-95	The total Estimate is for Rs. 3,111 of which Rs. 433 is chargeable to Revenue, vide List B, Serial No. 36.
39	Cong. Engr's No. 2932	25-9-94	...	Do.	Constructing a six feet rail covered irrigation culvert under the Goods approach road at Venkatesapuram station.	870	206	74	24-8-95	Debitable to the sanction accorded by G. O. No. 445 B, of 14th May, 1903 to the construction of the station.
40	Cong. Engr's No. 2989	26-9-94	...	Do.	Extending the through siding at Narasinganpet station.	1,695	441	1,154	25-8-95	The total Estimate is for Rs. 1,776 of which Rs. 110 is chargeable to Revenue, vide List B, Serial No. 36.
41	Cong. Engr's No. 3018	27-9-94	...	Do.	Extending the through siding at Olakur station by 680 feet.	1,342	344	998	26-4-95	The total Estimate is for Rs. 1,372 of which Rs. 30 is chargeable to Revenue, vide List B, Serial No. 36.
42	Cong. Engr's No. 3017	27-9-94	...	Do.	Extending the through siding at Sholavandan station by 615 feet.	1,743	720	1,023	26-4-95	The total Estimate is for Rs. 1,773 of which Rs. 28 is chargeable to Revenue, vide List B, Serial No. 31.
43	Cong. Engr's No. 3021	27-9-94	...	Do.	Extending the through siding by 644 feet, and the platform by 344 feet, at Tiruverambur station.	3,217	1,296	1,931	26-4-95	The total Estimate is for Rs. 3,500 of which Rs. 63 is chargeable to Revenue, vide List B, Serial No. 31.

List A. CAPITAL.—concluded.

Serial No.	AUTHORITY.				PARTICULARS.	Amount of Estimate.	Allotment, out of current year's grant.		Date on which Sanction closed.	REMARKS.
	GOVERNMENT.			Cash.			Stores.			
	No. of Letter.	Date.	Register No.					Company.		
44	Cong. Engr's No. 3134	11-10-94	...	Agent.	Providing up, and down, stream curtain walls with flooring, and apron, for the 4-25 feet arched bridge at mile 2 1/2.	Rs. 2,221	Rs. 2,221	Rs. ...	10-4-95	The total Estimate is for Rs. 2,221 of which Rs. 1,180 is chargeable to Revenue, vide List B, Serial No. 25.
45	Cong. Engr's No. 3167	15-10-94	...	Do.	Additions and alterations to the station house, and providing a third class Waiting shed, at Ammayanakur station.	2,105	652	1,513	14-4-95	The total Estimate is for Rs. 2,667, of which Rs. 72 is chargeable to Revenue, vide List B, Serial No. 35.
46	Cong. Engr's No. 3187	16-10-94	...	Do.	Additions to the station house and providing a 3rd class Waiting shed, at Cuddalore New Town station.	3,194	1,351	1,843	15-4-95	The total Estimate is for Rs. 3,379 of which Rs. 126 is chargeable to Revenue, vide List B, Serial No. 36.
47	Cong. Engr's No. 3267	23-10-94	...	Do.	Connecting the Lay-bye with the Main line, at Valavanur station.	1,019	174	845	22-4-95	
48	Cong. Engr's No. 3268	23-10-94	...	Do.	Extending the through siding and Lay-bye, and raising the Platform, at Vayampati station.	2,485	900	1,405	22-5-95	The total Estimate is for Rs. 2,572, of which Rs. 47 is chargeable to Revenue, vide List B, Serial No. 60.
49	Cong. Engr's No. 3270	23-10-94	...	Do.	Extending the through siding at Papannasam station.	1,738	710	1,028	22-4-95	The total Estimate is for Rs. 1,808 of which Rs. 161 is chargeable to Revenue, vide List B, Serial No. 61.
50	Cong. Engr's No. 3272	23-10-94	...	Do.	Sinking an additional 20 feet diameter Loco. Well at Vendodu station.	1,849	1,819	...	22-4-95	
51	Cong. Engr's No. 3273	23-10-94	...	Do.	Extending the through siding at Ayyampet station.	1,653	730	923	22-4-95	The total Estimate is for Rs. 1,773, of which Rs. 116 is chargeable to Revenue, vide List B, Serial No. 62.
52	Cong. Engr's No. 3274	23-10-94	...	Do.	Extending the through siding at Virudupatti station.	1,480	592	888	22-4-95	The total Estimate is for Rs. 1,480, of which Rs. 141 is chargeable to Revenue, vide List B, Serial No. 63.
53	Cong. Engr's No. 3275	24-10-94	...	Do.	Converting the existing Permanent Way Inspector's Office and Store at Mayavaram Junction into a Guards' Running bungalow.	1,277	936	341	23-4-95	The total Estimate is for Rs. 1,311 of which Rs. 84 is chargeable to Revenue, vide List B, Serial No. 64.
54	India No. 306 R Stat. Mails (G.O. No. 376 R.	11-10-94	...	Do.	Constructing three Engineer's Inspection cottages.	15,000	2,094	12,906	22-4-95	Vide Board letter No 107 of 21-7-95.

List B. REVENUE.

Serial No.	AUTHORITY.		PARTICULARS OF SANCTION.	Amount of Estimate.	Chargeable to.	REMARKS.
	Government.	Company.				
21	Consulting Engineer's No. 2671 25-8-94.	Agent.	Extending the through siding at Ayyalur station.	Rs. A. P. 45 0 0	Abstract A.	Vide List A, Serial No. 35.
22	Consulting Engineer's No. 2697 20-8-94.	Do.	Extending the through siding at Pettai-vattalai station, on the north side, by 569 feet in length.	30 0 0	Do. do.	Vide List A, Serial No. 36.
23	India No. 2744 G 8-9-94. Consulting Engineer's No. 181 12-9-94.	Do.	Appointment of a Girder Inspector on a salary of Rs. 250 per mensem, rising by annual increments of Rs. 25, to Rs. 350.	...	Do. do.	Vide Board letter No. 130 of 8-8-94.
24	..	Do.	Erecting an additional Cinerator for the General Offices at Trichinopoly.	120 0 0	Do. do.	
25	Consulting Engineer's No. 2800 17-9-94.	Do.	Increasing the waiting accommodation at Chidambaram station.	633 0 0	Do. do.	Vide List A, Serial No. 38.
26	..	Do.	Providing a level crossing at mile G 1 1/2.	50 0 0	Do. do.	
27	G. O. No. 478 R. 11-9-94.	Board letter No. 136 of 3-8-94.	Assisted passage for the intended wife of Covenanted Driver John Brown.	266 0 0	Do. B.	
28	Consulting Engineer's No. 2949 26-9-94.	Agent.	Extending the through siding at Narasinganpet station.	110 0 0	Do. A.	Vide List A, Serial No. 40.
29	Consulting Engineer's No. 3018 27-9-94.	Do.	Extending the through siding at Olukur station by 586 feet.	30 0 0	Do. do.	Vide List A, Serial No. 41.
30	Consulting Engineer's No. 3017 27-9-94.	Do.	Extending the through siding at Sholavandan station by 615 feet.	29 0 0	Do. do.	Vide List A, Serial No. 42.
31	Consulting Engineer's No. 3021 27-9-94.	Do.	Extending the through siding by 648 feet, and platform by 344 feet, at Tiruverambur station.	52 0 0	Do. do.	Vide List A, Serial No. 43.
32	..	Do.	Erecting a shed for water coolies at Mudigabba station.	150 0 0	Do. do.	
33	Consulting Engineer's No. 3134 11-10-94.	Do.	Providing up, and down, stream curtain walls, with flooring and apron, for the 4-25 feet arched bridge at mile 2 1/2.	1,195 0 0	Do. do.	Vide List A, Serial No. 44.

List B. REVENUE.—concluded.

Serial No.	AUTHORITY.		PARTICULARS OF SANCTION.	Amount of Estimate.	Chargeable to.	REMARKS.
	Government.	Company.				
34	...	Agent.	Providing a shed for the protection of water coolies at Coleroon station.	Rs. A. P. 150 0 0	Abstract A.	
35	Consulting Engineer's No. 3167 15-10-94.	Do.	Additions and alterations to the station house, and providing a third class Waiting shed, at Ammayanayakanur station.	262 0 0	Do. do.	Fide List A, Serial No. 45.
36	...	Do.	Protecting a "Thalakasam" or spring channel near the Callian bridge on the Pakala-Tirupati section.	65 0 0	Do. do.	
37	...	Do.	Providing a lamp, with post in the Hospital compound at Villupuram Junction.	15 0 0	Do. do.	
38	Consulting Engineer's No. 3187 16-10-94.	Do.	Additions to the station house and providing a 3rd class Waiting shed at Cuddalore New Town station.	185 0 0	Do. do.	Fide List A, Serial No. 46.
39	...	Do.	Providing a Gate lodge at mile G 1 1/2.	120 0 0	Do. do.	
40	Consulting Engineer's No. 3269 23-10-94.	Do.	Extending the through siding and Lay-by, and raising the Platform, at Vayampati station.	87 0 0	Do. do.	Fide List A, Serial No. 49.
41	Consulting Engineer's No. 3270 23-10-94.	Do.	Extending the through siding at Papanasam station.	151 0 0	Do. do.	Fide List A, Serial No. 49.
42	Consulting Engineer's No. 3273 23-10-94.	Do.	Extending the through siding at Ayyampet station.	118 0 0	Do. do.	Fide List A, Serial No. 51.
43	Consulting Engineer's No. 3274 23-10-94.	Do.	Extending the through siding at Virudupati station.	183 0 0	Do. do.	Fide List A, Serial No. 52.
44	Consulting Engineer's No. 3295 24-10-94.	Do.	Converting the existing Permanent Way Inspector's Office and Store at Mayavaram Junction into a Guards' Running bungalow.	64 0 0	Do. do.	Fide List A, Serial No. 53.

List C. REVENUE NEW MINOR WORKS.

Against provision of Rs. 31,500 in the Establishment Rolls for twelve months ending 31st March, 1895.

Serial No.	AUTHORITY.		PARTICULARS OF SANCTION.	Amount of Estimate.	Chargeable to.	Date on which sanction closes.	REMARKS.
	Government.	Company.					
17	Consulting Engineer's No. 3004 27-9-94.	Agent.	Providing a safety, or catch siding at the southern end of Ayyalur station.	Rs. A. P. 795 0 0	Abstract A.		
18	Consulting Engineer's No. 3091 of 5-10-94	Do.	Furnishing the Officers' Staff Quarters at Kalasamudrum station.	190 0 0	Do.	4-4-95	
19	Consulting Engineer's No. 3156 of 12-10-94.	Do.	Providing a safety siding at the southern end of Ammayanayakanur station.	723 0 0	Do.	11-4-95	
Total ...				1,708 0 0			
Brought forward...				7,568 12 9			
Total ...				9,276 12 9			

Capital Establishment Lists, Villupuram—Dharmavaram Section.

No. 42.

Read and recorded G. O. No. 444, R., dated 23rd August, 1894, sanctioning a revised proposition statement of establishment for 1894-95 for the Villupuram Dharmavaram section.

Six Months Estimate 1894-95, Capital,—Mayavaram—Mutupet Railway.

No. 43.

Recorded G. O. No. 529, R., of 8th October, 1894, approving of the Six Months Capital Estimate of the Mayavaram-Mutupet Railway for 1894-95, and notifying to the Financial Department the surrender of Rs. 35,000, as under:—

Works	Rs.	9,660
Stores	..	44,660
Net	..	35,000

Conveyance of Petroleum in bulk,—Hire of an Oil Tank Truck.

No. 44.

The Agent reported that he had arranged to lend temporarily on hire an Oil Tank Truck to Messrs. Best & Co., to be run over the Southern Mahratta Railway, at a rental of Rs. 1 per diem, Messrs. Best & Co. agreeing to maintain the vehicle in good running order, and to return it in good condition, the cost of any necessary repairs being borne by the firm.

Final Resolution No. 45.

Resolved that the following Schedules be approved and recorded:—

- Schedule A. Statement of Compensation claims settled.
- " B. Gratuities, and special leave to injured employés.
- " C. Alterations in Rates and Fares.
- " D. Stock adjustment.
- " E. Tenders accepted.
- " F. i. Stores purchased without tender.
- " F. ii. English Stores purchased in India.
- " G. Sales without tender.
- " H. Revisions of Estimates, etc.
- " I. Works completed.
- " K. Changes in Superior Staff.
- " L. Changes in Subordinate Staff.
- " M. Publications purchased in India.

SCHEDULE A.
Statement of Compensation claims settled from July to December, 1894.

Particulars.	Amount of claim.			Amount settled for.			REMARKS.
	RS.	A.	P.	RS.	A.	P.	
Amount brought forward from Meeting No. 5 of 1894, Schedule A.	...			1,351	12	10	
Minor claims settled by the Traffic Manager.	426	14	2	304	4	4	
Claims beyond the Traffic Manager's power of sanction							
Virudupati to Negapatam, Invoice No. 626 of 25th July, 1894:—A gunny bundle of Cloth	300	7	0	300	7	0	Stolen in transit.
Madura to Habbli, Invoice No. 6,330 dated 30th June, 1894:—A gunny bundle of Cloth	174	6	6	174	6	6	Do. do.
Madura to Tirupur, Invoice No. 6,335 of 30th June, 1894:—A gunny bundle of Cloth	126	12	0	126	12	0	Do. do.
TOTAL for the half-year ended 31-12-94...	...			2,247	10	8	

SCHEDULE B.
Gratuities, and Special leave to injured Employees.

Serial No.	Name	Department.	Salary or Wages.	Length of Service.	Amount of Gratuity sanctioned.	Period of Special Leave sanctioned.	REMARKS.
			RS. A. P.		RS. A. P.		
11	Abdul Rajub, (Cooly)	Engineering.	0 3 6 per diem.	...	...	26 days' special leave from 23-8-94. to 17-9-94.	Absent from duty under Medical treatment for injuries received.
12	Latchmanan Naidoo, (Lifter)	Locomotive.	0 3 0 per diem.	...	...	22 days' special leave from 3-9-94. to 24-9-94.	Do.
13	Narayanasamy, (Cooly)	do.	0 4 0 per diem.	...	...	30 days' special leave from 18-9-94. to 17-10-94.	Do.
14	Venkatasamy, (Planer)	do.	0 5 0 per diem.	...	...	15 days' special leave from 27-9-94. to 11-10-94.	Do.
Total... Brought forward...					78 0 0		
Total for 1894-95, to date...					78 0 0		

SCHEDULE C.

Alterations in Rates and Fares sanctioned by the Agent under the Authority of Government of India, Order No. 563, R. T., of 16th July, 1891, and confirmed by the Consulting Engineer for Railways, Madras, under the Authority of Madras Government Order No. 462 R. of 1st March, 1893.

Rate or Fare altered.	Existing Rate or Fare.		New Rate or Fare.		New rate per maund per mile.	Date proposed for introduction.	REMARKS.
	Class.	Rate.	Class.	Rate.			
Cotton pressed to less than 35 lbs. per cubic foot:—							
Erode to Madras (Egmore) ...	3 O. R. 4 R. R.	$\frac{1}{2}$ pie. $\frac{1}{2}$ pie.	3 O. R. 4 R. R.	0-12-0 per maund for the whole distance at R. R.	43 pie.	10-9-94.	
Cotton pressed to 35 lbs. per cubic foot:—							
Erode to Madras (Egmore) ...	3 O. R. 3 R. R.	$\frac{1}{2}$ pie. $\frac{1}{2}$ pie.	3 O. R. 3 R. R.	0-10-2 per maund for the whole distance at R. R.	36 pie.	10-9-94.	
Via Dharmavaram—							
For distances of 280 miles and above.	3 O. R. 3 R. R.	$\frac{1}{2}$ pie. $\frac{1}{2}$ pie.	2 O. R. 3 R. R.	11-09 pies per 27 mannds per mile at O. R.	41 pie.	10-9-94.	
From Dharmavaram to Pondicherry and Cuddalore.		0-6-9 per maund for the whole distance at O. R.				10-9-94.	Withdrawn.
Firewood, in wagon loads of not less than 162 maunds:—							
Shiyali and Cuddalore O. T. and intermediate stations, to Nellikuppam.	Spl.	$\frac{1}{2}$ pie. 0-2-0 per high side truck per mile at O. R.	Spl.	0-2-6 per high side truck per mile at O. R.	19 pie.	15-9-94.	
Goats' hair (not pushm or coork):—	3rd	$\frac{1}{2}$ pie.	As wool *			20-10-94.	* Wool is charged as Cotton, i.e., Cotton pressed to 35 lbs. per cubic foot { 3 O. R. 3 R. R.
Waste wool:—	2nd	$\frac{1}{2}$ pie.	2nd	When mixed with lime or any substance rendering it unfit for any other purpose except manure.			
Manure, common ...	8 O. R.	$\frac{1}{2}$ pie.					
" , artificial or chemical)	8 O. R.	$\frac{1}{2}$ pie.	8 O. R.	$\frac{1}{2}$ pie.	31 pie.	20-10-94.	Sanctioned by Consulting Engineer's letter No. 3162 of 15th Oct., 1894.
" , compost	1 R. R.	$\frac{1}{2}$ pie.	1 R. R.	$\frac{1}{2}$ pie.	33 pie.		
Gymnastic appliances:—	4th	$\frac{1}{2}$ pie.	4th				
Luggage (professional performers):—	3rd	$\frac{1}{2}$ pie. 1 anna per 27 maunds per mile at O. R.	3rd	8 pies per 27 maunds per mile at O. R.	23 pie.	23-8-94.	
Professional performers:—	1st	12 pies per mile per head.		Allowed to travel 1st class on payment of 2nd class fare.			
Ripp-Lene:—	Not classified.		5th	1 pie. As gunpowder.	1 pie.	15-10-94.	
Members attending the Indian Medical Congress of 1894, at Calcutta:—	1st	12 pies per mile per head.		Allowed to travel 1st class on payment of a single fare and a half for the double journey.			

SCHEDULE D.
Stock Adjustment.

Particulars.	EXCESS.		DEFICIENCY.		REMARKS.
	Quantity.	Value.	Quantity.	Value.	
		Rs. A. P.		Rs. A. P.	
Items of, and below, Rs. 500 each, in lump sum for:—					
Engineering Department ...	...	...	...	605 11 7	
Locomotive Do. ...	...	...	...	470 1 11	
General Stores Do. ...	...	...	...	292 6 0	
Other Items in detail, viz.—					
Depreciation in the value of 1347 broken cast iron pot sleepers, for 60 lbs to the yard rails, which were landed from the undermentioned steam ships:—					
" Scharlachberger," "Kudsheiner," "Kasenthaier," "Endeavour," and "Johannberger," at Tuticorin:—				1,674 13 3	The loss is not recoverable from the ship-owners, under the terms of the Bills of Lading. Written off to "Loss on Stores" Abstract A. Sanctioned by Consulting Engineer's No. 3280 of 24th October, 1894.
Book value...Rs. 2,525 10 0					
Value of 32 54 tons, as cast iron scrap @ Rs 20/- per ton, Rs. 650 12 0					
Difference... Rs. 1,674 13 3					
Result of the Second Stock Verification.					
General Stores Wards.					
Ward No. 3 ...	...	130 12 6	...	39 8 11	The credits in these cases will be held in suspense in the stock taking adjustment account—pending completion of the verification.
Do. 4 ...	...	1,583 6 3	...	94 7 1	
Do. 5 ...	...	172 2 9	...	4 14 4	
Do. 10 ...	...	46 11 1	...	15 3 4	
		1,934 15 0	...	154 1 8	
Locomotive Depôts.					
Madura Depôt ...	...	44 5 6	...	1 15 4	
		1,043 6 0	...	150 1 0	

SCHEDULE E.
Tenders accepted.

Name of Article.	Quantity.	Date of commencement and completion of supply.	Special conditions, if any.	Name of Contractor.	Rate.	Security to be deposited, if any.	Remarks.
Firewood	... Tons 4,000	From 1st April 1894 to 31st March, 1895.	...	District Forest Officer, Trichinopoly.	Rs. A. P. 3 8 0 per ton.	Rs.	...
Do	... „ 1,000	From 6th Sept. 1894 to 31st March, 1895.	To be delivered at stations between Villupuram and Tirupati.	Messrs. T. Krishna-sawmy Iyengar and P. Kappasamy Iyer of Kumbakonam.	5 8 0 per ton.	200	
Teakwood Scantlings. Sawn to given dimensions, for the Locomotive Department	... „ 250	From 17th Sept. to 15th Dec. 1894.	To be delivered at Negapatam 60 tons before the 15th Oct., 100 tons before the 15th Nov., and 100 tons before the 15th Dec. 1894.	Messrs. R. M. S. P. S. Ramasamy Chettiar and V. Perumal Naidu of Negapatam.	135 0 0 per ton of 60 cub. feet	300	
Firewood (Tamarind)	... „ 2-75	...	...	T. Perumalsawmy Naidu, and A. Vijayaragava Chari, of Conjuveram.	5 12 0 per ton.	...	Delivered in excess of the contract quantity, and the date of expiration of agreement as recorded in schedule E in the Minutes of Official Meeting No. 6 of 1894, extended to 30-10-94.
Teakwood Scantlings. (For longitudinal bridge timbers)	... „ 60	From 16th Oct. 1894 to 31st January, 1895.	To be delivered at Trichinopoly.	Messrs. R. M. S. P. S. Ramasawmy Chettiar and V. Perumal Naidu of Negapatam.	167 0 0 per ton of 60 cub. feet.	800	
Pyngadu Sleepers	... No. 10,000	From 24th Oct. 1894 to 31st July, 1895.	5,000 to be delivered before the 1st March, and 5,000 before the 31st July, 1895.	Mr. A. Brown of Calicut	2 1 9 per sleeper	2,000	...

SCHEDULE (F I.)
Stores purchased without Tender.

Article.	Quantity.	Rate.	Amount.	Authority.	Remarks.
Items of, and below, Rs. 500, each in lump sum for:—		Rs. A. P.	Rs. A. P.		
Engineering Department	...	...	617 0 3	Agent.	
Locomotive do.	...	...	...		
General Stores do.	...	...	1,183 2 5	Do.	
Other items in detail, viz:—					
Nil.					

SCHEDULE (F II.)
English Stores, purchased in India.

Article.	Quantity.	Rate.	Amount.	Authority.	Remarks.
Items of, and below, Rs. 50, each for:—		Rs. A. P.	Rs. A. P.		
Engineering Department	...	...	4 13 7	Agent.	
Locomotive do.	...	...	...		
General Stores do.	...	...	878 10 2	do	
Other Items in detail, viz:—					
Iron T. 2" x 2" x 1/4" ...	... lbs.	1,220	4 7 2 per cwt.	90 8 6	do
Do. Angle, 1 1/2" x 1 1/4" x 1/4" ...	... „	1,044	7 13 9 per cwt.	71 1 3	do
Do. do. 1 1/2" x 1 1/4" x 1/4" ...	... „	1,078	7 12 1 per cwt.	73 2 7	do
Do. Flat, 5" x 1/4" ...	... „	1,004	7 1 10 per cwt.	110 0 0	do
Do. do. 1 1/2" x 1/4" ...	... „	3,308	7 8 0 per cwt.	214 2 2	do
Zinc sheet, B. W. G. 16	... lbs.	1,128	46 0 0 per cwt.	463 4 6	do
Copper sheet, B. W. G. 15	... lbs.	150	56 2 6 per cwt.	79 13 0	do
Tin sheet, large size ...	... No.	107	0 6 0 each.	73 14 0	do
Glass white, 21 1/2" x 20 1/2" x 1/8" ...	... „	50	6 0 0 each.	300 0 0	do
Do. 21 1/2" x 20" x 1/8" ...	... „	65	5 8 0 each.	357 8 0	do
Paper, Carbonic	... Sheets.	300	0 1 6 per sheet.	84 6 0	do
Steel, Spring, flat 3" x 1/4" ...	... lbs.	3,429	8 15 1 per cwt.	267 14 3	do
Bath brick	... „	502	0 2 0 per lb.	62 12 0	do

SCHEDULE (F II.)—continued.
English Stores, purchased in India.

Article.	Quantity.		Rate.	Amount.	Authority.	REMARKS.
			RS. A. P.	RS. A. P.		
Other Items in detail, Vis.:—continued.						
Rivets, Iron, 1½ ins. X ½ in. ...	Ton.	1	126 4 0	126 4 0	Agent.	Purchased from the Indian Mid- land Railway.
Freight	...	...	...	78 0 0		
				205 0 0		
Steel Rivets, 2 ins. X ½ in., for strengthening girders.	Tons.	215	181 4 0 per ton	390 0 0	Cong. Engr's No. 2730 of 1-9-94.	Purchased from the Oudh and Rohilkund Rail- way.
Freight	...	...	...	204 0 0		
				594 0 0		
Eleven thousand four hundred iron Rivets, 2½ inches X ½ inch, for strengthening girders.	Tons.	207	268 4 0 per ton.	556 0 0	Cong. Engr's No. 2773 of 6-9-94.	To be purchased from the Madras Railway Compy.
Freight	...	...	...	25 0 0		
				581 0 0		
Ordinary 14 ins. Ratchet Braces, with six bits each.	No.	9	13 8 0 each.	121 8 0	Cong. Engr's No. 2799 of 7-9-94.	
Weston's 14 ins. double acting Ratchet Braces, with six bits each.	"	41	16 0 0 each.	656 0 0		
Freight	...	...	...	52 8 0		
				830 0 0		
Wethered's patent self closing carriage door Locks.	No.	16	5 13 6 each.	93 8 6	Agent.	Purchased from the Barmah State Railway.
Fifty Steel Angle bars for streng- thening girders.	Tons.	3½	155 0 0 per ton.	546 2 0	Sanction- ed by Con- sulting Engineer at the Meeting.	
Freight, etc.	...	...	...	54 11 0		
				600 13 0		

SCHEDULE (F II.)—concluded.
English Stores, purchased in India.

Article.	Quantity.		Rate.	Amount.	Authority.	REMARKS.
			RS. A. P.	RS. A. P.		
Other items in detail.— continued.						
Wrought iron 5 feet cube water Tanks.	No.	12	145 0 0 each.	1,740 0 0	Cong. Engr's No. 3013 of 27-9-94.	
Freight	...	...	...	120 0 0		
				1,860 0 0		
Liquid Fuel Apparatus for burning Petroleum in a Locomotive Engine.	No.	1	471 0 0	471 0 0	Sanctioned by the Cong. Engr. at the Official Meeting	Recorded in lieu of the sanction for this purchase, as entered in Sched- ule FII, of Offi- cial Meeting No. 4 of 1894.
Twenty-four Iron Plates, each measuring 24 ft. X 12 ins. X ½ in., for strengthening girders.	Tons.	5.14	140 0 0 per ton.	720 0 0	Cong. Engr's No. 3140 of 11-10-94.	
Freight	...	...	...	84 0 0		
				804 0 0		
Weston's double acting Ratchet Braces.	No.	50	16 0 0 each	800 0 0	Cong. Engr's No. 3210 of 18-10-94.	
Freight	...	...	...	52 0 0		
				852 0 0		
Ten thousand iron Rivets, 2½ ins. X ½ in.	Tons.	180	268 4 0 per ton	490 0 0	Cong. Engr's No. 3226 of 19-10-94.	Purchased from the Madras Rail- way Company.
Freight	...	...	...	23 0 0		
				513 0 0		

NOTE.—The estimated additional outlay in purchasing these stores in India is Rs. 4,800.

NOTE.—The estimated additional outlay in purchasing these stores in India is Rs. 4,800.

SCHEDULE G.
Sales without Tender.

Article.	Quantity.	Rate.	Amount.	Authority.	Remarks.
Petty Items below Rs. 500 in lump sum		Rs. A. P.	Rs. A. P.	Agent.	
Stores, General	Rs. 503 13 11		3,850 7 1		
Do. Depot	„ 2,760 0 10				
Do. Engineering	„ 351 9 4				
Engineering Workshops	„ 164 15 0				
Other items in detail, viz.					
Brass borings sold to Kandapillai Ramasawmy Chetty, Negapatam.	Tons. 2	490 0 0 per ton.	980 0 0	do	
Rails, Iron, 40 lbs. 21 feet, 3rd class, sold to Messrs. Mahomed Ally Jeevajo & Co., Madras.	No. 100	7 0 0 each.	712 0 0	do	
Sleepers Pot, cast iron for 60 lbs rails, 3rd class, sold to Messrs Kristnasawmy Naidu & Co.	„ 850	0 10 10 each.	873 7 0	do	

SCHEDULE H.
Revisions of Estimates, etc.

Serial No.	Name of Estimate.	Proposed Revision.	Revised date for completion, if any.	TRANSFERS.				Remarks.
				Head of Account Debtor.	Amount.	Head of Account Creditor.	Amount.	
103	Providing additional tankhouse and temporary water tank, at Kollipati.	Extension of time proposed.	31-3-05	...	Rs.	...	Rs.	To admit of two sluice valves being put in.
104	Sinking a well, 30 feet in diameter, and providing a sun shade over the pump for the same, at Tatapurai station.	do.	31-3-05	...	...	...	...	This work is not likely to be completed by the date at present fixed for lapse of sanction.
105	Making certain additions to, and alterations in, the station house, and providing a new portable lamp room, at Tanjore junction.	do.	31-12-04	...	...	...	...	do
106	Lengthening the through siding, and Platform, at Kulikarai station.	Extension of time proposed.	31-12-04.	...	...	...	...	do
107	Constructing five latrines for the staff Quarters at Nellore station.	do	31-12-05.	...	...	...	...	do

SCHEDULE H.—concluded.
Revisions of Estimates, etc.

Serial No.	Name of Estimate.	Proposed Revision.	Revised date for completion, if any.	TRANSFERS.				Remarks.
				Head of Account Debtor.	Amount.	Head of Account Creditor.	Amount.	
108	Providing 1st, and 2nd, class, Waiting room accommodation at Venkatagiri station, by enclosing one bay of the 3rd class waiting shed.	Extension of time proposed.	31-1-05.	...	Rs.	...	Rs.	This work is not likely to be completed by the date at present fixed for lapse of sanction.
109	Sinking a well in the bed of the Kudamuruti river, and providing watering arrangements, for Trichinopoly Fort station.	do	31-3-06	...	...	...	...	This sanction requires to be kept open until the Trichinopoly Municipal water supply is completed.
110	Providing Home signals at 36 stations.	do	30-9-94.	...	...	...	...	To bring all outstanding debits to account.
111	Laying a dock siding for the Engineer's Inspection carriage at Cuddalore New Town station.	do	31-7-94.	...	...	...	...	
112	Constructing a new Gate Lodge, and Tool hut, in lieu of one demolished at Tiruvallur Junction.	do	31-7-94.	...	...	...	...	
113	Additional siding at Trichinopoly Junction station.	Re-appropriation proposed.	30-12-04.	Unallotted grant for Unsanctioned works Capital Budget Estimate 1904-1905.	79 1,610	Proposed siding at Trichinopoly Junction station.	79 1,610	To admit a credit of Rs. 69, on account of value of bricks to audit.
114	Providing a sick siding at the south-west end of Villuparam station.	Extension of time proposed.	30-11-94.	...	1,089	...	1,089	To admit to audit the cost of 14,800 c. ft. of earthwork executed in connection with this sanction but not brought to account.
115	Establishment Rolls and Working Estimates for the 12 months ending 31st March 1905.	...	...	...	...	...	...	
	Abstract A.							
	Surveyors.	Re-appropriation proposed and sanction.	...	Renewals of Permanent Way. 1. Wages. 2. Extra Gangs.	540	Surveyors No. 2.	540	Rs. 80 required to give an increment of Rs. 15 per annum to the present incumbent from 1st October, 1904, and Rs. 450 for the appointment of an additional Surveyor on Rs. 75 per annum from same date. Vide Cong Engrs No. 248 of 1-11-94.
	Do. G.	do	...	Mileage demurrage of foreign stock	300	Law Charges.	300	
	Do. D.	do	...	Traffic Miscellaneous expenses.	400	Loss on Stores	400	
	Capital							
116	Budget for 1904-95. Purchase of stores.	Re-appropriation.	...	Firewood.	2,250	Trincomalee wood. Flax.	2,000 250	
				Freight Landing charges.	3,000	Manufactures.	3,000	

SCHEDULE I.
Works completed.

Serial No.	Date of completion.	Name of Work.	Reference to Sanction.	AMOUNT OF ESTIMATE.			ACTUAL OUTLAY.			REMARKS.
				Cash.	Stores.	Total.	Cash.	Stores.	Total.	
				RS.	RS.	RS.	RS. A. P.	RS. A. P.	RS. A. P.	Excess whether on total of estimates or on cash or stores in any of these estimates to be met out of savings on the totals of the class of estimates herein enumerated to which each belongs.
Capital.										
84	March 1894.	Additional siding in the Goods yard at Madras station.	Consulting Engineer's letter No. 741 of 24-7-93.	667	1,305	1,972	478 11 3	1,037 11 1	1,516 6 4	
85	Augt. 1892.	Constructing sidings for Locomotive purposes at Negapatam station.	Consulting Engineer's letter No. 1034 of 23-11-91.	203	1,781	1,984	246 9 9	1,382 15 9	1,629 9 6	
86	Feby. 1894.	Constructing an Apothecary's Quarters, with Dispensary, at Egmore station.	Madras G. O. No. 1776 R., of 21-7-92.	3,724	2,624	6,352	4,127 6 6	2,199 9 7	6,327 0 1	
87	May 1893.	Constructing a shed for the erection of additional Rolling stock, at Negapatam station.	India No. 920 R. C., of 22-8-92.	5,872	25,636	31,508	2,583 14 8	34,506 1 3	37,140 15 11	
TOTAL ..				10,470	31,246	41,716	7,430 10 2	39,186 5 8	46,622 15 10	
Revenue.										
88	May 1893.	The Revenue portion of the estimate for constructing a shed for the erection of additional Rolling stock at Negapatam.	India No. 920 R. C., of 22-8-92.	100	...	100	100 0 0	...	100 0 0	
89	July 1903.	Alteration to the Ballast siding at Kailpati station.	Consulting Engineer's letter No. 965 of 9-8-92.	636	1,823	2,459	312 5 4	1,223 14 8	1,536 4 0	
90	Dec. 1893.	Constructing a new Platelayer's hut, in substitution of one demolished, at Coleroon station.	Consulting Engineer's letter No. 433 of 11-4-93.	270	30	300	115 7 8	23 11 7	139 3 3	
TOTAL...				1,006	1,853	2,859	657 13 0	1,247 10 3	1,805 7 3	

SCHEDULE I.—concluded.
Works completed.

Serial No.	Date of completion.	Name of Work.	Reference to Sanction.	AMOUNT OF ESTIMATE.			ACTUAL OUTLAY.			REMARKS.
				Cash.	Stores.	Total.	Cash.	Stores.	Total.	
				RS.	RS.	RS.	RS. A. P.	RS. A. P.	RS. A. P.	Excess whether on total of estimates or on cash or stores in any of these estimates to be met out of savings on the totals of the class of estimates herein enumerated to which each belongs.
Revenue New Minor Works.										
91	April, 1894.	Laying a dock siding, 150 ft. in length at the North end of Cuddalore New Town station.	Consulting Engineer's letter No. 470 of 12-2-94.	99	516	615	39 11 11	472 4 2	512 0 1	
92	Jan'y. 1894.	Extending the Goods loading bank, by 200 feet, at the North end of Villupuram Junction station.	Consulting Engineer's letter No. 845 of 22-8-93.	557	46	603	437 11 4	58 0 4	496 11 8	
93	April, 1894.	Providing a corrugated iron screen in the covered way between the Booking-office and over-bridge at Villupuram Junction station.	Consulting Engineer's letter No. 1010 of 27-10-93.	39	221	260	22 16 0	158 12 6	181 11 6	
94	Feby. 1894.	Constructing a Station Master's bungalow with latrine at Kumbapuram station.	Consulting Engineer's letter No. 1643 of 24-12-92.	720	227	947	835 4 9	232 4 8	1,067 9 0	
95	March 1894.	Constructing Quarters for the Assistant Station Master at Padalam.	Consulting Engineer's letter No. 865 of 11-9-93.	760	193	953	514 8 4	144 11 0	659 3 4	
... TOTAL				2,175	1,203	3,378	1,850 3 4	1,066 0 3	2,916 3 7	

SCHEDULE K.
Changes in Superior Staff.

Department.	Name of Officer.	Designation.	Nature of Change.	Remarks as to authority for Changes, Allowances, Passage Money, &c.
Medical	Dr. F. G. Oliver	Superintending Physician.	Twenty-nine day's privilege leave with effect from 25-9-94.	Agent.
Traffic	Mr. H. H. Birch	Assistant Traffic Manager.	Seventeen days' privilege leave with effect from 2-10-94.	Do.
Do.	Mr. J. O. Shoobridge	Do.	Two months' and 27 days' privilege leave with effect from 19-10-94.	Do.
Engineering	Mr. C. J. Bond	Resident Engineer.	Reverted from Class A to Class B, with effect from 5-10-94.	Do.
Do.	Mr. G. T. Bridges	Assistant Engineer.	Reverted from Class B to Class C, from 5-10-94.	Do.
Do.	Mr. J. S. H. Ellis	Do.	Reverted from Class C to Class D, from 5-10-94.	Do.

SCHEDULE L.
Changes in Subordinate Staff.

Department.	Name of Subordinate.	Designation.	Nature of Change.	Remarks as to authority for Changes, Allowances, Passage Money, &c.
Engineering	Sergrant Blakeborough	Supervisor, 2nd Grade, P. W. D.	Transferred from the Mayavaram - Mettupet Railway. Establishment to the South Indian Railway Open Line Establishment, from 1-9-94.	Agent.
do	Mr. C. E. Brown	Overseer, 1st Grade	Do. do. from 1-10-94.	Do.

SCHEDULE M.
Publications purchased in India.

Name of Publication.	Quantity.	Amount.	Authority.	Remarks.
Indian Tariff Act of 1894	2 copies.	Rs. A. P. 2 0 0	Agent.	
Revised Edition of Vol. II, P. W. D. Code, including forwarding charges.	10 ..	35 0 0	Do.	
Stone's Bridge and Culvert Tables.	1 ..	15 4 0	Do.	

Frederick
Consulting Engineer for Railways,
Madras.

William B. B. B.
Agent, South Indian Railway.

TO E. R'S C. NO. 342 OF 1894
LETTER NO. 1227 D 19.12.94

No. 1227

South Indian Railway Co., Ltd.

AGENT'S OFFICE,

TRICHINOPOLY, 19th December 1894

From

The AGENT,

SOUTH INDIAN RAILWAY,

To

The CONSULTING ENGINEER FOR RAILWAYS,

MADRAS.

Sir,

Referring to your letter No. 3774 of the 3rd Instant, I have the honor to forward herewith, in a separate parcel, twenty six copies of the Minutes of Official Meeting No. 6, of 1894, held here on the 15th of November, 1894.

In two of the Copies packed Separately our printed Signatures have been omitted, and to these I have appended my autograph Signature, will you kindly add your own, and return me one copy.

I shall be glad to learn the No. and date of the G.O. with which these Minutes are transmitted to the Government of India.

I have the honor to be, Sir,

26 Enclosures
by Ry. parcel

Your most obedient Servant
William Beltré

REGISTER
No 6372
FILE
No

100-12 & 94
(1) Form No. 2

PUBLIC WORKS DEPARTMENT,
RAILWAY BRANCH.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following:—

Letter from the Agent, South Indian Railway, No. 1227, dated
19th December 1894, submitting 26 copies of the Minutes
of Official Meeting South Indian
Railway (No. 6 of 1894), held at Trichinopoly
on the 15th November 1894.

ORDER THEREON, No. 709, R, DATED 21st December 1894.

Approved, and nine copies ordered to be forwarded to the Government of India.

*The Agent S. I. Ry
Examiner R. H. Paul
Madras*

(True Extract.)

(Signed) F. R. UPCOTT,
Joint Secy. to Govt., P. W. D., Ry. Branch.

DOCKET No. 710 R, DATED 21st December 1894

FORWARDED

(By Order.)

746

~~Joint Secy. to Govt., P. W. D., Ry. Branch.~~

DESPATCHED
21 DEC. 94

To
The Secretary to the Government of India,
Public Works Department,
Simla.

From
The Agent,
South Indian Railway,
Trichinopoly.

To
THE COMPTROLLER-IN-CHIEF FOR
RAILWAYS
Madras
1894
Dated
Received
No.
ENCLOSURE

N^o $\frac{709}{710}$ R of 21st December 94.

$\frac{709}{710}$ R

2/1/95

3.00
17/1/95