

Public Works
~~Marine~~ (1896.) Department.

G.O., No. 753-4 2

DATED 9th September 1896.

[Despatch Abstract.]

Proposed Report: *H. answering to the East of*
India Co. of the E. down - of the Madras
8th for July 1896.

7. c 9/9

M. G.
100-12-8-96
INDEXED
4/9

BACK PAPERS.

FURTHER PAPERS.

Read the following:-

E. Form Progress Report
of the Madeira Division
for the month of July 1896.

Order thereon
No. 7532, dt 9 September 1896

Copy of the above
report will be forwarded
to the Government of
India for information.
No. 754, d. 9 September 1896
Forwarded, accordingly.

25/8
76

Rueda
27/8 y 6

Qued V

10/18/89

VI Circle

Madura Division.

Abstract of Progress Report for the month of July 1896.

Particulars.	Grant for the year	Expendi- ture during the year	Remarks showing the Progress of Works.
1	2	3	4
	Rs	Rs	
Capital Expenditure not charged to Revenue: 49. Irrigation.			
Works	1,30,000	25,950	Estimates for distributary channels have not yet been sanctioned. When this is done and the works put in hand the outlay will reach the average. A sum of Rs 10,000 from the grant of Rs 20,000 for head works will be surrendered shortly as all the works are nearly finished.
Tools and Plant	5,500	89,109	

(Signed) M. V. Sambasiva Iyer
Accountant
Executive Engineer's Office, Madura
own

No 1016 M.D. dated 15 August 1896.

Submitted to the Chief Engineer for Irrigation. The surrender of
Rs 10,000 from Works, Periyar project, has not been accepted.

(Signed) W. Hughes.

Superintending Engineer,
Sixth Circle.

(True copy)

Ruedrak-Whickman

Col R.R.

Secretary to Government P.W.D.
Irrigation Branch.

WU

No. 7534 d 9-9-96

No 7534 d 9-9-96