

8805

Public Works (1896) Department.

G.O., No. 8659

DATED 23<sup>rd</sup> Oct 1896

[Despatch Abstract.]

Nagalore Tank: The Examiner authorizes  
to pass the outlay incurred in repairing  
— in the Anantapur Dist.

The Examiner authorized to pass the outlay incurred in repairing — in the Anantapur district.

## GOVERNMENT OF MADRAS.

## PUBLIC WORKS DEPARTMENT.

Irrigation.  
Account.

READ—the following papers :—

From W. B. DEWINTON, Esq., Superintending Engineer, III Circle, to the Chief Engineer for Irrigation (through the Examiner, Public Works Accounts), dated Bellary, 18th July 1896, No. 1163.

I have the honour to request that you will be good enough to obtain the sanction of Government to the excess outlay of Rs. 736 incurred in repairing Nagalore tank, estimate No. 182 of 1891-92, irrigation works.

2. An estimate for the work was sanctioned for Rs. 4,448, and in the course of construction extra work was found necessary and also the rates provided were insufficient; hence excess outlay had to be incurred on the work.

3. The completion report with comparative statement herewith forwarded, explains fully the cause of excess.

No. 2139 D/A.

Forwarded to the Chief Engineer for Irrigation.

The outlay on the work has been checked and found correct.

23rd July 1896.

(Signed) D. C. GORDON,  
Examiner, P.W. Accounts.

Memo. No. III/13 B.L.

In returning the Superintending Engineer's letter, No. 1163, dated 18th July 1896, the undersigned has the honour to remark that the original estimate must have been prepared in a most slovenly and careless manner to have necessitated nearly 85 per cent. excess in the item of earthwork in carrying out the work. It is requested that the name of the subordinate who prepared and the officer who passed these estimates should be reported for the information of Government before the excess incurred can be submitted for sanction.

1st August 1896.

(Signed) F. J. WILSON,  
for Chief Engineer for Irrigation.

From the Executive Engineer, Bellary Division, to the Superintending Engineer, III Circle, dated 8th September 1896, No. 5095.

With reference to your endorsement, No. 1424, dated 8th ultimo, I have the honour to state that the estimate for repairs to Nagalore tank was prepared in June 1891 by Sergeant E. Huson, Supervisor, and was passed on to this office in July 1891 by Mr. F. Heinig, Assistant Engineer, Sub-divisional officer, who in his capacity of Officiating Executive Engineer of this division, submitted the same to your office for sanction in September 1891.

The estimate was sanctioned by Colonel H. Smalley, R.E., Superintending Engineer, in October 1891.

Owing to the great length of time that has elapsed between the sanction and completion of the work, extra work was found necessary. The estimate on the whole has not, however, been exceeded. Please see particulars below :—

## Estimate.

| Original Works, Minor—                      |     |     |     | RS.   |
|---------------------------------------------|-----|-----|-----|-------|
| Constructing body wall and extending escape | ... | ... | ... | 2,482 |
| Repairs                                     | ... | ... | ... | 4,448 |
| Total estimate                              |     |     |     | 6,930 |

## Expenditure.

|                       |     |     |     | RS.   |
|-----------------------|-----|-----|-----|-------|
| Original works, minor | ... | ... | ... | 1,622 |
| Repairs               | ... | ... | ... | 5,184 |
| Total expenditure     |     |     |     | 6,806 |
| Saving                |     |     |     | 124   |

The original contractor did very inferior and slow work which generally means dear work. He was dispensed with by me and heavily punished by forfeiture of his security Rs. 734, which was credited to Provincial Revenue. Government interests have therefore been thoroughly attended to on this work.

No. 1770 I.

Communicated to the Chief Engineer for Irrigation with reference to his letter, No. III/13 B.L., dated 1st August 1896, and with a request that, under the circumstances explained by the Executive Engineer, the sanction of Government to the excess may be obtained.

16th September 1896.

(Signed) W. B. DEWINTON,  
Supg. Engineer, III Circle.

No. 177 I.

Submitted to Government. On the estimate sanctioned in 1891-92 for both original works and repairs to the Nagalore tank, it is now shown that a saving of Rs. 124 was effected, though, taking the item for repairs alone, an excess outlay of Rs. 736 was incurred. As it is represented that this excess is due to additional work found necessary owing to the great length of time that was allowed to elapse between the sanction and completion of the work, the excess may be passed.

(Signed) R. R. E. DRAKE-BROCKMAN, Colonel, R.E.,  
25th Sept. 1896. Chief Engineer for Irrigation.

No. 865 I. of 23<sup>rd</sup> October 1896  
 PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 8<sup>th</sup> Dec

READ the following

4

No. 865 I., 23<sup>rd</sup> OCTOBER 1896.

ORDER—No. 865 I., dated 23<sup>rd</sup> October 1896.

The Examiner of Public Works Accounts is authorized to pass the outlay incurred in repairing Nagalore tank in the Anantapur district.

2. This sanction is registered as No. 126 I. of 1896-97.

(True Extract.)

(Signed) W. HUGHES,  
 Joint Secy. to Government,  
 Irrigation Branch.

To the Chief Engineer for Irrigation.

" Superintending Engineer, III Circle, with two enclosures.  
 " Examiner, Public Works Accounts.

Ed. T. K. Narayana Aiyangar.

From Supg Engr, III Circle, No. 463, of 18. 7. 96.  
 To do. 13082, of 1. 8. 96  
 From do. 17703, of 16. 9. 96

No. 17703 of 25<sup>th</sup> Sept 1896.  
 Submitted to Govt.

On the estimate sanctioned in 1891-92 for both original works & repairs to the Nagalore tank, it is now shown that a saving of Rs 124 was effected, though taking in item for repairs alone, an excess outlay of Rs 736 was incurred. As it is represented

that this excess is due to additional work found necessary owing to the great length of time that was allowed to elapse between the sanction & completion of the work, the excess may be passed.

Inspection Account

Order No. 865 dated 11.10.96

The Engineer of P.W.D. is authorized to pass the outlay incurred in repairing Nagabore Kank in the Anantapur Dist.

11.10.96

This sanction is registered as No. 126. J of 1896-97.

11/10/96

15/9/96

To the Chief Engineer  
Supt. Eng. Co. with  
Sd/- Dy. Secy  
15/5

9/8  
11/10  
60  
80

2 enclos.

Public Works (1896) Department.

CURRENT No. 8805

Order

From

The Chief Engineer  
for Irrigation

No. 177-J

Dated 25 Sept 1896

Received 1.10.96

Enclosures 5

Spare copies

SUBJECT.

Excess outlay incurred  
on Nagalore Island in  
the Anantapur District

Issue

W.H.

"J"

137  
20.10.96

025462 GCSW. Ribf-

H.2/0

FURTHER PAPERS.

## CURRENT No.

## Order

From The Supt: Engineer,  
III Corps,  
Bellary.

No. 1770 J.

Dated 16<sup>th</sup> September 1896.

Received 17-9-93

*Enclosures 3*

### Spare copies

SUBJECT.

Nagalore Tank—  
Requesting to obtain the  
sanction of Government  
to the excess expenditure incurred  
on—under the circumstances  
explained.

137

17.9.96

W. L.

BACK PAPERS.

| No.     | Department. | Date.   |
|---------|-------------|---------|
| J 13 BL |             | 1896    |
| R 21.   | N L.        | 18.7.96 |

FURTHER PAPERS.

| G.O. | No. | Department. | Date. |
|------|-----|-------------|-------|
|------|-----|-------------|-------|

Letter from the Exec. Engineer, Bellary Division  
 No 5095 dated 8<sup>th</sup> September 1896 to the Supt. Engineer  
 III Circle, Bellary.

With reference to your endorsement No 1424 dated 8<sup>th</sup> ultimo, I have the honor to state that the estimate for repairs to Nagalore tank was prepared in June 1891 by Sergeant E. Henson, Supervisor, and was passed on to this Office in July 1891 by Mr. Fr. Heineg, Asst. Engineer, Sub Div. Officer, who in his capacity of Offg. Executive Engineer of this Division, submitted the same to your Office for sanction in September 1891.

The estimate was sanctioned by Col. H. Smalley R. E. Superintending Engineer in October 1891.

Owing to <sup>the</sup> great length of time that has elapsed between the sanction and completion of the work, extra work was found necessary. The estimate on the whole, has not however been exceeded.

Please see particulars below.

|                                      | Estimate |
|--------------------------------------|----------|
| C. W. Minor                          |          |
| Lengthy body wall & extending escape | Rs 2482  |
| Repairs - - - - -                    | 4448     |
| Total Estimated                      | Rs 6930  |

| Expenditure             |         |
|-------------------------|---------|
| C. W. Minor - - - - -   | Rs 1622 |
| Repairs - - - - -       | 5184    |
| Total expenditure - - - | 6806    |
| Saving Rs - - - - -     | 124     |

The original contractor did very inferior and slow work which generally means dear work. He was dispensed with by me and heavily punished by forfeiture of his security Rs 734, which was credited to Provincial Revenue. Government interests have therefore been thoroughly attended to on this work.

No 1770 I dated 16<sup>th</sup> Sept 1896.

Communicated to the Chief Engineer Enclosures 3.  
for Irrigation with reference to his letter No <sup>III</sup> 1332L dated 1<sup>st</sup> August 1896 and with a request that under the circumstances explained by the Exe. Engineer, the sanction of Government to the excess may be obtained.

W. H. Hinton

Suptg. Engineer, III Circle.

Public Works (189 ) Department.

CURRENT No.

Order

From

The Chief Engineer  
for Irrigation

No. 13 B. L.

Dated 1-8-96

Received

Enclosures 2

Spare copies

SUBJECT.

Nagalore Tank - returns  
with remarks letter from  
the Super Engineer, Second  
Circle with a request to  
report the name of the  
Subordinate who  
prepared the Estimates  
for repairing —  
before the excess  
incurred on it can be  
submitted for sanction

FURTHER PAPERS.

No.  $\frac{III}{13.B.L}$   
 Memo: 1-8-96  
 40

*Handwritten signature and date: 1/8/96*

20

The Supl<sup>y</sup> Expt 3 (into)

Public Works (189 ) Department.

*Keupe*  
CURRENT No. 21 B.L.

Order

From

*The Super Engineer  
Third circle*

No. 1163.

Dated 18-7-96.

Received 24-7-96.

Enclosure 1

Spare copies

SUBJECT.

*Nagalore Tank, Bellary  
Dn - requesting to  
obtain sanction of  
Govt. to the excess outlay  
of Rs 736 incurred in  
repairing - under  
the circumstances  
explained.*

Superintending Engineer's Office  
3<sup>d</sup> Circle.  
Bellary - 18<sup>th</sup> July 1896.

W. B. de Winton Esquire  
Superintending Engineer  
III Circle

*To*  
The Chief Engineer  
for Irrigation 20  
Madras.

Thro: The Examiners.  
P.W. accounts  
Madras.

1. Completion  
Report with  
Comparative  
Statement

Sir,

I have the honour to request that you will be good enough to obtain the sanction of Government to the excess outlay of Rs 736 incurred in repairing Nagalore Tank - Estimate No. 182 of 1891-92 Irrign. works.

2. An estimate for the work was sanctioned for Rs 4,448-0-0 and in the course of construction extra work was found necessary and also the rates provided were insufficient; hence excess outlay had to be incurred on the work.

3. The Completion Report with Comparative statement herewith forwarded, explains fully the Cause of excess.

I have the honour to be  
Sir  
Your most obedient servant  
(Signed) W. B. LeWinton  
Supg: Engineer, III Circle.

Encl. No. 2139  $\frac{D}{A}$  of 23<sup>rd</sup> July 1896

Forwarded to the Chief Engineer,  
for Irrigation.

The outlay on the work has been  
checked and found correct.

R213L

24.7.96

1/2 H.C.G.  
C.

25.1  
8005/96

No. 1163

Superintending Engineer's Office,

3RD CIRCLE,

Bellary 18<sup>th</sup> July 1896.

FROM W.B. deWintan Esquire  
SUPERINTENDING ENGINEER,

III<sup>RD</sup> CIRCLE,

20 JUL 1896

To

THE

Chief Engineer,  
for Irrigation,  
Madras.

Thro:

The Examiner

Sir,

P.W. Accounts,  
Madras.

Enclosures.

completion  
report with  
narrative state  
ment

I have the honour to request that  
you will be good enough to obtain the  
sanction of Government to the excess outlay  
of Rs: 736 incurred in repairing Nagalore  
Tank - Estimate No: 182 of 1891-92. Irrign: Works  
2. An Estimate for the work was sanctioned  
for Rs: 4,448- and in the course of construction  
extra work was found necessary and also the  
rates provided were insufficient; hence excess  
outlay had to be incurred on the work.  
3. The Completion Report with comparative  
Statement: herewith forwarded, explains  
fully the cause of excess.

I have the honour to be

Sir,  
Yours attd. Servt.

W.B. deWintan

Superintending Engineer,  
III Circle.

15.7.96.

From

The Superintending Engineer,

CHIEF ENGINEER  
FOR IRRIGATION

IIIrd Circle,  
Bellary.

To

The *Chief Engineer*

*for Irrigation*  
*Thro the Engineer*  
*pwa Kacora*

Dated 18

Received

*July* 1896.

Enclosures. 1

No. 1163

*Encl. N-2139 <sup>B</sup>/<sub>A</sub> of 23 July 1896*

*Forwarded to the*  
*Chief Engineer for Irrigation*  
*The outlay on the work*  
*has been checked and*  
*found correct.*

*AS*