

Public Works (1897) Department.

B. no. 626

miss 60

G.O., No. 62R

DATED 28. January 1897

[Despatch Abstract.]

Institute at Perambur: sanctioned
to an expenditure of Rs 1568-4-0 incurred
in excess of the ^{sanctioned} estimate for the construction
of an additional room for the -

=

TC
2/2

Indexed.

24/97

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

70

7/17 10:15

Madras, 19th January 1897.

From

The Agt Agent and Manager.

 T_2

Madras Railway.

SIR,

The Consulting Engineer for Railways.

Madras.

With reference to G. O. No 540 R dated 22nd August 1895, communicating sanction to an Estimate amounting to Rs 7732 for the construction of an additional room for the Institute at Serampur, I have the honor to state the Ag Chief Engineer informs me that the expenditure on the work has exceeded the Estimate by Rs 1568.4.0 in consequence of the enhanced rate charged for wood work supplied by the Locomotive Department. It is requested that the sanction of Government may be conveyed to me for the excess expenditure above referred to.

2. The work has been completed and the completion report will be forwarded in due course.

I have the honor to be,
 Sir,
 Your most obedient Servant.
Henry Clowes
 Agent & Manager.

Enclosuril.

C. No. 310
Recd. 20/1/97

From
MADRAS RAILWAY.
The Agent and Manager.
To
The Consulting Engineer
for Railways.
Dated
188
No.

Form No. 21.
500-7-1-97.

EXAMINER
RAILWAY ACCOUNTS, MADRAS
21 JAN. 97

OFFICE OF THE CONSULTING ENGINEER FOR RAILWAYS,
Madras, 21st January 1897.

No. 253

OFFICE NOTE.

Letter from the Agent, and Manager Madras Railway, No. $\frac{E480}{70}$
dated 19th January 1897, forwarded to the Examiner of Railway
Accounts. for favour of remarks.

[Signature]

for E. R.

[Signature]
20/1/97

EXAMINER'S REPLY.

The excess is 20% of the sanctioned estimate.

If the explanation is considered satisfactory the excess may be sanctioned

The question of the high rate charged by the Loco. Deptt for wood work has been dealt with in previous cases.

*Sanction
ask for - with what the excess is
other day. 20/1/97
ER The statement is in
preparation. 20/1/97*

3 Cases put up

- (1) Crossing station at 186 1/2 mile by the Local Government.
- (2) Ticket printing Office Rayapuram.
- (3) Institute at Ranchur.

22.1

[Signature]

C.R.
22.1.97

No 62. Dated 28/1/97
DEPARTMENT

18/

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following

Letter from the Agent }
Manager Madras Ry } S.E. No. $\frac{E480}{70}$ of 19th Jan'y 97

Sanction is ac-
cording to an expenditure
of Rs 1560-4-0 incurred
in excess of the estimate
amounting to Rs 7732 sanc-
tioned in G.O. No. 540 R of
25th August 1895 for the
construction of an addi-
tional room for the Insti-
tute at Perambur.

25/1/97

MSR

To
The Agent & Manager, M.Ry.
a Ex. Secy. to Govt.

28/1/97
Despatched on 28/1/97

23/1/97

187
No 62. R dated 28.1.97.