

Public Works (1899) Department.

RAILWAY BRANCH.

Letter
G.O., No. 436 Ry.

DATED 17th April 1899.

[Despatch Abstract.]

Progress report. Calicut-Lammanore Extension.

Forwarding to the Govt of India the
for the month of January 1899 in which Survey
work is shown to be completed.

BACK PAPERS.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Madras Railway Co

AGENT & MANAGER'S OFFICE

From

THE AGENT AND MANAG

The Consulting
for Rail

Dated _____

Received

8th } February

No. 10678

147

The undersigned has the honor
herewith a copy of the
-tive Progress Repor
Calicut - Cannanore &
-tension for the month
January 1899.

Pro Agent and Man of

Endopone.

P. W. Ry.

Madras Railway Company
Calicut - Cannanore Ex
Engineer in Chief's
Calicut, 4th February 1899.

Narrative Progress Report of work done to the end of January 1899.

Staff. [Mr. G.A.F. French - Engineer in Chief
" E. Anson - Executive Engineer
" J.G.R. Marsh - Assistant Engineer]

Survey - All done

1899.

Land

During January we received 568 acres of land. This is the largest quantity received in any 12 months since work was commenced here.

We have obtained Government sanction to take up land from 26 miles northwards. The land plans have been issued to the Special Deputy Collector and arrangements for the publication of the necessary notification in the Gazette are being made and we are going to start marking out the ground at once.

Earthwork

Steady progress was made on the first 13 miles. A good deal of

high bank south of Korapoya
thrown up. The deep cutting
the 11th mile is cut in the center
within 10 feet of its right level.

have started work in six
places between 13⁴ + 26 miles.

country is getting fairly dry
and as fast as land is
over we are getting the
work put in hands.

Bridges.

Good progress was made
in masonry in the minor
on the first 10 miles and
ements are being made
take advantage of the dry weather
get on the foundations of those
between 10 and 26 miles.

Major Bridges.

Piles for 10 islands in the
Korapoya river have been driven
in and are ready for well sink-
ing to commence as soon as sanction
ed.

Six well curbs were received
from Bombay.

Over 2 1/2 lacs of bricks and

100 barrels of Cement are on
ground.

Electric Telegraphs

The wire is laid between
Calicut and Malabar and
telegraph hands are now
for the line to be cleared
buildings and trees before
Completing the wire to the

(Sd) G. A. F.
Engineer
C. C.

Tram Cope
(Sd) E. W. Storey
Chief Engineer
7-2-99.

H. D.
15/4


P. W. Ry C No 507

No. 568 R.C.

GOVERNMENT OF INDIA.

PUBLIC WORKS DEPARTMENT.

RAILWAY Constr.



To

Recd 11.4.99
THE St. Secy. to the Govt
Madras, Presd., Ry.

Simla, ^{Apr} 6th 1899

The undersigned is directed to request the submission of the return noted below.

D.

Under Cir. 11 Pz 73-10 90
Railways under Survey and
Construction have to submit the
Monthly Progress Reports presented
in Cir 6 of 1890 (7 May 91). In the
reports for January & Febry received
from A.M. drawing work is said to be
all done. In this case for the
April for January. For even if the
reports are submitted in the form of

Progress report for
following railw. survey
the month of Jan'y. 1899.
+
Kottapet Braichpalkona
Calicut Cannanore.

Yes, so far as I can see from
the first part of the circular
6 (May 91). We have to send
also monthly progress reports
of lines under construction only
11.4.99

No. 436 Reg.

Government of Madras.

PUBLIC WORKS DEPARTMENT,
RAILWAY BRANCH.

To

THE *Secretary to the*
Govt of India
P.W.D.

17th April 1899.

SIR,

With reference to *R.C.*
Your memorandum No. 568,
dated 6th April 1899, I am
directed to forward here -
with ^{the} Progress Report of
the Calicut - Cannanore
extension for the month
of January in which
survey work is shown
to be ^{completed} ~~done~~.

JH
13.4.99.

Despatched on *17.4.99*
7/9

File
13/4