

MADRAS RECORD OFFICE.

Government of Madras.

Revenue DEPARTMENT.

G.O. No. 2455

Press
~~Mis.~~

174. 175

Dated

10-10-1865.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Revenue Department,
10th October 1865.*

No. 174. Read the following Proceedings of the Board of Revenue, dated 29th September 1865, No. 6,138.

Read the following letter from G. A. BALLARD, Esq., Collector of Malabar, to R. A. DALYELL, Esq., Acting Secretary to the Board of Revenue, dated Kokalur, 2nd September 1865, No. 185 :—

SIR,

1. Adverting to Government Order, dated 4th May 1865, No. 923, approving the estimate, amounting to Rupees 80-12-4, for constructing a temporary Salt Gollah at Cochin, I have the honor to state that the Tahsildar of Cochin who superintended the construction of the building, reports that he was obliged to exceed the sanctioned amount by Rupees 20-2-9, as he had to make the basement, which was omitted in the estimate, and had to substitute hard wood ridge-pole, and purlins for the cocoanut tree ones provided for. I have, therefore, the honor to request that sanction may be accorded for the excess amount.

2. The charge can be met from the savings from the amount provided under the head "Salt," in the Budget Estimate of 1864-65.

Submitted to Government, with the Board's recommendation that the excess charge of Rupees 20-2-9 beyond the estimate, incurred in the construction of the Salt Gollah at Cochin, be sanctioned under the circumstances stated by the Collector.

No. 175. ORDER THEREON 10th October 1865, No. 2,455.

Separate Revenue, No. 11.
Salt.

Sanctioned Rupees 20-2-9.

(True Extract.)

(Signed) W. HUDLESTON,

Acting Secretary to Government.

To the Board of Revenue.
,, the Accountant General.

Exd. S. T. Augustin.

2 N 6,133.

PROCEEDINGS OF THE BOARD OF REVENUE, dated 29th September 1865.

Read the following letter from G. A. BALLARD, Esq., Collector of Malabar, to R. A. DALYELL, Esq., Acting Secretary to the Board of Revenue, dated Kokalur, 2nd September 1865, No. 185 :—

1. Adverting to Government Order, dated 4th May 1865, No. 923, approving the estimate, amounting to Rupees 80-12-4, for constructing a temporary Salt Gollah at Cochin, I have the honor to state that the Tahsildar of Cochin, who superintended the construction of the building, reports that he was obliged to exceed the sanctioned amount by Rupees 20-2-9, as he had to make the basement, which was omitted in the estimate, and had to substitute hard wood ridge-pole, and purlins for the cocoanut tree ones provided for. I have, therefore, the honor to request that sanction may be accorded for the excess amount.

2. The charge can be met from the savings from the amount provided under the head "Salt." in the Budget Estimate of 1865-66.

Submitted to Government with the Board's recommendation, that the excess charge of Rupees 20-2-9 beyond the estimate, incurred in the construction of the Salt Gollah at Cochin, be sanctioned under the circumstances stated by the Collector.

(A true Copy and Extract.)

R. A. Dalrymple

Acting Secretary.

To W. Hadleston, Esq., Acting Secretary to Government, R. D,

Copy to G. A. Ballard, Esq., Collector of Malabar.

Exd. J. Wright.

104/165/65-110
76-72

Rev: 1865. Department
No: 2787.
No: 2455-2-9

No. 2787.
PROCEEDINGS OF THE BOARD OF REVENUE.

Dated 29th September 1865.
Surf 3d. 110
Rev 2455.

No. 6,138.

062455-10 2455

Submitting letter from the Collector of Malabar and recommending that sanction be granted for the excess charge of Rupees 20-2-9 incurred in the construction of the temporary Salt Gollah at Cochin.

With Order.

24/11/65 CP 2902

24/11/65 6795

Sanctioned at Rs 20-2-9
2455-2-9

14-2000 2455-2-9
6 2455-2-9

10-2455-2-9

13-2455-2-9

2-7

13-2455-2-9