

MADRAS RECORD OFFICE.

Government of Madras.

Revenue DEPARTMENT.

G.O. No. 1210

Press
Mis.

Dated 22-5-1866.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Revenue Department,
22nd May 1866.*

No. 383. Read the following Proceedings of the Madras Government in the
Public Works Department:—

Communicating, with remarks, letter from the
Superintending Engineer, 6th Division, shew-
ing what has been done relative to certain } (Here enter 12th May 1866, No. 1,529.)
works for which estimates were called for.

No. 384. ORDER THEREON, 22nd May 1866, No. 1,210.

Separate Revenue, No. 16.

Salt.

Communicated to the Board of Revenue.

(True Extract.)

(Signed) J. GROSE,

Under Secretary to Government.

To the Board of Revenue, with Proceedings Public Works Department, No. 1,529.

Exd. S. T. Augustin.

Proceedings of the Madras Government, Public Works Department.
12th May 1866.

No. 326. Read the following letter from the Superintending Engineer, 6th Division, to the Secretary to Government, Public Works Department, dated Tanjore, 1st May 1866, No. 5:—

I have the honor, with reference to G. O. No. 1,676, dated 16th June 1865, to show what has been done relative to the works for which estimates were called for:—

No.	Name of work.	How disposed of.
1	Forming a new road from Vadi No. 3 to do. 7 at Vedaraniem.	This, the Salt Deputy Collector stated was not required, it appears, however, he mistook the numbers, and an estimate has now been called for.
2	Constructing seven tunnels over channels intersecting approaches to the Salt Depôts at Magilankotta, Kuttamavadi, &c.	Only three tunnels are required, and an estimate of Rupees 578 has been submitted to Collector and will be forwarded when returned.
3	Extending platform at Adrampatam.	Estimate of Rupees 1,690 was submitted with letter No. 2,290, 30th April 1863.
4	Extending platforms at Vadapathi in the Neidavassal Division.	Estimate of Rupees 1,800 for Vadapathi was submitted with letter No. 2,290, 30th April 1863, and Rupees 1,115, for Thenpathi, do. do.
5	Constructing a Salt Culcherry for the Superintendent at Negapatam.	Sanctioned in G. O. No. 1,742, of 22nd June 1865, and nearly completed.
6	Do. do. at Vedaraniem.	} Sanctioned in G. O. No. 578, dated 17th February 1866.
7	Do. do. at Adrampatam.	
8	Do. do. at Vadapathi.	
9	Do. a new Platform on reserved ground north of the Nandalar river.	Sanctioned in G. O. No. 2,606, dated 7th September 1865, work in progress.
10	Raising embankment to prevent the influx of fresh water from the Nandalar river.	Completed.
11	Forming approaches to the new platform from the main road.	In Budget of 1866-67, G. O. Nos. 2,606 and 578.
12	Embanking the Nasavunniyar river at Adrampatam.	Estimates of Rupees 610 and 55 under execution by the Salt Deputy Collector under the head of Repairs.
13	Constructing a surplus sluice at Vedaraniem Salt embankment.	Sanctioned in G. O. No. 143, dated 12th January 1866, under progress.
14	Constructing a tunnel across the roads leading from Vadi Nos. 1 to 3 at Vedaraniem.	Completed.
15	Do. four vents to lead the sea water into the salt beds during the high tide at do.	Sanctioned in G. O. No. 143, dated 12th January 1866, under progress.
16	Cutting a channel from the sea to the Salt Pans at Vedaraniem.	Not required.
17	Preparing two flat boats for conveying salt through the navigable river at Negapatam.	Not required as models, for the boats now in use are well adapted for the purpose, they are without keels. The Salt Deputy Collector requires a boat for his own use at Negapatam, and he has been recommended to purchase a four-oar from an English ship as more suitable for his purpose than a native boat.

Proceedings of the Madras Government, Public Works Department,
12th May 1866.

No. 327. ORDER THEREON, 12th May 1866, No. 1,529.

CIVIL WORKS, No. 38.

Communicated to the Revenue Department with the following remarks:—

Items 3 and 4.—Extending Platform at Adrampatam.
Do. at Vadapathi.

The estimates submitted by the Superintending Engineer of the 6th Division for these works are under consideration.

Item 6.—Salt Cutcherry at Vedarniem.
" 7.— Do. at Adrampatam.
" 8.— Do. at Vadapathi.

Sanction has not yet been accorded to the construction of these works, and the Superintending Engineer will therefore be requested to submit a proper estimate for each building.

Item 10.—Raising embankment to prevent the influx of fresh water from the Nundelar.

No estimates appear to have yet been submitted to or sanctioned by Government for these works.

Item 14.—Constructing a tunnel across the roads leading from Vadi Nos. 1 to 3 at Vedarniem.

It was found impracticable to provide funds for this work in the Budget for the current official year.

Item 11.—Forming approaches to the new platform from the main road.

(True Extract.)

Charles F. M.

Colonel, R. E.,

Secretary to Government.

To the Revenue Department.
" Superintending Engineer, 6th Division.

W. 1210.

Communicated to the
Board of Revenue

22nd May 1866.

14 Copies to the H^o of Revenue with O^o M^o S^o 24 Dec 1866

12
3

Proceedings of the Madras Government, Public
12th May 1866.

No. 327.

ORDER THEREON, 12th May 1866, N

Pro. 21st June 65 N^o 451 452
29th " " 607 608
12th Sept. " " 265-268
25th February 66 - 501-502
PM 12th January " " 143-
Revenue 1866. O. part.
Pro of Govt for May
N^o 1379.
Proceedings of the
Madras Govt. in the
P. M. O. part.

Dated 12th 3 May/66.
Received 15th 7
N^o 1529.

Pro. of Govt Pub W. D. M.
22 June 66 N^o 1596.

Communicating
with remarks letter
from the Sup^g Engrs
on showing what
has been done rela-
tive to certain works
for which estimates
were called for.

N^o 383 & 384.

12 1210-22 May

With order

L