

MADRAS RECORD OFFICE.

Government of Madras.

Revenue DEPARTMENT.

G.O. No. 1607

Press
~~Mis.~~

321 322

Dated

19-7-18 67

Not to be folded or roughly handled

*Proceedings of the Madras Government, Revenue Department,
19th July 1867.*

No. 321. Read the following Proceedings of the Madras Government in the
Public Works Department :—

Communicating to Revenue Department Pro-
gress Report of the Junction Canal between } (Here enter 16th July 1867, No. 2,143.)
Negapatam and Teroopoondy for May 1867.

No. 322. ORDER THEREON, 19th July 1867, No. 1,609.

Separate Revenue No. 19.
<i>Salt.</i>

Communicated to the Revenue Board.

(True Extract.)

(Signed) W. HUDLESTON,
Secretary to Government.

To the Board of Revenue, with Proceedings Public Works Department, No. 2,143.

No. 412.

Read the following :—

SIXTH DIVISION, TANJORE DISTRICT.

Report of Progress of the Junction Canal between Negapatam and Teroopondy for the month of May 1867, called for in G. O. No. 1,780, dated 20th June 1864.

Description of work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to the end of past year.	Grant for the current year, and date of Order authorizing it.	NET EXPENDITURE IN THIS YEAR.		Remarks explanatory of the state of progress.
					In this month.	Up to this month.	
Junction Canal from Negapatam to Teroopondy ... Supplemental to do....	RS. 22,565 1,600	G. O. No. 3,511 of 30th November 1863, and No. 1,051 of 20th April 1865.	RS. A. P. 24,343 10 1		RS. A. P.	RS. A. P.	Cutting catch drain and constructing head sluice for Carooangunny lands in progress.
Completing the navigable canal between Negapatam and Veddarnam ... Supplemental to do...	24,165 64,000 6,410 70,410	Do. No. 3,101 of 19th Oct. 1865, and No. 2,736 of 29th August 1866.	15,719 5 11	Item No. 320 in the Budget of 1867-68 Rupees 20,000.	1,845 14 9	3,772 14 7	Excavation of canal between Cadovvayur and Vellyaur nearly completed. The incomplete slopes here and there of Ramanaden and Paupan voicals are being attended to. Straight cut from Chendranady to canal completed to full depth; side slopes in progress. Chendranady surplus calingulah and under-sluice in do. in progress. Materials for the surplus sluices for the drainage of Carapadagay lands have been collected, and work will be soon started.

TANJORE,
8th July 1867.

(Signed) P. P. L. O'CONNELL, Lieut.-Colonel, R. E.,
Acting Superintending Engineer, 6th Division.

*Proceedings of the Madras Government, Public Works Department,
16th July 1867.*


No. 413.

ORDER THEREON, 16th July 1867, No. 2,143.

IRRIGATION, No. 24.

Communicated to the Revenue Department.

(True Extract.)



Colonel, R. E.,
Secretary to Government.

To the Revenue Department.

Nov: 1867. About
100 of Govt. for July
17th - 1867.

Proceeding in the
S. W. of Phoenix

About 16th & 2nd July.
Received 17th & 1867.

82-2163.

82-1609.

Communicated
to the Finance Board.

19th July/67.

10 copies of the Report with 3000 in 3000 19

Communicated
to Mr. Deane H. Deane
report of the Finance
Board to the Finance
Board and the Secretary

for May 1867.
1867-1868
With a view to

82-321-322