

29/10/85 RH/85

18/9/85 RH/85

6699/90 RH

M.R. O. 1-89,000-16-10-20.

MADRAS RECORD OFFICE.

Government of Madras.

Revenue DEPARTMENT.

G.O. No.	2079	Press Mis.
33-34. Dated	4-8-	1868.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Revenue Department,
4th August 1868.*

No. 33. Read the following Proceedings of the Madras Government in the
Public Works Department :—

Passing orders on letter from the Superintending
Engineer, 5th Division, respecting the works
connected with the anicut across the Manimu-
thanaddy river, in South Arcot District. } (Here enter 29th July 1868, No. 2,414.)

No. 34. ORDER THEREON, 4th August 1868, No. 2,079.

Irrigation, No. 1.

Communicated to the Revenue Board.

(True Extract.)

(Signed) H. SEWELL,
Acting Under Secretary to Government.

To the Board of Revenue, with Proceedings Public Works Department, No. 2,414.

Exd. J. Tulloch.

*Proceedings of the Madras Government, Public Works Department,
29th July 1868.*

No. 659. Read the following letter from the Superintending Engineer, 5th Division, to the Secretary to Government, Department Public Works, dated Salem, 17th July 1868, No. 66:—

1. I have the honor to report that the Coomaramangalam Anicut, in the South Arcot District, has been completed, and there will be a saving of Rupees 1,380 on the estimate of Rupees 34,750. I request the authority of Government for the expenditure of the sum of Rupees 1,380 on the following works, estimates for which have been prepared:—

	RS.
Calingulah in the south bank of the northern main channel.	630
Sluice in Keelapaloor Tank	178
Do. Pathur Tank... ..	176
Do. Durmanellore Tank	179
Do. Erumboor Tank	217
	1,380

2. The calingulah is required at a place where a drainage stream crosses the main channel, and, being an indispensable work, has already been put in hand. The sluices are to be built in the banks of tanks connected with the anicut. The cultivation under these tanks will be considerably increased, and they are either unprovided or inadequately provided with masonry sluices.

No. 660. ORDER THEREON, 29th July 1868, No. 2,414.

IRRIGATION, No. 32.

As the works referred to in this letter appear to be connected with the anicut across the Manimuthanaddy River in the South Arcot District, the Government sanction their execution from the amount which has been saved on the estimate for that project, for which a sum of Rupees 12,700 has been provided in the current year's Budget.

Item No. 160.

(True Extract.)

Colonel R. E.

Colonel, R. E.,

Secretary to Government.

To the Superintending Engineer, 5th Division.

„ Accountant General.

„ Controller of Public Works Accounts.

„ Revenue Department.

Exd. F. R. Bantleman.

Lochan ch.

Buck

Received 1868. Dated
No of your for Aug 5

1879

Proceeding to the

Grand

Dated 29th 3rd 2nd
Received 30th 1868.

1879

1879

leaving or soon in
the front of my
big 5 Dth reflecting
the work connected
with the arrival
across the Atlantic
thru the River
on the West Coast.

By the
With Order &

1879-34

33-34

1879

1879

Comm. to the
Board -

1879

in Case of the

1879