

MADRAS RECORD OFFICE.

Government of Madras.

Revenue DEPARTMENT.

G.O. No.	2081	Press ~~Mis.~~
³⁷⁻³⁸ Dated	4 - 8 -	19/868.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Revenue Department,
4th August 1868.*

No. 37. Read the following Proceedings of the Madras Government in the
Public Works Department :—

Recording papers relative to the damage done }
to the Vulloor Anicut works in North Arcot } (Here enter 30th July 1868, No. 2,432.)
District.

No. 38. ORDER THEREON, 4th August 1868, No. 2,081.

Irrigation, No. 2.

Communicated to the Revenue Board.

(True Extract.)

(Signed) H. SEWELL,
Acting Under Secretary to Government.

To the Board of Revenue, with Proceedings Public Works Department, No. 2,432.

Exd. J. Tulloch.

*Proceedings of the Madras Government, Public Works Department,
30th July 1868.*

No. 696. Read the following Endorsement of the Superintending Engineer, 4th Division, dated Madras, 15th July 1868, No. 1,784:—

Read the following letter from the Assistant Engineer in charge No. 1 Range, to the Superintending Engineer, 4th Division, dated Camp at Vulloor, 11th July 1868, No. 575.

1. I have the honor to report that there was a fresh in the Cortelliar at this place at 8 o'clock yesterday evening; the depth of water in front of the earthen dam, (thrown across the river for the protection of the Vulloor Anicut work,) was, at 9 p. m., seven feet, and five feet flowing down the new head to Vulloor supply channel, situated above the dam. As the water increased in the river very fast, it was thought advisable to breach the dam referred to above; there was also a heavy fall of rain at Vulloor on the evenings of the 9th and 10th instant.

2. On examining the damage done to the anicut works this morning, I found the river about one-third in flood, the dam breached 400 feet in length and weakened much; the whole length 600 feet; the excavation made for wing-walls, &c., partly filled in with sand, and all sun-burnt bricks in the brick-fields destroyed.

3. There is slight rain here this morning, with every appearance of a wet day.

4. I have made arrangements, as soon as the river-water passes off, to commence building foundations to wing-walls, as they are placed well back in the river-banks, and can be proceeded with without the aid of a temporary dam across the river.

5. In consequence of the bad state of the cart track between Red Hills and Vulloor, the cartage of laterite stones, I am sorry to say, is again stopped.

Submitted to Government, in continuation of Endorsement, No. 1,754, dated 12th July 1868.

(Signed) A. J. M. BOILEAU, Colonel, R. E.,
Superintending Engineer, 4th Division.

No. 697.

ORDER THEREON, 30th July 1868, No. 2,432.

IRRIGATION, No. 34.

Ordered to be recorded.

(True Extract.)



Colonel, R. E.,

Secretary to Government.

To the Superintending Engineer, 4th Division.
,, Revenue Department.
Exd, F. R. Bantleman.

Revenue 1868 & 1869
Prof. 5000 on 1868
1869 - 2539.

Proceeding to the
Spent 1868 & 1869

Spent 3000 on 1868
Revenue 3100 on 1868
1869 - 2432.

Due

Proceeding to the
Revenue 1868 & 1869

Spent 3000 on 1868
Revenue 3100 on 1868
1869 - 2432.

Spent 3000 on 1868
Revenue 3100 on 1868
1869 - 2432.

Spent 3000 on 1868
Revenue 3100 on 1868
1869 - 2432.

Spent 3000 on 1868
Revenue 3100 on 1868
1869 - 2432.

1868 & 1869

Proceeding to the
Revenue Board -

1868 & 1869

Proceeding to the Revenue Board -