

(1) Number of pages 6
(2) Date of repair 22-6-62
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Revenue DEPARTMENT.

G.O. No.	86.	Press ~~Mis.~~
Dated	12. 1.	1871.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Revenue Department,
12th January 1871.*

No. 177. Read the following Proceedings of the Board of Revenue, dated 6th January 1871 :—

Read the following letter from the Acting Collector of Bellary, to the Acting Secretary to the Board of Revenue, dated 15th December 1870, No. 444.

I HAVE the honour to submit, with my countersignature, a comparative statement for Rs. 6,262, received from the Superintending Engineer, 3rd Division, for constructing that portion of the Anantapore and Tadpatry road which is in the Anantapore Range.

2. The above sum is the difference between the amount sanctioned and that expended, added to the value of the work yet to be performed.

3. The insufficiency of the amount estimated is attributed by that officer to the great rise in wages and price of materials since 1864, when the estimate was first prepared.

4. I request the *early* sanction of the Board and the allotment of the necessary funds, so that the work may be completed by the 31st *March* next. The amount can be met from the balance of the District Road Fund at the end of the past official year.

THE comparative statement, showing the cost of the 21 miles of the Anantapore and Tadpatry road lying in the Anantapore Range, at Rs. 30,662 instead of Rs. 24,400 as originally estimated, is submitted for the sanction of Government.

Vide G. O., Public Works Department, dated 1st December 1864, No. 3,435.

...owing to the great rise in the rates of labour and materials since 1864, when an estimate, amounting to Rs. 42,600, for the entire road was framed and sanctioned.*

3. In their Order, dated 24th May 1870, No. 767, in the Revenue Department, the Government sanctioned a similar comparative statement, showing the cost of the 13 miles of the road in question lying in the Ghooty Range at Rs. 31,295 in lieu of Rs. 18,200.

4. Thus it will be seen that the total cost of the road will be Rs. 61,957 instead of Rs. 42,600 as originally estimated.

5. On the receipt of the sanction of Government to the statement, the Board will allot the amount required for the completion of the work.

No. 178. ORDER THEREON, 12th January 1871, No. 86.

Local Funds, No. 5.

Civil Works.

THE revised estimate is sanctioned.

(True Extract.)

(Signed) W. HUDLESTON,
Secretary to Government.

To the Board of Revenue.
,, the Public Works Department.
,, the Accountant-General.

Exd. F. R. Bantleman.

Proceedings of the Board of Revenue
dated 6 January 1871.

Read the following

No 444

From The M. Collector of Bellary
To The Secretary to the
Board of Revenue
Madras

Sir,

I have the honor to
submit with my countersignature
a Comparative Statement for Rs.
6262 received from the Superintending
Engineer 5th Division for constructing
that portion of the Anantapore and
Tadpatri Road, which is in the
Anantapore Range.

2. The above sum is the difference
between the amount sanctioned and
that expended added to the value of the
work yet to be performed.

3. The insufficiency of the amount
estimated is attributed by that Officer
to the great rise in wages and price of
materials since 1864 when the Estimate
was first prepared.

S

Cost. of 18713	
REVENUE.	
2c	2c
THE BOARD OF REVENUE.	
Ac.	Ac.
Dated January 1871	
Recd.	Encl.
G. O. 12th January 1871, No. 86.	
JANUARY.	
Nos. 177-178.	

Recd from Anantapore to Tadpatri by
Bellary—Special estimate for constructing a
portion of it, estimated.

4. I request the early sanction of the Board and the allotment of the necessary funds so that the work may be completed by the 31st March next. The amount can be met from the balance of the District Road Fund at the end of the past official year.

Collector's Office } I have & for
dated 15 December } /s/ J. H. Master
1870. } M. Collector

1. The Comparative Statement shewing the cost of the 21 Miles of the Anantapore and Tadpatri Road lying in the Anantapore Range at Rs 30,662 instead of Rs 24,400 as originally estimated, is submitted for the sanction of Government.

2. The excess, viz. Rs 6,262, is stated to be owing to the great rise in the rates of labor and materials since 1864, when an estimate amounting to Rs 42,600 for the entire road was framed and sanctioned.

3. In their order dated 24 May 1870, No 767 in the Revenue Department, the Government sanctioned

* Vide G.O. P.H.D.
dated 1 December 1864
No 3435.

Shew that

5F

a similar Comparative Statement, shewing the cost of the 13 Miles of the Road in question lying in the Sooty Range at Rs 31,295, in lieu of Rs 18,200.

4. Thus it will be seen that the total cost of the road will be Rs 61,957 instead of Rs 42,600 as originally estimated.

5. On the receipt of the sanction of Government to the Statement, the Board will allot the amount required for the completion of the work.

(Enclosure & Extract)

J. Grose
M. Secretary

To

The Secretary to Government P.D.
with one original Enclosure

L. H. Master

Received 10071 2 Apr 20
P 7234
Merrill Jones with

Sept 34
Proceedings of the
Board of Governors

10-11-1919

6 Jan 1891
 1891

check 6 — " — "
Reck 6 — " — "

Encl. *Handwritten*
Handwritten

52

Read-from Shakespeare
to you to understand in

Bellamy St. - Compare
 Tuesday

and Valmucy - shown
cost of 21 miles of

in Antafum Charge,

Submitted for review

78007-
Ches. 12 Jan 1986

With order

74. The Arcturians with an Ecl. Dec. 13
81. — (continued)

Am 1. Sept.

111



J. H. & Co. 200

98a7e

28 Aug 51 R12