

(1) Number of pages 2

(2) Date of receipt 29-4-42

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Revenue DEPARTMENT.

G.O. No. <u>159</u>	Press Mis.
Dated <u>159</u> <u>26-1-1871</u>	

Not to be folded or roughly handled

*Proceedings of the Madras Government, Revenue Department,
24th January 1871.*

No. 328. Read the following Proceedings of the Board of Revenue, dated 17th January 1871:—

Read the following letter from the Officiating Collector of Tanjore, to the Acting, Secretary to the Board of Revenue, dated 30th December 1870, No.

I HAVE the honour to submit a letter and its enclosures from the Superintending Engineer, 6th Division, reporting that the estimate for the works noted in the margin have been exceeded by Rs. 322-10-7 and Rs. 1,897, respectively. Under the circumstances explained in the comparative statements, I beg that the Board will sanction the excess amounts, and place at the disposal of the Department of Public Works from the unappropriated balance of the District Road Fund, Rs. 1,148-1-9, and Rs. 2,119-8-1, specified at the foot of the above-mentioned comparative statements.

ENCLOSURE No. 1.

From the Superintending Engineer, 6th Division, to the Collector of Tanjore, dated Tanjore, 23rd December 1870, No. 842.

I HAVE the honour to inform you that the estimates noted in the margin have been exceeded by Rs. 322-10-7 and Rs. 1,897, respectively. Comparative Statements showing the items in which the estimates have been exceeded, and affording explanation relative to each item of excess, are enclosed.

2. The items in which the excess has occurred have been completed, but pending the provision of funds, the contractor has been kept waiting for the sum due to him. The items of baling and excavating foundations, the contractor declined to undertake at the estimated rates, and the rates for them had to be determined when the work was in progress, the accounts for these items being kept by this department.

3. These statements would have been submitted long ago, as the bridges were completed before the south-west monsoon, but for my absence from the division on special duty.

4. I beg that the Board may be solicited to sanction the supplemental estimates now submitted at an early date, and to allot the balances of the estimates, as shown at the foot of the comparative statements, namely, Rs. 1,148-1-9 for road No. 51 and Rs. 2,119-8-1 for road No. 27, either from the reserve or from the large balance of Local Funds still unappropriated.

THE comparative statements, received with the foregoing letter, showing clearly the several items of expenditure incurred on the works marginally noted in excess of their respective estimates, are submitted for the sanction of Government.

2. The works are provided for in the list of incomplete works, sanctioned in the Board's Proceedings, dated 1st August 1870, No. 5,125.

*Proceedings of the Madras Government, Revenue Department,
24th January 1871.*

3. The Board observe that the excess expenditure* ought not to have been incurred before obtaining the requisite sanction, but the Superintending Engineer states he was unable to do so, owing to his division on special duty.

* RS. A. P.
322 10 7
1,897 0

4. The Board will, on the receipt of sanction to the statements in question, allot the necessary funds from the source pointed out by the Acting Collector.

No. 329. ORDER THEREON, 24th January 1871, No. 159.

Local Fund, No. 18.
Civil Works.

THE excess expenditure of Rs. 2,219-10-7, on the two works in question beyond the originally sanctioned estimates is sanctioned.

(True Extract.)

(Signed)

W. HUDLESTON,

Secretary to Government.

To the Board of Revenue, with two enclosures.
,, the Public Works Department.
,, the Accountant-General.

Public Works in Tanjore District.—Excess expenditure incurred on certain works beyond the originally sanctioned estimates, sanctioned.

JANUARY.
Nos. 328-329.

G. O. 21th January 1871, No. 159.

Recd.
21st January 1871.

Ent.

THE BOARD OF REVENUE,
Secy. Secy. Secy.

REVENUE.

Colt. of 118711 24th Jan.

Proceedings of the Board of Revenue
dated 17th January 1871.

Read the following

N^o 472

From W. M. Cadell Esquire
Off^{ce} Collector of Tanjore

To, J. Grose Esquire
As Secretary to the Board of Revenue
Chepauk

Sir

I have the honor to submit a letter and its enclosures from the Superintending Engineer 6th Division reporting that the Estimate for the works noted in the margin have been exceeded by Rs. 322-10-7 and Rs. 1897 respectively. Under the circumstances explained in the comparative statements, I beg that the Board will sanction the excess amounts and place at the disposal of the Department of Public Works from the unappropriated balances of the District Road Fund, Rupees 1148-1-9 and Rs. 2119-8-1 specified at the foot of the above mentioned comparative statements.

Tanjore Collector's Office
Vallam Tanjore Talug
30th December 1870

I have &c
Signed W. M. Cadell
Off^{ce} Collector

Construction of masonry works
on Road N^o 51 in the Mammargudi
Talug Rupees 3690
Restoration of Road N^o 27 from
Kottur to Mangudi & constructing
bridges and tunnels Rupees 9620

1. Construction of masonry
works on road N^o 51 in the
Mammargudi Talug
Estimate Rs. 3690. Sanction.

The comparative statements received with the foregoing letter, showing clearly the several items of expenditure incurred on the works marginally noted in their respective estimates, are submitted.

for the sanction of Government.

2. The works are provided for in the list of incomplete works, sanctioned in the Board's Proceedings dated 1st August 1870 No 5125.

3. The Board observe that the excess expenditure ought not to have been incurred before obtaining the requisite sanction but the Superintending Engineer states he was unable to bring the matter to notice earlier, owing to his absence from the Division on special duty.

4. The Board will, on the receipt of sanction to the statements in question, allot the necessary funds from the sources pointed out by the Acting Collector.

(True copy & extract)

J. G. Cole
Acting Secretary

To,

The Secretary to Government, Revenue Department, with 2 original statements and copy of letter from Superintending Engineer 6th Division.

Road No 27 from
Boston to Thane and
constructing bridges
and tunnels. Estimate
Rs. 9620, sanctioned in
G.O. dated 1st October
1868 No 2520.

x	Rs.	As.	P.
322	10	7	
1897			7
2219	10	7	

Not Certified 5-6.
" 15-24/15 - 252.53.

Proven 1871-1874

77.170.

Proceedings of the Board
of Revenue

2nd 17th January 1871
Deals 17 - " - "
Received T.
on 3rd Jan

Wm. C. P.
J. H. P. J. P.
M. H. P.

Public Works - in
Tanjore M. - Comparison
the statements
showing the several
items of expenditure
incurred on certain,
in 1868 or there per
- Spectre returned,
submitted for audit
of Government.
No 228-339

14. 159.
The 2nd 17th Jan 1871.
245 224. 10. 7. 11.
The 2nd 17th Jan 1871.
245 224. 10. 7. 11.

14. 159.
The 2nd 17th Jan 1871.
245 224. 10. 7. 11.
The 2nd 17th Jan 1871.
245 224. 10. 7. 11.