

(1) Number of pages 4

(2) Date of repair 7. 7. 65

(3) Initials of the Referencer th

MADRAS RECORD OFFICE

Government of Madras

DEPARTMENT

G.O. No.	160	Press
B.P. No.		Mis.

Dated 26. 1. 1892 195

Not to be folded or roughly handled

7/7

MN

*160 Nos
26.1.1892
Booker also 25/6/6, 1965*

Public Works Department
Proceedings of the Madras Government

Read the following
Superintending Engineer's Office 6th Divⁿ
No 823 Combaconum 15th January 1872.

From Captain J. O. Hasted R.E.
Offg Superintending Engineer 6th Division

To Colonel J. Carpenter
Secretary to Government
Public Works Department.

Sir,

With reference to G. O. No. 40 dated
8th Instant, I have the honor to inform you
that there is not the slightest chance
of the Telegraph Office at Negapatam
being completed within the Official year.

Immediately on receipt of your
telegram of the 15th November 1871, I made
arrangements

arrangements for the collection of materials and
they were being brought to the site selected
for the Office; but I have been in-
formed by the collector that he is ma-
king arrangements to secure a portion of
the Railway compound for the Telegraph
Office and I have therefore suspended the
cartage of bricks &c until the ground
is handed over to me.

I have &c

Signed J. O. Haston Capt. P.E.

Offg. Superintg Engineer Bt. Dn.

Order thereon 24 January 1872 No. 224

Communicated thro the Reve.

nuce Department to the Collector of Tanjore
who will take immediate steps for
making over the site for the
new

new Telegraph Office to the Public
Works Department.

/ True Extract /

Yours truly Colonel P.E.
Secretary to Government
P.W. Dept.

To The Revenue Department
&c &c I

Revenue 1872: Old Chand...

H-293.

Proceedings of the Govt.
Jd. P. Alphonse.

Dated 24-3 Aug 1872.
Received 25-4

H-224.

Depot No. 15

Communicating letter
from the Officer-in-charge
of the Division, regarding
the suspension of the building
of the new telegraph office
at Nagarkurnool, until an
arrangement has been made
by the Collector for securing
a portion of the Railway ground
for the site.
No 160-26 January 1872
With order

Undertaken

H-160.
Comm. to the Govt.
of Tanjore
26 Jan 72

1 To the Collector Tanjore D. 26 Jan 72.