

(1) Number of pages 4
(2) Date of repair 2.5.2.1970
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

GOVERNMENT OF MADRAS

Revenue DEPARTMENT

G.O. No.	2297	Press
B.P. No.		Mis. ☒
Dated	2.10.1876	196

Not to be folded or roughly handled

At

No. 135. Read the following endorsement of the Chief Engineer for Irrigation, dated Ootacamund, 1st September 1876, No. 174-W :—
From Major J. BEATTY, R.E., District Engineer, Godavery, to Lieutenant-Colonel J. MULLINS, R.E., Chief Engineer for Irrigation, dated Dowlaiswaram, 19th May 1876, No. 446.

I HAVE the honor to forward herewith, for your sanction, three comparative statements received from the Officer in charge of the Eastern Delta Division, showing the excesses over the original estimates for the works noted in the margin, sanctioned in your memoranda, Nos. 139 and 812, dated 3rd March and 19th November 1873, respectively.

Three Comparative Statements.		
	Original Estimate. RS.	Excess requiring sanction. RS.
1. Excavating Thossipudi north side channel.	2,410	210
1. Constructing an aqueduct over south side channel from Thossipudi lock ...	748	82
1. Do. do. on do. from Madapad lock.	590	62

2. These works were executed during the season of 1871-72, when Major Mead was in charge of the division.

3. The usual statement showing the total sanctions up to date against the lump sum provision of Rupees 29,000 for minor distribution of the Cocanada canal in the completion project is annexed :—

	Lump sum Grant.	PREVIOUSLY APPROPRIATED.		Amount of sanction now applied for.	Total.	Balance.
		On District Engineer's sanction.	On Chief Engineer's sanction.			
COCANADA CANAL.	RS.	RS.	RS.	RS.	RS.	RS.
Minor Distribution.						
Masonry ...	21,000	4,145	10,930	144	15,219	...
Earthworks ...	8,000	2,490	9,640	210	12,340	...
	29,000	6,635	20,570	354	27,559	1,441

SUBMITTED to Government with a recommendation that the revised estimates may be sanctioned.

2. The sanction of the original estimates was confirmed in G.O., No. 2,186, dated 19th ultimo.

(Signed) JOHN MULLINS, Lt.-Col., R.E.,
Chief Engineer for Irrigation.

Proceedings of the Madras Government, Public Works Department,
9th September 1876. No. 2,412.

No. 136. ORDER THEREON, 9th September 1876, No. 2,412.

IRRIGATION, No. 17.

Account.

THE following revised estimates for
distributaries from the Cocanada Canal are
sanctioned against the lump sum provision
of Rupees 29,000 for minor distribution
under that canal :—

Godavery Delta System.
Eastern Delta.
Cocanada Canal.
Irrigation.
Capital Extraordinary.

(3.) Distributaries.—1. Thossipudi north side channel.	L. Earthworks	RS. 2,620
Do. —2. Thossipudi south side channel.	C. Works. Aqueduct.	830
Do. —3. Madapad south side channel.	C. Works. Aqueduct.	652

2. This sanction has been registered as No. 140-I. of 1876-77.

(True Extract.)

 Colonel,
Offy. Under Secy. to Govt., P.W.D.

To the District Engineer, Godavery.
" Collector of do.
" Chief Engineer for Irrigation.
" Examiner of Public Works Accounts.
" Revenue Department. ✓

Exd. E. C. Shunker.

Spare Copies

sent to ... office

Rev. 1876. 3061

Gobl. of 1876 Madras.

PUBLIC WORKS.

To

THE DISTRICT ENGINEER,
GODAVERY,
&c. &c. &c.

Dated September 9th.

Issued

Recd. *Sept 20* Encl.

G. O., 9th September 1876, No. 2,412.

SEPTEMBER
Nos. 135-136.

" Folio Book by Rev. on 1876

Distributaries from the Cocanada Canal,
Godavery District.—The revised estimates
for — sanctioned against the lump sum pro-
vision for minor distribution.

Ch 2297
Canamanki to the 2nd of Oct

Dated