

(1) Number of pages 4

(2) Date of repair _____

(3) Initials of the Referencer _____

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

REVENUE DEPARTMENT

G.O. No.	1785	Press.
B.P. No.		Mis.
Dated	28-3-1877	197 .

Not to be folded or roughly handled

Archives 1-10,006-19-4-79.

1785
42

*Proceedings of the Madras Government, Public Works Department,
2nd March 1877. No. 724.*

Read the following :—

No. 55.	From the District Engineer, South Arcot, dated 19th July 1876, No. 69.
No. 55-A.	From " " " " " 70.
No. 55-B.	From " " " 4th Oct. " 127.
No. 55-C.	From " " " 3rd Feb. 1877, " 207.
No. 55-D.	From " " " 14th " " 211.
No. 55-E.	From " " " 19th " " 213.

No. 56. ORDER THEREON, 2nd March 1877, No. 724.

CIVIL WORKS, No. 11.

(a) *Heads of Service.*—Provincial.
Fund.—Ordinary.
Class.—Original Works.
Main-head.—Civil Buildings.
Sub-head.—A, Judicial Department.
Section.—1, Court-houses.
Name of Work.—Constructing a Sub-Magistrate's Cut-
cherry and Subsidiary Jail at Oolundoorpet.
Amount.—Rupees 7,270.
To be carried out by the Public Works Department.

An estimate of Rs. 6,230 for constructing a Sub-Magistrate's Cutcherry with Subsidiary Jail at Oolundoorpet in the South Arcot District was sanctioned in G.O., No. 1,163, of 2nd May 1874. The District Engineer now submits a revised estimate of Rupees 7,270, exclusive of Rupees 62 to be recovered from

Overseer Venkatarangum Pillay—an advance of 16½ per cent. over and above the original estimate. The cause of the increase is stated to be due to the out-of-the-way locality and to rise in rates of labour. The officer in charge of the range from the commencement of the work was Lieutenant Wiffen, whom Government hold to be responsible, and to whose neglect they consider much of the delay in the completion of the work, and the irregularities brought to light in the correspondence above recorded, to be due.

2. With these remarks the revised estimate of Rupees 7,270 is sanctioned.

* G.O., No. 421, of 28th February 1877.

3. Funds have been appropriated to the work in other orders.*

4. This sanction has been registered as Provincial No. 258—W of 1876-77.

(True Extract.)

(Signed) W. FAREWELL, Colonel,
Acting Joint Secy. to Govt., P.W.D.,
Buildings and Roads Branch.

To the District Engineer, South Arcot.
" Examiner of Public Works Accounts.
" Judicial Department.

Order in the Judicial Department 23rd March 1877 No. 775

Exd. S. T. Austin.

Spare Copies

*To the Collector of South Arcot.
Revenue Department.*

*Communicated to the Collector of South Arcot and to
the Revenue Department.*

*True Extract
J. Sturroch, Deputy Secy.
for Offg. Chief Secy.*

Govt. of Madras

PUBLIC WORKS.

The DISTRICT ENGINEER,
SOUTH ARCADE.

Dated March 2nd.

Issued

Recd.

G.O. No. 2nd March 1877, No. 724.

MARCH

Nos. 55-56.

Sub-Magistrate's Cutcherry with Subordinate
Jail at Ootacamund in the South Arcot District.
The revised estimate of Rs. 7,270
for constructing a new building, sanctioned with
remarks.

1786

2/2

1. The N. of D. 25-5-77

1850 1877 Sept

1877

Proceedings of Court

judicially

1877 1877

1877

1877

1877

1877

1877

1877

1877