

(1) Number of pages 124
(2) Date of repair 8-6-73
(3) Initials of the Referencer _____

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Revenue DEPARTMENT

G.O. No.	1912-B	Press
B.P. No.		Mis.
Dated	6-6-1877	197

Not to be folded or roughly handled

Reg.

1912-8
1

GOVERNMENT OF MADRAS.
REVENUE DEPARTMENT.

6th June 1877, No. 1,912-B.

Famine Relief.

Read the following paper :—

No. 105-C. Proceedings of the Board of Revenue, dated 26th May 1877.

Read the following letter from G. MACKENZIE, Esq., Acting Head Assistant Collector, to A. WEDDERBURN, Esq., Collector of Coimbatore, dated 12th May 1877, No. 100.

I HAVE the honor to submit the prescribed report on the progress of relief works in this division during the month of April.

2. Mr. Cook is reporting on the Oodumulpettah Taluq. I therefore confine my report to the Pulladam Taluq, which during the month under report was under charge of Mr. McWatters because of my absence on leave.

3. The collection of metal and gravel on all the existing lines of road has been the principal work, as we have 189 miles of road in this taluq. The enclosed Statement No. 2 shows the particulars of the total expenditure of Rs. 34,663 under this head. You will notice that metal has cost Annas 7 per cubic yard and gravel 1 Anna 6 Pies. This outturn is attributable only to the unceasing exertions of the Tahsildar Seetaramiah in supervising his subordinates and rigidly exacting a task.

4. Statement No. 1 shows the expenditure on three new railway feeders, and for this also we can show a satisfactory outturn of work.

5. Statement No. 3 gives particulars of the clearing of five irrigation channels during the month. Of the twelve channels in this taluq, three are being cleared by the Public Works Department, four are completed, and five are still in progress.

6. The number of persons on the works fluctuated during the month because of cholera, as was duly reported in the weekly statements.

7. I returned to duty on April 28th after an absence of seven weeks on sick leave, and I therefore have confined this monthly report to a statement of the work done.

ENCLOSURE No. 1.—Statement No. 1.

Revenue Department, 6th June 1877, No. 1,912-B.

Name of Works.	Length.	Amount sanctioned.	EXPENDITURE.			MEASUREMENT IN CUBIC YARDS.		Remarks.
			Up to 31st March.	From 1st to 28th April.	Total.	Metal.	Gravel.	
New Roads.								
1. Road from Karumattampatty to Annoor.	9 80	16,700	2,933	806	3,739	25,421	3,221	Gravel. rs. 338 Metal. rs. 428 Earth-work. sq. yds. 20 Mile ston. % 0 rs. 803 131
2. Neelumboor Railway Feeder ...	1 6	2,918	263	121	384	472	267	...
3. Seeloor Railway Feeder ...	2 0	1,000	...	439	439	251	28	Trickly-point. rs. 46 439
	...	...	3,193	1,366	4,562	4,154	3,616	308
					</			

COIMBATORE,
12th May 1877.

(Signed) G. MACKENZIE,
Acting Head Assistant Collector.

ENCLOSURE No. 2.—Statement No. 2.

Revenue Department, 6th June 1877 No. 1,912-R.

Name of Works.	Length.	Amount sanctioned.	EXPENDITURE.			MEASUREMENT IN CUBIC YARDS.		Remarks.
			Up to 31st March.	From 1st up to 28th April	Total.	Metal.	Gravel.	
<i>Local Fund Roads under Public Works Department.</i>								
<i>Preparation and Storage of Metal.</i>								
1. Road from Sular to Pulladam and Arenashypolliem ...	29	Rs. 9,570	Rs. 6,738	821	Rs. 6,859	16,878	4,839	For Gravel, For Metal.
2. " Pulladam to Tirupoor and Arenashypolliem ...	18	11,889	4,530	1,471	6,001	13,015	605	407 414
3. " towards O. dimalpettah ...	17	5,610	1,956	1,047	3,003	7,500	...	1,371
4. " towards Polachy ...	7	770	1,038	...	1,038	2,684	...	...
5. " Tirupoor to Arenashypolliem ...	12	3,060	1,516	474	1,990	5,110	...	...
6. " to Kangiam ...	13	4,260	1,564	523	2,087	5,178	...	...
7. " Arenashypolliem to Chingapally ...	11	3,630	1,945	603	2,548	4,578	...	...
8. " to Anoor ...	12	1,820	1,201	...	1,201	2,563	...	...
9. " towards Coimbatore ...	17	5,610	3,634	105	3,739	7,328	...	...
10. " Pulladam towards Dhavapuram ...	10	1,650	1,175	462	1,637	3,317	...	...
11. " Sommanor Railway Station to Pulladam ...	5	550	216	334	550	1,366	...	...
12. " Road to Arenashypolliem via Mungalam ...	14	1,540	243	819	1,067	2,554	...	...
13. " Sommanor Railway Station to Karamattampatty ...	14	165	...	165	165	397	...	...
<i>Local Fund Roads under Revenue Department.</i>								
1. Road from Arenashypolliem to Pullampatty ...	15	2,475	1,774	413	2,186	2,986	505	50 360
2. " Cheyoor to Gupichettipolliem ...	8	880	169	430	599	1,407	...	...
Total ...	...	...	26,997	7,866	34,863	76,750	5,849	Number of Cubic Yards per Rupee.
Amount expended for gravel ...	...	...	...	...	...	C. Yds.	Cost per C. Yards.	10 1/2
" " for metal ...	...	...	...	...	...	5,849	1 1/2 Annas.	2 1/2
" " for " in the month of April ...	...	...	...	...	...	76,750	7	...

COIMBATORE,
12th May 1877.

(Signed) G. MACKENZIE,
Acting Head Assistant Collector.

Number of Cubic Yards per Rupee. 10 2 1

Cost per C. Yards. 11 Annas. 7

Cost per C. Yards. 559 54,103 7,666

Cost per C. Yards. 559 54,103 7,666

Cost per C. Yards. 559 54,103 7,666

Cost per C. Yards. 559 54,103 7,666

Cost per C. Yards. 559 54,103 7,666

Cost per C. Yards. 559 54,103 7,666

Revenue Department, 6th June 1877, No. 1,912-B.

ENCLOSURE No. 3.—Statement No. 3.

Name of Works.	Miles.	Yards.	Amount sanctioned.	Amount expended up to 31st March.	Amount expended from 1st up to 26th April 1877.	Total.	Extent of Work done.
Clearing silt, &c., deepening and widening Semmandampolliem Channel ...	1	6	488	48	147	195	
Clearing silt, &c., deepening and widening Anepolliem Channel ...	1	1	580	...	239	239	
Clearing silt, &c., deepening and widening Somanoor Channel ...	1	0	242	...	210	210	
Clearing silt, &c., deepening and widening Karavaly Madappoor Channel ...	2	0	408	...	33	33	
Clearing silt, &c., deepening and widening Pallapoliem Channel ...	1	1	246	...	84	84	
Total ...			...	48	713	761	
Improving water-supply ...			2,780	2,910	182	2,192	Of the fifty wells for which money has been advanced, seventeen wells are completed and the rest in progress.

COIMBATORE,
12th May 1877.

(Signed) G. MACKENZIE,
Acting Head Assistant Collector.

FORWARDED to the Board of Revenue with reference to their Proceedings,
No. 3,244, dated 21st December 1876.
COIMBATORE,
18th May 1877.

(Signed) J. C. WINSOM,
for Collector.

SUBMITTED for the information of Government. The report is satisfactory.
(True Copies and Extract.)

(Signed) H. E. STOKES,
Secretary.

No. 105-D.
ORDER THEREON, 6th June 1877, No. 1,912-B.

Miscellaneous.

RECORDED.

(True Extract.)

(Signed) J. H. GARSTIN,
Additional Secretary to Government.

To the Board of Revenue,
the Financial Department.

Ed. A. F. Goodall.

19128
3

Coimbatore

Revenue Department.

PROCEEDINGS OF THE BOARD OF REVENUE,

Dated 26th May 1877.

Read the following

N^o 100

Board's G.O. No.
5522

From G. Mackenzie Esqre,
Asst. Assistant Collector of
Coimbatore

To, A. Wedderburn Esqre,
Collector of Coimbatore

Sir, I have the honor to submit the
prescribed report on the progress of Relief-
work in this Division during the month
of April.

2. Mr. Cook is reporting on the Codu-
-mulpettah Taluq - I therefore confine
my report to the Palladium Taluq which
during the month under report was under
charge of Mr. McWaters, because of my
absence on leave.

The

Cost. of (1877) Rs.
REVENUE.

THE BOARD OF REVENUE.

Secy, Secy, Secy,

Dated June, 6th.

Issued

Recd.

Recd.

G.O., 6th June 1877, No. 1,912.B.

JUNE.

Nos. 105-C-105-D.

FAMINE RELIEF, No. 1,243-B.

Progress of Relief-works in Palnadu Taluq -
Reporting Proceedings of the Board of Revenue
submitting report of the Head Assistant Collector
of Coimbatore on the - for the month of April
1877.

23.6.77.

3. The collection of metal and gravel on all the existing lines of road has been the principal work as we have 189 miles of road in this Talug. The enclosed statement No 2 shows the particulars of the total expenditure of Rs 34,663 under this head. You will notice that metal has cost Annas 7 per cubic yard and gravel Annas 1/2. This outturn is attributable only to the unceasing exertions of the Tahsildar Sctaramiah in supervising his subordinates and rigidly exacting a task.

4. Statement No 1 shows the expenditure on three new Railway feeders and for this also we can show a satisfactory outturn of work.

Statement

5. Statement No 3 gives particulars of the clearing of 5 irrigation channels during the month. Of the 12 channels in this Talug 3 are being cleared by the D. P. W, 4 are completed and 5 are still in progress.

6. The number of persons on the works fluctuated during the month because of cholera as was duly reported in the weekly statements.

7. I returned to duty on April 28th after an absence of seven weeks on sick leave and I therefore have confined this monthly report to a statement of the work done.

I have &c
(Signed) G. Mackenzie
Ag Head Office Collector.

No 163 (True Copy) Forwarded to the Board

19/12/13
6

Board of Revenue with reference to
their Proceedings N^o 3244 dated 21st
December 1876.

Gambatore } (Signed) J. P. Minicome
Collectors Office }
18th May 1877 } For Collector

Submitted for the information
of Government. The report is satisfactory.

(True Copy & Extract)

John Ains
Secretary

To
The Adml. Secretary to Government
Revenue Department
with Copies of 3 Enclosures

x/c
JMC

1912-13
8

1912
9110

Ex. 2
73987

Enclosed in Box
Proceedings to the
Adelle Secretary to
Government of 25th Aug
1912 2409 -

Box 410. 6 June 1912
L. H. Hoot

Aug 3rd 1897

Enclaves in the Board

Proceedings to March 1898

Secretary to the movement

RR dated 26-11-1897

N^o 2409

1912/28

Revised Volume 1897

1896

60. No. 1912/28