

- (1) பக்கங்களின் எண்ணிக்கை 26 1988  
 (2) புதுக்கித் திருப்பிய நாள் 10-1-1988  
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 30/9/88

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

வருவாய் துறை

|                                       |               |                  |
|---------------------------------------|---------------|------------------|
| அரசாணை எண்.<br>மு. கோப்புத் தாள் எண். | = 109.        | அச்சகம்<br>பலவகை |
| நாள் :                                | 16 - 1 - 1879 | 198 .            |

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

GOVERNMENT OF MADRAS.  
REVENUE DEPARTMENT.

16th January 1879, No. 109.

Famine Relief.

Read the following paper :—

No. 263. Endorsement of the Acting Chief Engineer for Irrigation, dated Fort St. George, 8th January 1879, No. 2-W.

Read the following letter from the Superintending Engineer, Fourth Circle, to Lieutenant-Colonel J. O. HASTED, R.E., Acting Chief Engineer for Irrigation, dated Coimbatore, 18th December 1878, No. 1,046-84 :—

I HAVE the honor to forward, for the sanction of Government from Famine Funds, the estimates (seventy in number) shown in the enclosed list for repairs to irrigation works in the Salem District.

2. Of these works ten belong to the Salem Division, sixty to the Oosoor Division. Of the ten estimates in the Salem, the excess on Nos. 1, 2, 3, and 10 is entirely due to famine, the value of work done being in each case less than the sanctioned estimate.

3. The remaining six estimates were roughly prepared and bore little or no relation to the work required to be done.

4. In the Oosoor Division there are sixty estimates; the first of these is that for the Allalum anicut and channel.

5. The excess expenditure requiring sanction is Rs. 2,110.

The state of the work is as follows :—

|                                              |     |     |           |
|----------------------------------------------|-----|-----|-----------|
| Amount of complete estimates at normal rates | ... | ... | Rs. 9,710 |
| Excess due to famine                         | ... | ... | 2,009     |
| Total Estimate                               |     |     | 11,719    |
| Amount already sanctioned                    | ... | ... | 2,906     |
| Balance requiring sanction                   | ... | ... | 8,813     |
| Value of work to date                        | ... | ... | 3,007     |
| Excess due to famine                         | ... | ... | 2,009     |
| Total Expenditure                            |     |     | 5,016     |

6. The estimate for the completion of this work will be submitted in the ordinary way for sanction when funds are available; the sum required will be Rs. 6,703.

7. The total amount now requiring sanction for this work in the Famine Department is Rs. 2,110.

8. The remaining estimates are divided into eleven groups.

9. Of these the excess of those contained in groups 1, 4, and 9 are entirely due to famine, the actual value of work done being in each case less than the sanctioned estimates.

Groups 2, 7, and 11 contain estimates which were commenced without sanction under Famine Rules.

Groups 3 and 10 comprise estimates which were very roughly prepared in the first instance and bore little or no relation to the actual requirements of the work.

Groups 5 and 8 contain estimates which were commenced on emergency at the request of the Collector without any previous sanction.

Group 6 comprises eight estimates which were commenced by the Revenue Department and handed over to the Public Works Department upon receipt of orders to that effect.

10. The total amount requiring sanction in the Famine Department for each division is—

|                |            |
|----------------|------------|
| Salem Division | Rs. 6,513  |
| Cover Division | Rs. 18,063 |

11. The works are all completed or stopped, and completion certificates are being sent in.

ENCLOSURE No. 1.  
List of Estimates for Famine Relief Works carried out in the Salem District.

| Number of Estimate | Name of Work                        | SANCTIONED ORIGINAL ESTIMATE. |                     |         | Actual Expenditure. | Excess for which sanction required. | DETAIL OF CHARGES.       |              | Remarks.                                                                                                          |
|--------------------|-------------------------------------|-------------------------------|---------------------|---------|---------------------|-------------------------------------|--------------------------|--------------|-------------------------------------------------------------------------------------------------------------------|
|                    |                                     | District Register Number      | Date                | Amount  |                     |                                     | Public Works Department. | Famine.      |                                                                                                                   |
| 1                  | Repairing Karumandipatti tank.      | 231                           | 22nd February 1877. | Rs. 600 | Rs. 631 14 5        | Rs. 31 14 5                         | Rs. 408                  | Rs. 123 14 5 | The excess is entirely due to famine, the value of work done being in each case less than the original sanctions. |
| 2                  | Repairing Karumandipatti tank.      | 81                            | 25th January        | 300     | 382 0 11            | 82 0 11                             | 265                      | 116 0 11     |                                                                                                                   |
| 3                  | Repairing Karumandipatti tank.      | 721                           | 31st August         | 830     | 1,005 0 0           | 185 0 0                             | 600                      | 405 0 0      |                                                                                                                   |
| 4                  | Repairing Karumandipatti tank.      | 217                           | 22nd "              | 720     | 2,137 13 9          | 1,417 13 9                          | 1,493                    | 644 13 9     |                                                                                                                   |
| 5                  | Repairing Karumandipatti tank.      | 87                            | 23rd January 1876.  | 600     | 1,971 13 6          | 1,471 13 6                          | 1,190                    | 781 8 6      |                                                                                                                   |
| 6                  | Repairing Karumandipatti tank.      | 215                           | 22nd August         | 310     | 1,882 13 4          | 1,572 13 4                          | 1,339                    | 543 13 4     |                                                                                                                   |
| 7                  | Repairing Karumandipatti tank.      | 263                           | 22nd February 1877. | 200     | 1,378 1 3           | 1,178 1 3                           | 1,013                    | 238 1 3      |                                                                                                                   |
| 8                  | Repairing Karumandipatti tank.      | 327                           | 8th March           | 450     | 683 14 4            | 233 14 7                            | 438                      | 171 8 11     |                                                                                                                   |
| 9                  | Repairing Karumandipatti tank.      | 94                            | 23rd January        | 250     | 654 8 11            | 404 8 11                            | 319                      | 268 6 6      |                                                                                                                   |
| 10                 | Repairing Karumandipatti tank.      | 611                           | 1st August          | 350     | 687 6 6             | 237 6 6                             |                          |              |                                                                                                                   |
|                    |                                     |                               | Total               | 4,400   | 11,213 2 2          | 6,813 2 2                           | 7,807                    | 2,406 2 2    |                                                                                                                   |
| 11                 | Alhambra and other works.           | 110                           | 27th January 1877   | 2,000   |                     |                                     |                          |              | Sanctioned by local authorities in G.O. No. 256-1, of 25th March 1878—see remarks in letter.                      |
|                    |                                     | 892                           | 25th March 1878     | 903     |                     |                                     |                          |              |                                                                                                                   |
| 12                 | Repairing Panipattin river channel. | 187                           | 27th January 1877   | 2,906   | 6,016 0 0           | 2,110 0 0                           | 3,907                    | 2,009 0 0    | Excess entirely due to famine.                                                                                    |
| 13                 | Repairing Panipattin river channel. | 680                           | 18th August         | 174     | 324 0 0             | 74 0 0                              | 172                      | 108 0 0      |                                                                                                                   |
| 14                 | Repairing Panipattin river channel. | 124                           | 27th January        | 150     | 251 0 0             | 77 0 0                              | 142                      | 79 0 0       |                                                                                                                   |
| 15                 | Repairing Panipattin river channel. |                               | "                   |         | 240 0 0             | 90 0 0                              |                          | 88 0 0       |                                                                                                                   |
| 16                 | Repairing Panipattin river channel. |                               | "                   |         | 124 0 0             | 124 0 0                             |                          | 42 0 0       |                                                                                                                   |
| 17                 | Repairing Panipattin river channel. |                               | "                   |         | 32 0 0              | 22 0 0                              |                          | 14 0 0       |                                                                                                                   |
| 18                 | Repairing Panipattin river channel. |                               | "                   |         | 10 0 0              | 10 0 0                              |                          | 4 0 0        |                                                                                                                   |
| 19                 | Repairing Panipattin river channel. | 481                           | 22nd May 1877       | 468     | 1,817 0 0           | 1,369 0 0                           | 790                      | 1,027 0 0    | The original approximate estimate bore little or no relation to what was required to be done.                     |
| 20                 | Repairing Panipattin river channel. | 107                           | 27th January        | 250     | 987 0 0             | 737 0 0                             | 492                      | 495 0 0      | Excess entirely due to famine.                                                                                    |
| 21                 | Repairing Panipattin river channel. | 103                           | "                   | 200     | 984 0 0             | 737 0 0                             | 177                      | 107 0 0      |                                                                                                                   |
| 22                 | Repairing Panipattin river channel. | 108                           | "                   | 200     | 236 0 0             | 36 0 0                              | 116                      | 130 0 0      |                                                                                                                   |
|                    |                                     | 123                           | "                   | 159     | 222 0 0             | 72 0 0                              | 133                      | 89 0 0       |                                                                                                                   |

LIST of Expenditures for Famine Relief Works carried out in the Salem District—continued.

REVENUE DEPARTMENT, 16TH JANUARY 1879, No. 100.

| Serial Number. | Name of Work.     | SANCTIONED ORIGINAL ESTIMATES. |       | DETAIL OF CHARGES. |                     | Remarks.                 |
|----------------|-------------------|--------------------------------|-------|--------------------|---------------------|--------------------------|
|                |                   | District Revenue Number.       | Date. | Amount.            | Actual Expenditure. | Public Works Department. |
| 63             | Repairing tank .. | ..                             | ..    | ..                 | Rs. A. P.           | Rs. A. P.                |
| 64             | Do. ..            | ..                             | ..    | ..                 | 425 0 0             | 178 0 0                  |
| 65             | Do. ..            | ..                             | ..    | ..                 | 373 0 0             | 120 0 0                  |
| 66             | Do. ..            | ..                             | ..    | ..                 | 297 0 0             | 96 0 0                   |
| 67             | Do. ..            | ..                             | ..    | ..                 | 220 0 0             | 73 0 0                   |
| 68             | Do. ..            | ..                             | ..    | ..                 | 174 0 0             | 56 0 0                   |
| 69             | Do. ..            | ..                             | ..    | ..                 | 145 0 0             | 41 0 0                   |
| 70             | Do. ..            | ..                             | ..    | ..                 | 2,666 0 0           | 1,298 0 0                |
| 71             | Do. ..            | ..                             | ..    | ..                 | 1,473 0 0           | 810 0 0                  |
| 72             | Do. ..            | ..                             | ..    | ..                 | 192 0 0             | 85 0 0                   |
| 73             | Do. ..            | ..                             | ..    | ..                 | 165 0 0             | 53 0 0                   |
| 74             | Do. ..            | ..                             | ..    | ..                 | 160 0 0             | 80 0 0                   |
| 75             | Do. ..            | ..                             | ..    | ..                 | 129 0 0             | 81 0 0                   |
| 76             | Do. ..            | ..                             | ..    | ..                 | 70 0 0              | 41 0 0                   |
| 77             | Do. ..            | ..                             | ..    | ..                 | 69 0 0              | 31 0 0                   |
| 78             | Do. ..            | ..                             | ..    | ..                 | 28 0 0              | 15 0 0                   |
| 79             | Do. ..            | ..                             | ..    | ..                 | 844 0 0             | 278 0 0                  |
| 80             | Do. ..            | ..                             | ..    | ..                 | 124 0 0             | 42 0 0                   |
| 81             | Do. ..            | ..                             | ..    | ..                 | 80 0 0              | 25 0 0                   |
| 82             | Do. ..            | ..                             | ..    | ..                 | 60 0 0              | 40 0 0                   |
| 83             | Do. ..            | ..                             | ..    | ..                 | 55 0 0              | 17 0 0                   |
| 84             | Do. ..            | ..                             | ..    | ..                 | 60 0 0              | 16 0 0                   |
| 85             | Do. ..            | ..                             | ..    | ..                 | 22 0 0              | 6 0 0                    |
| 86             | Do. ..            | ..                             | ..    | ..                 | 11 0 0              | 5 0 0                    |
| 87             | Do. ..            | ..                             | ..    | ..                 | 11 0 0              | 4 0 0                    |
| 88             | Do. ..            | ..                             | ..    | ..                 | 6 0 0               | 2 0 0                    |
| 89             | Do. ..            | ..                             | ..    | ..                 | 6 0 0               | 2 0 0                    |
| 90             | Do. ..            | ..                             | ..    | ..                 | 6 0 0               | 2 0 0                    |
| 91             | Do. ..            | ..                             | ..    | ..                 | 6 0 0               | 2 0 0                    |
| 92             | Do. ..            | ..                             | ..    | ..                 | 317 0 0             | 160 0 0                  |
| 93             | Do. ..            | ..                             | ..    | ..                 | 622 0 0             | 312 0 0                  |
| 94             | Do. ..            | ..                             | ..    | ..                 | 811 0 0             | 425 0 0                  |
| 95             | Do. ..            | ..                             | ..    | ..                 | 891 0 0             | 441 0 0                  |
| 96             | Do. ..            | ..                             | ..    | ..                 | 319 0 0             | 167 0 0                  |
| 97             | Do. ..            | ..                             | ..    | ..                 | 949 0 0             | 470 0 0                  |
| 98             | Do. ..            | ..                             | ..    | ..                 | 366 0 0             | 105 0 0                  |
| 99             | Do. ..            | ..                             | ..    | ..                 | 351 0 0             | 115 0 0                  |
| 100            | Do. ..            | ..                             | ..    | ..                 | 254 14 11           | 71 14 11                 |
| 101            | Do. ..            | ..                             | ..    | ..                 | 168 1 2             | 71 1 2                   |

No sanction. These works were undertaken at the request of the Collector on emergency in order to close breaches.

No sanction. These works were commenced by the Revenue authorities, and afterwards referred to the Department. Public Works, when orders to that effect were issued.

No sanction. These works were commenced under Famine loans without sanctioned estimates.

No previous sanction. These works were undertaken at the request of the Collector on emergency in order to close breaches.

Excess due to famine.

The original estimates were roughly prepared and bore little or no relation to the requirements of the work.

|          |                   |    |    |    |             |              |        |              |
|----------|-------------------|----|----|----|-------------|--------------|--------|--------------|
| 63       | Thannanadram tank | .. | .. | .. | 513 10 7    | 513 10 7     | 352    | 161 10 7     |
| 64       | Do. ..            | .. | .. | .. | 835 6 1     | 835 6 1      | 235    | 120 6 1      |
| 65       | Do. ..            | .. | .. | .. | 11 11 0     | 11 11 0      | 8      | 3 11 0       |
| 66       | Do. ..            | .. | .. | .. | 637 0 0     | 637 0 0      | 431    | 293 0 0      |
| 67       | Do. ..            | .. | .. | .. | 218 0 0     | 218 0 0      | 142    | 76 0 0       |
| 68       | Do. ..            | .. | .. | .. | 136 0 0     | 136 0 0      | 90     | 46 0 0       |
| 69       | Do. ..            | .. | .. | .. | 124 0 0     | 124 0 0      | 83     | 41 0 0       |
| 70       | Do. ..            | .. | .. | .. | 71 0 0      | 71 0 0       | 48     | 23 0 0       |
| 71       | Do. ..            | .. | .. | .. | 43 0 0      | 43 0 0       | 25     | 13 0 0       |
| Total .. |                   |    |    |    | 24,497 11 9 | 18,070 11 9  | 13,793 | 10,704 11 9  |
| ..       |                   |    |    |    | 4,400       | 6,813 5 2    | 7,807  | 3,405 2 2    |
| Total .. |                   |    |    |    | 10,927      | 24,883 13 11 | 21,600 | 14,110 13 11 |

The works were commenced under Famine loans without sanctioned estimates.

COMBATORE,  
19th December 1878.

(Signed) N. DAVIDSON,  
for Supg. Eng. Fourth Circle.

REVENUE DEPARTMENT, 16TH JANUARY 1879, No. 100.

REVENUE DEPARTMENT, 16th JANUARY 1879, No. 109.

TRANSMITTED to the Secretary to Government, Revenue Department.

(Signed) J. O. HASTED, Lieut.-Col., R.E.,  
Acting Chief Engineer for Irrigation.

No. 264.

ORDER THIRSON, 16th January 1879, No. 109.

Miscellaneous.

The actual expenditure on the works as detailed in the list submitted with the letter of the Superintending Engineer, Fourth Circle, amounting to Rs. 35,710-13-11, is sanctioned. The sanctions which have been taken on the original estimates appear from the list to be Rs. 10,827 and are cancelled. Of this sum, however, Rupees 2,000 was a sanction locally given for the Allalum anicut. The work to be done with this sum should have been included in the estimate formerly submitted and sanctioned in G.O., P.R. No. 722, dated 19th March 1878, and the sanction seems so far irregular.

2. The sanction to the estimate referred to in paragraph 5 of the Superintending Engineer's letter will, it is observed, have to be reduced by Rs. 3,007, the normal value of the work done for an actual expenditure of Rs. 5,016 now sanctioned.

(True Extract.)

(Signed) G. STOKES.  
Addl. Under Secy. to Govt.

To the Chief Engineer for Irrigation, with sixty-nine Enclosures.  
„ the Public Works Department.  
„ the Financial Department.  
„ the Board of Revenue.  
„ the Collector of Salem.  
„ the Accountant-General.  
„ the Examiner of Public Works Accounts.

Ed. T. D. Ry-2

1046  
No 81

Supy Engineer's Office  
Cimbalore 19 December 1878

From,  
The Superintending Engineer,  
4<sup>th</sup> Circle - Cimbalore

To,  
The Chief Engineer  
for Irrigation D.P.W.  
Madras.

Sir,  
I have the honor to forward  
for the sanction of Government from  
Famine Funds the estimates (70 in number)  
shown in the enclosed list for repairs  
to irrigation works in the Salem District.  
2. Of these works 10 belong to the  
Salem Division, 60 to the Coimbatore Division.  
Of the ten estimates in the Salem,  
the excess on Nos 1, 2, 3, and 10 is entirely  
due to Famine, the value of work  
done being in each case less than  
the sanctioned estimates.

3. The remaining 6 estimates were  
roughly prepared and bore little or  
no relation to the work required to  
be done.

4. In the Coimbatore Division there  
are 60 estimates the first of these  
is that for the Allahpore Municipality  
and

Original

and Channel.

5. The excess expenditure requiring sanction is Rupees 2110.

The state of the work is as follows.

Amount of Complete Estimates  
at Normal rates — Rs 9,710.  
Excess due to Famine — 2,009.  
Total Estimates — 11,719.  
Amount already sanctioned — 2,906  
Balance requiring sanction — 8,813  
Value of work to date — 3,007  
Excess due to Famine — 2,009  
Total expenditure — 5,016

6. The estimate for the completion of this work will be submitted in the ordinary way for sanction when funds are available. The sum required will be Rs 5,703.

7. The total amount now requiring sanction for this work in the Famine Department is Rupees 2,110.

8. The remaining estimates are divided into 11 groups.

9. Of these the excess of those contained in groups 1 to 49 are

entirely due to Famine, the actual value of work done being in each case less than the sanctioned estimate.

Groups 2, 7 and 11 contain estimates which were commenced without sanction - under Famine rules.

Groups 3 and 10 comprise estimates which were very roughly prepared in the first instance, and bore little or no relation to the actual requirements of the work.

Groups 5 and 8 contain estimates which were commenced on emergency at the request of the Collector without any previous sanction.

Group 6 comprises 8 estimates which were commenced by the Revenue Department and handed over to the Public Works Department upon receipt of orders to that effect.

10. The total amount requiring sanction in the Famine Department for each Division is.

Salem Division Rs 6,013.

Coppor Division Rs 18,068.

The

10. The works are all completed & stopped and completion certificates are being sent in.

Please the honor to be  
 done  
 Your most obedt servant.

J Davidson  
 for duty, Dept of Public Works

Revenue Dept  
 Dec 11/16/1917  
 B No 265

| Subject of Expenditure for Revenue & Public Works - Estimated Budget for 1918 |                                                          | Sanctioned Original Estimate |         | Actual Expenditure |         | Remarks                                                                                         |  |
|-------------------------------------------------------------------------------|----------------------------------------------------------|------------------------------|---------|--------------------|---------|-------------------------------------------------------------------------------------------------|--|
|                                                                               |                                                          |                              |         |                    |         |                                                                                                 |  |
| 1                                                                             | Expenditure for the Department of Public Works - 1917-18 | 281,000,000                  | 531,445 | 31,445,408         | 12,345  | The expenditure is for the purchase of the land for the purpose of the Public Works Department. |  |
| 2                                                                             | Expenditure for the Department of Public Works - 1917-18 | 81,000,000                   | 33,000  | 82,000             | 116     | The expenditure is for the purchase of the land for the purpose of the Public Works Department. |  |
| 3                                                                             | Expenditure for the Department of Public Works - 1917-18 | 721,000,000                  | 187,000 | 185,000            | 600     | The expenditure is for the purchase of the land for the purpose of the Public Works Department. |  |
| 4                                                                             | Expenditure for the Department of Public Works - 1917-18 | 22,000,000                   | 217,000 | 219,000            | 139,498 | The expenditure is for the purchase of the land for the purpose of the Public Works Department. |  |
| 5                                                                             | Expenditure for the Department of Public Works - 1917-18 | 84,000,000                   | 187,000 | 185,000            | 116     | The expenditure is for the purchase of the land for the purpose of the Public Works Department. |  |



27

Soparing Sathampatty Nagan Sootlay  
Vandil.

broader.

28 — 88 — Chudiyady Vank.

174.. 174.. 113.. 311.

29 — 88 — Tharason Thasivalam Vank.

145.. 145.. 104.. 411.

30 — 88 — Tharason Vank.

2596.. 2596.. 1398.. 1228.

31 — 88 — Cotta Parandon Vank.

1473.. 1473.. 163.. 840.

32 — 88 — Kacaganapatty Vank.

1912.. 1912.. 95.. 96..

33 — 88 — Vazatty Vank.

165.. 165.. 82.. 83..

34 — 88 — Kallur Kethayyer Vank.

160.. 160.. 50.. 80..

35 — 88 — Jendigamputty Vank.

1292.. 1292.. 81.. 45..

36 — 88 — Devanapuram Vank.

70.. 70.. 41.. 29..

37 — 88 — Nerigan Kethayyer Vank.

69.. 69.. 31.. 35..

38 — 88 — Athipullam Vank.

28.. 28.. 16.. 12..

39 — 88 — Ramanaikempatty Vank.

544.. 544.. 566.. 278..

40 — 88 — Padathalam Vank.

124.. 124.. 82.. 42..

41 — 88 — Thinnalamudram Vank.

88.. 88.. 52.. 25..

42 — 88 — Naganabully Vank.

85.. 85.. 45.. 40..

43 — 88 — Arasampatty Vank.

55.. 55.. 53.. 17..

44 — 88 — Gangamankipatty Vank.

50.. 50.. 34.. 16..

45 — 88 — Polgampatty Vank.

22.. 22.. 16.. 6..

46 — 88 — Soparapatty Vank.

13.. 13.. 8.. 5..

47 — 88 — Thindal Vank.

11.. 11.. 8.. 2..

48 — 88 — Mullipatty Vank.

11.. 11.. 7.. 4..

49 — 88 — Thippa Sootlay Vank.

6.. 6.. 4.. 2..

50 — 88 — Kothampatty Vank.

6.. 6.. 4.. 2..

51 — 88 — Gangavaram Vank.

5.. 5.. 3.. 2..

52 — 88 — Gangavaram Vank.

5.. 5.. 3.. 2..

53 — 88 — Gangavaram Vank.

5.. 5.. 3.. 2..

the previous auction  
these works were com-  
menced by 27-8-81  
same date. The  
used afterwards  
transported to the  
H.P. Co. under 27-8-81  
to that effect more  
account.

the works were  
commenced under  
the same date.  
27-8-81



Revenue Department

Dec 2/16 "Jan 1879

Encl in No 262

Recd of statement for  
arrangement connected  
in Salem District.

12/16/79

Encl in No 262  
42 1048 date 19 Dec 79  
To the Chief Engineer  
for Engineering Division

In the case of his work with the Lesson  
 Abacus his eye is assisted by the  
 indirect estimates being roughly and merely  
 performed as is when obtaining the true  
 value of a number of figures of figures alone.  
 In the case of the Estimation Lesson  
 the eye is assisted by the use of a line

with care of being made to  
have a structure of business in the  
City of London. No explanation is  
given in regard to one.

all from in excess of the 18<sup>th</sup> of May  
Sancti Spiritus in the River &c.

*B. senilis* var. *pubescens*.

the most substantial or

Sanctum in apud & the remaining.

Mark the function & change it

2906 R. C. T. 1888 R. 1. 1. 1. 1.

ready and good in estimate

Submitted to God! This is contrary

the more that stimulates a function

In different parts of the same

Work was not to be submitted on

Since the sanction is therefore

July 20<sup>th</sup> 1861. The weather

*Helianthus latifolius* Nutt.

Highly recommended

on 45 marks in which

There was no estimate. 11 birds  
were under taken and success  
mainly the doing of branches for  
14 per estimate was required  
on the work cost less than 20 lbs.  
per yr. Work on it was just in  
time without estimate under  
"vacuum rule."

No 109 1887. 1887-263-264  
 The actual expenditure on the  
 work is detailed in the list submitted  
 with the letter of the Sup.<sup>r</sup> Surgeon &  
 Pledge amounting to Rs. 35712-13. 11  
 is sanctioned. The sanction is the  
 original estimates appear from the  
 list title 2, 1887 and are cancelled  
 of this sum however 2000 Rs. was  
 a sanction locally given for the Malabar  
 district. The work sanctioned with  
 sum Rs. 2000 have been included in the  
 estimate & are submitted and  
 sanctioned in G.O. P.H. No. 72 dated  
 24<sup>th</sup> March 1888 & the sanction being

FOR ORDERS:

Revenue Receipt

Procs of 16<sup>th</sup> Jan

Since last inspection

2. The quantity of the estimate

referred to in para 3 of the

Supd. Sup. & latter will it is

observed have been revised by

Rs. 2009 the normal value

of the work done for an actual

expenditure of 5016 Rs. has

been revised

16 Jan 1909

1909

6. The quantity of the estimate

referred to in para 3 of the

Supd. Sup. & latter will it is

observed have been revised by

Rs. 2009 the normal value

of the work done for an actual

expenditure of 5016 Rs. has

been revised

B No 264

11/1/09 R. J. J. J.