

Public Works (1896) Department.

G.O., No. 1001-2d.

DATED 27. Nov 1896.

[Despatch Abstract.]

Progress report: E. Zonne - of the (Public
Works) Madras &c for October 1896,
ordered to be forwarded to the Govt of India

forwarded.

[illegible]

G.O.	No.	Department	Date	G.O.	No.	Department.	Date.

B. Smith

MS 1001.8 of 27 November/96

E. Form Progress Report of the Madura
Division for the month of October/96

Order thereon.

Copy of the above report will be forwarded to the Government of India for information.

(12/002. I of 27 Nov/96)

Forwarded accordingly.

20/1/96

Welt

How

Wt 20/11

27/11

1008

Abstract of Progress Report for the month of October 1896.

Particulars.	Grant for the year.	Expenditure during the year.	Remarks showing the Progress of Works.
1	2	3	4
	Rs.	Rs.	
Capital Expenditure not charged to Rev:			
49. Irrigation.			
Periyar Project.			
Works.			
(1) Head Works.	20,000	6,646	All the works have been completed. Rs. 18,000 proposed to be surrendered not accepted by the Supr. Engineer, vide his No: 1051 M. D. dated 23rd August 1896.
(2). Main canals, and			
Branches and (3) Distributaries	* 1,10,000	31,248	Explanation for short outlay has been called for from the Executive Engineer on special duty and will be forwarded on receipt.
* Includes Rs. 10,000 for land.			
Tools and Plant	-90,000	-87,636	

(Signed) A. Joyce.
Executive Engineer,
Madura Division.

Station - Trichinopoly.
Dated 14th November 1896. No: 1827 M. D.

Submitted to the Chief Engineer for Irrigation.
2. Explanation for short outlay under 49. Irrigation will be submitted when received.

(Signed) O. V. Boddy Lieut: Col: K. E.
Superintending Engineer, VI Cir

(True Copy)

W. Hughes
Joint Secretary to Government, P. W. D.
Irrigation Branch.

Public works (1896) department.

Current Number: 10660

Recd: 23. 11. 96