

MADRAS RECORD OFFICE.

Government of Madras.

Revenue DEPARTMENT.

G.O. No. <i>1238</i>	Press Mis.
<i>405</i> 406	
Dated	<i>28</i> — <i>6</i> — 18 <i>67</i> .

Not to be folded or roughly handled

*Proceedings of the Madras Government, Revenue Department,
28th June 1867.*

No. 405. Read the following Proceedings of the Madras Government in the
Public Works Department :—

Communicating Progress Report of the Junction }
Canal between Negapatam and Teroopoondy } (Here enter 24th June 1867, No. 1,886.)
for the month of April 1867.

No. 406. ORDER THEREON, 28th June 1867, No. 1,438.

Separate Revenue, No. 25.
<i>Salt.</i>

Communicated to the Revenue Board.

(True Extract.)

(Signed) J. GROSE,
Under Secretary to Government

To the Board of Revenue, with Proceedings Public Works Department, No. 1,886.

Exd. S. T. Augustin.

No. 515.

Read the following:—

Report of the Progress of the Junction Canal between Negapatam and Teroopoondy for the month of April 1867, called for in
G. O. No. 1,780, dated 20th June 1864.

Description of Work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to the end of last year.	Grant for the current year, and date of Order authorizing it.	NET EXPENDITURE IN THIS YEAR.			Remarks explanatory of the state of progress.
					In this month.	Up to this month.		
Junction Canal from Negapatam to Teroopoondy ... Supplemental to do ...	RS. 22,565 1,600 24,165	G. O. No. 3,511 of 30th November 1863, and No. 1,051 of 20th April 1865.	15,719 5 11		RS. A. P.	RS. A. P.		Cutting catch drain and re-constructing head sluice for Carcoongunny lands in progress, all the other works connected with this estimate have been completed.
Completing the Navigable Canal between Negapatam and Veddariem ... Supplemental to do ...	64,000 6,410 70,410	Do. No. 3,101 of 19th Oct. 1865, and No. 2,736 of 29th August 1866.	15,719 5 11	Item No. 320 in the Budget of 1867-68, Rupees 30,000.	1,926 15 10	1,926 15 10		Excavation of canal between Cadoo-vyaur and Vellyaur is in progress. The excavations in Ramanaden and Paupam voicals have been finished with the exception of the slopes of the banks and sectioning of the channels here and there. The calingulah for diverting the Chundranady water and excavating channel from Chundranady to the canal nearly finished. The improvements to the Chundranady syphon sluice as well as the excavation of the catch-drain west of the canal are in progress.

(Signed) P. P. L. O'CONNELL, Lieut.-Colonel, R. E.,
Acting Superintending Engineer, 6th Division.

*Proceedings of the Madras Government, Public Works Department,
24th June 1867.*

No. 516.

ORDER THEREON, 24th June 1867, No. 1,836.

IRRIGATION, No. 30.

Communicated to the Revenue
Department.

(True Extract.)



Colonel, R. E.,

Secretary to Government.

To the Revenue Department. ✓

Ed. S. T. Augustin.

