

MADRAS RECORD OFFICE.

Government of Madras.

Revenue DEPARTMENT.

G.O. No. 2396

Press
Misr

246.247

Dated 11 — 10 — 1867.

Not to be folded or roughly handled

Proceedings of the Madras Government, Revenue Department,
11th October 1867.

No. 246. Read the following Proceedings of the Madras Government in the
Public Works Department:—

Communicating to Superintending Engineer,
7th Division, Board's Proceedings submitting
report on the Public Works carried out in } (Here enter 3rd October 1867, No. 3,111.)
Coimbatore District in 1866-67.

No. 247. ORDER THEREON, 11th October 1867, No. 2,396.

Miscellaneous.

Ordered to be recorded.

(True Extract.)

(Signed) F. H. WILKINSON,
Acting Under Secretary to Government.

Proceedings of the Madras Government, Public Works Department.
31st October 1867.

No. 132. Read the following Proceedings of the Board of Revenue, dated 23rd September 1867, No. 6,105:—

Read the following letter from the Collector of Coimbatore, to the Secretary to the Board of Revenue, dated 12th August 1867, No. 195.

1. I have the honor to submit my report on the Public Works carried out in this district during the year 1866-67.

2. The official year under report having terminated with the 31st March 1867, (*vide* "Fort St. George Gazette," dated 18th May 1866, page 850,) this report embraces the transactions for eleven months only, that is, from May 1866, to the 31st March 1867.

3. Subjoined is a statement, showing the several classes of works performed, with the amount of expenditure incurred on them, as compared with the same details for the past year:—

	Provision in the Budget for 1866-67.	Expense in 1865-66.	Expense in 1866-67.	DIFFERENCE.	
				Increase.	Decrease.
<i>New Works.</i>	RS.	RS.	RS.	RS.	RS.
I. Irrigation	18,253	15,816	17,295	1,449	
II. Communication	65,528	97,266	91,979		5,287
III. Buildings	2,91,966	3,45,301	3,00,176		45,125
IV. Miscellaneous Public Improvements	672	4,688	872		3,816
Total...	3,76,419	4,63,101	4,10,322	1,449	51,228
<i>Repairs.</i>					
I. Irrigation	25,916	34,513	24,398		10,115
II. Communication	65,052	63,201	65,356	2,155	
III. Buildings	10,478	13,275	10,405		2,870
IV. Miscellaneous Public Improvements	400	289	491	205	
Total...	1,01,846	1,11,308	1,00,653	2,360	13,015
Grand Total...	4,78,265	5,74,409	5,10,975	3,809	67,243
Deduct Increase...					3,809
Net Decrease...					63,434

4. The item No. I., under the head of New Works, consists chiefly of masonry sluices to the Bowany and Amravati rivers in the talooks of Sattimungalam, Dhara-pooram, and Caroor. Most of these have been completed. The incompleteness is, in some cases, attributable to the late period of the year at which the works were set on foot, and in others to the difficulty of procuring labor.

5. A sum of Rupees 91,979 was expended under the head "Communication" in the year under notice, against Rupees 97,266, in 1865-66. The works are as follow:—

	RS.
I. Coonoor new ghaut trace	55,961
II. New Goodalur ghaut	12,355
III. New road connecting Kotagherry and Wellington with the new Coonoor ghaut	4,642

*Proceedings of the Madras Government, Public Works Department,
8th October 1867.*

IV. Reconstructing three bridges, and improving the road from Coonoor and Wellington to the Australian plantation near Bleakhouse	Rs. 2,662
V. Travellers' Bungalow at Pothanoor	1,518
VI. Chinnaikavakarai bridge	1,450
VII. Burghoor ghaut new trace	8,504
VIII. Odai bridge at Errode	1,105
IX. Improving road between the Trichinopoly boundary and Caroor	2,300
X. Superseding by a new line that portion of the Coonoor and Kotagherry road at and on both sides of the peat bog	500
XI. Trace and bridle-path from the Coonoor ghaut by Wellington to Kotagherry	500
XII. Improving road from Coorechy to the Railway feeder	482

Total... 91,979

6. The lower four miles of the Coonoor new trace, that is, from Kullar to Barliar, have been completed, and are used by carts and carriages. The upper four and a half miles of the ghaut were opened for wheeled-traffic in November last, and it is hoped that the rest of the trace will be completed before long. Nos. 2 and 3 are in progress, and No. 4 has been completed. No. 5, the Pothanoor Bungalow, is now used as a Travellers' Bungalow, and is a great convenience to the travelling-public halting there, adjoining, as it does, the Railway station. The Chinnaikavakarai bridge, which, as stated in my last report, fell down within three months from the date of its completion, and whose (?) reconstruction was sanctioned by Government in Proceedings, dated 11th May 1866, No. 1,521, is now almost ready.

7. The Burghoor ghaut new trace is in rapid progress, and its completion will facilitate traffic from Southern India to the western parts of Mysore. Nos. VIII., IX., X., XI., and XII. are completed, and No. X. is in progress.

8. Under the head "Miscellaneous Public Improvements," Rupees 708 and 164 were expended respectively on the aqueduct across the Elk Hill cutting, and in excavating and removing earth behind Pestonjee's Cottage at Ootacamund. Both these works have been completed.

9. NEW BUILDINGS.—The total expenditure under this head, during the year under notice, is Rupees 3,00,176, of which Rupees 1,12,210 were expended on the Lawrence Asylum at Ootacamund. This work is still in progress. Rs. 1,33,627 have also been laid out on the undermentioned Revenue, Postal, and General Buildings:—

1. Constructing Police Constables' Huts at Ootacamund	Rs. 2,258
2. Do. a new Civil Hospital do.	18,499
3. Making certain improvements and additions to the Post-office at Ootacamund	4,774
4. Constructing a new Church at Ootacamund	15,000
5. Do. Talook Cutcherry at Coimbatore	6,950
6. Do. Central Jail at do.	75,213

*Proceedings of the Madras Government, Public Works Department,
8th October 1867.*

7. Do. Post-office at Pothanoor	Rs. 1,848
8. Do. Sub-Magistrate's Cutcherry at Avenashy	404
9. Do. do. do. Annamalay	158
10. Do. Post-office at Errode	147
11. Do. Sub-Collector's Cutcherry at Kongiem	4,830
12. Converting the Travellers' Bungalow at Coonoor into Post-office, Sub-Magistrate's Cutcherry, and Police station	1,615
13. Compensation for land taken up for Police station at Pothanoor	418
14. Do. Police station at Errode	1,486
15. Making and fixing two new windows to the Talook Cutcherry at Oodoomalapettah	27

Total ... 1,33,627

The remaining portion of the aggregate sum were spent on certain Military buildings and works of minor importance. With respect to No. 12, I beg to observe that a sum of Rupees 1,000 was paid to Mr. Smith under the sanction of Government, dated the 28th January 1867, No. 256, being the compensation for improvements done by him to the Coonoor Bungalow. The Sub-Collector's Cutcherry at Kongiem has been completed, and is ready for occupation. The new Central Jail at Coimbatore has almost been completed. The new Talook Cutcherry building at Coimbatore has been finished, and the Tahsildar now holds his office in it. Of the other works, some are in progress and some have been completed.

10. REPAIRING IRRIGATION WORKS.—Under this head, a sum of Rupees 24,398 was expended on the repairs of anicuts, channels, and other chief sources of irrigation, against Rupees 34,543 during the last year.

11. REPAIRING COMMUNICATIONS.—A sum of Rupees 65,356 was spent in repairing the existing roads, &c.

12. REPAIRS OF BUILDINGS.—Rupees 6,263 and 4,142 were spent on the repairs of Military and Civil buildings respectively, making in all Rupees 10,405, against Rupees 13,275 in the year 1865-66, showing a decrease of Rupees 2,870 in 1866-67.

13. As directed in paragraph 2 of the Board's Proceedings, dated the 3rd September 1866, No. 6,246, I have entered the Budget provision in the statement subjoined to paragraph 2 of this report.

14. Copy of the Progress Report received from the Superintending Engineer's Office, is enclosed for the Board's information.

ENCLOSURE No. 1.—Progress Report for 1866-67.

Submitted for the information of Government. The Collector should have explained why the commencement of the works, referred to in paragraph 4, were so long delayed as to render it impossible to complete them within the year.

*Proceedings of the Madras Government, Public Works Department,
8th October 1867.*

Mr. Grant should also have entered briefly into the Public Works wants of his district both in regard to irrigation and communications, and should have stated to what extent those wants have been met in the year under report, and what still remains to be done.

No. 133.

ORDER THEREON, 8th October 1867, No. 3,111.

ESTABLISHMENT, No. 18.

Communicated to the Superintending Engineer of the 7th Division.

(True Extract.)

Colonel, R. E.,

Secretary to Government.

To the Superintending Engineer, 7th Division.

.. Board of Revenue, with one Enclosure.

.. Revenue Department.

W-2396.

Handwritten signature or initials.

g. R. H. y.

11th Oct 1867

Perenne 1867: No 1/2
Pro of Court of the
W. 1693.

Proceedings of the
P. M. W. 1867.

Noted 3^d. 3 Oct.
Received 9^d. 1867.
W. 311.

Commencing
to Suspect & Gerson
Boards the submitting
report on the Public
works carried out in
Cambodia District in
1866/67-

RECORDED.

N^o 2396-11 Oct

White order

N^o 246-247