

MADRAS RECORD OFFICE.

Government of Madras.

Revenue DEPARTMENT.

G.O. No.	2546	Press Mis.
	566-567	
Dated	30-10-1867.	

Not to be folded or roughly handled

Proceedings of the Madras Government, Revenue Department,
30th October 1867.

No. 566. Read the following Proceedings of the Madras Government in the
Public Works Department :—

Communicating to Revenue Department Pro-
gress Report of the Junction Canal between } (Here enter 24th October 1867, No. 3,303.)
Negapatam and Teroopoondy for August 1867.)

No. 567. ORDER THEREON, 30th October 1867, No. 2,546.

Miscellaneous.

Communicated to the Revenue Board.

(True Extract.)

(Signed) F. H. WILKINSON,

Acting Under Secretary to Government.

To the Board of Revenue, with Proceedings Public Works Department, No. 3,303.

Ed. S. T. Augustin.

No. 515. Read the following:—

SIXTH DIVISION, TANJORE DISTRICT.

Report of the Progress of the Junction Canal between Negapatam and Teroopoondy for the month of Aug. 1867, called for in G. O. No. 1,780, dated 20th June 1864.

Description of work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to the end of the past year.	Grant for current year, and date of order authorizing it.	NET EXPENDITURE IN THIS YEAR.		Remarks explanatory of the state of progress.
					In this month.	Up to this month.	
Junction Canal from Negapatam to Teroopoondy. Supplemental to do.	RS. 22,565 1,600 24,165	Government in G. O. No. 3,511 of 30th Nov. 1863, and No. 1,051 of 20th April 1865.	RS. A. P. 24,343 10 1	RS. A. P.	RS. A. P.		The accounts of this work have been closed, and the expenditure on the remaining two sluices will be charged to the estimate of Rupees 70,410, as explained in last month's statement.
Completing the navigable canal between Negapatam and Vedarnium. Supplemental to do.	64,000 6,410 70,410	Do. No. 3,101 of 19th Oct. 1865, and No. 2,736 of 29th Aug. 1866.	15,719 5 11	Item No. 320 in the Budget of 1867-68. 30,000 0 0 Add from Income Tax Fund as per G. O. No. 2,522, and No. 2,804 of 17th Aug. and 11th September 1867 1,370 11 9 31,370 11 9	8,445 2 2 Deduct recovery in this month 1 6 9 21,756 1 0 21,754 10 3		2,400 lineal yards of junction canal and 3,000 lineal yards of canal between Topethorai and Vedarnium excavated. In both, portions work in progress; banks being strengthened between Caduviar and Veliyar; 6 feet surplus sluice in Paupan Voikal completed up to springs of arch. A report upon the work executed during the season will be submitted shortly.

(Signed) R. F. OAKES, Captain, R. E.,
Superintending Engineer, 6th Division.

TANJORE,
11th October 1867.

Proceedings of the Madras Government, Public Works Department.


24th October 1867.

No. 516. ORDER THEREON, 24th October 1867, No. 3,303.

CIVIL WORKS, No. 52.

Communicated to the Revenue
Department.

(True Extract.)



Colonel, R. E.,
Secretary to Government.

To the Revenue Department.

Exd. S. T. Augustin.

Nov = 1867. Warrant
for John W. C. Foster
for Jan 11th - 1893.

Proceedings of the
P. M. Warrant.

Plates 242
Received 25th 1867.
\$2303.

Warrant
Commenced to the
Revenue Board

Commenced by
to Rev. John W. C. Foster
from Report of the same
from Council of the same
from the same and also
from the same and also

to the same and also
from the same and also
from the same and also
from the same and also

30th Oct 1867

1867-1868

With Order of